



**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
37018-8230-14	3.91%	STP-346(12)	\$166,887.95	The resurfacing on S.R. 346 in various sections between L.M. 8.17 and L.M. 16.31.
37S001-F3-007	1.00%	NH/HSIP-1(511)	\$42,818.00	The resurfacing on U.S. 11W (S.R. 1) from near AFG Road (L.M. 30.60) to near Garland Avenue (L.M. 36.05).
37S001-F8-007	95.09%	NH/HSIP-1(511)	\$4,061,943.00	The resurfacing on U.S. 11W (S.R. 1) from near AFG Road (L.M. 30.60) to near Garland Avenue (L.M. 36.05).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
37018-8230-14	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37S001-F3-007	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37S001-F8-007	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37018-8230-14	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 1.000	<b>Unit Price:</b> \$1,585.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37S001-F8-007	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 22.000	<b>Unit Price:</b> \$1,585.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37018-8230-14	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 25.000	<b>Unit Price:</b> \$161.60
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
37S001-F8-007	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 38.000	<b>Unit Price:</b> \$161.60
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37018-8230-14	0100	0030	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	<b>Bid:</b>	81.000	<b>Unit Price:</b>	\$189.25
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	8506	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b>	7.000	<b>Unit Price:</b>	\$1,071.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b>	122.000	<b>Unit Price:</b>	\$1,071.30
						<b>This Est:</b>	3.350	<b>This Est:</b>	\$3,588.86
						<b>Total:</b>	3.350	<b>Total:</b>	\$3,588.86
					BITM	<b>Adj This Est:</b>	3.350	<b>Adj This Est:</b>	\$334.43
						<b>Adj Total:</b>	3.350	<b>Adj Total:</b>	\$334.43
37018-8230-14	0100	8502	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	8502	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0040	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	<b>Bid:</b>	4,765.000	<b>Unit Price:</b>	\$133.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37S001-F8-007	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b>	13,853.000	<b>Unit Price:</b>	\$149.60
						<b>This Est:</b>	564.360	<b>This Est:</b>	\$84,428.26
						<b>Total:</b>	564.360	<b>Total:</b>	\$84,428.26
					BITM	<b>Adj This Est:</b>	564.360	<b>Adj This Est:</b>	\$4,873.85
						<b>Adj Total:</b>	564.360	<b>Adj Total:</b>	\$4,873.85
					Anti-strip 411 (English and Metric)	<b>Adj This Est:</b>	48.000	<b>Adj This Est:</b>	\$720.00
						<b>Adj Total:</b>	48.000	<b>Adj Total:</b>	\$720.00
					411AC	<b>Adj This Est:</b>	564.360	<b>Adj This Est:</b>	-\$919.91
						<b>Adj Total:</b>	564.360	<b>Adj Total:</b>	-\$919.91
37018-8230-14	0100	0050	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	<b>Bid:</b>	406.000	<b>Unit Price:</b>	\$178.90
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37S001-F8-007	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0060	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b>	11.000	<b>Unit Price:</b>	\$600.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b>	18,586.000	<b>Unit Price:</b>	\$27.90
						<b>This Est:</b>	2,070.070	<b>This Est:</b>	\$57,754.95
						<b>Total:</b>	2,070.070	<b>Total:</b>	\$57,754.95
37S001-F3-007	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$243.00
						<b>This Est:</b>	4.000	<b>This Est:</b>	\$972.00
						<b>Total:</b>	4.000	<b>Total:</b>	\$972.00
37S001-F3-007	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$1,950.00
						<b>This Est:</b>	3.000	<b>This Est:</b>	\$5,850.00
						<b>Total:</b>	3.000	<b>Total:</b>	\$5,850.00
					Material Discrepancy	<b>Adj This Est:</b>	-3.000	<b>Adj This Est:</b>	-\$5,850.00
						<b>Adj Total:</b>	-3.000	<b>Adj Total:</b>	-\$5,850.00
37S001-F3-007	0100	0030	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$4,057.00
						<b>This Est:</b>	4.000	<b>This Est:</b>	\$16,228.00
						<b>Total:</b>	4.000	<b>Total:</b>	\$16,228.00
37S001-F3-007	0100	0040	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b>	240.000	<b>Unit Price:</b>	\$3.50
						<b>This Est:</b>	200.000	<b>This Est:</b>	\$700.00
						<b>Total:</b>	200.000	<b>Total:</b>	\$700.00
37018-8230-14	0100	0060	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$15,167.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0080	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$136,507.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37018-8230-14	0100	0070	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	73.000	<b>Unit Price:</b>	\$32.45
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	131.000	<b>Unit Price:</b>	\$32.45
						<b>This Est:</b>	90.000	<b>This Est:</b>	\$2,920.50
						<b>Total:</b>	90.000	<b>Total:</b>	\$2,920.50
					Material Discrepancy	<b>Adj This Est:</b>	-90.000	<b>Adj This Est:</b>	-\$2,920.50
						<b>Adj Total:</b>	-90.000	<b>Adj Total:</b>	-\$2,920.50
37018-8230-14	0100	0080	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b>	37.000	<b>Unit Price:</b>	\$17.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0100	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b>	66.000	<b>Unit Price:</b>	\$17.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	518.000	<b>Unit Price:</b>	\$12.45
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	2,005.000	<b>Unit Price:</b>	\$12.45
						<b>This Est:</b>	1,840.000	<b>This Est:</b>	\$22,908.00
						<b>Total:</b>	1,840.000	<b>Total:</b>	\$22,908.00
					Material Discrepancy	<b>Adj This Est:</b>	-1,840.000	<b>Adj This Est:</b>	-\$22,908.00
						<b>Adj Total:</b>	-1,840.000	<b>Adj Total:</b>	-\$22,908.00
37018-8230-14	0100	0100	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$1,731.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$1,731.00
						<b>This Est:</b>	2.000	<b>This Est:</b>	\$3,462.00
						<b>Total:</b>	2.000	<b>Total:</b>	\$3,462.00
					Material Discrepancy	<b>Adj This Est:</b>	-2.000	<b>Adj This Est:</b>	-\$3,462.00
						<b>Adj Total:</b>	-2.000	<b>Adj Total:</b>	-\$3,462.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37018-8230-14	0100	0110	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b>	51.000	<b>Unit Price:</b>	\$41.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0130	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b>	325.000	<b>Unit Price:</b>	\$41.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0140	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b>	893.000	<b>Unit Price:</b>	\$41.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0120	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b>	25.000	<b>Unit Price:</b>	\$8.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0150	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b>	1,218.000	<b>Unit Price:</b>	\$8.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0130	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b>	330.000	<b>Unit Price:</b>	\$10.85
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0050	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b>	252.000	<b>Unit Price:</b>	\$27.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0140	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	35.000	<b>Unit Price:</b>	\$10.85
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0060	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	560.000	<b>Unit Price:</b>	\$10.85
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37018-8230-14	0100	0150	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	6.000	<b>Unit Price:</b>	\$190.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0070	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	25.000	<b>Unit Price:</b>	\$190.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0080	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$280.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0090	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	36.000	<b>Unit Price:</b>	\$27.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F3-007	0100	0100	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$271.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0160	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$1,355.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0160	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b>	25.000	<b>Unit Price:</b>	\$1,355.00
						<b>This Est:</b>	7.720	<b>This Est:</b>	\$10,460.60
						<b>Total:</b>	7.720	<b>Total:</b>	\$10,460.60
37S001-F8-007	0100	0170	716-05.49	L.M.	PAINTED PAVEMENT MARKINGS(8" LINE)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$1,625.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0170	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$3,790.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



37S001-F8-007	0100	0180	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	<b>Bid:</b>	37.000	<b>Unit Price:</b>	\$3,790.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37018-8230-14	0100	0180	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$17,586.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0190	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$158,274.00
						<b>This Est:</b>	0.250	<b>This Est:</b>	\$39,568.50
						<b>Total:</b>	0.250	<b>Total:</b>	\$39,568.50
37S001-F8-007	0100	0200	730-14.02	L.F.	SAW SLOT	<b>Bid:</b>	10,000.000	<b>Unit Price:</b>	\$6.75
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
37S001-F8-007	0100	0210	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b>	20,000.000	<b>Unit Price:</b>	\$1.20
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00