

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  |                              |  |                                |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |                               |  |                      |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------------------|--|--------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------------------------------|--|----------------------|--|
| <b>Contract ID:</b> CN262013                                                                                                                                                                                                                                                                                                                                                                                                                                              |  | <b>Estimate Number:</b> 0002 |  | <b>Estimate Type:</b> Progress |  | <b>Estimate Approved:</b> No                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | <b>Pay Period:</b> 09/01/2026 |  | <b>To</b> 09/30/2026 |  |
| <b>Contractor:</b> Asphalt Paving Systems, Inc.<br><b>Contractor's</b> PO BOX 530<br><b>Address:</b> Hammonton NJ 08037<br><br><b>Contract Location:</b> The resurfacing (microsurface or thin mix overlay) on S.R. 55 from S.R. 379 (L.M. 1.10) to east of Hallum Lane (L.M. 8.55) and on S.R. 55 BUS from S.R. 55 (L.M. 0.00) to S.R. 56 (L.M. 3.19).<br><br><b>Counties:</b> WARREN<br><br><b>Projects:</b> 89S055-F3-002, 89S055-F3-004, 89S055-F8-002, 89S055-F8-004 |  |                              |  |                                |  | <b>Time</b><br><b>Allowed:</b> 158.0 Days<br><b>Charged:</b> 188.0 Days<br><b>Elapsed Calendar Days:</b> 188.0 Days<br><b>Percent Time:</b> 118.99%<br><b>Percent Complete(\$):</b> 75.51%<br><b>Percent Behind:</b> 43.48%<br><br><b>Dates</b><br><b>Let:</b> 02/06/2026<br><b>Awarded:</b> 03/02/2026<br><b>Contract Executed:</b> 03/06/2026<br><b>Notice to Proceed:</b> 03/27/2026<br><b>Work Began:</b> 08/12/2026<br><b>To Be Completed:</b> 08/31/2026<br><b>Substantial Work Complete:</b><br><b>Accepted:</b> |  |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |  | <b>Total to Date</b>         |  | <b>Previous to Date</b>        |  | <b>This Estimate</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |                               |  | <b>Amounts</b>       |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  | \$1,769,820.90               |  | \$173,093.34                   |  | \$1,596,727.56                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  | <b>Current Contract:</b>      |  | \$2,347,281.25       |  |
| <b>Stockpiled Materials:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                              |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  | <b>Original Contract:</b>     |  | \$2,347,281.25       |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  | \$1,769,820.90               |  | \$173,093.34                   |  | \$1,596,727.56                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |                               |  |                      |  |
| <b>Fuel Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>Bituminous Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                            |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>307AC Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>411AC Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                 |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>Liquid Anti-Strip Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                     |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>Material Discrepancy Adjustments:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                  |  | \$0.00                       |  | \$0.00                         |  | \$0.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |  |                               |  |                      |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                       |  | \$1,769,820.90               |  | \$173,093.34                   |  | \$1,596,727.56                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |  |                               |  |                      |  |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



| Project Number | Bid %  | Federal Project Number | Project Current Amount | Project Description                                                                                                         |
|----------------|--------|------------------------|------------------------|-----------------------------------------------------------------------------------------------------------------------------|
| 89S055-F3-002  | 0.33%  | STP-NH/HSIP-55(31)     | \$7,639.59             | The resurfacing (microsurface or thin mix overlay) on S.R. 55 BUS from S.R. 55 (L.M. 0.00) to S.R. 56 (L.M. 3.19).          |
| 89S055-F3-004  | 0.53%  | NH/HSIP-55(35)         | \$12,423.39            | The resurfacing (microsurface or thin mix overlay) on S.R. 55 from S.R. 379 (L.M. 1.10) to east of Hallum Lane (L.M. 8.55). |
| 89S055-F8-002  | 19.73% | STP-NH/HSIP-55(31)     | \$463,053.13           | The resurfacing (microsurface or thin mix overlay) on S.R. 55 BUS from S.R. 55 (L.M. 0.00) to S.R. 56 (L.M. 3.19).          |
| 89S055-F8-004  | 79.42% | NH/HSIP-55(35)         | \$1,864,165.13         | The resurfacing (microsurface or thin mix overlay) on S.R. 55 from S.R. 379 (L.M. 1.10) to east of Hallum Lane (L.M. 8.55). |

| Project Number | Cat # | Line Item # | Item Code | Units | Primary / Supplemental Description                                  | Total Item Quantity |           | Total Amount |              |
|----------------|-------|-------------|-----------|-------|---------------------------------------------------------------------|---------------------|-----------|--------------|--------------|
| 89S055-F3-002  | 0100  | 8501        | 108-07    | DAY   | LIQUIDATED DAMAGES                                                  | Bid:                | 0.000     | Unit Price:  | \$1,000.00   |
|                |       |             |           |       |                                                                     | This Est:           | 0.000     | This Est:    | \$0.00       |
|                |       |             |           |       |                                                                     | Total:              | 0.000     | Total:       | \$0.00       |
| 89S055-F3-004  | 0100  | 8501        | 108-07    | DAY   | LIQUIDATED DAMAGES                                                  | Bid:                | 0.000     | Unit Price:  | \$1,000.00   |
|                |       |             |           |       |                                                                     | This Est:           | 0.000     | This Est:    | \$0.00       |
|                |       |             |           |       |                                                                     | Total:              | 0.000     | Total:       | \$0.00       |
| 89S055-F8-002  | 0100  | 8501        | 108-07    | DAY   | LIQUIDATED DAMAGES                                                  | Bid:                | 0.000     | Unit Price:  | \$1,000.00   |
|                |       |             |           |       |                                                                     | This Est:           | -15.000   | This Est:    | -\$15,000.00 |
|                |       |             |           |       |                                                                     | Total:              | -15.000   | Total:       | -\$15,000.00 |
| 89S055-F8-004  | 0100  | 8501        | 108-07    | DAY   | LIQUIDATED DAMAGES                                                  | Bid:                | 0.000     | Unit Price:  | \$1,000.00   |
|                |       |             |           |       |                                                                     | This Est:           | -15.000   | This Est:    | -\$15,000.00 |
|                |       |             |           |       |                                                                     | Total:              | -15.000   | Total:       | -\$15,000.00 |
| 89S055-F8-002  | 1110  | 9000        | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. Adjustment for Fog Seal | Bid:                | 0.000     | Unit Price:  | \$1.00       |
|                |       |             |           |       |                                                                     | This Est:           | 1,324.140 | This Est:    | \$1,324.14   |
|                |       |             |           |       |                                                                     | Total:              | 1,324.140 | Total:       | \$1,324.14   |
| 89S055-F8-004  | 1110  | 9000        | 109-01.02 | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. Adjustment for Fog Seal | Bid:                | 0.000     | Unit Price:  | \$1.00       |
|                |       |             |           |       |                                                                     | This Est:           | 2,322.100 | This Est:    | \$2,322.10   |
|                |       |             |           |       |                                                                     | Total:              | 2,322.100 | Total:       | \$2,322.10   |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                     |                  |            |                    |             |
|---------------|------|------|-----------|------|-----------------------------------------------------|------------------|------------|--------------------|-------------|
| 89S055-F8-002 | 0100 | 0010 | 208-01.05 | L.M. | BROOMING & DEGRASSING SHOULDERS                     | <b>Bid:</b>      | 7.000      | <b>Unit Price:</b> | \$1,000.00  |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 0.000      | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 0.000      | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0010 | 208-01.05 | L.M. | BROOMING & DEGRASSING SHOULDERS                     | <b>Bid:</b>      | 15.000     | <b>Unit Price:</b> | \$1,000.00  |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 0.000      | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 0.000      | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 1110 | 0400 | 403-01.01 | TON  | BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING) | <b>Bid:</b>      | 7.000      | <b>Unit Price:</b> | \$675.00    |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 2.970      | <b>This Est:</b>   | \$2,004.75  |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 2.970      | <b>Total:</b>      | \$2,004.75  |
| 89S055-F8-004 | 1110 | 0420 | 403-01.01 | TON  | BITUMINOUS MATERIAL FOR TACK COAT (MICRO-SURFACING) | <b>Bid:</b>      | 38.000     | <b>Unit Price:</b> | \$675.00    |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 11.160     | <b>This Est:</b>   | \$7,533.00  |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 11.160     | <b>Total:</b>      | \$7,533.00  |
| 89S055-F8-002 | 0100 | 0020 | 403-01.10 | S.Y. | HIGH PERFORMANCE FOG SEALS                          | <b>Bid:</b>      | 30,841.000 | <b>Unit Price:</b> | \$0.40      |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 30,841.000 | <b>This Est:</b>   | \$12,336.40 |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 30,841.000 | <b>Total:</b>      | \$12,336.40 |
| 89S055-F8-004 | 0100 | 0020 | 403-01.10 | S.Y. | HIGH PERFORMANCE FOG SEALS                          | <b>Bid:</b>      | 96,155.000 | <b>Unit Price:</b> | \$0.40      |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 96,154.670 | <b>This Est:</b>   | \$38,461.87 |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 96,154.670 | <b>Total:</b>      | \$38,461.87 |
| 89S055-F8-002 | 0100 | 8504 | 407-07    | DOLL | DENSITY DEDUCTION                                   | <b>Bid:</b>      | 0.000      | <b>Unit Price:</b> | \$1.00      |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 0.000      | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 0.000      | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 8505 | 407-09    | DOLL | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION        | <b>Bid:</b>      | 0.000      | <b>Unit Price:</b> | \$1.00      |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 0.000      | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 0.000      | <b>Total:</b>      | \$0.00      |
| 89S055-F3-002 | 0100 | 8500 | 411-03.30 | DOLL | RIDEABILITY DEDUCTION                               | <b>Bid:</b>      | 0.000      | <b>Unit Price:</b> | \$1.00      |
|               |      |      |           |      |                                                     | <b>This Est:</b> | 0.000      | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                     | <b>Total:</b>    | 0.000      | <b>Total:</b>      | \$0.00      |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                            |                  |         |                    |              |
|---------------|------|------|-----------|------|------------------------------------------------------------|------------------|---------|--------------------|--------------|
| 89S055-F3-004 | 0100 | 8500 | 411-03.30 | DOLL | RIDEABILITY DEDUCTION                                      | <b>Bid:</b>      | 0.000   | <b>Unit Price:</b> | \$1.00       |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 8500 | 411-03.30 | DOLL | RIDEABILITY DEDUCTION                                      | <b>Bid:</b>      | 0.000   | <b>Unit Price:</b> | \$1.00       |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-004 | 0100 | 8500 | 411-03.30 | DOLL | RIDEABILITY DEDUCTION                                      | <b>Bid:</b>      | 0.000   | <b>Unit Price:</b> | \$1.00       |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 8506 | 411-03.40 | DOLL | MATERIAL VARIATION DEDUCTION                               | <b>Bid:</b>      | 0.000   | <b>Unit Price:</b> | \$1.00       |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 8507 | 411-05.41 | DOLL | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT                  | <b>Bid:</b>      | 0.000   | <b>Unit Price:</b> | \$1.00       |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 0030 | 411-12.02 | L.M. | SCORING SHOULDERS (NON-<br>CONTINUOUS) (16IN WIDTH)        | <b>Bid:</b>      | 2.450   | <b>Unit Price:</b> | \$787.50     |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 0040 | 411-12.03 | L.M. | SCORING FOR RUMBLE STRIPE (NON-<br>CONTINUOUS) (8IN WIDTH) | <b>Bid:</b>      | 2.350   | <b>Unit Price:</b> | \$787.50     |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 1110 | 0410 | 414-03.01 | TON  | EMULSIFIED ASPHALT FOR MICRO-<br>SURFACING                 | <b>Bid:</b>      | 96.000  | <b>Unit Price:</b> | \$1,420.75   |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 107.507 | <b>This Est:</b>   | \$152,740.57 |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 107.507 | <b>Total:</b>      | \$152,740.57 |
| 89S055-F8-004 | 1110 | 0430 | 414-03.01 | TON  | EMULSIFIED ASPHALT FOR MICRO-<br>SURFACING                 | <b>Bid:</b>      | 526.000 | <b>Unit Price:</b> | \$1,420.75   |
|               |      |      |           |      |                                                            | <b>This Est:</b> | 547.896 | <b>This Est:</b>   | \$778,423.24 |
|               |      |      |           |      |                                                            | <b>Total:</b>    | 547.896 | <b>Total:</b>      | \$778,423.24 |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                   |                  |           |                    |              |
|---------------|------|------|-----------|------|-----------------------------------|------------------|-----------|--------------------|--------------|
| 89S055-F8-002 | 1110 | 0420 | 414-03.02 | TON  | AGGREGATE FOR MICRO SURFACING     | <b>Bid:</b>      | 799.000   | <b>Unit Price:</b> | \$84.05      |
|               |      |      |           |      |                                   | <b>This Est:</b> | 856.773   | <b>This Est:</b>   | \$72,011.77  |
|               |      |      |           |      |                                   | <b>Total:</b>    | 856.773   | <b>Total:</b>      | \$72,011.77  |
| 89S055-F8-004 | 1110 | 0440 | 414-03.02 | TON  | AGGREGATE FOR MICRO SURFACING     | <b>Bid:</b>      | 4,380.000 | <b>Unit Price:</b> | \$84.05      |
|               |      |      |           |      |                                   | <b>This Est:</b> | 4,440.152 | <b>This Est:</b>   | \$373,194.78 |
|               |      |      |           |      |                                   | <b>Total:</b>    | 4,440.152 | <b>Total:</b>      | \$373,194.78 |
| 89S055-F8-002 | 1110 | 0430 | 415-01.01 | TON  | COLD PLANING BITUMINOUS PAVEMENT  | <b>Bid:</b>      | 11.000    | <b>Unit Price:</b> | \$283.50     |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F8-004 | 1110 | 0450 | 415-01.01 | TON  | COLD PLANING BITUMINOUS PAVEMENT  | <b>Bid:</b>      | 37.000    | <b>Unit Price:</b> | \$283.50     |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 0050 | 611-03.04 | LB.  | GRAY IRON CASTINGS (CATCHBASIN)   | <b>Bid:</b>      | 250.000   | <b>Unit Price:</b> | \$11.55      |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F8-002 | 0100 | 0060 | 611-09.01 | EACH | ADJUSTMENT OF EXISTING CATCHBASIN | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$4,620.00   |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F3-002 | 0100 | 8503 | 705-01.13 | EACH | ROCK DRILLING FOR GUARDRAIL POST  | <b>Bid:</b>      | 0.000     | <b>Unit Price:</b> | \$63.00      |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F3-002 | 0100 | 0010 | 705-02.02 | L.F. | SINGLE GUARDRAIL (TYPE 2)         | <b>Bid:</b>      | 50.000    | <b>Unit Price:</b> | \$31.50      |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00       |
| 89S055-F3-004 | 0100 | 0010 | 705-02.10 | EACH | GUARDRAIL TRANSITION 27IN TO 31IN | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$157.50     |
|               |      |      |           |      |                                   | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00       |
|               |      |      |           |      |                                   | <b>Total:</b>    | 1.000     | <b>Total:</b>      | \$157.50     |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                       |                  |           |                    |             |
|---------------|------|------|-----------|------|-------------------------------------------------------|------------------|-----------|--------------------|-------------|
| 89S055-F3-002 | 0100 | 8502 | 705-02.50 | L.F. | SHOP CURVED GUARDRAIL                                 | <b>Bid:</b>      | 0.000     | <b>Unit Price:</b> | \$47.25     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F3-002 | 0100 | 0020 | 705-04.22 | EACH | GUARDRAIL DELINEATION<br>ENHANCEMENT (BI-DIRECTIONAL) | <b>Bid:</b>      | 749.000   | <b>Unit Price:</b> | \$4.41      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 749.000   | <b>This Est:</b>   | \$3,303.09  |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 749.000   | <b>Total:</b>      | \$3,303.09  |
| 89S055-F3-004 | 0100 | 0020 | 705-04.22 | EACH | GUARDRAIL DELINEATION<br>ENHANCEMENT (BI-DIRECTIONAL) | <b>Bid:</b>      | 1,214.000 | <b>Unit Price:</b> | \$4.41      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 1,028.000 | <b>This Est:</b>   | \$4,533.48  |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 1,028.000 | <b>Total:</b>      | \$4,533.48  |
| 89S055-F3-002 | 0100 | 0030 | 705-06.11 | EACH | GR TERMINAL (IN-INLINE) MASH TL-3                     | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$126.00    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F3-004 | 0100 | 0030 | 705-06.20 | EACH | TANGENT ENERGY ABSORBING TERM<br>MASH TL-3            | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$3,570.00  |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 1.000     | <b>Total:</b>      | \$3,570.00  |
| 89S055-F3-002 | 0100 | 0040 | 706-01    | L.F. | GUARDRAIL REMOVED                                     | <b>Bid:</b>      | 50.000    | <b>Unit Price:</b> | \$2.10      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F3-004 | 0100 | 0040 | 706-01    | L.F. | GUARDRAIL REMOVED                                     | <b>Bid:</b>      | 50.000    | <b>Unit Price:</b> | \$2.10      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 50.000    | <b>Total:</b>      | \$105.00    |
| 89S055-F3-002 | 0100 | 0050 | 706-06.03 | L.F. | RADIUS RAIL                                           | <b>Bid:</b>      | 38.000    | <b>Unit Price:</b> | \$52.50     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0070 | 712-01    | LS   | TRAFFIC CONTROL                                       | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$22,500.00 |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.900     | <b>This Est:</b>   | \$20,250.00 |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.900     | <b>Total:</b>      | \$20,250.00 |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                |                  |           |                    |             |
|---------------|------|------|-----------|------|--------------------------------|------------------|-----------|--------------------|-------------|
| 89S055-F8-004 | 0100 | 0030 | 712-01    | LS   | TRAFFIC CONTROL                | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$52,500.00 |
|               |      |      |           |      |                                | <b>This Est:</b> | 0.650     | <b>This Est:</b>   | \$34,125.00 |
|               |      |      |           |      |                                | <b>Total:</b>    | 0.900     | <b>Total:</b>      | \$47,250.00 |
| 89S055-F8-002 | 0100 | 0080 | 712-04.01 | EACH | FLEXIBLE DRUMS (CHANNELIZING)  | <b>Bid:</b>      | 12.000    | <b>Unit Price:</b> | \$30.45     |
|               |      |      |           |      |                                | <b>This Est:</b> | 8.000     | <b>This Est:</b>   | \$243.60    |
|               |      |      |           |      |                                | <b>Total:</b>    | 8.000     | <b>Total:</b>      | \$243.60    |
| 89S055-F8-004 | 0100 | 0040 | 712-04.01 | EACH | FLEXIBLE DRUMS (CHANNELIZING)  | <b>Bid:</b>      | 50.000    | <b>Unit Price:</b> | \$30.45     |
|               |      |      |           |      |                                | <b>This Est:</b> | 54.000    | <b>This Est:</b>   | \$1,644.30  |
|               |      |      |           |      |                                | <b>Total:</b>    | 54.000    | <b>Total:</b>      | \$1,644.30  |
| 89S055-F8-002 | 0100 | 0090 | 712-06    | S.F. | SIGNS (CONSTRUCTION)           | <b>Bid:</b>      | 1,442.000 | <b>Unit Price:</b> | \$7.04      |
|               |      |      |           |      |                                | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                | <b>Total:</b>    | 198.000   | <b>Total:</b>      | \$1,393.92  |
| 89S055-F8-004 | 0100 | 0050 | 712-06    | S.F. | SIGNS (CONSTRUCTION)           | <b>Bid:</b>      | 877.000   | <b>Unit Price:</b> | \$7.04      |
|               |      |      |           |      |                                | <b>This Est:</b> | 384.000   | <b>This Est:</b>   | \$2,703.36  |
|               |      |      |           |      |                                | <b>Total:</b>    | 1,097.000 | <b>Total:</b>      | \$7,722.88  |
| 89S055-F8-004 | 0100 | 0060 | 712-08.03 | EACH | ARROW BOARD (TYPE C)           | <b>Bid:</b>      | 2.000     | <b>Unit Price:</b> | \$945.00    |
|               |      |      |           |      |                                | <b>This Est:</b> | 2.000     | <b>This Est:</b>   | \$1,890.00  |
|               |      |      |           |      |                                | <b>Total:</b>    | 2.000     | <b>Total:</b>      | \$1,890.00  |
| 89S055-F8-002 | 0100 | 0100 | 713-15.36 | EACH | REMOVE SIGN, SUPPORT & FOOTING | <b>Bid:</b>      | 2.000     | <b>Unit Price:</b> | \$105.00    |
|               |      |      |           |      |                                | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0110 | 713-16.01 | EACH | CHANGEABLE MESSAGE SIGN UNIT   | <b>Bid:</b>      | 2.000     | <b>Unit Price:</b> | \$5,775.00  |
|               |      |      |           |      |                                | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                | <b>Total:</b>    | 2.000     | <b>Total:</b>      | \$11,550.00 |
| 89S055-F8-004 | 0100 | 0070 | 713-16.01 | EACH | CHANGEABLE MESSAGE SIGN UNIT   | <b>Bid:</b>      | 2.000     | <b>Unit Price:</b> | \$5,775.00  |
|               |      |      |           |      |                                | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                | <b>Total:</b>    | 2.000     | <b>Total:</b>      | \$11,550.00 |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                         |                  |           |                    |             |
|---------------|------|------|-----------|------|---------------------------------------------------------|------------------|-----------|--------------------|-------------|
| 89S055-F8-002 | 0100 | 0120 | 716-01.21 | EACH | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | <b>Bid:</b>      | 306.000   | <b>Unit Price:</b> | \$37.80     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0080 | 716-01.21 | EACH | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | <b>Bid:</b>      | 1,203.000 | <b>Unit Price:</b> | \$37.80     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0130 | 716-01.23 | EACH | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)  | <b>Bid:</b>      | 71.000    | <b>Unit Price:</b> | \$37.80     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0090 | 716-01.23 | EACH | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)  | <b>Bid:</b>      | 1,233.000 | <b>Unit Price:</b> | \$37.80     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0140 | 716-01.30 | EACH | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | <b>Bid:</b>      | 377.000   | <b>Unit Price:</b> | \$10.50     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 362.000   | <b>This Est:</b>   | \$3,801.00  |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 362.000   | <b>Total:</b>      | \$3,801.00  |
| 89S055-F8-004 | 0100 | 0100 | 716-01.30 | EACH | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | <b>Bid:</b>      | 2,436.000 | <b>Unit Price:</b> | \$10.50     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 2,334.000 | <b>Total:</b>      | \$24,507.00 |
| 89S055-F3-002 | 0100 | 0060 | 716-02.04 | S.Y. | PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)       | <b>Bid:</b>      | 14.000    | <b>Unit Price:</b> | \$21.00     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 15.000    | <b>This Est:</b>   | \$315.00    |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 15.000    | <b>Total:</b>      | \$315.00    |
| 89S055-F8-002 | 0100 | 0150 | 716-02.04 | S.Y. | PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)       | <b>Bid:</b>      | 261.000   | <b>Unit Price:</b> | \$21.00     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 137.000   | <b>This Est:</b>   | \$2,877.00  |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 137.000   | <b>Total:</b>      | \$2,877.00  |
| 89S055-F8-004 | 0100 | 0110 | 716-02.04 | S.Y. | PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)       | <b>Bid:</b>      | 163.000   | <b>Unit Price:</b> | \$21.00     |
|               |      |      |           |      |                                                         | <b>This Est:</b> | 171.230   | <b>This Est:</b>   | \$3,595.83  |
|               |      |      |           |      |                                                         | <b>Total:</b>    | 171.230   | <b>Total:</b>      | \$3,595.83  |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                             |                  |         |                    |            |
|---------------|------|------|-----------|------|---------------------------------------------|------------------|---------|--------------------|------------|
| 89S055-F8-002 | 0100 | 0160 | 716-02.05 | L.F. | PLASTIC PAVEMENT MARKING (STOP LINE)        | <b>Bid:</b>      | 382.000 | <b>Unit Price:</b> | \$10.50    |
|               |      |      |           |      |                                             | <b>This Est:</b> | 450.000 | <b>This Est:</b>   | \$4,725.00 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 450.000 | <b>Total:</b>      | \$4,725.00 |
| 89S055-F8-004 | 0100 | 0120 | 716-02.05 | L.F. | PLASTIC PAVEMENT MARKING (STOP LINE)        | <b>Bid:</b>      | 865.000 | <b>Unit Price:</b> | \$10.50    |
|               |      |      |           |      |                                             | <b>This Est:</b> | 826.000 | <b>This Est:</b>   | \$8,673.00 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 826.000 | <b>Total:</b>      | \$8,673.00 |
| 89S055-F3-004 | 0100 | 0050 | 716-02.06 | EACH | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)  | <b>Bid:</b>      | 15.000  | <b>Unit Price:</b> | \$183.75   |
|               |      |      |           |      |                                             | <b>This Est:</b> | 15.000  | <b>This Est:</b>   | \$2,756.25 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 15.000  | <b>Total:</b>      | \$2,756.25 |
| 89S055-F8-002 | 0100 | 0170 | 716-02.06 | EACH | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)  | <b>Bid:</b>      | 13.000  | <b>Unit Price:</b> | \$183.75   |
|               |      |      |           |      |                                             | <b>This Est:</b> | 12.000  | <b>This Est:</b>   | \$2,205.00 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 12.000  | <b>Total:</b>      | \$2,205.00 |
| 89S055-F8-004 | 0100 | 0130 | 716-02.06 | EACH | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)  | <b>Bid:</b>      | 45.000  | <b>Unit Price:</b> | \$183.75   |
|               |      |      |           |      |                                             | <b>This Est:</b> | 44.000  | <b>This Est:</b>   | \$8,085.00 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 44.000  | <b>Total:</b>      | \$8,085.00 |
| 89S055-F8-002 | 0100 | 0180 | 716-02.07 | L.F. | PLASTIC PAVEMENT MARKING (24" BARRIER LINE) | <b>Bid:</b>      | 185.000 | <b>Unit Price:</b> | \$9.45     |
|               |      |      |           |      |                                             | <b>This Est:</b> | 298.000 | <b>This Est:</b>   | \$2,816.10 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 298.000 | <b>Total:</b>      | \$2,816.10 |
| 89S055-F8-004 | 0100 | 0140 | 716-02.07 | L.F. | PLASTIC PAVEMENT MARKING (24" BARRIER LINE) | <b>Bid:</b>      | 282.000 | <b>Unit Price:</b> | \$9.45     |
|               |      |      |           |      |                                             | <b>This Est:</b> | 160.000 | <b>This Est:</b>   | \$1,512.00 |
|               |      |      |           |      |                                             | <b>Total:</b>    | 160.000 | <b>Total:</b>      | \$1,512.00 |
| 89S055-F3-002 | 0100 | 0070 | 716-02.08 | L.F. | PLASTIC PAVEMENT MARKING (8" DOTTED LINE)   | <b>Bid:</b>      | 115.000 | <b>Unit Price:</b> | \$2.10     |
|               |      |      |           |      |                                             | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                             | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00     |
| 89S055-F8-004 | 0100 | 0150 | 716-02.08 | L.F. | PLASTIC PAVEMENT MARKING (8" DOTTED LINE)   | <b>Bid:</b>      | 440.000 | <b>Unit Price:</b> | \$2.10     |
|               |      |      |           |      |                                             | <b>This Est:</b> | 144.000 | <b>This Est:</b>   | \$302.40   |
|               |      |      |           |      |                                             | <b>Total:</b>    | 144.000 | <b>Total:</b>      | \$302.40   |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                       |                  |        |                    |             |
|---------------|------|------|-----------|------|-------------------------------------------------------|------------------|--------|--------------------|-------------|
| 89S055-F8-002 | 0100 | 0190 | 716-02.09 | L.F. | PLASTIC PAVEMENT MARKING<br>(LONGITUDINAL CROSS-WALK) | <b>Bid:</b>      | 38.000 | <b>Unit Price:</b> | \$26.25     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 34.000 | <b>This Est:</b>   | \$892.50    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 34.000 | <b>Total:</b>      | \$892.50    |
| 89S055-F8-002 | 0100 | 0200 | 716-02.12 | L.M. | PLASTIC PAVEMENT MARKING (8IN<br>LINE)                | <b>Bid:</b>      | 0.300  | <b>Unit Price:</b> | \$11,025.00 |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.170  | <b>This Est:</b>   | \$1,874.25  |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.170  | <b>Total:</b>      | \$1,874.25  |
| 89S055-F8-004 | 0100 | 0160 | 716-02.12 | L.M. | PLASTIC PAVEMENT MARKING (8IN<br>LINE)                | <b>Bid:</b>      | 0.700  | <b>Unit Price:</b> | \$11,025.00 |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.090  | <b>This Est:</b>   | \$992.25    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.090  | <b>Total:</b>      | \$992.25    |
| 89S055-F8-004 | 0100 | 0170 | 716-03.01 | EACH | PLASTIC WORD PAVEMENT MARKING<br>(ONLY)               | <b>Bid:</b>      | 3.000  | <b>Unit Price:</b> | \$157.50    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 3.000  | <b>This Est:</b>   | \$472.50    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 3.000  | <b>Total:</b>      | \$472.50    |
| 89S055-F8-002 | 0100 | 0210 | 716-04.05 | EACH | PLASTIC PAVEMENT MARKING<br>(STRAIGHT ARROW)          | <b>Bid:</b>      | 3.000  | <b>Unit Price:</b> | \$210.00    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 3.000  | <b>This Est:</b>   | \$630.00    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 3.000  | <b>Total:</b>      | \$630.00    |
| 89S055-F8-004 | 0100 | 0180 | 716-04.05 | EACH | PLASTIC PAVEMENT MARKING<br>(STRAIGHT ARROW)          | <b>Bid:</b>      | 1.000  | <b>Unit Price:</b> | \$210.00    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000  | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 0.000  | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0220 | 716-04.12 | S.F. | PLASTIC PAVEMENT MARKING (YIELD<br>LINE)              | <b>Bid:</b>      | 80.000 | <b>Unit Price:</b> | \$15.75     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 63.000 | <b>This Est:</b>   | \$992.25    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 63.000 | <b>Total:</b>      | \$992.25    |
| 89S055-F8-002 | 0100 | 0230 | 716-04.14 | EACH | PLASTIC PAVEMENT MARKING (LANE<br>REDUCTION ARROW)    | <b>Bid:</b>      | 3.000  | <b>Unit Price:</b> | \$315.00    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 3.000  | <b>This Est:</b>   | \$945.00    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 3.000  | <b>Total:</b>      | \$945.00    |
| 89S055-F8-004 | 0100 | 0190 | 716-04.14 | EACH | PLASTIC PAVEMENT MARKING (LANE<br>REDUCTION ARROW)    | <b>Bid:</b>      | 8.000  | <b>Unit Price:</b> | \$315.00    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 8.000  | <b>This Est:</b>   | \$2,520.00  |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 8.000  | <b>Total:</b>      | \$2,520.00  |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                       |                  |           |                    |             |
|---------------|------|------|-----------|------|-------------------------------------------------------|------------------|-----------|--------------------|-------------|
| 89S055-F8-004 | 0100 | 0200 | 716-05.01 | L.M. | PAINTED PAVEMENT MARKING (4" LINE)                    | <b>Bid:</b>      | 36.200    | <b>Unit Price:</b> | \$892.50    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 19.190    | <b>This Est:</b>   | \$17,127.08 |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 41.620    | <b>Total:</b>      | \$37,145.86 |
| 89S055-F8-002 | 0100 | 0240 | 716-05.20 | L.M. | PAINTED PAVEMENT MARKING (6" LINE)                    | <b>Bid:</b>      | 13.000    | <b>Unit Price:</b> | \$892.50    |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 6.790     | <b>This Est:</b>   | \$6,060.08  |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 6.790     | <b>Total:</b>      | \$6,060.08  |
| 89S055-F8-004 | 0100 | 0210 | 716-08.02 | L.F. | REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)         | <b>Bid:</b>      | 1,858.000 | <b>Unit Price:</b> | \$0.53      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 200.000   | <b>This Est:</b>   | \$106.00    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 1,380.000 | <b>Total:</b>      | \$731.40    |
| 89S055-F8-002 | 0100 | 0250 | 716-08.03 | L.F. | REMOVAL OF PAVEMENT MARKING (CROSS-WALK)              | <b>Bid:</b>      | 102.000   | <b>Unit Price:</b> | \$4.20      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 30.000    | <b>This Est:</b>   | \$126.00    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 30.000    | <b>Total:</b>      | \$126.00    |
| 89S055-F8-002 | 0100 | 0260 | 716-08.04 | S.Y. | REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING) | <b>Bid:</b>      | 275.000   | <b>Unit Price:</b> | \$10.50     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 78.330    | <b>This Est:</b>   | \$822.47    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 78.330    | <b>Total:</b>      | \$822.47    |
| 89S055-F8-004 | 0100 | 0220 | 716-08.04 | S.Y. | REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING) | <b>Bid:</b>      | 163.000   | <b>Unit Price:</b> | \$10.50     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 122.330   | <b>Total:</b>      | \$1,284.47  |
| 89S055-F8-002 | 0100 | 0270 | 716-08.05 | L.F. | REMOVAL OF PAVEMENT MARKING (STOP LINE)               | <b>Bid:</b>      | 484.000   | <b>Unit Price:</b> | \$7.35      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 65.000    | <b>This Est:</b>   | \$477.75    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 65.000    | <b>Total:</b>      | \$477.75    |
| 89S055-F8-004 | 0100 | 0230 | 716-08.05 | L.F. | REMOVAL OF PAVEMENT MARKING (STOP LINE)               | <b>Bid:</b>      | 865.000   | <b>Unit Price:</b> | \$7.35      |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 300.000   | <b>Total:</b>      | \$2,205.00  |
| 89S055-F8-002 | 0100 | 0280 | 716-08.06 | EACH | REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)         | <b>Bid:</b>      | 13.000    | <b>Unit Price:</b> | \$84.00     |
|               |      |      |           |      |                                                       | <b>This Est:</b> | 2.000     | <b>This Est:</b>   | \$168.00    |
|               |      |      |           |      |                                                       | <b>Total:</b>    | 2.000     | <b>Total:</b>      | \$168.00    |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                                    |                  |         |                    |             |
|---------------|------|------|-----------|------|--------------------------------------------------------------------|------------------|---------|--------------------|-------------|
| 89S055-F8-004 | 0100 | 0240 | 716-08.06 | EACH | REMOVAL OF PAVEMENT MARKING<br>(TURN LANE ARROW)                   | <b>Bid:</b>      | 45.000  | <b>Unit Price:</b> | \$84.00     |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 40.000  | <b>Total:</b>      | \$3,360.00  |
| 89S055-F8-004 | 0100 | 0250 | 716-08.07 | EACH | REMOVAL OF PAVEMENT MARKING<br>(STRAIGHT-TURN ARROW)               | <b>Bid:</b>      | 1.000   | <b>Unit Price:</b> | \$157.50    |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0290 | 716-08.09 | L.F. | REMOVAL OF PAVEMENT MARKING<br>(DOTTED LINE)                       | <b>Bid:</b>      | 70.000  | <b>Unit Price:</b> | \$0.53      |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0260 | 716-08.09 | L.F. | REMOVAL OF PAVEMENT MARKING<br>(DOTTED LINE)                       | <b>Bid:</b>      | 394.000 | <b>Unit Price:</b> | \$0.53      |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0270 | 716-08.11 | EACH | REMOVAL OF WORD PAVEMENT<br>MARKING (DESCRIPTION)<br>(DESCRIPTION) | <b>Bid:</b>      | 4.000   | <b>Unit Price:</b> | \$105.00    |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 4.000   | <b>Total:</b>      | \$420.00    |
| 89S055-F8-002 | 0100 | 0300 | 716-08.19 | S.F. | REMOVAL OF PAVEMENT MARKING<br>(YIELD LINE)                        | <b>Bid:</b>      | 80.000  | <b>Unit Price:</b> | \$2.10      |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 9.000   | <b>This Est:</b>   | \$18.90     |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 9.000   | <b>Total:</b>      | \$18.90     |
| 89S055-F8-002 | 0100 | 0310 | 716-08.20 | L.M. | REMOVAL OF PAVEMENT MARKING<br>(LINE)                              | <b>Bid:</b>      | 6.000   | <b>Unit Price:</b> | \$2,940.00  |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 6.790   | <b>This Est:</b>   | \$19,962.60 |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 6.790   | <b>Total:</b>      | \$19,962.60 |
| 89S055-F8-004 | 0100 | 0280 | 716-08.20 | L.M. | REMOVAL OF PAVEMENT MARKING<br>(LINE)                              | <b>Bid:</b>      | 36.200  | <b>Unit Price:</b> | \$2,940.00  |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 22.430  | <b>Total:</b>      | \$65,944.20 |
| 89S055-F8-002 | 0100 | 0320 | 716-08.21 | L.F. | REMOVAL OF PAVEMENT MARKING<br>(24IN BARRIER LINE)                 | <b>Bid:</b>      | 352.000 | <b>Unit Price:</b> | \$7.35      |
|               |      |      |           |      |                                                                    | <b>This Est:</b> | 0.000   | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                                    | <b>Total:</b>    | 0.000   | <b>Total:</b>      | \$0.00      |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                           |                  |           |                    |            |
|---------------|------|------|-----------|------|-----------------------------------------------------------|------------------|-----------|--------------------|------------|
| 89S055-F8-004 | 0100 | 0290 | 716-08.21 | L.F. | REMOVAL OF PAVEMENT MARKING<br>(24IN BARRIER LINE)        | <b>Bid:</b>      | 193.000   | <b>Unit Price:</b> | \$7.35     |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 183.000   | <b>Total:</b>      | \$1,345.05 |
| 89S055-F8-002 | 0100 | 0330 | 716-08.23 | EACH | REMOVAL OF PAVEMENT MARKING<br>(STRAIGHT ARROW)           | <b>Bid:</b>      | 3.000     | <b>Unit Price:</b> | \$105.00   |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00     |
| 89S055-F8-004 | 0100 | 0300 | 716-08.23 | EACH | REMOVAL OF PAVEMENT MARKING<br>(STRAIGHT ARROW)           | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$105.00   |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00     |
| 89S055-F8-002 | 0100 | 0340 | 716-08.24 | EACH | REMOVAL OF PAVEMENT MARKING<br>(LANE REDUCTION ARROW)     | <b>Bid:</b>      | 3.000     | <b>Unit Price:</b> | \$157.50   |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 1.000     | <b>This Est:</b>   | \$157.50   |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 1.000     | <b>Total:</b>      | \$157.50   |
| 89S055-F8-004 | 0100 | 0310 | 716-08.24 | EACH | REMOVAL OF PAVEMENT MARKING<br>(LANE REDUCTION ARROW)     | <b>Bid:</b>      | 5.000     | <b>Unit Price:</b> | \$157.50   |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 5.000     | <b>Total:</b>      | \$787.50   |
| 89S055-F8-002 | 0100 | 0350 | 716-12.02 | L.M. | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (6IN LINE)         | <b>Bid:</b>      | 13.000    | <b>Unit Price:</b> | \$6,615.00 |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.480     | <b>This Est:</b>   | \$3,175.20 |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.480     | <b>Total:</b>      | \$3,175.20 |
| 89S055-F8-004 | 0100 | 0320 | 716-12.02 | L.M. | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (6IN LINE)         | <b>Bid:</b>      | 36.200    | <b>Unit Price:</b> | \$6,615.00 |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.680     | <b>This Est:</b>   | \$4,498.20 |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.680     | <b>Total:</b>      | \$4,498.20 |
| 89S055-F8-004 | 0100 | 0330 | 716-12.03 | L.F. | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (8IN BARRIER LINE) | <b>Bid:</b>      | 1,858.000 | <b>Unit Price:</b> | \$2.10     |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00     |
| 89S055-F3-004 | 0100 | 0060 | 716-12.05 | L.F. | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (6IN DOTTED LINE)  | <b>Bid:</b>      | 229.000   | <b>Unit Price:</b> | \$2.10     |
|               |      |      |           |      |                                                           | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00     |
|               |      |      |           |      |                                                           | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00     |

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



|               |      |      |           |      |                                                          |                  |           |                    |             |
|---------------|------|------|-----------|------|----------------------------------------------------------|------------------|-----------|--------------------|-------------|
| 89S055-F8-004 | 0100 | 0340 | 716-12.05 | L.F. | ENHANCED FLATLINE THERMO PVMT<br>MRKNG (6IN DOTTED LINE) | <b>Bid:</b>      | 198.000   | <b>Unit Price:</b> | \$2.10      |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0350 | 716-12.09 | L.F. | ENHANCED FLAT LINE THERMO (12IN<br>LINE)                 | <b>Bid:</b>      | 358.000   | <b>Unit Price:</b> | \$3.15      |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-002 | 0100 | 0360 | 717-01    | LS   | MOBILIZATION                                             | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$10,500.00 |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.400     | <b>This Est:</b>   | \$4,200.00  |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.400     | <b>Total:</b>      | \$4,200.00  |
| 89S055-F8-004 | 0100 | 0360 | 717-01    | LS   | MOBILIZATION                                             | <b>Bid:</b>      | 1.000     | <b>Unit Price:</b> | \$24,500.00 |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.400     | <b>This Est:</b>   | \$9,800.00  |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.650     | <b>Total:</b>      | \$15,925.00 |
| 89S055-F8-004 | 0100 | 0370 | 730-14.02 | L.F. | SAW SLOT                                                 | <b>Bid:</b>      | 588.000   | <b>Unit Price:</b> | \$7.30      |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |
| 89S055-F8-004 | 0100 | 0380 | 730-14.03 | L.F. | LOOP WIRE                                                | <b>Bid:</b>      | 1,764.000 | <b>Unit Price:</b> | \$2.36      |
|               |      |      |           |      |                                                          | <b>This Est:</b> | 0.000     | <b>This Est:</b>   | \$0.00      |
|               |      |      |           |      |                                                          | <b>Total:</b>    | 0.000     | <b>Total:</b>      | \$0.00      |