

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CN262024		Estimate Number: 0001		Estimate Type: Progress		Estimate Approved: No		Pay Period: 04/15/2026		To 07/31/2026	
Contractor: APAC-Atlantic, Inc. Contractor's dba Harrison Const Co - Box 32626 Address: Knoxville TN 37930 Contract Location: The resurfacing on U.S. 41 (S.R. 8) from near U.S. 41 (S.R. 2) (L.M. 5.70) to S.R. 17 (L.M. 8.33) and on U.S. 41 (S.R. 2) from near S.R. 17 (L.M. 5.94) to near I-24 (L.M. 7.10). Counties: HAMILTON Projects: 33S002-S8-004, 33S008-S8-002						Time Allowed: 148.0 Days Charged: 87.0 Days Elapsed Calendar Days: 87.0 Days Percent Time: 58.78% Percent Complete(\$): 0.97% Percent Behind: 57.81%					
						Dates Let: 03/20/2026 Awarded: 04/06/2026 Contract Executed: 04/15/2026 Notice to Proceed: 05/06/2026 Work Began: 07/29/2026 To Be Completed: 09/30/2026 Substantial Work Complete: Accepted:					
		Total to Date		Previous to Date		This Estimate				Amounts	
Total Earnings:		\$56,923.61		\$0.00		\$56,923.61		Current Contract:		\$2,618,441.47	
Stockpiled Materials:		\$0.00		\$0.00		\$0.00		Original Contract:		\$2,618,441.47	
Amount Due:		\$56,923.61		\$0.00		\$56,923.61					
Fuel Adjustments:		\$0.00		\$0.00		\$0.00					
Bituminous Adjustments:		\$0.00		\$0.00		\$0.00					
307AC Adjustments:		\$0.00		\$0.00		\$0.00					
411AC Adjustments:		\$0.00		\$0.00		\$0.00					
Liquid Anti-Strip Adjustments:		\$0.00		\$0.00		\$0.00					
Material Discrepancy Adjustments:		\$0.00		\$0.00		\$0.00					
Payment Due:		\$56,923.61		\$0.00		\$56,923.61					

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
33S002-S8-004	35.44%	N/A	\$928,040.91	The resurfacing on U.S. 41 (S.R. 2) from near S.R. 17 (L.M. 5.94) to near I-24 (L.M. 7.10).
33S008-S8-002	64.56%	N/A	\$1,690,400.56	The resurfacing on U.S. 41 (S.R. 8) from near U.S. 41 (S.R. 2) (L.M. 5.70) to S.R. 17 (L.M. 8.33).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity		Total Amount	
33S002-S8-004	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	8500	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	8500	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	1.500	Unit Price:	\$3,679.35
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0010	403-02.01	TON	TRACKLESS TACK COAT	Bid:	19.000	Unit Price:	\$1,020.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0020	403-02.01	TON	TRACKLESS TACK COAT	Bid:	33.000	Unit Price:	\$1,020.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S002-S8-004	0100	8502	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	8502	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	8503	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0020	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	5.000	Unit Price:	\$3,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0030	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	7.000	Unit Price:	\$3,300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0030	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	2,772.000	Unit Price:	\$192.90
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0040	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	4,571.000	Unit Price:	\$192.90
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S008-S8-002	0100	8504	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	8505	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	2,747.000	Unit Price:	\$34.85
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0050	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	4,528.000	Unit Price:	\$34.85
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0050	611-01.20	EACH	ADJUSTMENT OF EXISTING MANHOLE	Bid:	6.000	Unit Price:	\$5,066.40
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0060	611-01.20	EACH	ADJUSTMENT OF EXISTING MANHOLE	Bid:	12.000	Unit Price:	\$5,066.40
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0060	701-01.10	S.F.	CONCRETE SIDEWALK (DESCRIPTION) (8")	Bid:	149.000	Unit Price:	\$69.90
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0070	701-02.03	S.F.	CONCRETE CURB RAMP	Bid:	24.000	Unit Price:	\$90.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S002-S8-004	0100	0080	702-01	C.Y.	CONCRETE CURB	Bid:	1.000	Unit Price:	\$3,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0090	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER	Bid:	6.000	Unit Price:	\$1,290.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$35,494.29
						This Est:	0.250	This Est:	\$8,873.57
						Total:	0.250	Total:	\$8,873.57
33S008-S8-002	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$53,241.44
						This Est:	0.250	This Est:	\$13,310.36
						Total:	0.250	Total:	\$13,310.36
33S002-S8-004	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	30.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	272.000	Unit Price:	\$36.00
						This Est:	7.000	This Est:	\$252.00
						Total:	7.000	Total:	\$252.00
33S002-S8-004	0100	0120	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	18.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0090	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	264.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	958.000	Unit Price:	\$7.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S008-S8-002	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,309.000	Unit Price:	\$7.86
						This Est:	108.000	This Est:	\$848.88
						Total:	108.000	Total:	\$848.88
33S002-S8-004	0100	0140	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$960.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$960.00
						This Est:	1.000	This Est:	\$960.00
						Total:	1.000	Total:	\$960.00
33S008-S8-002	0100	0120	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid:	4,043.000	Unit Price:	\$4.62
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0130	713-11.22	EACH	U POST SLIP BASE	Bid:	71.000	Unit Price:	\$360.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0140	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	105.000	Unit Price:	\$14.40
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0150	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	567.000	Unit Price:	\$15.78
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0150	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	3.000	Unit Price:	\$6,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0160	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$6,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S002-S8-004	0100	0160	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	124.000	Unit Price:	\$45.60
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0170	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	153.000	Unit Price:	\$45.60
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0170	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	Bid:	482.000	Unit Price:	\$10.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0180	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	21.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0180	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	30.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0190	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	525.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0190	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	422.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0200	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	12.000	Unit Price:	\$180.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0200	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	49.000	Unit Price:	\$180.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S002-S8-004	0100	0210	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	17.000	Unit Price:	\$1.80
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0220	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	672.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0210	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	2,844.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0230	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	0.200	Unit Price:	\$11,400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0240	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	4.000	Unit Price:	\$540.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0220	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	5.000	Unit Price:	\$540.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0230	716-03.04	EACH	PLASTIC WORD PAVEMENT MARKING (SCHOOL)	Bid:	3.000	Unit Price:	\$540.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0240	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid:	1.000	Unit Price:	\$210.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0250	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	4,509.000	Unit Price:	\$6.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S008-S8-002	0100	0260	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	1.000	Unit Price:	\$180.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0250	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	36.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0270	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	260.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0280	716-04.13	EACH	PLASTIC PAVEMENT MARKING (BIKELANE SYMBOL & ARROW)	Bid:	8.000	Unit Price:	\$510.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0260	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	Bid:	6.000	Unit Price:	\$510.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0290	716-04.15	EACH	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW SHARED	Bid:	26.000	Unit Price:	\$510.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0270	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	3.400	Unit Price:	\$1,320.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0300	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid:	12.000	Unit Price:	\$1,320.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0280	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	3.400	Unit Price:	\$7,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S008-S8-002	0100	0310	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	12.000	Unit Price:	\$7,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0320	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	2,528.000	Unit Price:	\$1.80
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0330	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	1,306.000	Unit Price:	\$0.90
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0340	716-12.07	L.F.	ENHANCED FLAT LINE THERMO (8IN BROKEN LN)	Bid:	339.000	Unit Price:	\$2.40
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0290	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$52,286.09
						This Est:	0.250	This Est:	\$13,071.52
						Total:	0.250	Total:	\$13,071.52
33S008-S8-002	0100	0350	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$78,429.13
						This Est:	0.250	This Est:	\$19,607.28
						Total:	0.250	Total:	\$19,607.28
33S002-S8-004	0100	0300	730-14.02	L.F.	SAW SLOT	Bid:	1,036.000	Unit Price:	\$7.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S008-S8-002	0100	0360	730-14.02	L.F.	SAW SLOT	Bid:	2,623.000	Unit Price:	\$7.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
33S002-S8-004	0100	0310	730-14.03	L.F.	LOOP WIRE	Bid:	2,272.000	Unit Price:	\$1.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



33S008-S8-002	0100	0370	730-14.03	L.F.	LOOP WIRE	Bid:	6,049.000	Unit Price:	\$1.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00