

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



**Contract ID:** CN262035      **Estimate Number:** 0001      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 04/17/2026      **To** 06/20/2026

<p><b>Contractor:</b> Volunteer Paving, LLC  <b>Contractor's Address:</b> PO Box 682423          Franklin TN 37068</p> <p><b>Contract Location:</b> The resurfacing on S.R. 55 from near South Washington Street (L.M. 2.80) to north of H.P Womack Road (L.M. 7.35).</p> <p><b>Counties:</b> COFFEE</p> <p><b>Projects:</b> 16S055-S8-007</p>	<p style="text-align: right;"><b>Allowed:</b>  <b>Charged:</b>  <b>Elapsed Calendar Days:</b>  <b>Percent Time:</b>  <b>Percent Complete(\$):</b>  <b>Percent Behind:</b></p>	<p style="text-align: right;"><b>Time</b>          177.0 Days          44.0 Days          44.0 Days          24.86%          0.54%          24.32%</p> <p style="text-align: right;"><b>Dates</b>  <b>Let:</b>  <b>Awarded:</b>  <b>Contract Executed:</b>  <b>Notice to Proceed:</b>  <b>Work Began:</b>  <b>To Be Completed:</b>  <b>Substantial Work Complete:</b>  <b>Accepted:</b></p> <p style="text-align: right;">03/20/2026          04/06/2026          04/17/2026          05/08/2026          05/29/2026          10/31/2026</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td><b>Total Earnings:</b></td> <td style="text-align: right;">\$29,085.98</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$29,085.98</td> </tr> <tr> <td><b>Stockpiled Materials:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Amount Due:</b></td> <td style="text-align: right;">\$29,085.98</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$29,085.98</td> </tr> <tr> <td><b>Fuel Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Bituminous Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>307AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>411AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Liquid Anti-Strip Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Material Discrepancy Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Payment Due:</b></td> <td style="text-align: right;">\$29,085.98</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$29,085.98</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	<b>Total Earnings:</b>	\$29,085.98	\$0.00	\$29,085.98	<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00	<b>Amount Due:</b>	\$29,085.98	\$0.00	\$29,085.98	<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Payment Due:</b>	\$29,085.98	\$0.00	\$29,085.98	<p style="text-align: right;"><b>Current Contract:</b>  <b>Original Contract:</b></p>	<p style="text-align: right;"><b>Amounts</b>          \$2,655,673.69          \$2,655,673.69</p>
	Total to Date	Previous to Date	This Estimate																																											
<b>Total Earnings:</b>	\$29,085.98	\$0.00	\$29,085.98																																											
<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Amount Due:</b>	\$29,085.98	\$0.00	\$29,085.98																																											
<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Payment Due:</b>	\$29,085.98	\$0.00	\$29,085.98																																											

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
16S055-S8-007	100.00%	N/A	\$2,655,673.69	The resurfacing on S.R. 55 from near South Washington Street (L.M. 2.80) to north of H.P Womack Road (L.M. 7.35).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
16S055-S8-007	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 16.000	<b>Unit Price:</b> \$1,065.42
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 507.000	<b>Unit Price:</b> \$40.21
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 775.000	<b>Unit Price:</b> \$179.25
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
16S055-S8-007	0100	0040	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 92.000	<b>Unit Price:</b> \$855.82
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



16S055-S8-007	0100	8504	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0050	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	<b>Bid:</b>	3,051.000	<b>Unit Price:</b>	\$99.37
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0060	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	<b>Bid:</b>	14.000	<b>Unit Price:</b>	\$2,807.75
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0070	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b>	10,431.000	<b>Unit Price:</b>	\$116.20
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0080	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b>	6.000	<b>Unit Price:</b>	\$617.71
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



16S055-S8-007	0100	0090	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	<b>Bid:</b>	8.000	<b>Unit Price:</b>	\$617.71
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0100	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b>	13,944.000	<b>Unit Price:</b>	\$16.63
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0110	604-10.01	LS	CONCRETE REPAIRS	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$10,210.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0120	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	<b>Bid:</b>	11.000	<b>Unit Price:</b>	\$816.80
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0130	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	<b>Bid:</b>	2,645.000	<b>Unit Price:</b>	\$51.05
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0140	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$101,589.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0150	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	50.000	<b>Unit Price:</b>	\$0.51
						<b>This Est:</b>	50.000	<b>This Est:</b>	\$25.50
						<b>Total:</b>	50.000	<b>Total:</b>	\$25.50
16S055-S8-007	0100	0160	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b>	27.000	<b>Unit Price:</b>	\$21.44
						<b>This Est:</b>	8.000	<b>This Est:</b>	\$171.52
						<b>Total:</b>	8.000	<b>Total:</b>	\$171.52
16S055-S8-007	0100	0170	712-05.03	EACH	WARNING LIGHTS (TYPE C)	<b>Bid:</b>	23.000	<b>Unit Price:</b>	\$21.44
						<b>This Est:</b>	8.000	<b>This Est:</b>	\$171.52
						<b>Total:</b>	8.000	<b>Total:</b>	\$171.52

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



16S055-S8-007	0100	0180	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	1,769.000	<b>Unit Price:</b>	\$7.40
						<b>This Est:</b>	1,664.000	<b>This Est:</b>	\$12,313.60
						<b>Total:</b>	1,664.000	<b>Total:</b>	\$12,313.60
16S055-S8-007	0100	0190	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	<b>Bid:</b>	25.000	<b>Unit Price:</b>	\$17.36
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0200	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$1,327.30
						<b>This Est:</b>	1.000	<b>This Est:</b>	\$1,327.30
						<b>Total:</b>	1.000	<b>Total:</b>	\$1,327.30
16S055-S8-007	0100	0210	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b>	114.000	<b>Unit Price:</b>	\$7.40
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0220	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$5,411.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0230	713-16.05	EACH	RAILROAD CROSS-BUCK SIGN & SUPPORT	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$490.08
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0240	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$383.90
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0250	713-16.20	EACH	SIGNS (DESCRIPTION) (TRACKS OUT OF SERVICE, R8-9)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$76.58
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0260	713-16.21	EACH	SIGNS (DESCRIPTION) (GRADE CROSSING ADVANCE WARNING SIGN, W10-2)	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$76.58
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



16S055-S8-007	0100	0270	713-16.22	EACH	SIGNS (DESCRIPTION) (GRADE CROSSING ADVANCE WARNING SIGN, W10-3)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	2.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$76.58 \$0.00 \$0.00
16S055-S8-007	0100	0280	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	147.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$35.00 \$0.00 \$0.00
16S055-S8-007	0100	0290	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	209.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$35.00 \$0.00 \$0.00
16S055-S8-007	0100	0300	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	519.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$35.00 \$0.00 \$0.00
16S055-S8-007	0100	0310	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	893.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$10.00 \$0.00 \$0.00
16S055-S8-007	0100	0320	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	858.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$17.00 \$0.00 \$0.00
16S055-S8-007	0100	0330	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	67.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$35.00 \$0.00 \$0.00
16S055-S8-007	0100	0340	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	566.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$20.00 \$0.00 \$0.00
16S055-S8-007	0100	0350	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> <b>This Est:</b> <b>Total:</b>	32.000 0.000 0.000	<b>Unit Price:</b> <b>This Est:</b> <b>Total:</b>	\$215.00 \$0.00 \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



16S055-S8-007	0100	0360	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	<b>Bid:</b>	0.500	<b>Unit Price:</b>	\$10,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0370	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$800.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0380	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b>	21.000	<b>Unit Price:</b>	\$900.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0390	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b>	21.000	<b>Unit Price:</b>	\$6,850.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0400	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$60,306.16
						<b>This Est:</b>	0.250	<b>This Est:</b>	\$15,076.54
						<b>Total:</b>	0.250	<b>Total:</b>	\$15,076.54
16S055-S8-007	0100	0410	730-14.02	L.F.	SAW SLOT	<b>Bid:</b>	1,537.000	<b>Unit Price:</b>	\$6.13
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
16S055-S8-007	0100	0420	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b>	3,574.000	<b>Unit Price:</b>	\$0.82
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00