

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



**Contract ID:** CN263021      **Estimate Number:** 0001      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 03/19/2026      **To** 06/20/2026

<p><b>Contractor:</b> Wiregrass Construction Company, Inc  <b>Contractor's Address:</b> PO Box 748272          Atlanta GA 30374-8272</p> <p><b>Contract Location:</b> The resurfacing on S.R. 265 (Central Pike) from S.R. 109 (L.M. 10.47) to S.R. 266 (L.M. 20.20).</p> <p><b>Counties:</b> WILSON</p> <p><b>Projects:</b> 95S265-F3-003, 95S265-F8-003</p>	<p style="text-align: right;"><b>Allowed:</b> 145.0 Days  <b>Charged:</b> 73.0 Days  <b>Elapsed Calendar Days:</b> 73.0 Days  <b>Percent Time:</b> 50.34%  <b>Percent Complete(\$):</b> 5.32%  <b>Percent Behind:</b> 45.02%</p>	<p style="text-align: right;"><b>Time</b></p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td><b>Total Earnings:</b></td> <td style="text-align: right;">\$153,639.59</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$153,639.59</td> </tr> <tr> <td><b>Stockpiled Materials:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Amount Due:</b></td> <td style="text-align: right;">\$153,639.59</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$153,639.59</td> </tr> <tr> <td><b>Fuel Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Bituminous Adjustments:</b></td> <td style="text-align: right;">\$3,599.39</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$3,599.39</td> </tr> <tr> <td><b>307AC Adjustments:</b></td> <td style="text-align: right;">-\$961.26</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$961.26</td> </tr> <tr> <td><b>411AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Liquid Anti-Strip Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Material Discrepancy Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Payment Due:</b></td> <td style="text-align: right;">\$156,277.72</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$156,277.72</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	<b>Total Earnings:</b>	\$153,639.59	\$0.00	\$153,639.59	<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00	<b>Amount Due:</b>	\$153,639.59	\$0.00	\$153,639.59	<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Bituminous Adjustments:</b>	\$3,599.39	\$0.00	\$3,599.39	<b>307AC Adjustments:</b>	-\$961.26	\$0.00	-\$961.26	<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Payment Due:</b>	\$156,277.72	\$0.00	\$156,277.72	<p style="text-align: right;"><b>Let:</b> 02/06/2026  <b>Awarded:</b> 03/02/2026  <b>Contract Executed:</b> 03/19/2026  <b>Notice to Proceed:</b> 04/09/2026  <b>Work Began:</b> 06/01/2026  <b>To Be Completed:</b> 08/31/2026  <b>Substantial Work Complete:</b>  <b>Accepted:</b></p>	<p style="text-align: right;"><b>Dates</b></p>
	Total to Date	Previous to Date	This Estimate																																											
<b>Total Earnings:</b>	\$153,639.59	\$0.00	\$153,639.59																																											
<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Amount Due:</b>	\$153,639.59	\$0.00	\$153,639.59																																											
<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Bituminous Adjustments:</b>	\$3,599.39	\$0.00	\$3,599.39																																											
<b>307AC Adjustments:</b>	-\$961.26	\$0.00	-\$961.26																																											
<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Payment Due:</b>	\$156,277.72	\$0.00	\$156,277.72																																											
	<p style="text-align: right;"><b>Current Contract:</b> \$2,575,169.25  <b>Original Contract:</b> \$2,575,169.25</p>	<p style="text-align: right;"><b>Amounts</b></p>																																												

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
95S265-F3-003	1.29%	STP/HSIP-265(20)	\$33,321.75	The resurfacing on S.R. 265 (Central Pike) from S.R. 109 (L.M. 10.47) to S.R. 266 (L.M. 20.20).
95S265-F8-003	98.71%	STP/HSIP-265(20)	\$2,541,847.50	The resurfacing on S.R. 265 (Central Pike) from S.R. 109 (L.M. 10.47) to S.R. 266 (L.M. 20.20).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
95S265-F3-003	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
95S265-F8-003	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
95S265-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 19.500	<b>Unit Price:</b> \$1,000.00
						<b>This Est:</b> 19.500	<b>This Est:</b> \$19,500.00
						<b>Total:</b> 19.500	<b>Total:</b> \$19,500.00
95S265-F8-003	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 2,694.000	<b>Unit Price:</b> \$24.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00
95S265-F8-003	0100	0030	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 1,650.000	<b>Unit Price:</b> \$108.00
						<b>This Est:</b> 643.480	<b>This Est:</b> \$69,495.84
						<b>Total:</b> 643.480	<b>Total:</b> \$69,495.84
						<b>Adj This Est:</b> 643.480	<b>Adj This Est:</b> -\$961.26
						<b>Adj Total:</b> 643.480	<b>Adj Total:</b> -\$961.26
						<b>Adj This Est:</b> 643.480	<b>Adj This Est:</b> \$3,599.39
<b>Adj Total:</b> 643.480	<b>Adj Total:</b> \$3,599.39						
95S265-F8-003	0100	0040	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	<b>Bid:</b> 1,638.000	<b>Unit Price:</b> \$94.00
						<b>This Est:</b> 0.000	<b>This Est:</b> \$0.00
						<b>Total:</b> 0.000	<b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F8-003	0100	8502	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0050	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b>	76.000	<b>Unit Price:</b>	\$870.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	8503	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	8504	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0060	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b>	11,824.000	<b>Unit Price:</b>	\$109.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	8505	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	8506	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F8-003	0100	0070	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	<b>Bid:</b>	1.800	<b>Unit Price:</b>	\$480.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0080	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	<b>Bid:</b>	18.560	<b>Unit Price:</b>	\$480.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b>	13,104.000	<b>Unit Price:</b>	\$15.00
						<b>This Est:</b>	889.090	<b>This Est:</b>	\$13,336.35
						<b>Total:</b>	889.090	<b>Total:</b>	\$13,336.35
95S265-F3-003	0100	8508	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$65.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$75.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	8507	705-02.50	L.F.	SHOP CURVED GUARDRAIL	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$48.75
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0020	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$800.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0030	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	<b>Bid:</b>	12.500	<b>Unit Price:</b>	\$32.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0040	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$3,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F8-003	0100	0100	706-01	L.F.	GUARDRAIL REMOVED	<b>Bid:</b>	125.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0110	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$50,000.00
						<b>This Est:</b>	0.200	<b>This Est:</b>	\$10,000.00
						<b>Total:</b>	0.200	<b>Total:</b>	\$10,000.00
95S265-F8-003	0100	0120	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	100.000	<b>Unit Price:</b>	\$15.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0130	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	2,724.000	<b>Unit Price:</b>	\$6.75
						<b>This Est:</b>	1,586.000	<b>This Est:</b>	\$10,705.50
						<b>Total:</b>	1,586.000	<b>Total:</b>	\$10,705.50
95S265-F8-003	0100	0140	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$850.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0150	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	<b>Bid:</b>	19.000	<b>Unit Price:</b>	\$42.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0160	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b>	75.000	<b>Unit Price:</b>	\$4.58
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0170	713-02.34	EACH	DELINEATORS (ALL)	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$42.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0180	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$100.00
						<b>This Est:</b>	4.000	<b>This Est:</b>	\$400.00
						<b>Total:</b>	4.000	<b>Total:</b>	\$400.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F8-003	0100	0190	713-16.50	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) (DESCRIPTION)	<b>Bid:</b>	15.000	<b>Unit Price:</b>	\$100.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0200	713-20.30	EACH	SIGN ADJUSTMENTS	<b>Bid:</b>	24.000	<b>Unit Price:</b>	\$50.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0210	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b>	745.000	<b>Unit Price:</b>	\$37.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0220	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b>	745.000	<b>Unit Price:</b>	\$16.00
						<b>This Est:</b>	335.000	<b>This Est:</b>	\$5,360.00
						<b>Total:</b>	335.000	<b>Total:</b>	\$5,360.00
95S265-F3-003	0100	0050	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b>	277.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0230	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b>	145.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0240	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	247.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0060	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$165.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0250	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	7.000	<b>Unit Price:</b>	\$165.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F3-003	0100	0070	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b>	134.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0080	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	<b>Bid:</b>	1,365.000	<b>Unit Price:</b>	\$1.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0260	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$1,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0270	716-04.02	EACH	PLASTIC PAVEMENT MARKING(DOUBLE TURNING ARROW)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$300.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0280	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b>	36.000	<b>Unit Price:</b>	\$45.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F3-003	0100	0090	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$600.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0290	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b>	61.500	<b>Unit Price:</b>	\$1,300.00
						<b>This Est:</b>	2.763	<b>This Est:</b>	\$3,591.90
						<b>Total:</b>	2.763	<b>Total:</b>	\$3,591.90
95S265-F8-003	0100	0300	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b>	40.000	<b>Unit Price:</b>	\$6,500.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0310	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b>	1,656.000	<b>Unit Price:</b>	\$1.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



95S265-F8-003	0100	0320	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	<b>Bid:</b>	775.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0330	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	<b>Bid:</b>	135.000	<b>Unit Price:</b>	\$5.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
95S265-F8-003	0100	0340	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$85,000.00
						<b>This Est:</b>	0.250	<b>This Est:</b>	\$21,250.00
						<b>Total:</b>	0.250	<b>Total:</b>	\$21,250.00