

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



**Contract ID:** CN263024      **Estimate Number:** 0002      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 06/01/2026      **To** 06/20/2026

<p><b>Contractor:</b> Vulcan Construction Materials, LLC  <b>Contractor's Address:</b> PO Box 101131          Atlanta GA 30392</p> <p><b>Contract Location:</b> The resurfacing on S.R. 397 (Mack Hatcher Parkway) from U.S. 31 (S.R. 6) (L.M. 0.00) to S.R. 96 (L.M. 3.20).</p> <p><b>Counties:</b> WILLIAMSON</p> <p><b>Projects:</b> 94S397-F8-002</p>	<p style="text-align: right;"><b>Allowed:</b>  <b>Charged:</b>  <b>Elapsed Calendar Days:</b>  <b>Percent Time:</b>  <b>Percent Complete(\$):</b>  <b>Percent Behind:</b></p>	<p style="text-align: right;"><b>Time</b>          157.0 Days          40.0 Days          40.0 Days          25.48%          4.17%          21.31%</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td><b>Total Earnings:</b></td> <td style="text-align: right;">\$89,829.04</td> <td style="text-align: right;">\$45,055.40</td> <td style="text-align: right;">\$44,773.64</td> </tr> <tr> <td><b>Stockpiled Materials:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Amount Due:</b></td> <td style="text-align: right;">\$89,829.04</td> <td style="text-align: right;">\$45,055.40</td> <td style="text-align: right;">\$44,773.64</td> </tr> <tr> <td><b>Fuel Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Bituminous Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>307AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>411AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Liquid Anti-Strip Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Material Discrepancy Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$30,055.40</td> <td style="text-align: right;">\$30,055.40</td> </tr> <tr> <td><b>Payment Due:</b></td> <td style="text-align: right;">\$89,829.04</td> <td style="text-align: right;">\$15,000.00</td> <td style="text-align: right;">\$74,829.04</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	<b>Total Earnings:</b>	\$89,829.04	\$45,055.40	\$44,773.64	<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00	<b>Amount Due:</b>	\$89,829.04	\$45,055.40	\$44,773.64	<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Material Discrepancy Adjustments:</b>	\$0.00	-\$30,055.40	\$30,055.40	<b>Payment Due:</b>	\$89,829.04	\$15,000.00	\$74,829.04	<p style="text-align: right;"><b>Let:</b>  <b>Awarded:</b>  <b>Contract Executed:</b>  <b>Notice to Proceed:</b>  <b>Work Began:</b>  <b>To Be Completed:</b>  <b>Substantial Work Complete:</b>  <b>Accepted:</b></p>	<p style="text-align: right;"><b>Dates</b>          03/20/2026          04/06/2026          04/21/2026          05/12/2026          05/26/2026          10/15/2026</p>
	Total to Date	Previous to Date	This Estimate																																											
<b>Total Earnings:</b>	\$89,829.04	\$45,055.40	\$44,773.64																																											
<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Amount Due:</b>	\$89,829.04	\$45,055.40	\$44,773.64																																											
<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Material Discrepancy Adjustments:</b>	\$0.00	-\$30,055.40	\$30,055.40																																											
<b>Payment Due:</b>	\$89,829.04	\$15,000.00	\$74,829.04																																											
		<p style="text-align: right;"><b>Amounts</b>  <b>Current Contract:</b>  <b>Original Contract:</b></p>																																												
		<p style="text-align: right;">\$1,854,901.60          \$1,854,901.60</p>																																												

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
94S397-F8-002	100.00%	NH-397(15)	\$1,854,901.60	The resurfacing on S.R. 397 (Mack Hatcher Parkway) from U.S. 31 (S.R. 6) (L.M. 0.00) to S.R. 96 (L.M. 3.20).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
94S397-F8-002	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$800.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,500.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	0010	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	<b>Bid:</b> 610.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$80.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	8503	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$120.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	8504	203-05	C.Y.	UNDERCUTTING	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$120.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	0020	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 6.500 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$2,550.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94S397-F8-002	0100	0030	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 843.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$47.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0040	307-01.21	TON	ASP. CONC. MIX(PG70-22) (BPMB-HM) GR. A-S	<b>Bid:</b>	408.000	<b>Unit Price:</b>	\$140.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0050	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	<b>Bid:</b>	569.000	<b>Unit Price:</b>	\$115.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0060	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b>	1,750.000	<b>Unit Price:</b>	\$92.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8505	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0070	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	<b>Bid:</b>	3.300	<b>Unit Price:</b>	\$950.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0080	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	<b>Bid:</b>	13.000	<b>Unit Price:</b>	\$40.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0090	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b>	45.000	<b>Unit Price:</b>	\$950.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8506	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8507	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0100	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	<b>Bid:</b>	2,427.000	<b>Unit Price:</b>	\$93.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0110	411-02.10	TON	ACS MIX(PG70-22) GRADING D	<b>Bid:</b>	4,315.000	<b>Unit Price:</b>	\$115.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8508	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	8509	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0120	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	<b>Bid:</b>	4.800	<b>Unit Price:</b>	\$1,750.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0130	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b>	6,658.000	<b>Unit Price:</b>	\$21.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0140	705-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	<b>Bid:</b>	50.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0150	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE)	<b>Bid:</b>	1,300.000	<b>Unit Price:</b>	\$11.60
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0160	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$160,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.150	<b>Total:</b>	\$24,000.00
					Material Discrepancy	<b>Adj This Est:</b>	0.150	<b>Adj This Est:</b>	\$24,000.00
						<b>Adj Total:</b>	0.000	<b>Adj Total:</b>	\$0.00
94S397-F8-002	0100	0170	712-02.10	L.F.	PORTABLE BARRIER RAIL (MASH TL-3)	<b>Bid:</b>	1,250.000	<b>Unit Price:</b>	\$36.73
						<b>This Est:</b>	800.000	<b>This Est:</b>	\$29,384.00
						<b>Total:</b>	800.000	<b>Total:</b>	\$29,384.00
94S397-F8-002	0100	0180	712-02.60	EACH	TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$5,100.00
						<b>This Est:</b>	2.000	<b>This Est:</b>	\$10,200.00
						<b>Total:</b>	2.000	<b>Total:</b>	\$10,200.00
94S397-F8-002	0100	0190	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	100.000	<b>Unit Price:</b>	\$29.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0200	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0210	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	1,624.000	<b>Unit Price:</b>	\$6.85
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	884.000	<b>Total:</b>	\$6,055.40
					Material Discrepancy	<b>Adj This Est:</b>	884.000	<b>Adj This Est:</b>	\$6,055.40
						<b>Adj Total:</b>	0.000	<b>Adj Total:</b>	\$0.00
94S397-F8-002	0100	0220	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$1,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0230	712-09.04	L.F.	REMOVABLE PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	50.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0240	712-09.05	EACH	REMOVABLE PAVEMENT MARKING (ARROW)	<b>Bid:</b>	16.000	<b>Unit Price:</b>	\$250.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0250	712-09.08	L.F.	REMOVABLE PAVEMENT MARKING (6" line)	<b>Bid:</b>	10,400.000	<b>Unit Price:</b>	\$2.60
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0260	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$4,995.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0270	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b>	212.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0280	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b>	125.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0290	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b>	337.000	<b>Unit Price:</b>	\$12.00
						<b>This Est:</b>	28.000	<b>This Est:</b>	\$336.00
						<b>Total:</b>	28.000	<b>Total:</b>	\$336.00
94S397-F8-002	0100	0300	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	<b>Bid:</b>	270.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0310	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b>	503.000	<b>Unit Price:</b>	\$18.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0320	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	36.000	<b>Unit Price:</b>	\$165.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0330	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b>	2,050.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0340	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b>	200.000	<b>Unit Price:</b>	\$35.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0350	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	<b>Bid:</b>	1,030.000	<b>Unit Price:</b>	\$1.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0360	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	<b>Bid:</b>	0.800	<b>Unit Price:</b>	\$8,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0370	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$400.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0380	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b>	14.000	<b>Unit Price:</b>	\$165.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0390	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b>	2.000	<b>Unit Price:</b>	\$600.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0400	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b>	13.300	<b>Unit Price:</b>	\$1,100.00
						<b>This Est:</b>	0.966	<b>This Est:</b>	\$1,062.60
						<b>Total:</b>	0.966	<b>Total:</b>	\$1,062.60
94S397-F8-002	0100	0410	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$5,280.00
						<b>This Est:</b>	0.718	<b>This Est:</b>	\$3,791.04
						<b>Total:</b>	0.718	<b>Total:</b>	\$3,791.04

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94S397-F8-002	0100	0420	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b>	13.000	<b>Unit Price:</b>	\$7,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0430	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$60,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.250	<b>Total:</b>	\$15,000.00
94S397-F8-002	0100	0440	730-14.02	L.F.	SAW SLOT	<b>Bid:</b>	3,492.000	<b>Unit Price:</b>	\$5.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94S397-F8-002	0100	0450	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b>	7,884.000	<b>Unit Price:</b>	\$0.80
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00