

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CN263025 **Estimate Number:** 0002 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 06/01/2026 **To** 06/20/2026

<p>Contractor: Vulcan Construction Materials, LLC Contractor's Address: PO Box 101131 Atlanta GA 30392</p> <p>Contract Location: The resurfacing on I-24 from the Cheatham County line (L.M. 0.00) to S.R. 45 (Old Hickory Boulevard) (L.M. 8.60).</p> <p>Counties: DAVIDSON</p> <p>Projects: 19I024-F8-016, 19I024-S8-014</p>	<p style="text-align: right;">Allowed: Charged: Elapsed Calendar Days: Percent Time: Percent Complete(\$): Percent Behind:</p>	<p style="text-align: right;">Time 169.0 Days 52.0 Days 52.0 Days 30.77% 46.13% 0.00%</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$2,945,986.89</td> <td style="text-align: right;">\$383,611.65</td> <td style="text-align: right;">\$2,562,375.24</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$2,945,986.89</td> <td style="text-align: right;">\$383,611.65</td> <td style="text-align: right;">\$2,562,375.24</td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$3,444.90</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$3,444.90</td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$159,972.59</td> <td style="text-align: right;">\$819.22</td> <td style="text-align: right;">\$159,153.37</td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">-\$33,231.16</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$33,231.16</td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">-\$139,756.28</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$139,756.28</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$2,936,416.94</td> <td style="text-align: right;">\$384,430.87</td> <td style="text-align: right;">\$2,551,986.07</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	Total Earnings:	\$2,945,986.89	\$383,611.65	\$2,562,375.24	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$2,945,986.89	\$383,611.65	\$2,562,375.24	Fuel Adjustments:	\$3,444.90	\$0.00	\$3,444.90	Bituminous Adjustments:	\$159,972.59	\$819.22	\$159,153.37	307AC Adjustments:	\$0.00	\$0.00	\$0.00	411AC Adjustments:	-\$33,231.16	\$0.00	-\$33,231.16	Liquid Anti-Strip Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	-\$139,756.28	\$0.00	-\$139,756.28	Payment Due:	\$2,936,416.94	\$384,430.87	\$2,551,986.07	<p style="text-align: right;">Let: Awarded: Contract Executed: Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:</p>	<p style="text-align: right;">Dates 03/20/2026 04/06/2026 04/21/2026 04/30/2026 04/30/2026 10/15/2026</p>
	Total to Date	Previous to Date	This Estimate																																											
Total Earnings:	\$2,945,986.89	\$383,611.65	\$2,562,375.24																																											
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																											
Amount Due:	\$2,945,986.89	\$383,611.65	\$2,562,375.24																																											
Fuel Adjustments:	\$3,444.90	\$0.00	\$3,444.90																																											
Bituminous Adjustments:	\$159,972.59	\$819.22	\$159,153.37																																											
307AC Adjustments:	\$0.00	\$0.00	\$0.00																																											
411AC Adjustments:	-\$33,231.16	\$0.00	-\$33,231.16																																											
Liquid Anti-Strip Adjustments:	\$0.00	\$0.00	\$0.00																																											
Material Discrepancy Adjustments:	-\$139,756.28	\$0.00	-\$139,756.28																																											
Payment Due:	\$2,936,416.94	\$384,430.87	\$2,551,986.07																																											
		<p style="text-align: right;">Amounts Current Contract: Original Contract:</p>																																												
		<p style="text-align: right;">\$6,380,182.78 \$6,380,182.78</p>																																												

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19I024-F8-016	65.33%	NH-I-24-9(104)	\$4,168,063.54	The resurfacing on I-24 from the Cheatham County line (L.M. 0.00) to the Clay Lick Road Overpass (L.M. 5.00).
19I024-S8-014	34.67%	N/A	\$2,212,119.24	The resurfacing on I-24 from Clay Lick Road (L.M. 5.00) to S.R. 45 (Old Hickory Boulevard) (L.M. 8.60).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
19I024-F8-016	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
19I024-S8-014	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
19I024-F8-016	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 20.000	Unit Price: \$1,950.00
						This Est: 0.000	This Est: \$0.00
						Total: 21.480	Total: \$41,886.00
19I024-S8-014	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 14.400	Unit Price: \$1,950.00
						This Est: 0.000	This Est: \$0.00
						Total: 17.250	Total: \$33,637.50
19I024-F8-016	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 2,647.000	Unit Price: \$42.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
19I024-S8-014	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 1,905.000	Unit Price: \$42.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	0030	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid:	3,850.000	Unit Price:	\$92.00
						This Est:	1,519.090	This Est:	\$139,756.28
						Total:	1,519.090	Total:	\$139,756.28
					Material Discrepancy	Adj This Est:	-1,519.090	Adj This Est:	-\$139,756.28
						Adj Total:	-1,519.090	Adj Total:	-\$139,756.28
19I024-S8-014	0100	0030	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid:	1,000.000	Unit Price:	\$92.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	8502	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8502	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	133.000	Unit Price:	\$900.00
						This Est:	42.382	This Est:	\$38,143.80
						Total:	52.596	Total:	\$47,336.40
					BITM	Adj This Est:	42.382	Adj This Est:	\$4,436.31
						Adj Total:	52.596	Adj Total:	\$5,255.53
19I024-S8-014	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	73.000	Unit Price:	\$900.00
						This Est:	31.760	This Est:	\$28,584.00
						Total:	31.760	Total:	\$28,584.00
					BITM	Adj This Est:	31.760	Adj This Est:	\$3,324.46
						Adj Total:	31.760	Adj Total:	\$3,324.46
19I024-F8-016	0100	8503	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8503	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	8504	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8504	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0050	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	4,815.000	Unit Price:	\$98.50
						This Est:	5,093.540	This Est:	\$501,713.69
						Total:	5,093.540	Total:	\$501,713.69
					FUEL	Adj This Est:	472.420	Adj This Est:	\$3,444.90
						Adj Total:	472.420	Adj Total:	\$3,444.90
					411AC	Adj This Est:	5,093.540	Adj This Est:	-\$11,358.35
						Adj Total:	5,093.540	Adj Total:	-\$11,358.35
					BITM	Adj This Est:	5,093.540	Adj This Est:	\$44,460.53
						Adj Total:	5,093.540	Adj Total:	\$44,460.53
19I024-S8-014	0100	0050	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	2,905.000	Unit Price:	\$98.50
						This Est:	2,581.890	This Est:	\$254,316.17
						Total:	2,581.890	Total:	\$254,316.17
					411AC	Adj This Est:	2,581.890	Adj This Est:	-\$5,785.40
						Adj Total:	2,581.890	Adj Total:	-\$5,785.40
					BITM	Adj This Est:	2,581.890	Adj This Est:	\$23,036.28
						Adj Total:	2,581.890	Adj Total:	\$23,036.28
19I024-F8-016	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	15,098.000	Unit Price:	\$120.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-S8-014	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	8,253.000	Unit Price:	\$120.00
						This Est:	9,299.080	This Est:	\$1,115,889.60
						Total:	9,299.080	Total:	\$1,115,889.60
					411AC	Adj This Est:	9,299.080	Adj This Est:	-\$16,087.41
						Adj Total:	9,299.080	Adj Total:	-\$16,087.41
					BITM	Adj This Est:	9,299.080	Adj This Est:	\$83,895.79
						Adj Total:	9,299.080	Adj Total:	\$83,895.79
19I024-F8-016	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	8505	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8505	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	8506	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	8506	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0070	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	19.400	Unit Price:	\$510.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-S8-014	0100	0070	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	14.400	Unit Price:	\$510.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	23,642.000	Unit Price:	\$22.50
						This Est:	12,577.400	This Est:	\$282,991.50
						Total:	19,867.730	Total:	\$447,023.93
19I024-S8-014	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	11,053.000	Unit Price:	\$22.50
						This Est:	2,150.080	This Est:	\$48,376.80
						Total:	2,150.080	Total:	\$48,376.80
19I024-F8-016	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$57,000.00
						This Est:	0.250	This Est:	\$14,250.00
						Total:	0.500	Total:	\$28,500.00
19I024-S8-014	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$38,000.00
						This Est:	0.250	This Est:	\$9,500.00
						Total:	0.500	Total:	\$19,000.00
19I024-F8-016	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	150.000	Unit Price:	\$55.00
						This Est:	188.000	This Est:	\$10,340.00
						Total:	188.000	Total:	\$10,340.00
19I024-S8-014	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	150.000	Unit Price:	\$55.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0110	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	10.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0110	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	70.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	3,344.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	1,533.000	Total:	\$10,731.00
19I024-S8-014	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,612.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	947.000	Total:	\$6,629.00
19I024-F8-016	0100	0130	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$600.00
19I024-S8-014	0100	0130	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$600.00
19I024-F8-016	0100	0140	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	24.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0140	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	150.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	9000	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	\$1.00
						This Est:	2,466.400	This Est:	\$2,466.40
						Total:	2,466.400	Total:	\$2,466.40
19I024-F8-016	0100	0150	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$925.31
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$1,850.62
19I024-S8-014	0100	0150	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$925.31
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	0160	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	2.000	Unit Price:	\$3,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0170	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	12.000	Unit Price:	\$3,250.00
						This Est:	0.000	This Est:	\$0.00
						Total:	9.000	Total:	\$29,250.00
19I024-F8-016	0100	0180	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	120.000	Unit Price:	\$1,250.00
						This Est:	12.000	This Est:	\$15,000.00
						Total:	17.000	Total:	\$21,250.00
19I024-S8-014	0100	0160	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	120.000	Unit Price:	\$1,250.00
						This Est:	13.000	This Est:	\$16,250.00
						Total:	26.000	Total:	\$32,500.00
19I024-S8-014	0100	0170	713-02.11	EACH	REMOVAL OF EXISTING DELINEATORS	Bid:	40.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0180	713-02.34	EACH	DELINEATORS (ALL)	Bid:	40.000	Unit Price:	\$55.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0190	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	4.000	Unit Price:	\$4,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$9,000.00
19I024-F8-016	0100	0200	713-16.20	EACH	SIGNS (DESCRIPTION) (W4-2R, LANE ENDS (RIGHT)	Bid:	1.000	Unit Price:	\$580.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0210	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	967.000	Unit Price:	\$38.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-S8-014	0100	0190	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	300.000	Unit Price:	\$38.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0220	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	874.000	Unit Price:	\$12.00
						This Est:	81.000	This Est:	\$972.00
						Total:	272.000	Total:	\$3,264.00
19I024-S8-014	0100	0200	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	300.000	Unit Price:	\$12.00
						This Est:	321.000	This Est:	\$3,852.00
						Total:	321.000	Total:	\$3,852.00
19I024-F8-016	0100	0230	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	1,400.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0210	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	1,286.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0240	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	16.000	Unit Price:	\$20.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0250	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	1,255.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0260	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	1.000	Unit Price:	\$350.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0270	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	14.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	0280	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	12.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0290	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid:	3,478.000	Unit Price:	\$0.85
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0300	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	28.000	Unit Price:	\$1,500.00
						This Est:	1.830	This Est:	\$2,745.00
						Total:	7.937	Total:	\$11,905.50
19I024-S8-014	0100	0220	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	16.000	Unit Price:	\$1,500.00
						This Est:	39.152	This Est:	\$58,728.00
						Total:	39.152	Total:	\$58,728.00
19I024-F8-016	0100	0310	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	1.900	Unit Price:	\$6,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0320	716-09.83	L.F.	CONTRAST PAVEMENT MARKING 6"	Bid:	9,950.000	Unit Price:	\$4.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0330	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	23.300	Unit Price:	\$7,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0230	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	16.000	Unit Price:	\$7,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0340	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	3,478.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19I024-F8-016	0100	0350	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	3,540.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0240	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	350.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-S8-014	0100	0250	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	950.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0360	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$44,400.00
						This Est:	0.250	This Est:	\$11,100.00
						Total:	0.500	Total:	\$22,200.00
19I024-S8-014	0100	0260	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$29,600.00
						This Est:	0.250	This Est:	\$7,400.00
						Total:	0.500	Total:	\$14,800.00
19I024-F8-016	0100	0370	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid:	1.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0380	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40)	Bid:	10.000	Unit Price:	\$18.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0390	730-14.02	L.F.	SAW SLOT	Bid:	250.000	Unit Price:	\$4.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19I024-F8-016	0100	0400	730-14.03	L.F.	LOOP WIRE	Bid:	750.000	Unit Price:	\$0.80
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00