

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CN263026		Estimate Number: 0001		Estimate Type: Progress		Estimate Approved: No		Pay Period: 04/21/2026		To 07/31/2026	
Contractor: Vulcan Construction Materials, LLC Contractor's PO Box 101131 Address: Atlanta GA 30392 Contract Location: The resurfacing on S.R. 155 from U.S. 31 (S.R. 6, Franklin Pike) (L.M. 0.00) to near I-24 (L.M. 2.80), including thin epoxy overlay on the bridge over I-65 and CSX. Counties: DAVIDSON Projects: 19S155-M3-013, 19S155-S8-013						Time Allowed: 188.0 Days Charged: 81.0 Days Elapsed Calendar Days: 81.0 Days Percent Time: 43.09% Percent Complete(\$): 0.63% Percent Behind: 42.46% Dates Let: 03/20/2026 Awarded: 04/06/2026 Contract Executed: 04/21/2026 Notice to Proceed: 05/12/2026 Work Began: 07/21/2026 To Be Completed: 11/15/2026 Substantial Work Complete: Accepted:					
		Total to Date		Previous to Date		This Estimate				Amounts	
Total Earnings:		\$45,710.00		\$0.00		\$45,710.00		Current Contract:		\$3,846,167.45	
Stockpiled Materials:		\$0.00		\$0.00		\$0.00		Original Contract:		\$3,846,167.45	
Amount Due:		\$45,710.00		\$0.00		\$45,710.00					
Fuel Adjustments:		\$0.00		\$0.00		\$0.00					
Bituminous Adjustments:		\$0.00		\$0.00		\$0.00					
307AC Adjustments:		\$0.00		\$0.00		\$0.00					
411AC Adjustments:		\$0.00		\$0.00		\$0.00					
Liquid Anti-Strip Adjustments:		\$0.00		\$0.00		\$0.00					
Material Discrepancy Adjustments:		\$0.00		\$0.00		\$0.00					
Payment Due:		\$45,710.00		\$0.00		\$45,710.00					

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
19S155-M3-013	6.48%	N/A	\$249,402.90	From SR-6 (Franklin Pike) to near I-24
19S155-S8-013	93.52%	N/A	\$3,596,764.55	The resurfacing on S.R. 155 from U.S. 31 (S.R. 6, Franklin Pike) (L.M. 0.00) to near I-24 (L.M. 2.80), including thin epoxy overlay on the bridge over I-65 and CSX.

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity		Total Amount	
19S155-S8-013	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	\$12,300.00
						This Est:	0.200	This Est:	\$2,460.00
						Total:	0.200	Total:	\$2,460.00
19S155-M3-013	0500	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8501	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0020	202-03	S.Y.	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	Bid:	39.000	Unit Price:	\$120.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0030	202-08.15	L.F.	REMOVAL OF CURB AND GUTTER (DESCRIPTION) (CONCRETE)	Bid:	154.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0040	203-07	C.Y.	FURNISHING & SPREADING TOPSOIL	Bid:	6.000	Unit Price:	\$600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0050	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	3.700	Unit Price:	\$2,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0060	208-02.01	L.F.	DITCH (RIPRAP, SAND & PLASTIC SHEETING)	Bid:	386.000	Unit Price:	\$48.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0070	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	243.000	Unit Price:	\$55.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0080	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	200.000	Unit Price:	\$165.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0090	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	13,804.000	Unit Price:	\$88.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8502	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0100	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	105.000	Unit Price:	\$950.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8503	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8504	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0110	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	12.500	Unit Price:	\$2,800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0120	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	7,976.000	Unit Price:	\$116.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-M3-013	0500	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8505	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8506	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0130	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	20,671.000	Unit Price:	\$26.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0140	611-01.20	EACH	ADJUSTMENT OF EXISTING MANHOLE	Bid:	3.000	Unit Price:	\$1,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0150	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	Bid:	10.000	Unit Price:	\$1,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-M3-013	0500	0010	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid:	7,627.000	Unit Price:	\$32.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0160	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	Bid:	348.000	Unit Price:	\$15.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0170	701-01.02	S.F.	CONCRETE SIDEWALK (6 ")	Bid:	148.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0180	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	899.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0190	701-02.03	S.F.	CONCRETE CURB RAMP	Bid:	750.000	Unit Price:	\$19.65
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0200	701-02.06	S.F.	DETECTABLE WARNING SURFACE (REHABILITATION)	Bid:	80.000	Unit Price:	\$40.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0210	702-01	C.Y.	CONCRETE CURB	Bid:	3.000	Unit Price:	\$900.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0220	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER	Bid:	7.000	Unit Price:	\$650.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0230	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$85,000.00
						This Est:	0.250	This Est:	\$21,250.00
						Total:	0.250	Total:	\$21,250.00
19S155-S8-013	0100	0240	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	75.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0250	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,950.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0260	713-02.11	EACH	REMOVAL OF EXISTING DELINEATORS	Bid:	6.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0110	0670	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	300.000	Unit Price:	\$56.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0110	0680	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	Bid:	34.000	Unit Price:	\$56.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0270	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	630.000	Unit Price:	\$4.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0280	713-11.21	EACH	P POST SLIP BASE	Bid:	7.000	Unit Price:	\$375.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0290	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	85.000	Unit Price:	\$14.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0300	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	130.000	Unit Price:	\$15.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0310	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid:	1.000	Unit Price:	\$2,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0320	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	288.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0330	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	379.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0340	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	118.000	Unit Price:	\$36.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0350	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	20.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0360	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	276.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0370	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	1,237.000	Unit Price:	\$18.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0380	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	61.000	Unit Price:	\$165.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0390	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	709.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0400	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	Bid:	6,250.000	Unit Price:	\$1.15
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0410	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	1.000	Unit Price:	\$7,500.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0420	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	1.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0430	716-03.07	EACH	PLASTIC WORD PAVEMENT MARKING (STOP)	Bid:	2.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0440	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	95.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0450	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid:	3.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0460	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid:	13.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0470	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	348.000	Unit Price:	\$30.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0480	716-04.13	EACH	PLASTIC PAVEMENT MARKING (BIKELANE SYMBOL & ARROW)	Bid:	39.000	Unit Price:	\$375.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0490	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	5.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0500	716-04.17	EACH	PLASTIC PAVEMENT MARKING (YIELD SYMBOL)	Bid:	2.000	Unit Price:	\$400.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0110	0690	716-04.21	S.Y.	GREEN TEXTURED BIKE LANE	Bid:	460.000	Unit Price:	\$95.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0510	716-05.04	S.Y.	PAINTED PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	276.000	Unit Price:	\$9.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0520	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	1,237.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0530	716-05.06	EACH	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	Bid:	61.000	Unit Price:	\$50.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0540	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	14.200	Unit Price:	\$1,100.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0550	716-05.22	L.F.	PAINTED PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	709.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0560	716-05.49	L.M.	PAINTED PAVEMENT MARKINGS(8" LINE)	Bid:	1.000	Unit Price:	\$1,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0570	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	6,284.000	Unit Price:	\$0.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	0580	716-08.24	EACH	REMOVAL OF PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	7.000	Unit Price:	\$75.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0590	716-09.83	L.F.	CONTRAST PAVEMENT MARKING 6"	Bid:	4,858.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0600	716-09.90	L.F.	CONTRAST PAVEMENT MARKING 6" DOTTED	Bid:	728.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0610	716-09.97	L.F.	CONTRAST PAVEMENT SHADOW MARKING 6"	Bid:	1,056.000	Unit Price:	\$3.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0620	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	13.000	Unit Price:	\$6,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0630	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$88,000.00
						This Est:	0.250	This Est:	\$22,000.00
						Total:	0.250	Total:	\$22,000.00
19S155-S8-013	0100	0640	730-14.02	L.F.	SAW SLOT	Bid:	3,208.000	Unit Price:	\$4.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0650	730-14.03	L.F.	LOOP WIRE	Bid:	7,216.000	Unit Price:	\$0.80
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	0660	801-01	UNIT	SEEDING (WITH MULCH)	Bid:	1.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



19S155-S8-013	0100	8507	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid:	0.000	Unit Price:	\$360.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0100	8508	801-06	UNIT	MULCH	Bid:	0.000	Unit Price:	\$480.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
19S155-S8-013	0110	0700	920-13.04	EACH	(DESCRIPTION) (SUPPLY AND INSTALL TUFF CURB XLP WITH TUBULAR MARKER)	Bid:	103.000	Unit Price:	\$230.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00