

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: CNU046 **Estimate Number:** 0017 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 10/01/2021 to 06/07/2023

<p>Contractor: Mid-State Construction Company, Inc. Contractor's P.O. Box 351 Address: LIVINGSTON, TN 38570</p> <p>Contract Location: The repair of the bridge on U.S. 27 (S.R. 29) over Big Soddy</p> <p>Counties: HAMILTON</p> <p>Project(s): 33036-4291-04</p>	<p>Time</p> <p>Allowed: 386.0 Days Charged: 386.0 Days Elapsed Calendar Days: 386.0 Days Percent Time: 100.00 % Percent Complete(\$) 132.68 % Percent Behind: --- %</p> <p>Dates</p> <p>Let: 03/27/2020 Awarded: 04/08/2020 Contract Executed: 04/20/2020 Date Notice to Proceed: 05/11/2020 Work Began: 05/28/2020 To Be Completed: 05/31/2021 Substantial Work Complete: 05/31/2021 Accepted: 06/22/2021</p>
---	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$2,623,315.20	\$2,616,949.45	\$6,365.75	Current Contract: Original Contract:	\$2,014,165.91 \$1,924,002.82
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$2,623,315.20	\$2,616,949.45	\$6,365.75		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$2,623,315.20	\$2,616,949.45	\$6,365.75		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
33036-4291-04	100.00	NA	6,365.75	The repair of the bridge on U.S. 27 (S.R. 29) over Big Soddy

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	9500	104-03.01	LS	ADDITIONAL WORK (DESCRIPTION) / Jack rental, additional cost of material and labor	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 16,547.42 This Est: 0.00 Total: 16,547.42
33036-4291-04	0500	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 3,390.00 This Est: 0.00 Total: 3,390.00
33036-4291-04	0500	9501	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 2,650.00 This Est: 0.00 Total: 2,650.00
33036-4291-04	0500	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9013	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 2,478.050 Total: 2,478.050	Unit Price: 1.00 This Est: 2,478.05 Total: 2,478.05
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: 3,242.670	Adj This Est: 0.00 Adj Total: 3,242.67
33036-4291-04	0500	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 20.710 Total: 20.710	Unit Price: 1.00 This Est: 20.71 Total: 20.71
					Bituminous Adjustment (BITM)	Adj This Est: 0.000 Adj Total: -3,398.990	Adj This Est: 0.00 Adj Total: -3,398.99
33036-4291-04	0500	0020	201-05.31	LS	VEGETATION REMOVAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 11,319.77 This Est: 0.00 Total: 11,319.77
33036-4291-04	0500	0030	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BR.NO. 33-SR029-20.57)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 66,515.18 This Est: 0.00 Total: 66,515.18
33036-4291-04	0500	0040	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES)	Bid: 1,396.000 This Est: 0.000 Total: 1,664.100	Unit Price: 16.69 This Est: 0.00 Total: 27,773.83
33036-4291-04	0500	9011	204-02.02	C.Y.	EXTRA DEPTH DRY EXCAVATION (a)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 25.04 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9012	204-02.03	C.Y.	EXTRA DEPTH DRY EXCAVATION (b)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 30.04 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	0050	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 1,461.000 This Est: 0.000 Total: 0.000	Unit Price: 35.25 This Est: 0.00 Total: 0.00
33036-4291-04	0500	0060	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	Bid: 2,179.000 This Est: 0.100 Total: 2,700.000	Unit Price: 32.40 This Est: 3.24 Total: 87,480.00
33036-4291-04	0500	0070	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid: 445.000 This Est: 0.000 Total: 392.210	Unit Price: 175.15 This Est: 0.00 Total: 68,695.58
33036-4291-04	0500	0080	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 792.000 This Est: -29.230 Total: 766.140	Unit Price: 146.90 This Est: -4,293.89 Total: 112,545.97
33036-4291-04	0500	9002	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 698.620 Total: 698.620	Unit Price: 1.00 This Est: 698.62 Total: 698.62
					307 AC Content Adjustment	Adj This Est: 71.860 Adj Total: -1,789.360	Adj This Est: 71.86 Adj Total: -1,789.36
33036-4291-04	0500	9003	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: -16.500 Total: -16.500	Unit Price: 1.00 This Est: -16.50 Total: -16.50
					307 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 633.000	Adj This Est: 0.00 Adj Total: 633.00
33036-4291-04	0500	9004	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33036-4291-04	0500	0090	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 15.000 This Est: 0.000 Total: 6.950	Unit Price: 678.00 This Est: 0.00 Total: 4,712.10
33036-4291-04	0500	0100	406-04.01	S.Y.	POLYMER MODIFIED EPOXY PAVEMENT OVERLAY	Bid: 7,507.000 This Est: 0.000 Total: 7,383.000	Unit Price: 26.56 This Est: 0.00 Total: 196,092.48
33036-4291-04	0500	9005	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9006	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33036-4291-04	0500	0110	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 453.000 This Est: 0.000 Total: 1,269.820	Unit Price: 169.50 This Est: 0.00 Total: 215,234.49

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	9007	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000 Unit Price: 1.00
						This Est:	0.000 This Est: 0.00
						Total:	0.000 Total: 0.00
411 AC Content Adjustment						Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 602.340	Adj Total: 602.34
33036-4291-04	0500	9008	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 Unit Price: 1.00	This Est: 0.000 This Est: 0.00
						Total: 0.000	Total: 0.00
33036-4291-04	0500	9009	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 Unit Price: 1.00	This Est: 0.000 This Est: 0.00
						Total: 0.000	Total: 0.00
411 Anti-Strip Adjustment						Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 1,224.000	Adj Total: 1,224.00
33036-4291-04	0500	9010	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 Unit Price: 1.00	This Est: 0.000 This Est: 0.00
						Total: 0.000	Total: 0.00
33036-4291-04	0500	0120	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 5,156.000 Unit Price: 11.87	This Est: 0.000 This Est: 0.00
						Total: 14,531.880	Total: 172,493.42
33036-4291-04	0500	0130	602-08.01	LS	JACKING STRUCTURES (DESCRIPTION) / (SEE PLANS)	Bid: 1.000 Unit Price: 58,180.99	This Est: 0.000 This Est: 0.00
						Total: 1.000	Total: 58,180.99
33036-4291-04	0500	9000	604-01.08	C.Y.	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	Bid: 0.000 Unit Price: 326.90	This Est: 0.000 This Est: 0.00
						Total: 0.000	Total: 0.00
33036-4291-04	0500	0140	604-02.03	LB.	EPOXY COATED REINFORCING STEEL	Bid: 15,415.000 Unit Price: 1.47	This Est: 0.000 This Est: 0.00
						Total: 16,077.400	Total: 23,633.78
33036-4291-04	0500	0150	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES)	Bid: 234.000 Unit Price: 817.26	This Est: -0.730 This Est: -596.60
						Total: 259.730	Total: 212,266.94
33036-4291-04	0500	0160	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES)	Bid: 20,256.000 Unit Price: 1.37	This Est: 0.000 This Est: 0.00
						Total: 21,556.000	Total: 29,531.72
33036-4291-04	0500	0170	604-03.04	S.Y.	PAVEMENT @ BRIDGE ENDS	Bid: 600.000 Unit Price: 285.74	This Est: 0.000 This Est: 0.00
						Total: 629.090	Total: 179,756.18
33036-4291-04	0500	0180	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid: 45.000 Unit Price: 6.50	This Est: 0.000 This Est: 0.00
						Total: 45.000	Total: 292.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	0190	604-04.02	S.Y.	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	Bid: 946.000 This Est: 0.000 Total: 946.000	Unit Price: 6.50 This Est: 0.00 Total: 6,149.00
33036-4291-04	0500	9502	604-04.03	EACH	BRIDGE END DRAINS(2'X8') /	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: 6,438.66 This Est: 0.00 Total: 12,877.32
33036-4291-04	0500	0200	604-10.26	EACH	BRACING	Bid: 20.000 This Est: 0.000 Total: 20.000	Unit Price: 3,576.17 This Est: 0.00 Total: 71,523.40
33036-4291-04	0500	9515	604-10.42	C.F.	CONCRETE REPAIRS /	Bid: 0.000 This Est: 81.840 Total: 81.840	Unit Price: 153.21 This Est: 12,538.71 Total: 12,538.71
33036-4291-04	0500	0210	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid: 20.000 This Est: 0.000 Total: 10.690	Unit Price: 307.16 This Est: 0.00 Total: 3,283.54
33036-4291-04	0500	0220	604-10.54	S.F.	CONCRETE REPAIRS	Bid: 17.000 This Est: 0.000 Total: 154.980	Unit Price: 1,313.76 This Est: 0.00 Total: 203,606.52
33036-4291-04	0500	0230	604-10.58	GAL.	EPOXY INJECTION (INJECTION)	Bid: 1.000 This Est: 0.000 Total: 2.500	Unit Price: 395.50 This Est: 0.00 Total: 988.75
33036-4291-04	0500	0240	604-10.62	L.F.	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	Bid: 70.000 This Est: 0.000 Total: 225.000	Unit Price: 282.50 This Est: 0.00 Total: 63,562.50
33036-4291-04	0500	0250	604-11.01	L.F.	EXPANSION DEVICE (DESCRIPTION) / (ABUTMENT 2)	Bid: 116.000 This Est: -2.000 Total: 116.000	Unit Price: 389.44 This Est: -778.88 Total: 45,175.04
33036-4291-04	0500	9001	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9516	610-07.03	L.F.	18" PIPE DRAIN (BRIDGE DRAIN) /	Bid: 0.000 This Est: 30.000 Total: 30.000	Unit Price: 81.81 This Est: 2,454.30 Total: 2,454.30
33036-4291-04	0500	9503	620-10.01	L.F.	CONCRETE PARAPET (BRIDGERAIL REPLACEMENT) /	Bid: 0.000 This Est: -6.500 Total: 18.000	Unit Price: 576.30 This Est: -3,745.95 Total: 10,373.40
33036-4291-04	0500	0260	621-05.02	LS	TEMPORARY SHORING	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 33,701.80 This Est: 0.00 Total: 33,701.80
33036-4291-04	0500	9509	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS /	Bid: 0.000 This Est: 0.000 Total: 104.500	Unit Price: 89.40 This Est: 0.00 Total: 9,342.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	9510	705-02.02	L.F.	SINGLE GUARDRAIL (TYPE 2) /	Bid: 0.000 This Est: 0.000 Total: 25.000	Unit Price: 22.58 This Est: 0.00 Total: 564.50
33036-4291-04	0500	9511	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN /	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: 105.00 This Est: 0.00 Total: 315.00
33036-4291-04	0500	9512	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,050.00 This Est: 0.00 Total: 1,050.00
33036-4291-04	0500	0270	705-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid: 90.000 This Est: 0.000 Total: 189.000	Unit Price: 16.95 This Est: 0.00 Total: 3,203.55
33036-4291-04	0500	9513	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3 /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 3,150.00 This Est: 0.00 Total: 3,150.00
33036-4291-04	0500	0280	705-08.11	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid: 2.000 This Est: 0.000 Total: 4.000	Unit Price: 1,695.00 This Est: 0.00 Total: 6,780.00
33036-4291-04	0500	9514	706-01	L.F.	GUARDRAIL REMOVED /	Bid: 0.000 This Est: 0.000 Total: 75.000	Unit Price: 1.58 This Est: 0.00 Total: 118.50
33036-4291-04	0500	0290	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid: 313.000 This Est: 0.000 Total: 298.000	Unit Price: 27.50 This Est: 0.00 Total: 8,195.00
33036-4291-04	0500	0300	710-09.02	L.F.	6" PIPE UNDERDRAIN	Bid: 20.000 This Est: 0.000 Total: 80.000	Unit Price: 34.97 This Est: 0.00 Total: 2,797.60
33036-4291-04	0500	0310	711-02.03	L.F.	REINFORCED CONCRETE MEDIAN BARRIER (BRIDGES)	Bid: 68.000 This Est: 0.000 Total: 114.000	Unit Price: 176.28 This Est: 0.00 Total: 20,095.92
33036-4291-04	0500	0320	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 48,785.16 This Est: 0.00 Total: 48,785.16
33036-4291-04	0500	0330	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 1,800.000 This Est: 0.000 Total: 1,748.000	Unit Price: 17.82 This Est: 0.00 Total: 31,149.36
33036-4291-04	0500	0340	712-02.47	L.F.	BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 520.000 This Est: 0.000 Total: 896.000	Unit Price: 64.84 This Est: 0.00 Total: 58,096.64
33036-4291-04	0500	0350	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 70.000 This Est: 0.000 Total: 398.000	Unit Price: 28.25 This Est: 0.00 Total: 11,243.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	0360	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid: 80.000 This Est: 0.000 Total: 0.000	Unit Price: 2.26 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9504	712-06	S.F.	SIGNS (CONSTRUCTION) /	Bid: 0.000 This Est: 20.000 Total: 384.000	Unit Price: 6.78 This Est: 135.60 Total: 2,603.52
33036-4291-04	0500	0370	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 1,474.000 This Est: -384.000 Total: 1,388.500	Unit Price: 6.78 This Est: -2,603.52 Total: 9,414.03
33036-4291-04	0500	0380	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 3.000 This Est: 0.000 Total: 6.000	Unit Price: 1,356.00 This Est: 0.00 Total: 8,136.00
33036-4291-04	0500	0390	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid: 500.000 This Est: 0.000 Total: 979.000	Unit Price: 110.74 This Est: 0.00 Total: 108,414.46
33036-4291-04	0500	0400	712-09.02	L.F.	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	Bid: 13,800.000 This Est: 0.000 Total: 34,682.000	Unit Price: 3.50 This Est: 0.00 Total: 121,387.00
33036-4291-04	0500	0410	712-09.09	L.F.	REMOVABLE PAVEMENT MARKING (4" line)	Bid: 27,600.000 This Est: 0.000 Total: 0.000	Unit Price: 2.26 This Est: 0.00 Total: 0.00
33036-4291-04	0500	9506	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT /	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: 7,571.00 This Est: 0.00 Total: 15,142.00
33036-4291-04	0500	0420	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 3.000 This Est: 0.000 Total: 9.000	Unit Price: 7,571.00 This Est: 0.00 Total: 68,139.00
33036-4291-04	0500	0430	716-01.11	EACH	RAISED PVMT MARKERS (BI- DIRECTIONAL) (1 COLOR LENS)	Bid: 100.000 This Est: 0.000 Total: 23.000	Unit Price: 11.30 This Est: 0.00 Total: 259.90
33036-4291-04	0500	0440	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 40.000 This Est: 0.000 Total: 91.000	Unit Price: 56.50 This Est: 0.00 Total: 5,141.50
33036-4291-04	0500	9507	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 10.60 This Est: 0.00 Total: 0.00
33036-4291-04	0500	0450	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: 4.000 This Est: 0.000 Total: 2.570	Unit Price: 1,073.50 This Est: 0.00 Total: 2,758.90
33036-4291-04	0500	0460	716-05.04	S.Y.	PAINTED PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 635.000 This Est: 0.000 Total: 53.300	Unit Price: 13.56 This Est: 0.00 Total: 722.75

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33036-4291-04	0500	9508	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE) /	Bid: 0.000 This Est: 0.000 Total: 7,638.000	Unit Price: 0.80 This Est: 0.00 Total: 6,110.40
33036-4291-04	0500	0470	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 4.000 This Est: 0.000 Total: 2.240	Unit Price: 3,164.00 This Est: 0.00 Total: 7,087.36
33036-4291-04	0500	0480	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 90,586.59 This Est: 0.00 Total: 90,586.59
33036-4291-04	0500	0490	719-01.08	EACH	CLEAN DRAIN	Bid: 28.000 This Est: 0.000 Total: 28.000	Unit Price: 53.69 This Est: 0.00 Total: 1,503.32
33036-4291-04	0500	0500	908-21.01	EACH	BEARINGS (DESCRIPTION) / (ABUT. NO. 2 ELASTOMERIC BEARING 28"x12"	Bid: 10.000 This Est: 0.000 Total: 10.000	Unit Price: 1,017.22 This Est: 0.00 Total: 10,172.20
33036-4291-04	0500	0510	955-02.01	L.F.	FENCE	Bid: 80.000 This Est: 0.000 Total: 80.000	Unit Price: 22.60 This Est: 0.00 Total: 1,808.00