

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNV284 **Estimate Number:** 0049 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 03/01/2026 to 03/31/2026

<p>Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202</p> <p>Contract Location: The grading, drainage, construction of concrete box bridges</p> <p>Counties: PUTNAM</p> <p>Project(s): 71012-3231-14</p>	<p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 1225.0 Days</p> <p style="text-align: right;">Charged: 1626.0 Days</p> <p style="text-align: right;">Elapsed Calendar Days: 1626.0 Days</p> <p style="text-align: right;">Percent Time: 132.73 %</p> <p style="text-align: right;">Percent Complete(\$) 97.25 %</p> <p style="text-align: right;">Percent Behind: 35.49 %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 09/10/2021</p> <p style="text-align: right;">Awarded: 09/16/2021</p> <p style="text-align: right;">Contract Executed: 09/27/2021</p> <p style="text-align: right;">Date Notice to Proceed: 10/18/2021</p> <p style="text-align: right;">Work Began: 12/15/2021</p> <p style="text-align: right;">To Be Completed: 02/23/2025</p> <p style="text-align: right;">Substantial Work Complete:</p> <p style="text-align: right;">Accepted:</p>
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

	Total to Date	Previous to Date	This Estimate		Amounts		
Total Earnings:	\$38,507,775.62	\$38,199,562.71	\$308,212.91	Current Contract:	\$39,503,220.39		
Stockpiled Materials:	\$20,586.71	\$20,586.71	\$0.00				
Amount Due:	\$38,528,362.33	\$38,220,149.42	\$308,212.91			Original Contract:	\$39,602,652.65
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00				
Material Discrepancy Adjustments:	-\$107,952.13	-\$113,322.17	\$5,370.04				
Payment Due:	\$38,420,410.20	\$38,106,827.25	\$313,582.95				

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description			
71012-3231-14	99.89	STP/NHFP-136(8)	313,582.95	The grading, drainage, construction of concrete box bridges			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	9542	104-03	LS	ADDITIONAL WORK (DESCRIPTION) / CB-144	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,155.00 This Est: 0.00 Total: 1,155.00
71012-3231-14	0100	9543	104-03.01	LS	ADDITIONAL WORK (DESCRIPTION) / CB-119	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,365.00 This Est: 0.00 Total: 1,365.00
71012-3231-14	0100	9544	104-03.02	LS	ADDITIONAL WORK (DESCRIPTION) / CB-126	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,233.75 This Est: 0.00 Total: 1,233.75
71012-3231-14	0100	9545	104-03.10	EACH	ADDITIONAL WORK (DESCRIPTION) / Remove and Replace Controller	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 6,034.25 This Est: 0.00 Total: 24,137.00
71012-3231-14	0100	9546	104-03.11	EACH	ADDITIONAL WORK (DESCRIPTION) / Remove and Replace Detector	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 578.75 This Est: 0.00 Total: 2,315.00
71012-3231-14	0100	9537	104-03.20	L.F.	ADDITIONAL WORK (DESCRIPTION) / PINNED BARRIER RAIL	Bid: 0.000 This Est: 0.000 Total: 820.000	Unit Price: 40.30 This Est: 0.00 Total: 33,046.00
71012-3231-14	0100	9526	104-03.70	S.F.	ADDITIONAL WORK (DESCRIPTION) / Re-Install Extruded Panel Signs	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 6.80 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 592,376.01 This Est: 0.00 Total: 592,376.01
71012-3231-14	0100	9532	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES / Plans Revisions	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 10,941.00 This Est: 0.00 Total: 10,941.00
71012-3231-14	0100	9511	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES / Plans Revisions	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 6,970.00 This Est: 0.00 Total: 6,970.00
71012-3231-14	0100	9552	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES / Plans Revision	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,158.93 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9017	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: -31.000 Total: -426.000	Unit Price: 2,500.00 This Est: -77,500.00 Total: -1,065,000.00
71012-3231-14	0100	9016	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	9012	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: -132.060 Adj Total: 36,571.090	Adj This Est: -132.06 Adj Total: 36,571.09
71012-3231-14	0300	9013	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 93,974.630	Unit Price: 1.00 This Est: 0.00 Total: 93,974.63
					Bituminous	Adj This Est: 0.000 Adj Total: 55,645.460	Adj This Est: 0.00 Adj Total: 55,645.46
71012-3231-14	0300	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 1,878.220	Unit Price: 1.00 This Est: 0.00 Total: 1,878.22
71012-3231-14	0100	0020	109-10.01	HOUR	TRAINEE	Bid: 5,240.000 This Est: 0.000 Total: 0.000	Unit Price: 0.80 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0030	201-01	LS	CLEARING AND GRUBBING	Bid: 1.000 This Est: 0.000 Total: 0.900	Unit Price: 115,877.24 This Est: 0.00 Total: 104,289.52
71012-3231-14	0100	0040	202-01	LS	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	Bid: 1.000 This Est: 0.000 Total: 0.527	Unit Price: 92,570.26 This Est: 0.00 Total: 48,784.53
71012-3231-14	0100	0050	202-03	S.Y.	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	Bid: 1,080.000 This Est: 0.000 Total: 1,594.420	Unit Price: 4.00 This Est: 0.00 Total: 6,377.68
71012-3231-14	0100	0060	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid: 8,187.000 This Est: 0.000 Total: 2,456.410	Unit Price: 5.00 This Est: 0.00 Total: 12,282.05
71012-3231-14	0100	0070	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (65 LF 4'x4' CONC. BOX CULV., STA. 75+38	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 6,269.93 This Est: 0.00 Total: 0.00
71012-3231-14	0300	2400	202-04.50	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (103 LF 3 X 10'X10' CONC. BOX BRIDGE, ST	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 117,042.83 This Est: 0.00 Total: 117,042.83
71012-3231-14	0300	2410	202-04.51	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (100 LF 3 X 5'X5' CONC. BOX CULV., STA.	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 72,178.64 This Est: 0.00 Total: 72,178.64

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0080	202-06.01	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 8)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 20,000.00 This Est: 0.00 Total: 20,000.00
71012-3231-14	0100	0090	202-06.02	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 17)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 25,000.00 This Est: 0.00 Total: 25,000.00
71012-3231-14	0100	0100	202-06.03	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 47)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 23,000.00 This Est: 0.00 Total: 23,000.00
71012-3231-14	0100	0110	202-06.04	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 52)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 30,000.00 This Est: 0.00 Total: 30,000.00
71012-3231-14	0100	0120	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 102,419.000 This Est: 21.350 Total: 95,766.890	Unit Price: 19.62 This Est: 418.89 Total: 1,878,946.38
71012-3231-14	0100	9000	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000 This Est: 0.000 Total: 9,015.000	Unit Price: 29.43 This Est: 0.00 Total: 265,311.45
71012-3231-14	0100	0130	203-02.01	TON	BORROW EXCAVATION (GRADED SOLID ROCK)	Bid: 16,000.000 This Est: -610.780 Total: 64,199.620	Unit Price: 21.15 This Est: -12,918.00 Total: 1,357,821.96
71012-3231-14	0100	0140	203-03	C.Y.	BORROW EXCAVATION (UNCLASSIFIED)	Bid: 45,376.000 This Est: 0.000 Total: 65,997.350	Unit Price: 9.83 This Est: 0.00 Total: 648,753.95
71012-3231-14	0100	0150	203-05	C.Y.	UNDERCUTTING	Bid: 820.000 This Est: 20.040 Total: 31,252.470	Unit Price: 15.54 This Est: 311.42 Total: 485,663.38
71012-3231-14	0100	0160	203-06	M.G.	WATER	Bid: 5,058.000 This Est: 0.000 Total: 0.800	Unit Price: 3.65 This Est: 0.00 Total: 2.92
71012-3231-14	0100	0170	203-07	C.Y.	FURNISHING & SPREADING TOPSOIL	Bid: 14,582.000 This Est: 313.680 Total: 10,958.180	Unit Price: 19.68 This Est: 6,173.22 Total: 215,656.98
71012-3231-14	0100	0180	203-08	C.Y.	CHANNEL EXCAVATION (UNCLASSIFIED)	Bid: 2,350.000 This Est: 0.000 Total: 2,816.780	Unit Price: 14.95 This Est: 0.00 Total: 42,110.86
71012-3231-14	0100	0190	203-20.01	C.Y.	CHANNEL SUBSTRATE	Bid: 1,450.000 This Est: 0.000 Total: 1,274.330	Unit Price: 24.23 This Est: 0.00 Total: 30,877.02
71012-3231-14	0100	0200	204-06.01	C.Y.	FLOWABLE FILL (GENERAL)	Bid: 20.000 This Est: 0.000 Total: 63.380	Unit Price: 441.37 This Est: 0.00 Total: 27,974.03

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0210	204-08	C.Y.	FOUNDATION FILL MATERIAL	Bid: 549.000 This Est: 0.000 Total: 650.890	Unit Price: 87.39 This Est: 0.00 Total: 56,881.28
71012-3231-14	0100	0220	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL)	Bid: 155.000 This Est: 0.000 Total: 0.000	Unit Price: 190.18 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0230	209-02.05	L.F.	12" TEMPORARY SLOPE DRAIN	Bid: 57.000 This Est: 0.000 Total: 0.000	Unit Price: 9.49 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0240	209-02.07	L.F.	18" TEMPORARY SLOPE DRAIN	Bid: 280.000 This Est: 0.000 Total: 100.000	Unit Price: 18.71 This Est: 0.00 Total: 1,871.00
71012-3231-14	0100	0250	209-03.36	EACH	STREAM MITIGATION-STEP POOL	Bid: 49.000 This Est: 0.000 Total: 57.000	Unit Price: 2,175.50 This Est: 0.00 Total: 124,003.50
71012-3231-14	0100	0260	209-03.41	L.F.	STREAM MITIGATION - BOULDER RIFFLE	Bid: 220.000 This Est: 0.000 Total: 247.780	Unit Price: 235.10 This Est: 0.00 Total: 58,253.08
71012-3231-14	0100	0270	209-03.42	L.F.	STREAM MITIGATION - LIVE BRUSH LAYERING	Bid: 475.000 This Est: 0.000 Total: 522.730	Unit Price: 180.77 This Est: 0.00 Total: 94,493.90
71012-3231-14	0100	0280	209-03.47	C.Y.	STREAM MITIGATION - LONGITUDINAL STONE TOE (DESCRIP)	Bid: 10.000 This Est: 0.000 Total: 14.350	Unit Price: 569.47 This Est: 0.00 Total: 8,171.89
71012-3231-14	0100	9514	209-03.99	EACH	PROTECTED AREA MARKER (WHITE WITH DECAL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 116.55 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0290	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 935.000 This Est: 20.000 Total: 3,323.430	Unit Price: 8.00 This Est: 160.00 Total: 26,587.44
71012-3231-14	0100	0300	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 42,963.000 This Est: 325.000 Total: 30,465.000	Unit Price: 4.44 This Est: 1,443.00 Total: 135,264.60
71012-3231-14	0100	0310	209-08.07	EACH	ROCK CHECK DAM	Bid: 151.000 This Est: 1.000 Total: 280.000	Unit Price: 313.96 This Est: 313.96 Total: 87,908.80
71012-3231-14	0100	0320	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 31.000 This Est: 2.000 Total: 126.000	Unit Price: 392.45 This Est: 784.90 Total: 49,448.70
71012-3231-14	0100	0330	209-08.09	EACH	FILTER SOCK CHECK DAM	Bid: 40.000 This Est: 0.000 Total: 0.000	Unit Price: 235.47 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0340	209-09.01	BAG	SANDBAGS	Bid: 500.000 This Est: 0.000 Total: 145.000	Unit Price: 4.97 This Est: 0.00 Total: 720.65
71012-3231-14	0100	0350	209-09.04	EACH	SEDIMENT FILTER BAG(15' X 10')	Bid: 2.000 This Est: 2.000 Total: 45.000	Unit Price: 392.45 This Est: 784.90 Total: 17,660.25
71012-3231-14	0100	0360	209-09.22	LB.	POLYACRYLAMIDE POWDER	Bid: 451.000 This Est: 0.000 Total: 0.000	Unit Price: 14.39 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0370	209-09.43	EACH	CURB INLET PROTECTION (TYPE 4)	Bid: 130.000 This Est: 0.000 Total: 10.000	Unit Price: 209.32 This Est: 0.00 Total: 2,093.20
71012-3231-14	0100	0380	209-10.01	C.Y.	TEMPORARY DEWATERING STRUCTURE	Bid: 596.000 This Est: 0.000 Total: 0.000	Unit Price: 11.34 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0390	209-20.03	S.Y.	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	Bid: 1,250.000 This Est: 0.000 Total: 0.000	Unit Price: 2.62 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0400	209-40.30	EACH	CATCH BASIN PROTECTION (TYPE A)	Bid: 7.000 This Est: 0.000 Total: 5.000	Unit Price: 549.46 This Est: 0.00 Total: 2,747.30
71012-3231-14	0100	0410	209-40.33	EACH	CATCH BASIN PROTECTION (TYPE D)	Bid: 48.000 This Est: 1.000 Total: 79.000	Unit Price: 293.04 This Est: 293.04 Total: 23,150.16
71012-3231-14	0100	0420	209-40.41	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	Bid: 106.000 This Est: 0.000 Total: 0.000	Unit Price: 486.66 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0430	209-40.47	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 7)	Bid: 9.000 This Est: 0.000 Total: 0.000	Unit Price: 811.11 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0440	209-40.48	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 8)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 784.95 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0450	209-65.04	L.F.	TEMPORARY IN STREAM DIVERSION	Bid: 620.000 This Est: 0.000 Total: 513.000	Unit Price: 74.76 This Est: 0.00 Total: 38,351.88
71012-3231-14	0100	0460	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 73,299.000 This Est: 593.020 Total: 101,474.160	Unit Price: 23.00 This Est: 13,639.46 Total: 2,333,905.68
71012-3231-14	0100	0470	303-01.01	TON	GRANULAR BACKFILL (ROADWAY)	Bid: 13,121.000 This Est: 0.000 Total: 14,632.610	Unit Price: 40.44 This Est: 0.00 Total: 591,742.75

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0480	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 4,203.000 This Est: 0.000 Total: 838.340	Unit Price: 38.54 This Est: 0.00 Total: 32,309.62
71012-3231-14	0100	0490	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid: 109.000 This Est: 0.000 Total: 0.000	Unit Price: 250.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0500	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 2,162.000 This Est: 0.000 Total: 5,224.920	Unit Price: 106.00 This Est: 0.00 Total: 553,841.52
71012-3231-14	0100	0510	307-01.21	TON	ASP. CONC. MIX(PG70-22) (BPMB-HM) GR. A-S	Bid: 11,857.000 This Est: 0.000 Total: 11,260.990	Unit Price: 80.00 This Est: 0.00 Total: 900,879.20
71012-3231-14	0100	0520	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid: 15,450.000 This Est: 0.000 Total: 14,587.310	Unit Price: 74.00 This Est: 0.00 Total: 1,079,460.94
71012-3231-14	0100	0530	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid: 11,850.000 This Est: 0.000 Total: 12,106.320	Unit Price: 82.00 This Est: 0.00 Total: 992,718.24
71012-3231-14	0100	9003	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -72,248.840	Adj This Est: 0.00 Adj Total: -72,248.84
71012-3231-14	0100	9004	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 307	Adj This Est: 0.000 Adj Total: 25,122.000	Adj This Est: 0.00 Adj Total: 25,122.00
71012-3231-14	0100	9005	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0540	313-03	S.Y.	TREATED PERMEABLE BASE	Bid: 9,051.000 This Est: 633.060 Total: 8,804.510	Unit Price: 23.00 This Est: 14,560.38 Total: 202,503.73
71012-3231-14	0100	9022	313-03.25	S.Y.	PERMEABLE TREATED BASE (THICKNESS DEFICIENCY)	Bid: 0.000 This Est: 0.000 Total: 1,059.940	Unit Price: 17.25 This Est: 0.00 Total: 18,283.97
71012-3231-14	0100	0550	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 154.000 This Est: 0.000 Total: 106.590	Unit Price: 1,000.00 This Est: 0.00 Total: 106,590.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0560	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 547.000 This Est: 0.000 Total: 1,038.340	Unit Price: 35.00 This Est: 0.00 Total: 36,341.90
71012-3231-14	0100	0570	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 87.000 This Est: 0.000 Total: 43.040	Unit Price: 1,000.00 This Est: 0.00 Total: 43,040.00
71012-3231-14	0100	9006	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9007	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: -68,581.320	Unit Price: 1.00 This Est: 0.00 Total: -68,581.32
71012-3231-14	0100	0580	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid: 450.000 This Est: 0.000 Total: 0.000	Unit Price: 168.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0590	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 2,411.000 This Est: 0.000 Total: 2,533.210	Unit Price: 140.00 This Est: 0.00 Total: 354,649.40
71012-3231-14	0100	0600	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 6,219.000 This Est: 0.000 Total: 0.000	Unit Price: 118.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9008	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -2,953.010	Adj This Est: 0.00 Adj Total: -2,953.01
71012-3231-14	0100	9009	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9010	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Anti-strip 411	Adj This Est: 0.000 Adj Total: 1,984.500	Adj This Est: 0.00 Adj Total: 1,984.50
71012-3231-14	0100	9011	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0610	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid: 5,574.000 This Est: 0.000 Total: 8,021.500	Unit Price: 5.00 This Est: 0.00 Total: 40,107.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	9547	501-01.01	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 8" /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 111.65 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0620	501-01.03	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	Bid: 9,051.000 This Est: 1,417.120 Total: 8,835.090	Unit Price: 106.80 This Est: 151,348.42 Total: 943,587.61
71012-3231-14	0100	9021	501-05.04	S.Y.	THICKNESS DEFICIENCY (%)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 80.10 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0630	502-04.01	L.F.	SAWING CONCRETE PAVEMENT (FULL DEPTH)	Bid: 90.000 This Est: 0.000 Total: 16.000	Unit Price: 5.00 This Est: 0.00 Total: 80.00
71012-3231-14	0100	0640	604-01.01	C.Y.	CLASS A CONCRETE (ROADWAY)	Bid: 301.000 This Est: 0.000 Total: 358.500	Unit Price: 1,340.47 This Est: 0.00 Total: 480,558.50
71012-3231-14	0100	0650	604-01.02	LB.	STEEL BAR REINFORCEMENT (ROADWAY)	Bid: 69,389.000 This Est: 0.000 Total: 77,197.000	Unit Price: 1.29 This Est: 0.00 Total: 99,584.13
71012-3231-14	0300	9001	604-01.06	C.Y.	CLASS A CONCRETE ADJUSTMENT (INCREASE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,541.54 This Est: 0.00 Total: 0.00
71012-3231-14	0300	9002	604-01.07	C.Y.	CLASS A CONCRETE ADJUSTMENT (DECREASE)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,166.21 This Est: 0.00 Total: 0.00
71012-3231-14	0300	2420	604-02.01	C.Y.	CLASS A CONCRETE (BOX BRIDGES)	Bid: 1,271.000 This Est: 68.000 Total: 1,344.990	Unit Price: 1,340.47 This Est: 91,151.96 Total: 1,802,918.75
71012-3231-14	0300	2430	604-02.02	LB.	STEEL BAR REINFORCEMENT (BOX BRIDGES)	Bid: 301,735.000 This Est: 6,590.300 Total: 304,711.600	Unit Price: 1.29 This Est: 8,501.49 Total: 393,077.96
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -109,037.98
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 247,394.10
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 161,042.000	Adj This Est: 0.00 Adj Total: -138,356.12
71012-3231-14	0100	0660	604-07.01	S.F.	RETAINING WALL (DESCRIPTION) / (PIGEON ROOST CREEK)	Bid: 1,202.000 This Est: 0.000 Total: 0.000	Unit Price: 91.50 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	9020	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid: 0.000 This Est: 0.000 Total: -368.550	Unit Price: 1.00 This Est: 0.00 Total: -368.55
71012-3231-14	0100	0670	606-24.13	LS	TEMPORARY SHEET PILES	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 541,339.86 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0680	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III)	Bid: 11,318.000 This Est: 0.000 Total: 12,620.600	Unit Price: 71.55 This Est: 0.00 Total: 903,003.93
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -148,566.93
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 498,140.30
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 13,208.000	Adj This Est: 0.00 Adj Total: -349,573.37
71012-3231-14	0100	0690	607-03.05	L.F.	18" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	Bid: 520.000 This Est: 0.000 Total: 164.000	Unit Price: 621.97 This Est: 0.00 Total: 102,003.08
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 1,400.80
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 40.000	Adj This Est: 0.00 Adj Total: -1,400.80
71012-3231-14	0100	0700	607-05.02	L.F.	24" CONCRETE PIPE CULVERT (CLASS III)	Bid: 1,809.000 This Est: 0.000 Total: 2,117.800	Unit Price: 87.98 This Est: 0.00 Total: 186,324.04
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 11,120.82
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 192.000	Adj This Est: 0.00 Adj Total: -11,120.82
71012-3231-14	0100	0710	607-05.05	L.F.	24" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	Bid: 315.000 This Est: 0.000 Total: 108.000	Unit Price: 658.46 This Est: 0.00 Total: 71,113.68
71012-3231-14	0100	0720	607-06.02	L.F.	30" CONCRETE PIPE CULVERT (CLASS III)	Bid: 889.000 This Est: 0.000 Total: 1,005.500	Unit Price: 118.03 This Est: 0.00 Total: 118,679.17
71012-3231-14	0100	0730	607-06.05	L.F.	30" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	Bid: 64.000 This Est: 0.000 Total: 40.000	Unit Price: 825.12 This Est: 0.00 Total: 33,004.80
71012-3231-14	0100	0740	607-07.02	L.F.	36" CONCRETE PIPE CULVERT (CLASS III)	Bid: 150.000 This Est: 0.000 Total: 603.600	Unit Price: 167.56 This Est: 0.00 Total: 101,139.22

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0750	607-07.05	L.F.	36" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	Bid: 66.000 This Est: 0.000 Total: 0.000	Unit Price: 1,032.42 This Est: 0.00 Total: 0.00
71012-3231-14	0100	0760	607-08.02	L.F.	42" CONCRETE PIPE CULVERT (CLASS III)	Bid: 12.000 This Est: 0.000 Total: 12.000	Unit Price: 352.37 This Est: 0.00 Total: 4,228.44
71012-3231-14	0100	0770	607-37.02	L.F.	18" CORRUGATED METAL PIPE CULVERT	Bid: 300.000 This Est: 0.000 Total: 109.000	Unit Price: 92.44 This Est: 0.00 Total: 10,075.96
71012-3231-14	0100	0780	607-37.03	L.F.	24" CORRUGATED METAL PIPE CULVERT	Bid: 150.000 This Est: 0.000 Total: 53.500	Unit Price: 87.10 This Est: 0.00 Total: 4,659.85
71012-3231-14	0100	0790	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid: 371.000 This Est: 0.000 Total: 230.000	Unit Price: 103.95 This Est: 0.00 Total: 23,908.50
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -94.000	Adj This Est: 0.00 Adj Total: -9,771.30
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 16,337.01
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 596.000	Adj This Est: 0.00 Adj Total: -15,920.27
71012-3231-14	0100	0800	607-39.03	L.F.	24" PIPE CULVERT (SIDE DRAIN)	Bid: 40.000 This Est: 0.000 Total: 144.000	Unit Price: 180.63 This Est: 0.00 Total: 26,010.72
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 96.000	Adj This Est: 0.00 Adj Total: -4,789.53
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 4,789.53
71012-3231-14	0100	0820	611-01.02	EACH	MANHOLES, > 4' - 8' DEPTH	Bid: 5.000 This Est: 0.000 Total: 5.000	Unit Price: 7,794.09 This Est: 0.00 Total: 38,970.45
71012-3231-14	0100	0830	611-01.03	EACH	MANHOLES, > 8' - 12' DEPTH	Bid: 3.000 This Est: 0.000 Total: 2.000	Unit Price: 13,556.61 This Est: 0.00 Total: 27,113.22
71012-3231-14	0100	9533	611-01.10	EACH	MANHOLES,(__' - __' DEPTH) / 10A	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 22,422.00 This Est: 0.00 Total: 22,422.00
71012-3231-14	0100	0840	611-01.20	EACH	ADJUSTMENT OF EXISTING MANHOLE	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 2,828.93 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0850	611-02.02	EACH	SPRING DRAIN BOX, TYPE 2A	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 5,061.46 This Est: 0.00 Total: 5,061.46
71012-3231-14	0100	9524	611-02.10	EACH	JUNCTION BOX, TYPE 1 /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 4,229.00 This Est: 0.00 Total: 4,229.00
71012-3231-14	0100	9525	611-02.11	EACH	JUNCTION BOX, TYPE 2 /	Bid: 0.000 This Est: 0.000 Total: 3.000	Unit Price: 5,931.00 This Est: 0.00 Total: 17,793.00
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -1.000	Adj This Est: 0.00 Adj Total: -5,931.00
71012-3231-14	0100	0860	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS)	Bid: 29.000 This Est: 0.000 Total: 32.740	Unit Price: 703.31 This Est: 0.00 Total: 23,026.37
71012-3231-14	0100	0870	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	Bid: 1,584.000 This Est: 0.000 Total: 1,003.460	Unit Price: 1.60 This Est: 0.00 Total: 1,605.54
71012-3231-14	0100	9521	611-07.31	EACH	18IN ENDWALL (SIDE DRAIN) /	Bid: 0.000 This Est: 0.000 Total: 4.000	Unit Price: 5,509.00 This Est: 0.00 Total: 22,036.00
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -4.000	Adj This Est: 0.00 Adj Total: -22,036.00
71012-3231-14	0100	9522	611-07.32	EACH	24IN ENDWALL (SIDE DRAIN) /	Bid: 0.000 This Est: 0.000 Total: 6.000	Unit Price: 10,809.00 This Est: 0.00 Total: 64,854.00
71012-3231-14	0100	0880	611-07.54	EACH	18IN ENDWALL (CROSS DRAIN) 3:1	Bid: 10.000 This Est: 0.000 Total: 12.000	Unit Price: 2,914.02 This Est: 0.00 Total: 34,968.24
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -2.000	Adj This Est: 0.00 Adj Total: -5,828.04
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 8.000	Adj This Est: 0.00 Adj Total: -23,331.94
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 23,331.94
71012-3231-14	0100	0890	611-07.55	EACH	18IN ENDWALL (CROSS DRAIN) 4:1	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 3,418.25 This Est: 0.00 Total: 6,836.50
71012-3231-14	0100	0900	611-07.56	EACH	18IN ENDWALL (CROSS DRAIN) 6:1	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: 4,387.61 This Est: 0.00 Total: 8,775.22

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount		
71012-3231-14	0100	0900	611-07.56	EACH	Stockpiled Materials Adjustment	Adj This Est:	0.00	Adj This Est:	0.00
						Adj Total:	3.000	Adj Total:	-13,790.35
					Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	0.000	Adj Total:	19,173.37
71012-3231-14	0100	0910	611-07.57	EACH	24IN ENDWALL (CROSS DRAIN) 3:1	Bid:	4.000	Unit Price:	3,803.71
						This Est:	0.000	This Est:	0.00
					Total:	3.000	Total:	11,411.13	
					Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
Adj Total:	2.000	Adj Total:	-5,262.40						
Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00					
	Adj Total:	0.000	Adj Total:	5,262.40					
71012-3231-14	0100	0920	611-07.60	EACH	30IN ENDWALL (CROSS DRAIN) 3:1	Bid:	4.000	Unit Price:	5,826.23
						This Est:	0.000	This Est:	0.00
					Total:	3.000	Total:	17,478.69	
					Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
Adj Total:	2.000	Adj Total:	-7,433.28						
Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00					
	Adj Total:	0.000	Adj Total:	7,433.28					
71012-3231-14	0100	0930	611-07.63	EACH	36IN ENDWALL (CROSS DRAIN) 3:1	Bid:	2.000	Unit Price:	7,339.38
						This Est:	0.000	This Est:	0.00
					Total:	2.000	Total:	14,678.76	
					Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
Adj Total:	1.000	Adj Total:	-4,885.81						
Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00					
	Adj Total:	0.000	Adj Total:	4,885.81					
71012-3231-14	0100	0940	611-07.65	EACH	36IN ENDWALL (CROSS DRAIN) 6:1	Bid:	2.000	Unit Price:	9,499.38
						This Est:	0.000	This Est:	0.00
					Total:	4.000	Total:	37,997.52	
					Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
Adj Total:	2.000	Adj Total:	-12,752.37						
Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00					
	Adj Total:	0.000	Adj Total:	12,752.37					
71012-3231-14	0100	9523	611-07.66	EACH	42IN ENDWALL (CROSS DRAIN) 3:1 /	Bid:	0.000	Unit Price:	10,070.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
71012-3231-14	0100	0950	611-09.04	EACH	CATCHBASIN RETROFIT	Bid:	4.000	Unit Price:	2,746.41
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
71012-3231-14	0100	0960	611-10.01	EACH	CATCH BASINS, TYPE 10, 0' - 4' DEPTH	Bid:	2.000	Unit Price:	4,223.09
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	12,669.27

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	0960	611-10.01	EACH	Material Discrepancy Payment Adjustment	Adj This Est: 0.00 Adj Total: -1.00	Adj This Est: 0.00 Adj Total: -4,223.09
71012-3231-14	0100	9541	611-10.02	EACH	CATCH BASINS, TYPE 10, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 1.00	Unit Price: 6,212.00 This Est: 0.00 Total: 6,212.00
71012-3231-14	0100	0970	611-12.01	EACH	CATCH BASINS, TYPE 12, 0' - 4' DEPTH	Bid: 40.00 This Est: 0.00 Total: 40.00	Unit Price: 4,378.80 This Est: 0.00 Total: 175,152.00
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 4.00	Adj This Est: 0.00 Adj Total: -8,642.74
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 8,642.74
71012-3231-14	0100	0980	611-12.02	EACH	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	Bid: 55.00 This Est: 0.00 Total: 53.00	Unit Price: 5,309.71 This Est: 0.00 Total: 281,414.63
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 12.00	Adj This Est: 0.00 Adj Total: -31,719.90
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 31,719.90
					Material Discrepancy Payment Adjustment	Adj This Est: 0.00 Adj Total: -4.00	Adj This Est: 0.00 Adj Total: -21,238.84
71012-3231-14	0100	0990	611-12.03	EACH	CATCH BASINS, TYPE 12, > 8' - 12' DEPTH	Bid: 8.00 This Est: 0.00 Total: 8.00	Unit Price: 8,867.51 This Est: 0.00 Total: 70,940.08
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 8.00	Adj This Est: 0.00 Adj Total: -27,238.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 27,238.00
71012-3231-14	0100	1000	611-12.04	EACH	CATCH BASINS, TYPE 12, > 12' - 16' DEPTH	Bid: 2.00 This Est: 0.00 Total: 2.00	Unit Price: 12,722.51 This Est: 0.00 Total: 25,445.02
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 11,570.92
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 2.00	Adj This Est: 0.00 Adj Total: -11,570.92
71012-3231-14	0100	1010	611-14.01	EACH	CATCH BASINS, TYPE 14, 0' - 4' DEPTH	Bid: 1.00 This Est: 0.00 Total: 1.00	Unit Price: 6,841.33 This Est: 0.00 Total: 6,841.33
71012-3231-14	0100	1020	611-14.02	EACH	CATCH BASINS, TYPE 14, > 4' - 8' DEPTH	Bid: 8.00 This Est: 0.00 Total: 12.00	Unit Price: 8,791.78 This Est: 0.00 Total: 105,501.36

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount		
71012-3231-14	0100	1020	611-14.02	EACH	Stockpiled Materials Adjustment	Adj This Est:	0.00	Adj This Est:	0.00
						Adj Total:	2.000	Adj Total:	-9,125.55
					Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	0.000	Adj Total:	9,125.55
71012-3231-14	0100	1030	611-16.02	EACH	CATCH BASINS, TYPE 16, > 4' - 8' DEPTH	Bid:	1.000	Unit Price:	10,714.84
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	10,714.84
71012-3231-14	0100	1040	611-42.01	EACH	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	Bid:	7.000	Unit Price:	4,264.01
						This Est:	0.000	This Est:	0.00
						Total:	7.000	Total:	29,848.07
					Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	0.000	Adj Total:	6,737.27
						Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:
Adj Total:	3.000	Adj Total:	-6,737.27						
71012-3231-14	0100	1050	611-42.02	EACH	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	Bid:	5.000	Unit Price:	4,819.97
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	28,919.82
					Stockpiled Materials Initial Payment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	0.000	Adj Total:	9,125.55
						Stockpiled Materials Adjustment	Adj This Est:	0.000	Adj This Est:
Adj Total:	2.000	Adj Total:	-9,125.55						
71012-3231-14	0100	1060	611-42.03	EACH	CATCH BASINS, TYPE 42, > 8' - 12' DEPTH	Bid:	1.000	Unit Price:	18,015.44
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
71012-3231-14	0100	9534	611-42.04	EACH	CATCH BASINS, TYPE 42, > 12' - 16' DEPTH /	Bid:	0.000	Unit Price:	17,016.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	17,016.00
71012-3231-14	0100	9500	621-05.02	LS	TEMPORARY SHORING /	Bid:	0.000	Unit Price:	541,339.86
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	541,339.86
71012-3231-14	0100	1070	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	Bid:	97,175.000	Unit Price:	5.98
						This Est:	110.000	This Est:	657.80
						Total:	92,949.600	Total:	555,838.61
71012-3231-14	0100	1080	701-02	S.F.	CONCRETE DRIVEWAY	Bid:	888.000	Unit Price:	9.09
						This Est:	70.000	This Est:	636.30
						Total:	23,706.100	Total:	215,488.45
71012-3231-14	0100	1090	701-02.03	S.F.	CONCRETE CURB RAMP	Bid:	3,151.000	Unit Price:	20.27
						This Est:	0.000	This Est:	0.00
						Total:	3,985.120	Total:	80,778.38

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1100	702-01.02	L.F.	CONCRETE CURB	Bid: 250.000 This Est: 0.000 Total: 2,368.000	Unit Price: 17.93 This Est: 0.00 Total: 42,458.24
71012-3231-14	0100	1110	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER	Bid: 1,628.000 This Est: 1.360 Total: 1,619.860	Unit Price: 400.17 This Est: 544.23 Total: 648,219.38
71012-3231-14	0100	9540	705-01.04	L.F.	METAL BEAM GUARD FENCE /	Bid: 0.000 This Est: 0.000 Total: 100.000	Unit Price: 102.90 This Est: 0.00 Total: 10,290.00
71012-3231-14	0100	9025	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 69.08 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1120	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 2,262.000 This Est: 0.000 Total: 600.500	Unit Price: 34.54 This Est: 0.00 Total: 20,741.27
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -158.000	Adj This Est: 0.00 Adj Total: -5,457.32
71012-3231-14	0100	1130	705-06.02	L.F.	W BEAM GR (TYPE 2) MASH TL-3 (LONG POST)	Bid: 1,147.000 This Est: 0.000 Total: 1,513.000	Unit Price: 38.93 This Est: 0.00 Total: 58,901.09
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -297.000	Adj This Est: 0.00 Adj Total: -11,562.21
71012-3231-14	0100	1140	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 1,572.46 This Est: 0.00 Total: 4,717.38
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -1.000	Adj This Est: 0.00 Adj Total: -1,572.46
71012-3231-14	0100	1150	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid: 5.000 This Est: 0.000 Total: 2.000	Unit Price: 3,480.05 This Est: 0.00 Total: 6,960.10
71012-3231-14	0100	1160	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: 2,835.59 This Est: 0.00 Total: 5,671.18
71012-3231-14	0100	1170	705-20.25	EACH	TEMPORARY CRASH CUSHION (MASH TL-3)	Bid: 76.000 This Est: 0.000 Total: 44.000	Unit Price: 5,671.19 This Est: 0.00 Total: 249,532.36
71012-3231-14	0100	1180	706-01	L.F.	GUARDRAIL REMOVED	Bid: 2,361.000 This Est: 0.000 Total: 2,281.500	Unit Price: 2.84 This Est: 0.00 Total: 6,479.46

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1190	707-03.01	L.F.	STOCK FENCE	Bid: 1,821.000 This Est: 1,081.000 Total: 1,081.000	Unit Price: 18.56 This Est: 20,063.36 Total: 20,063.36
71012-3231-14	0100	1200	707-03.02	EACH	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE)	Bid: 13.000 This Est: 10.000 Total: 10.000	Unit Price: 773.35 This Est: 7,733.50 Total: 7,733.50
71012-3231-14	0100	1210	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	Bid: 3,648.000 This Est: 0.000 Total: 1,402.000	Unit Price: 2.28 This Est: 0.00 Total: 3,196.56
71012-3231-14	0100	1220	708-02.01	EACH	MARKERS (CONCRETE R.O.W. POSTS)	Bid: 64.000 This Est: 0.000 Total: 63.000	Unit Price: 378.80 This Est: 0.00 Total: 23,864.40
71012-3231-14	0100	1230	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 2,958.000 This Est: 105.730 Total: 5,545.610	Unit Price: 37.22 This Est: 3,935.27 Total: 206,407.60
71012-3231-14	0100	1240	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 2,195.000 This Est: 38.260 Total: 2,970.910	Unit Price: 39.79 This Est: 1,522.37 Total: 118,212.51
71012-3231-14	0100	1250	709-05.09	TON	MACHINED RIP-RAP (CLASS C)	Bid: 1,610.000 This Est: 151.110 Total: 2,019.330	Unit Price: 39.79 This Est: 6,012.67 Total: 80,349.14
71012-3231-14	0100	1260	709-05.81	LS	ROCK RIFFLES	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 112,937.90 This Est: 0.00 Total: 112,937.90
71012-3231-14	0100	1270	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE)	Bid: 23,800.000 This Est: 0.000 Total: 18,184.000	Unit Price: 7.22 This Est: 0.00 Total: 131,288.48
71012-3231-14	0100	1280	710-05	L.F.	LATERAL UNDERDRAIN	Bid: 184.000 This Est: 0.000 Total: 158.000	Unit Price: 4.64 This Est: 0.00 Total: 733.12
71012-3231-14	0100	1290	710-06.15	EACH	LATERAL UNDERDRAIN ENDWALL (6:1)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 928.01 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1300	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 250,000.00 This Est: 0.00 Total: 250,000.00
71012-3231-14	0100	9550	712-01.01	LS	ADDITIONAL TRAFFIC CONTROL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 10,404.00 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1310	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 13,605.000 This Est: 0.000 Total: 15,477.000	Unit Price: 32.60 This Est: 0.00 Total: 504,550.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1320	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 350.000 This Est: 25.000 Total: 902.000	Unit Price: 41.25 This Est: 1,031.25 Total: 37,207.50
71012-3231-14	0100	1330	712-04.50	EACH	BARRIER RAIL DELINEATOR	Bid: 8.000 This Est: 0.000 Total: 901.000	Unit Price: 25.78 This Est: 0.00 Total: 23,227.78
71012-3231-14	0100	1340	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 300.000 This Est: 0.000 Total: 135.000	Unit Price: 30.93 This Est: 0.00 Total: 4,175.55
71012-3231-14	0100	1350	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 3,060.000 This Est: 0.000 Total: 2,054.360	Unit Price: 8.25 This Est: 0.00 Total: 16,948.47
71012-3231-14	0100	1360	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid: 10.000 This Est: 0.000 Total: 210.000	Unit Price: 18.56 This Est: 0.00 Total: 3,897.60
71012-3231-14	0100	1370	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 3.000 This Est: 0.000 Total: 2.000	Unit Price: 1,856.03 This Est: 0.00 Total: 3,712.06
71012-3231-14	0100	9527	713-01.01	C.Y.	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS) /	Bid: 0.000 This Est: 0.000 Total: 1.440	Unit Price: 656.25 This Est: 0.00 Total: 945.00
71012-3231-14	0100	9528	713-01.02	LB.	STEEL BAR REINFORCEMENT (FOUNDATION FOR SIGN SUPPORTS) /	Bid: 0.000 This Est: 0.000 Total: 400.800	Unit Price: 3.40 This Est: 0.00 Total: 1,362.72
71012-3231-14	0100	9529	713-06	LB.	STEEL I-BEAMS & WF-BEAMS (BREAKAWAY) SIGN SUPPORT /	Bid: 0.000 This Est: 0.000 Total: 907.000	Unit Price: 6.05 This Est: 0.00 Total: 5,487.35
71012-3231-14	0100	1380	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid: 1,870.000 This Est: 0.000 Total: 0.000	Unit Price: 3.72 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1390	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid: 1,070.000 This Est: 0.000 Total: 0.000	Unit Price: 4.43 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1400	713-11.21	EACH	P POST SLIP BASE	Bid: 27.000 This Est: 0.000 Total: 0.000	Unit Price: 344.72 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1410	713-11.22	EACH	U POST SLIP BASE	Bid: 46.000 This Est: 0.000 Total: 0.000	Unit Price: 350.20 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1420	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid: 494.000 This Est: 0.000 Total: 0.000	Unit Price: 15.16 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1430	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid: 34.000 This Est: 0.000 Total: 0.000	Unit Price: 15.60 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9530	713-14	S.F.	EXTRUDED ALUMINUM PANEL SIGNS /	Bid: 0.000 This Est: 0.000 Total: 112.000	Unit Price: 29.70 This Est: 0.00 Total: 3,326.40
71012-3231-14	0100	1440	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 0.100	Unit Price: 2,407.63 This Est: 0.00 Total: 240.76
71012-3231-14	0100	9531	713-15.41	LS	SIGN REMOVAL (DESCRIPTION) / Ramp E Existing No. 90 Thru 96	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 2,887.50 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9535	713-15.41	LS	SIGN REMOVAL (DESCRIPTION) / Project Information and 511 Signs	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,548.75 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1450	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 3.000 This Est: 0.000 Total: 2.000	Unit Price: 7,424.09 This Est: 0.00 Total: 14,848.18
71012-3231-14	0100	1460	713-16.20	EACH	SIGNS (DESCRIPTION) / (DESCRIPTION)	Bid: 111.000 This Est: 0.000 Total: 0.000	Unit Price: 142.27 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1470	714-08.09	EACH	LIGHT STANDARDS (DESCRIPTION) / (ALUMINUM, ROUND TAPERED, 35' M.H.)	Bid: 11.000 This Est: 0.000 Total: 0.000	Unit Price: 1,930.73 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1480	714-08.20	EACH	FOUNDATION (ONLY) FOR LIGHT STANDARD	Bid: 11.000 This Est: 0.000 Total: 9.000	Unit Price: 2,150.46 This Est: 0.00 Total: 19,354.14
71012-3231-14	0100	1490	714-09.09	EACH	LUMINAIRES (DESCRIPTION) / (T2)	Bid: 63.000 This Est: 0.000 Total: 51.000	Unit Price: 1,674.55 This Est: 0.00 Total: 85,402.05
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 59,948.75
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 51.000	Adj This Est: 0.00 Adj Total: -48,529.95
71012-3231-14	0100	1500	714-09.10	EACH	LUMINAIRES (DESCRIPTION) / (T4W)	Bid: 7.000 This Est: 0.000 Total: 6.000	Unit Price: 1,674.55 This Est: 0.00 Total: 10,047.30
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 6,660.97
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 6.000	Adj This Est: 0.00 Adj Total: -5,709.41

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1510	714-09.11	EACH	LUMINAIRES (DESCRIPTION) / (T4FT)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1,674.55 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1520	714-10.01	L.F.	OVERHEAD CONDUCTORS (GAUGE & TYPE) / (4AWG AL TRIPLEX)	Bid: 10,790.000 This Est: 0.000 Total: 3,690.920	Unit Price: 2.92 This Est: 0.00 Total: 10,777.49
71012-3231-14	0100	1530	714-25	EACH	ELECTRICAL CONNECTION	Bid: 18.000 This Est: 0.000 Total: 0.000	Unit Price: 702.93 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1540	716-01.05	EACH	TEMPORARY RAISED PAVEMENT MARKER	Bid: 300.000 This Est: 0.000 Total: 244.000	Unit Price: 14.95 This Est: 0.00 Total: 3,647.80
71012-3231-14	0100	1550	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 343.000 This Est: 0.000 Total: 0.000	Unit Price: 36.86 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1560	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid: 372.000 This Est: 0.000 Total: 0.000	Unit Price: 36.86 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1570	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 2,354.000 This Est: 0.000 Total: 0.000	Unit Price: 25.52 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1580	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 827.000 This Est: 0.000 Total: 0.000	Unit Price: 12.89 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1590	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 58.000 This Est: 0.000 Total: 0.000	Unit Price: 180.45 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1600	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid: 1,065.000 This Est: 0.000 Total: 0.000	Unit Price: 2.53 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1610	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid: 810.000 This Est: 0.000 Total: 0.000	Unit Price: 27.33 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1620	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 7,733.43 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1630	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 283.55 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1640	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 257.79 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1650	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 36.000 This Est: 0.000 Total: 0.000	Unit Price: 18.05 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1660	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: 10.000 This Est: 0.000 Total: 66.343	Unit Price: 850.67 This Est: 0.00 Total: 56,436.00
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -9.675	Adj This Est: 0.00 Adj Total: -8,230.23
71012-3231-14	0100	1670	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid: 12,000.000 This Est: 0.000 Total: 52,780.000	Unit Price: 0.67 This Est: 0.00 Total: 35,362.60
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -3,893.000	Adj This Est: 0.00 Adj Total: -2,608.31
71012-3231-14	0100	1680	716-05.04	S.Y.	PAINTED PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 25.000 This Est: 0.000 Total: 0.000	Unit Price: 16.24 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1690	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid: 250.000 This Est: 0.000 Total: 1,084.000	Unit Price: 6.96 This Est: 0.00 Total: 7,544.64
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -211.000	Adj This Est: 0.00 Adj Total: -1,468.56
71012-3231-14	0100	1700	716-05.06	EACH	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	Bid: 20.000 This Est: 0.000 Total: 53.000	Unit Price: 108.27 This Est: 0.00 Total: 5,738.31
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -15.000	Adj This Est: 0.00 Adj Total: -1,624.05
71012-3231-14	0100	1710	716-05.21	L.F.	PAINTED PAVEMENT MARKING(4"DOTTED LINE)	Bid: 325.000 This Est: 0.000 Total: 0.000	Unit Price: 2.58 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1720	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid: 14.000 This Est: 0.000 Total: 0.000	Unit Price: 3,969.83 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1730	716-13.05	L.F.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN DOTTED LINE)	Bid: 400.000 This Est: 0.000 Total: 0.000	Unit Price: 3.04 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1740	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,713,363.25 This Est: 0.00 Total: 1,713,363.25
71012-3231-14	0100	9551	717-01.11	LS	MOBILZATION (DESCRIPTION) / Signal Pole Revision 9/9/25	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 895.91 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	9536	717-01.11	LS	MOBILZATION (DESCRIPTION) / Project Information and 511 Signs	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,050.00 This Est: 0.00 Total: 1,050.00
71012-3231-14	0100	9549	730-01.02	EACH	REMOVAL OF SIGNAL EQUIPMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 2,501.18 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1750	730-01.02	EACH	REMOVAL OF SIGNAL EQUIPMENT	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 3,315.77 This Est: 0.00 Total: 13,263.08
71012-3231-14	0100	9538	730-01.05	LS	REMOVE & RELOCATE SCHOOL SIGNAL EQUIPMENT / REMOVE ONLY	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 661.50 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1760	730-01.05	LS	REMOVE & RELOCATE SCHOOL SIGNAL EQUIPMENT	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1,362.13 This Est: 0.00 Total: 0.00
71012-3231-14	0100	9539	730-01.08	EACH	SCHOOL SPEED LIMIT FLASHING SIGNAL INSTALLED /	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: 6,105.10 This Est: 0.00 Total: 12,210.20
71012-3231-14	0100	1770	730-02.09	EACH	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	Bid: 28.000 This Est: 0.000 Total: 27.000	Unit Price: 1,034.09 This Est: 0.00 Total: 27,920.43
71012-3231-14	0100	1780	730-02.17	EACH	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,605.81 This Est: 0.00 Total: 1,605.81
71012-3231-14	0100	1790	730-02.30	EACH	SIGNAL HEAD ASSEMBLY (DESCRIPTION) / (130 A3 WITH BACKPLATE)	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: 1,034.09 This Est: 0.00 Total: 8,272.72
71012-3231-14	0100	1800	730-02.31	EACH	SIGNAL HEAD ASSEMBLY (DESCRIPTION) / (140 A4F WITH BACKPLATE)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 1,188.22 This Est: 0.00 Total: 4,752.88
71012-3231-14	0100	1810	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid: 6.000 This Est: 0.000 Total: 8.000	Unit Price: 616.50 This Est: 0.00 Total: 4,932.00
71012-3231-14	0100	1820	730-03.21	EACH	INSTALL PULL BOX (TYPE B)	Bid: 7.000 This Est: 0.000 Total: 9.000	Unit Price: 681.07 This Est: 0.00 Total: 6,129.63
71012-3231-14	0100	1830	730-03.23	EACH	INSTALL PULL BOX (FIBER OPTIC-TYPE A)	Bid: 15.000 This Est: 0.000 Total: 15.000	Unit Price: 2,403.51 This Est: 0.00 Total: 36,052.65
71012-3231-14	0100	1840	730-03.24	EACH	INSTALL PULL BOX (FIBER OPTIC-TYPE B)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 3,534.46 This Est: 0.00 Total: 14,137.84

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1850	730-03.31	EACH	FIBER DISTRIBUTION BOX	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: 198.90 This Est: 0.00 Total: 397.80
71012-3231-14	0100	1860	730-03.32	L.F.	FIBER OPTIC DROP CABLE	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 1.56 This Est: 0.00 Total: 0.00
71012-3231-14	0100	1870	730-03.36	EACH	FIBER SPLICE ENCLOSURE (DESCRIPTION) / (SIGNALS)	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: 963.28 This Est: 0.00 Total: 1,926.56
71012-3231-14	0100	1880	730-05.01	EACH	ELECTRICAL SERVICE CONNECTION	Bid: 6.000 This Est: 0.000 Total: 6.000	Unit Price: 1,588.11 This Est: 0.00 Total: 9,528.66
71012-3231-14	0100	1890	730-08.02	L.F.	SIGNAL CABLE - 5 CONDUCTOR	Bid: 3,715.000 This Est: 0.000 Total: 1,100.000	Unit Price: 1.56 This Est: 0.00 Total: 1,716.00
71012-3231-14	0100	1900	730-08.03	L.F.	SIGNAL CABLE - 7 CONDUCTOR	Bid: 4,320.000 This Est: 0.000 Total: 4,590.000	Unit Price: 1.87 This Est: 0.00 Total: 8,583.30
71012-3231-14	0100	1910	730-08.40	L.F.	INTERCONNECT CABLE - FIBER OPTIC (DESCRIPTION) / (24 FIBER MULTI-MODE)	Bid: 8,350.000 This Est: 4,750.000 Total: 8,406.000	Unit Price: 2.81 This Est: 13,347.50 Total: 23,620.86
					Material Discrepancy Payment Adjustment	Adj This Est: 3,000.000 Adj Total: 0.000	Adj This Est: 8,430.00 Adj Total: 0.00
71012-3231-14	0100	1920	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC)	Bid: 1,138.000 This Est: 0.000 Total: 1,585.000	Unit Price: 11.14 This Est: 0.00 Total: 17,656.90
71012-3231-14	0100	1930	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC)	Bid: 9,098.000 This Est: 0.000 Total: 11,480.000	Unit Price: 11.66 This Est: 0.00 Total: 133,856.80
71012-3231-14	0100	1940	730-12.13	L.F.	CONDUIT 2" DIAMETER (JACK AND BORE)	Bid: 2,760.000 This Est: 0.000 Total: 3,460.000	Unit Price: 26.03 This Est: 0.00 Total: 90,063.80
71012-3231-14	0100	1950	730-13.03	EACH	VEHICLE DETECTOR (4 - CHANNEL, RACK MOUNT)	Bid: 11.000 This Est: 0.000 Total: 5.000	Unit Price: 584.22 This Est: 0.00 Total: 2,921.10
71012-3231-14	0100	1960	730-13.06	EACH	VEHICLE DETECTOR (OPTICALLY ACTIVATED PRIORITY CONTROL)	Bid: 14.000 This Est: 0.000 Total: 9.000	Unit Price: 3,027.30 This Est: 0.00 Total: 27,245.70
71012-3231-14	0100	1970	730-14.01	L.F.	SHIELDED DETECTOR CABLE	Bid: 8,815.000 This Est: 0.000 Total: 4,170.000	Unit Price: 1.15 This Est: 0.00 Total: 4,795.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	1980	730-14.02	L.F.	SAW SLOT	Bid: 3,947.000 This Est: 0.000 Total: 5,414.000	Unit Price: 5.10 This Est: 0.00 Total: 27,611.40
71012-3231-14	0100	1990	730-14.03	L.F.	LOOP WIRE	Bid: 10,166.000 This Est: 0.000 Total: 17,760.000	Unit Price: 0.83 This Est: 0.00 Total: 14,740.80
71012-3231-14	0100	2000	730-15.40	EACH	CABINET (EIGHT PH FIBER BASE MOUNTED)	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 17,947.22 This Est: 0.00 Total: 71,788.88
71012-3231-14	0100	2010	730-15.41	EACH	EIGHT PH ACTUATED CONTROLLER (FIBER)	Bid: 4.000 This Est: 0.000 Total: 3.000	Unit Price: 4,867.43 This Est: 0.00 Total: 14,602.29
71012-3231-14	0100	2020	730-23.30	EACH	PEDESTAL POLE (DESCRIPTION) / (TYPE A)	Bid: 11.000 This Est: 0.000 Total: 6.000	Unit Price: 1,785.97 This Est: 0.00 Total: 10,715.82
71012-3231-14	0100	2030	730-23.72	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 35')	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 21,498.34 This Est: 0.00 Total: 42,996.68
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 2.000	Adj This Est: 0.00 Adj Total: -18,110.42
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 18,110.42
71012-3231-14	0100	2040	730-23.80	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 40')	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 21,655.59 This Est: 0.00 Total: 43,311.18
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 18,409.46
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 2.000	Adj This Est: 0.00 Adj Total: -18,409.46
71012-3231-14	0100	2050	730-23.88	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 45')	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 24,892.21 This Est: 0.00 Total: 99,568.84
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 46,737.92
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 4.000	Adj This Est: 0.00 Adj Total: -46,737.92
71012-3231-14	0100	2060	730-25.07	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 55')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 33,356.58 This Est: 0.00 Total: 33,356.58
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 18,252.40

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	2060	730-25.07	EACH	Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 1.000	Adj This Est: 0.00 Adj Total: -18,252.40
71012-3231-14	0100	9548	730-25.07	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 55') /	Bid: 0.000 This Est: 0.500 Total: 0.500	Unit Price: 39,043.30 This Est: 19,521.65 Total: 19,521.65
71012-3231-14	0100	2070	730-25.13	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 65')	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 32,099.63 This Est: 0.00 Total: 128,398.52
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 4.000	Adj This Est: 0.00 Adj Total: -70,544.10
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 70,544.10
71012-3231-14	0100	2080	730-25.14	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 70')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 40,973.26 This Est: 0.00 Total: 40,973.26
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 22,221.72
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 1.000	Adj This Est: 0.00 Adj Total: -22,221.72
71012-3231-14	0100	2090	730-25.15	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 75')	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 43,577.77 This Est: 0.00 Total: 87,155.54
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 39,043.46
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 2.000	Adj This Est: 0.00 Adj Total: -39,043.46
71012-3231-14	0100	2100	730-25.16	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 80')	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 44,558.75 This Est: 0.00 Total: 44,558.75
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 1.000	Adj This Est: 0.00 Adj Total: -23,531.92
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 23,531.92
71012-3231-14	0100	2110	730-26.11	EACH	COUNTDOWN PED SGNL HEAD W/AUDIBLE PUSH BUTTON & 15IN SIGN	Bid: 12.000 This Est: 0.000 Total: 9.000	Unit Price: 1,670.38 This Est: 0.00 Total: 15,033.42
					Material Discrepancy Payment Adjustment	Adj This Est: 2.000 Adj Total: 0.000	Adj This Est: 3,340.76 Adj Total: 0.00
71012-3231-14	0100	2120	730-40	EACH	TEMPORARY TRAFFIC SIGNAL SYSTEM	Bid: 4.000 This Est: 0.000 Total: 1.000	Unit Price: 15,174.01 This Est: 0.00 Total: 15,174.01

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	2130	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 12,973.000 This Est: 374.450 Total: 14,171.960	Unit Price: 3.50 This Est: 1,310.58 Total: 49,601.86
71012-3231-14	0100	2140	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION)	Bid: 9,258.000 This Est: 0.000 Total: 63,584.530	Unit Price: 2.50 This Est: 0.00 Total: 158,961.33
71012-3231-14	0100	2150	740-11.01	L.F.	TEMPORARY SEDIMENT TUBE 8IN	Bid: 41,485.000 This Est: 75.000 Total: 49,658.000	Unit Price: 2.25 This Est: 168.75 Total: 111,730.50
71012-3231-14	0100	2160	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN	Bid: 8,600.000 This Est: 0.000 Total: 20,879.000	Unit Price: 2.51 This Est: 0.00 Total: 52,406.29
71012-3231-14	0900	2440	790-01.04	EACH	POLE 30FT CLASS 5 WOOD	Bid: 4.000 This Est: 0.000 Total: 3.000	Unit Price: 1,346.01 This Est: 0.00 Total: 4,038.03
71012-3231-14	0900	2450	790-02.04	EACH	POLE 35FT CLASS 5 WOOD	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 1,584.15 This Est: 0.00 Total: 4,752.45
71012-3231-14	0100	9018	790-03.03	EACH	POLE 40FT CLASS 4 WOOD / TEMPORARY POLE	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,739.46 This Est: 0.00 Total: 1,739.46
71012-3231-14	0900	2460	790-03.03	EACH	POLE 40FT CLASS 4 WOOD	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: 1,739.46 This Est: 0.00 Total: 13,915.68
71012-3231-14	0900	2470	790-03.31	EACH	POLE 40FT CLASS 3 METAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,993.12 This Est: 0.00 Total: 1,993.12
71012-3231-14	0900	2480	790-04.03	EACH	POLE 45FT CLASS 3 WOOD	Bid: 5.000 This Est: 0.000 Total: 5.000	Unit Price: 2,324.46 This Est: 0.00 Total: 11,622.30
71012-3231-14	0900	2490	790-05.01	EACH	POLE 50FT CLASS 1 WOOD	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: 3,116.52 This Est: 0.00 Total: 6,233.04
71012-3231-14	0900	2500	790-05.02	EACH	POLE 50FT CLASS 2 WOOD	Bid: 3.000 This Est: 0.000 Total: 2.000	Unit Price: 2,992.29 This Est: 0.00 Total: 5,984.58
71012-3231-14	0900	2510	790-05.05	EACH	POLE 50FT CLASS 1 METAL	Bid: 7.000 This Est: 0.000 Total: 6.000	Unit Price: 2,422.82 This Est: 0.00 Total: 14,536.92
71012-3231-14	0900	9512	790-05.06	EACH	POLE 50FT CLASS 2 METAL /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 1,085.00 This Est: 0.00 Total: 1,085.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	2520	790-05.07	EACH	POLE 50FT CLASS H1 METAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,562.59 This Est: 0.00 Total: 2,562.59
71012-3231-14	0900	2530	790-06.02	EACH	POLE 55FT CLASS 2 WOOD	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 3,380.55 This Est: 0.00 Total: 3,380.55
71012-3231-14	0900	2540	790-06.05	EACH	POLE 55 FT CLASS 1 METAL	Bid: 34.000 This Est: 0.000 Total: 34.000	Unit Price: 2,707.55 This Est: 0.00 Total: 92,056.70
71012-3231-14	0900	2550	790-06.07	EACH	POLE 55FT CLASS H1 METAL	Bid: 14.000 This Est: 0.000 Total: 15.000	Unit Price: 2,992.29 This Est: 0.00 Total: 44,884.35
71012-3231-14	0900	2560	790-07.01	EACH	POLE 60FT CLASS 1 WOOD	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,239.92 This Est: 0.00 Total: 4,239.92
71012-3231-14	0100	9026	790-07.05	EACH	POLE 60FT CLASS 1 METAL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 3,561.75 This Est: 0.00 Total: 0.00
71012-3231-14	0900	2570	790-07.05	EACH	POLE 60FT CLASS 1 METAL	Bid: 3.000 This Est: 0.000 Total: 4.000	Unit Price: 3,561.75 This Est: 0.00 Total: 14,247.00
71012-3231-14	0900	2580	790-07.07	EACH	POLE 60FT CLASS H1 METAL	Bid: 5.000 This Est: 0.000 Total: 5.000	Unit Price: 3,846.48 This Est: 0.00 Total: 19,232.40
71012-3231-14	0900	2590	790-08.14	EACH	POLE 65FT CLASS H1 METAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,415.94 This Est: 0.00 Total: 4,415.94
71012-3231-14	0900	2600	790-08.32	EACH	POLE 65FT CLASS 1 METAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,276.16 This Est: 0.00 Total: 4,276.16
71012-3231-14	0900	2610	790-09.05	EACH	POLE 70FT CLASS H2 METAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 4,985.40 This Est: 0.00 Total: 4,985.40
71012-3231-14	0900	2620	790-21.01	EACH	1PH SGL PRIMARY SUPPORT 15KV	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 393.45 This Est: 0.00 Total: 786.90
71012-3231-14	0900	2630	790-21.05	EACH	1PH DBL PRIMARY SUPPORT 15KV	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 445.24 This Est: 0.00 Total: 445.24
71012-3231-14	0900	2640	790-21.07	EACH	1PH PRIMARY LG ANGLE 15KV	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 533.23 This Est: 0.00 Total: 1,066.46

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	2650	790-21.08	EACH	1PH DEADEND 15KV	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: 398.62 This Est: 0.00 Total: 1,195.86
71012-3231-14	0900	2660	790-21.09	EACH	1PH PRIMARY TAP 15KV	Bid: 15.000 This Est: 0.000 Total: 15.000	Unit Price: 548.76 This Est: 0.00 Total: 8,231.40
71012-3231-14	0900	2670	790-21.10	EACH	1PH VERTICAL DDE 15KV	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: 595.35 This Est: 0.00 Total: 1,190.70
71012-3231-14	0900	2680	790-23.08	EACH	2PH CROSSARM CONST DEADEND (DBL) 15KV	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,510.82 This Est: 0.00 Total: 2,510.82
71012-3231-14	0900	2690	790-25.01	EACH	3PH CROSSARM SGL 15KV	Bid: 32.000 This Est: 0.000 Total: 34.000	Unit Price: 1,516.85 This Est: 0.00 Total: 51,572.90
71012-3231-14	0900	2700	790-25.21	EACH	3PH CROSSARM DEADEND SGL 15KV	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 2,096.67 This Est: 0.00 Total: 4,193.34
71012-3231-14	0900	2710	790-25.37	EACH	3PH 8FT FIBERGLASS CROSSARM DEADEND 15kV	Bid: 26.000 This Est: 0.000 Total: 27.000	Unit Price: 2,484.93 This Est: 0.00 Total: 67,093.11
71012-3231-14	0900	2720	790-25.39	EACH	3PH 8FT FIBERGLASS DOUBLE DEADEND 15kV	Bid: 15.000 This Est: 0.000 Total: 15.000	Unit Price: 4,695.49 This Est: 0.00 Total: 70,432.35
71012-3231-14	0900	2730	790-25.41	EACH	3PH FIBERGLASS 8FT CROSSARM DOUBLE SUPPORT	Bid: 10.000 This Est: 0.000 Total: 10.000	Unit Price: 2,635.07 This Est: 0.00 Total: 26,350.70
71012-3231-14	0900	2740	790-25.42	EACH	3PH CROSSARM DOUBLE SMALL ANGLE 15kV	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 2,562.59 This Est: 0.00 Total: 5,125.18
71012-3231-14	0900	2750	790-25.43	EACH	3PH FIBERGLASS DOUBLE 10FT LARGE CONDUCTOR 15kV	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 3,225.24 This Est: 0.00 Total: 9,675.72
71012-3231-14	0900	2760	790-25.44	EACH	3PH FIBERGLASS DOUBLE DEADEND 15kV	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: 5,332.26 This Est: 0.00 Total: 15,996.78
71012-3231-14	0900	2770	790-25.46	EACH	3PH FIBERGLASS WITH NEUTRAL ON ARM	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 2,438.35 This Est: 0.00 Total: 4,876.70
71012-3231-14	0900	2780	790-25.62	EACH	3PH FIBERGLASS DEADEND TRIPLE ARM 15kV	Bid: 9.000 This Est: 0.000 Total: 9.000	Unit Price: 2,945.69 This Est: 0.00 Total: 26,511.21

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	2790	790-30.06	L.F.	SECONDARY CONDUCTOR 6 AL DUPLEX	Bid: 800.000 This Est: 0.000 Total: 1,401.000	Unit Price: 3.43 This Est: 0.00 Total: 4,805.43
71012-3231-14	0900	2800	790-30.12	L.F.	SECONDARY CONDUCTOR 4 AL TRIPLEX	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: 5.43 This Est: 0.00 Total: 0.00
71012-3231-14	0900	2810	790-30.13	L.F.	SECONDARY CONDUCTOR 2 AL TRIPLEX	Bid: 120.000 This Est: 0.000 Total: 742.000	Unit Price: 6.06 This Est: 0.00 Total: 4,496.52
71012-3231-14	0900	2820	790-30.14	L.F.	SECONDARY CONDUCTOR 1/0 AL TRIPLEX	Bid: 100.000 This Est: 0.000 Total: 402.000	Unit Price: 7.14 This Est: 0.00 Total: 2,870.28
71012-3231-14	0900	2830	790-30.22	L.F.	SECONDARY CONDUCTOR 1/0 AL QPLEX	Bid: 180.000 This Est: 0.000 Total: 263.000	Unit Price: 10.29 This Est: 0.00 Total: 2,706.27
71012-3231-14	0900	2840	790-31.02	EACH	SERVICE ASSEMBLY-POLE TYPE	Bid: 51.000 This Est: 0.000 Total: 55.000	Unit Price: 144.96 This Est: 0.00 Total: 7,972.80
71012-3231-14	0900	2850	790-32.01	EACH	DOWN GUY - THROUGH BOLT TYPE	Bid: 44.000 This Est: 0.000 Total: 41.000	Unit Price: 388.27 This Est: 0.00 Total: 15,919.07
71012-3231-14	0900	2860	790-32.04	EACH	DOWN GUY - WRAP TYPE	Bid: 68.000 This Est: 0.000 Total: 75.000	Unit Price: 548.76 This Est: 0.00 Total: 41,157.00
71012-3231-14	0900	2870	790-32.07	EACH	OH GUY - THROUGH BOLT TYPE	Bid: 11.000 This Est: 0.000 Total: 18.000	Unit Price: 605.70 This Est: 0.00 Total: 10,902.60
71012-3231-14	0900	2880	790-32.23	EACH	GUY GUARD	Bid: 55.000 This Est: 0.000 Total: 62.000	Unit Price: 46.59 This Est: 0.00 Total: 2,888.58
71012-3231-14	0900	2890	790-33.25	EACH	SCREW TYPE ANCHOR 15,000LB	Bid: 3.000 This Est: 0.000 Total: 4.000	Unit Price: 988.80 This Est: 0.00 Total: 3,955.20
71012-3231-14	0900	2900	790-33.26	EACH	SCREW TYPE ANCHOR 28,000LB	Bid: 37.000 This Est: 0.000 Total: 41.000	Unit Price: 1,418.48 This Est: 0.00 Total: 58,157.68
71012-3231-14	0900	2910	790-33.27	EACH	SCREW TYPE ANCHOR 32,000LB	Bid: 18.000 This Est: 0.000 Total: 21.000	Unit Price: 1,677.33 This Est: 0.00 Total: 35,223.93
71012-3231-14	0900	2920	790-36.01	EACH	SWITCH-900A-UNDERSLUNG	Bid: 3.000 This Est: 0.000 Total: 4.000	Unit Price: 9,623.96 This Est: 0.00 Total: 38,495.84

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	2930	790-36.04	EACH	TRANSFER SERVICE	Bid: 20.000 This Est: 0.000 Total: 44.000	Unit Price: 284.73 This Est: 0.00 Total: 12,528.12
71012-3231-14	0900	2940	790-36.06	EACH	TRANSFER LIGHT	Bid: 11.000 This Est: 0.000 Total: 29.000	Unit Price: 574.64 This Est: 0.00 Total: 16,664.56
71012-3231-14	0900	2950	790-36.14	EACH	TRANSFER CONDUCTOR	Bid: 50.000 This Est: 0.000 Total: 125.000	Unit Price: 481.46 This Est: 0.00 Total: 60,182.50
71012-3231-14	0900	2960	790-40.42	L.F.	OH COND 336.4 19 AAC TULIP	Bid: 5,200.000 This Est: 0.000 Total: 2,632.000	Unit Price: 5.36 This Est: 0.00 Total: 14,107.52
71012-3231-14	0900	2970	790-40.49	L.F.	OH COND 795 37 AAC ARBUTUS	Bid: 45,000.000 This Est: 0.000 Total: 45,610.000	Unit Price: 8.61 This Est: 0.00 Total: 392,702.10
71012-3231-14	0900	2980	790-40.81	L.F.	OVERHEAD CONDUCTOR 2 7 AAAC AMES	Bid: 12,000.000 This Est: 0.000 Total: 10,576.000	Unit Price: 4.75 This Est: 0.00 Total: 50,236.00
71012-3231-14	0900	2990	790-41.03	L.F.	UG PRI COND 1/0 AL 15KV	Bid: 1,000.000 This Est: 0.000 Total: 1,478.000	Unit Price: 17.29 This Est: 0.00 Total: 25,554.62
71012-3231-14	0900	9516	790-41.47	L.F.	UG SEC COND 2/0 AL TPLX /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 7.30 This Est: 0.00 Total: 0.00
71012-3231-14	0900	9517	790-41.49	L.F.	UG SEC COND 4/0 AL TPLX /	Bid: 0.000 This Est: 0.000 Total: 20.000	Unit Price: 8.80 This Est: 0.00 Total: 176.00
71012-3231-14	0900	9518	790-41.51	L.F.	UG SEC COND 350 AL TPLX /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 12.90 This Est: 0.00 Total: 0.00
71012-3231-14	0900	3000	790-42.09	L.F.	3IN DIA PVC PIPE	Bid: 1,184.000 This Est: 0.000 Total: 1,890.000	Unit Price: 16.66 This Est: 0.00 Total: 31,487.40
71012-3231-14	0900	9519	790-42.10	L.F.	4IN DIA PVC PIPE /	Bid: 0.000 This Est: 0.000 Total: 10.000	Unit Price: 15.40 This Est: 0.00 Total: 154.00
71012-3231-14	0900	3010	790-42.19	L.F.	4 DUCT BANK @ 36IN-48IN DEPTH	Bid: 296.000 This Est: 0.000 Total: 146.000	Unit Price: 104.04 This Est: 0.00 Total: 15,189.84
71012-3231-14	0900	3020	790-43.01	EACH	LOADBREAK ELBOW 200A 15KV	Bid: 6.000 This Est: 0.000 Total: 12.000	Unit Price: 512.52 This Est: 0.00 Total: 6,150.24

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	3030	790-43.06	EACH	LOADBREAK JUNCTION 4 PT 200A 15KV	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 5,301.20 This Est: 0.00 Total: 0.00
71012-3231-14	0900	3040	790-43.50	EACH	SECONDARY RISER W/ 2IN CONDUIT	Bid: 6.000 This Est: 0.000 Total: 9.000	Unit Price: 1,387.42 This Est: 0.00 Total: 12,486.78
71012-3231-14	0900	3050	790-43.57	EACH	3PH PRIMARY RISER W/ 3IN CONDUIT	Bid: 8.000 This Est: 0.000 Total: 7.000	Unit Price: 9,323.70 This Est: 0.00 Total: 65,265.90
71012-3231-14	0900	9520	790-43.67	EACH	SECONDARY PULLBOX (DESCRIPTION) / SMALL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 4,805.00 This Est: 0.00 Total: 0.00
71012-3231-14	0900	3060	790-46.01	EACH	1PH TRANSFORMER	Bid: 26.000 This Est: 0.000 Total: 24.000	Unit Price: 1,144.11 This Est: 0.00 Total: 27,458.64
71012-3231-14	0900	9513	790-47.02	EACH	2PH XFMR BNK POLE MTD W/ FUSE/ARRESTERS /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 3,244.00 This Est: 0.00 Total: 3,244.00
71012-3231-14	0900	3070	790-49.02	EACH	3PH XFMR BNK POLE MTD W/ FUSE/ARRESTERS	Bid: 7.000 This Est: 0.000 Total: 7.000	Unit Price: 8,526.45 This Est: 0.00 Total: 59,685.15
71012-3231-14	0900	3080	790-58.04	EACH	HOOK STICK SWITH LINE TENSION, SNGL 15KV	Bid: 9.000 This Est: 0.000 Total: 9.000	Unit Price: 1,822.29 This Est: 0.00 Total: 16,400.61
71012-3231-14	0900	3090	790-60.01	EACH	1PH FUSE CUTOUT XARM MOUNT 15KV	Bid: 24.000 This Est: 0.000 Total: 43.000	Unit Price: 631.59 This Est: 0.00 Total: 27,158.37
71012-3231-14	0900	3100	790-60.14	EACH	3PH SECTIONALIZING CABINET 15KV	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 8,469.49 This Est: 0.00 Total: 8,469.49
71012-3231-14	0900	3110	790-65.04	EACH	LIGHTNING ARRESTER POLE MTD 9 KV	Bid: 16.000 This Est: 0.000 Total: 37.000	Unit Price: 352.03 This Est: 0.00 Total: 13,025.11
71012-3231-14	0900	3120	790-65.16	EACH	3PH CAPACITOR ASSEMBLY SWITCHED 15KV	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: 17,099.47 This Est: 0.00 Total: 34,198.94
71012-3231-14	0900	3130	790-69.11	EACH	GROUND-GROUND ROD FOR ST POLE	Bid: 76.000 This Est: 0.000 Total: 75.000	Unit Price: 393.45 This Est: 0.00 Total: 29,508.75
71012-3231-14	0900	3140	790-69.12	EACH	GROUND ASSEMBLY GROUND PLATE TYPE	Bid: 18.000 This Est: 0.000 Total: 14.000	Unit Price: 331.32 This Est: 0.00 Total: 4,638.48

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0900	3150	790-69.27	EACH	EXTENSION LINK - EPOXY -4FT	Bid: 7.000 This Est: 0.000 Total: 13.000	Unit Price: 144.96 This Est: 0.00 Total: 1,884.48
71012-3231-14	0900	3160	790-69.30	EACH	POLE TOP PIN FOR ST POLE	Bid: 8.000 This Est: 0.000 Total: 13.000	Unit Price: 300.26 This Est: 0.00 Total: 3,903.38
71012-3231-14	0900	3170	790-69.32	EACH	ARM PIN	Bid: 68.000 This Est: 0.000 Total: 72.000	Unit Price: 191.55 This Est: 0.00 Total: 13,791.60
71012-3231-14	0900	3180	790-98.01	L.F.	REMOVE WIRE	Bid: 80,400.000 This Est: 0.000 Total: 72,481.000	Unit Price: 3.56 This Est: 0.00 Total: 258,032.36
71012-3231-14	0100	9019	790-98.02	EACH	REMOVE POLES	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 999.15 This Est: 0.00 Total: 999.15
71012-3231-14	0900	3190	790-98.02	EACH	REMOVE POLES	Bid: 108.000 This Est: 0.000 Total: 63.000	Unit Price: 999.15 This Est: 0.00 Total: 62,946.45
71012-3231-14	0900	3200	790-98.03	EACH	REMOVE FRAMING/ASSOCIATED APPARATUS	Bid: 646.000 This Est: 0.000 Total: 692.000	Unit Price: 569.47 This Est: 0.00 Total: 394,073.24
71012-3231-14	0901	3210	791-01.02	L.F.	2IN STEEL GAS MAIN	Bid: 5,010.000 This Est: 0.000 Total: 4,800.000	Unit Price: 78.37 This Est: 0.00 Total: 376,176.00
71012-3231-14	0901	3220	791-01.04	L.F.	4IN STEEL GAS MAIN	Bid: 9,300.000 This Est: 0.000 Total: 9,021.000	Unit Price: 111.36 This Est: 0.00 Total: 1,004,578.56
71012-3231-14	0901	3230	791-01.06	L.F.	8IN STEEL GAS MAIN	Bid: 1,680.000 This Est: 0.000 Total: 1,493.000	Unit Price: 156.73 This Est: 0.00 Total: 233,997.89
71012-3231-14	0901	3240	791-04.20	L.F.	HDD 2IN STEEL PIPE - UNCONSOLIDATED	Bid: 375.000 This Est: 0.000 Total: 665.000	Unit Price: 62.90 This Est: 0.00 Total: 41,828.50
71012-3231-14	0901	3250	791-04.22	L.F.	HDD 4IN STEEL PIPE - UNCONSOLIDATED	Bid: 345.000 This Est: 0.000 Total: 860.000	Unit Price: 112.39 This Est: 0.00 Total: 96,655.40
71012-3231-14	0901	3260	791-04.24	L.F.	HDD 8IN STEEL PIPE - UNCONSOLIDATED	Bid: 220.000 This Est: 0.000 Total: 387.000	Unit Price: 201.07 This Est: 0.00 Total: 77,814.09
71012-3231-14	0901	3270	791-04.29	L.F.	HDD 2IN STEEL PIPE - ROCK	Bid: 500.000 This Est: 0.000 Total: 230.000	Unit Price: 180.45 This Est: 0.00 Total: 41,503.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0901	3280	791-04.31	L.F.	HDD 4IN STEEL PIPE - ROCK	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: 194.89 This Est: 0.00 Total: 0.00
71012-3231-14	0901	3290	791-04.33	L.F.	HDD 8IN STEEL PIPE - ROCK	Bid: 400.000 This Est: 0.000 Total: 405.000	Unit Price: 469.16 This Est: 0.00 Total: 190,009.80
71012-3231-14	0901	3300	791-06.09	EACH	CONNECT TO __IN EX. PE MAIN / (1)	Bid: 2.000 This Est: 0.000 Total: 5.000	Unit Price: 1,031.12 This Est: 0.00 Total: 5,155.60
71012-3231-14	0901	3310	791-06.10	EACH	CONNECT TO 2IN EX. STL MAIN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,062.25 This Est: 0.00 Total: 2,062.25
71012-3231-14	0901	3320	791-06.17	EACH	CONNECT TO __IN EX. STL MAIN / (1)	Bid: 4.000 This Est: 0.000 Total: 2.000	Unit Price: 1,546.69 This Est: 0.00 Total: 3,093.38
71012-3231-14	0901	3330	791-06.31	EACH	CONNECT TO 2IN EX. STL MAIN W/ STOPPLE	Bid: 16.000 This Est: 0.000 Total: 15.000	Unit Price: 2,577.81 This Est: 0.00 Total: 38,667.15
71012-3231-14	0901	3340	791-06.32	EACH	CONNECT TO 4IN EX. STL MAIN W/ STOPPLE	Bid: 3.000 This Est: 0.000 Total: 4.000	Unit Price: 15,466.85 This Est: 0.00 Total: 61,867.40
71012-3231-14	0901	3350	791-06.34	EACH	CONNECT TO 8IN EX. STL MAIN W/ STOPPLE	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 20,622.48 This Est: 0.00 Total: 41,244.96
71012-3231-14	0901	3360	791-06.47	EACH	CONNECT TO 3/4IN EX. PE MAIN	Bid: 12.000 This Est: 0.000 Total: 12.000	Unit Price: 773.35 This Est: 0.00 Total: 9,280.20
71012-3231-14	0901	3370	791-06.48	EACH	CONNECT TO 3/4IN EX. STEEL MAIN	Bid: 29.000 This Est: 0.000 Total: 19.000	Unit Price: 1,031.12 This Est: 0.00 Total: 19,591.28
71012-3231-14	0901	3380	791-07.09	EACH	2IN STEEL GAS VALVE ASSEMBLY	Bid: 12.000 This Est: 0.000 Total: 9.000	Unit Price: 1,856.03 This Est: 0.00 Total: 16,704.27
71012-3231-14	0901	3390	791-07.10	EACH	4IN STEEL GAS VALVE ASSEMBLY	Bid: 5.000 This Est: 0.000 Total: 4.000	Unit Price: 2,887.15 This Est: 0.00 Total: 11,548.60
71012-3231-14	0901	3400	791-07.16	EACH	(_)IN STEEL GAS VALVE ASSEMBLY / (1)	Bid: 4.000 This Est: 0.000 Total: 6.000	Unit Price: 1,340.47 This Est: 0.00 Total: 8,042.82
71012-3231-14	0901	3410	791-07.21	EACH	EXCESS FLOW VALVE (EFV)	Bid: 28.000 This Est: 0.000 Total: 35.000	Unit Price: 309.33 This Est: 0.00 Total: 10,826.55

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0901	3420	791-07.25	EACH	1IN PE GAS VALVE ASSEMBLY	Bid: 4.000 This Est: 0.000 Total: 3.000	Unit Price: 1,031.12 This Est: 0.00 Total: 3,093.36
71012-3231-14	0901	3430	791-08.02	EACH	3/4IN SERVICE ASSEMBLY	Bid: 41.000 This Est: 0.000 Total: 32.000	Unit Price: 799.13 This Est: 0.00 Total: 25,572.16
71012-3231-14	0901	3440	791-08.03	EACH	1IN SERVICE ASSEMBLY	Bid: 5.000 This Est: 0.000 Total: 17.000	Unit Price: 1,031.12 This Est: 0.00 Total: 17,529.04
71012-3231-14	0901	3450	791-08.07	L.F.	3/4IN PE SERVICE PIPE	Bid: 315.000 This Est: 0.000 Total: 355.000	Unit Price: 25.78 This Est: 0.00 Total: 9,151.90
71012-3231-14	0901	3460	791-08.08	L.F.	1IN PE SERVICE PIPE	Bid: 145.000 This Est: 0.000 Total: 154.000	Unit Price: 27.84 This Est: 0.00 Total: 4,287.36
71012-3231-14	0901	3470	791-08.12	L.F.	3/4IN STEEL SERVICE PIPE	Bid: 315.000 This Est: 0.000 Total: 252.000	Unit Price: 30.93 This Est: 0.00 Total: 7,794.36
71012-3231-14	0901	3480	791-08.13	L.F.	1IN STEEL SERVICE PIPE	Bid: 90.000 This Est: 0.000 Total: 255.000	Unit Price: 30.93 This Est: 0.00 Total: 7,887.15
71012-3231-14	0901	3490	791-08.18	L.F.	HDD 1IN PE SERVICE PIPE	Bid: 80.000 This Est: 0.000 Total: 83.000	Unit Price: 27.84 This Est: 0.00 Total: 2,310.72
71012-3231-14	0901	3500	791-08.22	L.F.	HDD 3/4IN STEEL SERVICE PIPE	Bid: 260.000 This Est: 0.000 Total: 170.000	Unit Price: 41.25 This Est: 0.00 Total: 7,012.50
71012-3231-14	0901	3510	791-08.23	L.F.	HDD 1IN STEEL SERVICE PIPE	Bid: 670.000 This Est: 0.000 Total: 455.000	Unit Price: 41.25 This Est: 0.00 Total: 18,768.75
71012-3231-14	0901	3520	791-08.41	L.F.	GAS MAIN REMOVAL	Bid: 8,370.000 This Est: 0.000 Total: 120.000	Unit Price: 63.93 This Est: 0.00 Total: 7,671.60
71012-3231-14	0900	9023	791-09.05	S.Y.	RESTORE ASPHALT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 77.34 This Est: 0.00 Total: 0.00
71012-3231-14	0901	3530	791-09.05	S.Y.	RESTORE ASPHALT	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 77.34 This Est: 0.00 Total: 0.00
71012-3231-14	0901	3540	791-09.06	S.Y.	RESTORE CONCRETE	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 103.11 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0901	3550	791-09.07	S.Y.	RESTORE GRAVEL	Bid: 200.000 This Est: 0.000 Total: 53.000	Unit Price: 51.56 This Est: 0.00 Total: 2,732.68
71012-3231-14	0901	3560	791-09.09	EACH	REGULATOR STATION TIE-IN ONLY	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 2,577.81 This Est: 0.00 Total: 2,577.81
71012-3231-14	0901	3570	791-10.01	EACH	RETIRE IN PLACE 3/4IN SERV CUT & PLUG	Bid: 41.000 This Est: 0.000 Total: 37.000	Unit Price: 773.35 This Est: 0.00 Total: 28,613.95
71012-3231-14	0901	3580	791-10.02	EACH	RETIRE IN PLACE 1IN SERV CUT & PLUG	Bid: 6.000 This Est: 0.000 Total: 5.000	Unit Price: 773.35 This Est: 0.00 Total: 3,866.75
71012-3231-14	0901	3590	791-10.04	EACH	RETIRE IN PLACE 2IN SERV CUT & PLUG	Bid: 9.000 This Est: 0.000 Total: 13.000	Unit Price: 1,031.12 This Est: 0.00 Total: 13,404.56
71012-3231-14	0901	3600	791-10.05	EACH	RETIRE IN PLACE 4IN SERV CUT & PLUG	Bid: 7.000 This Est: 0.000 Total: 5.000	Unit Price: 1,237.35 This Est: 0.00 Total: 6,186.75
71012-3231-14	0901	9510	791-10.07	EACH	RETIRE IN PLACE 8IN SERV CUT & PLUG /	Bid: 0.000 This Est: 0.000 Total: 2.000	Unit Price: 1,237.35 This Est: 0.00 Total: 2,474.70
71012-3231-14	0901	3610	791-10.10	LS	RETIRE GAS MAIN	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 46,400.56 This Est: 0.00 Total: 46,400.56
71012-3231-14	0900	9024	791-9.06	S.Y.	RESTORE CONCRETE	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 103.11 This Est: 0.00 Total: 0.00
71012-3231-14	0902	3620	793-01.40	EACH	ANCHOR 3/4IN	Bid: 20.000 This Est: 0.000 Total: 32.000	Unit Price: 453.69 This Est: 0.00 Total: 14,518.08
71012-3231-14	0902	3630	793-02.08	EACH	GUY WIRE 10M OR 3/8IN	Bid: 21.000 This Est: 0.000 Total: 35.000	Unit Price: 159.83 This Est: 0.00 Total: 5,594.05
71012-3231-14	0902	3640	793-02.92	EACH	OVERHEAD GUY WIRE (DESCRIPTION) / (3/8IN)	Bid: 3.000 This Est: 0.000 Total: 5.000	Unit Price: 288.71 This Est: 0.00 Total: 1,443.55
71012-3231-14	0902	3650	793-02.99	EACH	INSTALL GUY GUARD	Bid: 20.000 This Est: 0.000 Total: 34.000	Unit Price: 24.03 This Est: 0.00 Total: 817.02
71012-3231-14	0902	3660	793-03.03	L.F.	10M STRAND	Bid: 12,706.000 This Est: 0.000 Total: 12,908.000	Unit Price: 2.45 This Est: 0.00 Total: 31,624.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0902	3670	793-03.40	EACH	INSTALL STRAND BOND	Bid: 57.000 This Est: 0.000 Total: 13.000	Unit Price: 31.45 This Est: 0.00 Total: 408.85
71012-3231-14	0902	3680	793-04.01	L.F.	RELASH/DELASH CABLE	Bid: 1,150.000 This Est: 0.000 Total: 1,738.000	Unit Price: 1.75 This Est: 0.00 Total: 3,041.50
71012-3231-14	0902	3690	793-04.07	EACH	AERIAL SPLICE CLOSURE	Bid: 25.000 This Est: 0.000 Total: 23.000	Unit Price: 1,492.55 This Est: 0.00 Total: 34,328.65
71012-3231-14	0902	3700	793-07.01	L.F.	12 FIBER (MATERIAL ONLY)	Bid: 3,254.000 This Est: 0.000 Total: 3,806.000	Unit Price: 1.17 This Est: 0.00 Total: 4,453.02
71012-3231-14	0902	3710	793-07.04	L.F.	48 FIBER(MATERIAL ONLY)	Bid: 10,988.000 This Est: 0.000 Total: 10,666.000	Unit Price: 1.44 This Est: 0.00 Total: 15,359.04
71012-3231-14	0902	3720	793-07.05	L.F.	96 FIBER(MATERIAL ONLY)	Bid: 4,876.000 This Est: 0.000 Total: 4,840.000	Unit Price: 2.00 This Est: 0.00 Total: 9,680.00
71012-3231-14	0902	3730	793-07.16	L.F.	12-96 FIBER(INSTALLATION ONLY)	Bid: 24,220.000 This Est: 0.000 Total: 24,418.000	Unit Price: 1.72 This Est: 0.00 Total: 41,998.96
71012-3231-14	0902	3740	793-07.25	EACH	SINGLE FIBER OPTIC CABLE SPLICE	Bid: 252.000 This Est: 0.000 Total: 185.000	Unit Price: 42.07 This Est: 0.00 Total: 7,782.95
71012-3231-14	0902	3750	793-07.31	L.F.	SINGLE FIBER AERIAL DROP	Bid: 530.000 This Est: 0.000 Total: 326.000	Unit Price: 1.87 This Est: 0.00 Total: 609.62
71012-3231-14	0902	3760	793-07.41	EACH	HOT SPLICE EXISTING FIBER CABLES	Bid: 594.000 This Est: 0.000 Total: 723.000	Unit Price: 55.48 This Est: 0.00 Total: 40,112.04
71012-3231-14	0902	3770	793-07.51	L.F.	72 FIBER (MATERIAL ONLY)	Bid: 5,622.000 This Est: 0.000 Total: 5,826.000	Unit Price: 1.72 This Est: 0.00 Total: 10,020.72
71012-3231-14	0902	3780	793-07.91	EACH	REARRANGE EXISTING FIBER STORAGE BRACKET	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 137.67 This Est: 0.00 Total: 0.00
71012-3231-14	0902	3790	793-10.02	L.F.	BURIED CABLE @ 36IN DEPTH	Bid: 520.000 This Est: 0.000 Total: 700.000	Unit Price: 12.58 This Est: 0.00 Total: 8,806.00
71012-3231-14	0902	3800	793-10.08	L.F.	BURIED CABLE @___IN DEPTH	Bid: 650.000 This Est: 0.000 Total: 1,484.000	Unit Price: 17.94 This Est: 0.00 Total: 26,622.96

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0902	3810	793-10.20	L.F.	EXPOSE EXISTING CABLE/CONDUIT (ALL DEPTHS)	Bid: 10.000 This Est: 0.000 Total: 30.000	Unit Price: 152.61 This Est: 0.00 Total: 4,578.30
71012-3231-14	0902	3820	793-11.13	EACH	BURIED RISER GUARD	Bid: 7.000 This Est: 0.000 Total: 6.000	Unit Price: 172.72 This Est: 0.00 Total: 1,036.32
71012-3231-14	0902	3830	793-11.50	EACH	REARRANGE EXISTING SPLICE CASE	Bid: 1.000 This Est: 0.000 Total: 5.000	Unit Price: 443.40 This Est: 0.00 Total: 2,217.00
71012-3231-14	0902	3840	793-15.01	EACH	TRANSFER CABLE ATTACHMENT	Bid: 6.000 This Est: 0.000 Total: 25.000	Unit Price: 133.79 This Est: 0.00 Total: 3,344.75
71012-3231-14	0902	3850	793-15.02	EACH	TRANSFER DROP ATTACHMENT	Bid: 9.000 This Est: 0.000 Total: 10.000	Unit Price: 50.78 This Est: 0.00 Total: 507.80
71012-3231-14	0902	3860	793-15.03	EACH	TRANSFER OH GUY ATTACHMENT	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 189.48 This Est: 0.00 Total: 189.48
71012-3231-14	0902	3870	793-98.01	L.F.	REMOVE AERIAL CABLE AND WIRE	Bid: 12,112.000 This Est: 0.000 Total: 12,824.000	Unit Price: 1.61 This Est: 0.00 Total: 20,646.64
71012-3231-14	0902	3880	793-98.04	EACH	REMOVE POLES ALL SIZES	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 80.43 This Est: 0.00 Total: 0.00
71012-3231-14	0902	3890	793-98.08	EACH	REMOVE ANCHOR (ANY SIZE)	Bid: 18.000 This Est: 0.000 Total: 30.000	Unit Price: 38.67 This Est: 0.00 Total: 1,160.10
71012-3231-14	0902	3900	793-98.09	EACH	REMOVE DOWN GUY	Bid: 20.000 This Est: 0.000 Total: 32.000	Unit Price: 32.22 This Est: 0.00 Total: 1,031.04
71012-3231-14	0903	3910	795-01.01	L.F.	4IN DIP RESTRAINED JOINT WATER LINE	Bid: 130.000 This Est: 0.000 Total: 25.000	Unit Price: 48.95 This Est: 0.00 Total: 1,223.75
71012-3231-14	0903	3920	795-01.03	L.F.	6IN DIP RESTRAINED JOINT WATER LINE	Bid: 860.000 This Est: 0.000 Total: 865.000	Unit Price: 58.32 This Est: 0.00 Total: 50,446.80
71012-3231-14	0903	3930	795-01.04	L.F.	6IN DIP SLIP JOINT WATER LINE	Bid: 4,340.000 This Est: 0.000 Total: 4,962.000	Unit Price: 51.03 This Est: 0.00 Total: 253,210.86
Stockpiled Materials Adjustment						Adj This Est: 0.000 Adj Total: 5,156.000	Adj This Est: 0.00 Adj Total: -95,240.64

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0903	3930	795-01.04	L.F.	Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 96,289.59
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -1,048.95
71012-3231-14	0903	3940	795-01.05	L.F.	8IN DIP RESTRAINED JOINT WATER LINE	Bid: 100.000	Unit Price: 76.03
						This Est: 0.000	This Est: 0.00
						Total: 125.000	Total: 9,503.75
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 27,505.29
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -21,455.05
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 251.000	Adj Total: -6,050.24
71012-3231-14	0903	3950	795-01.06	L.F.	8IN DIP SLIP JOINT WATER LINE	Bid: 1,025.000	Unit Price: 64.57
						This Est: 0.000	This Est: 0.00
						Total: 963.000	Total: 62,180.91
71012-3231-14	0904	4420	795-01.07	L.F.	10IN DIP RESTRAINED JOINT WATER LINE	Bid: 820.000	Unit Price: 97.90
						This Est: 0.000	This Est: 0.00
						Total: 669.000	Total: 65,495.10
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -2,632.18
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 5,455.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 22.308	Adj Total: -2,822.82
71012-3231-14	0904	4430	795-01.08	L.F.	10IN DIP SLIP JOINT WATER LINE	Bid: 10,770.000	Unit Price: 80.19
						This Est: 0.000	This Est: 0.00
						Total: 10,515.000	Total: 843,197.85
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 11,590.221	Adj Total: -336,299.32
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -479.31
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 336,778.63
71012-3231-14	0903	3960	795-01.19	L.F.	24IN DIP RESTRAINED JOINT WATER LINE	Bid: 110.000	Unit Price: 281.19
						This Est: 0.000	This Est: 0.00
						Total: 110.000	Total: 30,930.90
71012-3231-14	0903	3970	795-01.20	L.F.	24IN DIP SLIP JOINT WATER LINE	Bid: 925.000	Unit Price: 233.29
						This Est: 0.000	This Est: 0.00
						Total: 941.000	Total: 219,525.89

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0903	3970	795-01.20	L.F.	Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -7,080.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: 111,728.96
					Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 1,051.500	Adj Total: -104,648.96
71012-3231-14	0903	3980	795-02.34	L.F.	8IN HDPE WATER LINE (HDD)	Bid: 235.000	Unit Price: 71.86
						This Est: 0.000	This Est: 0.00
						Total: 235.000	Total: 16,887.10
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -2,888.30
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 10,873.60
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 235.000	Adj Total: -7,985.30
71012-3231-14	0903	3990	795-03.02	L.F.	2IN PVC WATER LINE	Bid: 410.000	Unit Price: 20.83
						This Est: 0.000	This Est: 0.00
						Total: 285.000	Total: 5,936.55
71012-3231-14	0903	4000	795-05.14	L.F.	HDD __IN HDPE CASING PIPE-UNCON / (2)	Bid: 1,680.000	Unit Price: 57.28
						This Est: 0.000	This Est: 0.00
						Total: 1,525.000	Total: 87,352.00
71012-3231-14	0903	4010	795-05.63	L.F.	BORE/JACK 12IN STEEL CASING PIPE-UNCON.	Bid: 690.000	Unit Price: 364.51
						This Est: 0.000	This Est: 0.00
						Total: 825.000	Total: 300,720.75
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -2,849.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 59,489.96
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 1,033.000	Adj Total: -56,640.96
71012-3231-14	0904	4440	795-05.66	L.F.	BORE/JACK 18IN STEEL CASING PIPE-UNCON.	Bid: 765.000	Unit Price: 416.58
						This Est: 0.000	This Est: 0.00
						Total: 0.000	Total: 0.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 221,542.45
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -378,183.65
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: -825.000	Adj Total: 156,641.20

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0904	9506	795-05.67	L.F.	BORE/JACK 20IN STEEL CASING PIPE-UNCON. /	Bid: 0.000 This Est: 0.000 Total: 460.000	Unit Price: 416.58 This Est: 0.00 Total: 191,626.80
71012-3231-14	0903	4020	795-05.70	L.F.	BORE/JACK 36IN STEEL CASING PIPE-UNCON.	Bid: 80.000 This Est: 0.000 Total: 80.000	Unit Price: 624.86 This Est: 0.00 Total: 49,988.80
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 70.000	Adj This Est: 0.00 Adj Total: -13,954.49
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -22,718.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 36,672.49
71012-3231-14	0903	4030	795-06.01	EACH	CONNECT TO 2IN WATER LINE	Bid: 6.000 This Est: 0.000 Total: 7.000	Unit Price: 2,603.59 This Est: 0.00 Total: 18,225.13
71012-3231-14	0903	4040	795-06.02	EACH	CONNECT TO 3IN WATER LINE	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 3,124.30 This Est: 0.00 Total: 9,372.90
71012-3231-14	0903	4050	795-06.03	EACH	CONNECT TO 4IN WATER LINE	Bid: 3.000 This Est: 0.000 Total: 1.000	Unit Price: 3,645.02 This Est: 0.00 Total: 3,645.02
71012-3231-14	0903	4060	795-06.04	EACH	CONNECT TO 6IN WATER LINE	Bid: 16.000 This Est: 0.000 Total: 20.000	Unit Price: 4,165.74 This Est: 0.00 Total: 83,314.80
71012-3231-14	0903	4070	795-06.05	EACH	CONNECT TO 8IN WATER LINE	Bid: 6.000 This Est: 0.000 Total: 6.000	Unit Price: 6,769.34 This Est: 0.00 Total: 40,616.04
71012-3231-14	0903	4080	795-06.06	EACH	CONNECT TO 10IN WATER LINE	Bid: 3.000 This Est: 0.000 Total: 2.000	Unit Price: 8,331.48 This Est: 0.00 Total: 16,662.96
71012-3231-14	0903	4090	795-06.12	EACH	CONNECT TO 24IN WATER LINE	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 18,745.83 This Est: 0.00 Total: 37,491.66
71012-3231-14	0903	4100	795-07.10	EACH	10IN X 10IN TAPPING SLEEVE AND VALVE	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 4,374.03 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4110	795-08.01	EACH	2IN GATE VALVE ASSEMBLY	Bid: 4.000 This Est: 0.000 Total: 11.000	Unit Price: 1,900.62 This Est: 0.00 Total: 20,906.82
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 4.000	Adj This Est: 0.00 Adj Total: -1,340.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0903	4110	795-08.01	EACH	Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 1,340.00
71012-3231-14	0903	4120	795-08.03	EACH	4IN GATE VALVE ASSEMBLY	Bid: 6.00 This Est: 0.00 Total: 5.00	Unit Price: 2,343.23 This Est: 0.00 Total: 11,716.15
71012-3231-14	0903	4130	795-08.04	EACH	6IN GATE VALVE ASSEMBLY	Bid: 30.00 This Est: 0.00 Total: 41.00	Unit Price: 2,863.95 This Est: 0.00 Total: 117,421.95
					Stockpiled Materials Closure	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: -23,288.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 54,536.00
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 144.00	Adj This Est: 0.00 Adj Total: -31,248.00
71012-3231-14	0903	4140	795-08.05	EACH	8IN GATE VALVE ASSEMBLY	Bid: 10.00 This Est: 0.00 Total: 10.00	Unit Price: 3,540.89 This Est: 0.00 Total: 35,408.90
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 10.00	Adj This Est: 0.00 Adj Total: -10,820.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 10,820.00
71012-3231-14	0904	4450	795-08.06	EACH	10IN GATE VALVE ASSEMBLY	Bid: 20.00 This Est: 0.00 Total: 19.00	Unit Price: 4,165.74 This Est: 0.00 Total: 79,149.06
					Stockpiled Materials Closure	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: -8,340.00
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 15.00	Adj This Est: 0.00 Adj Total: -25,020.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 33,360.00
71012-3231-14	0903	4150	795-08.19	EACH	24IN BUTTERFLY VALVE ASSEMBLY	Bid: 2.00 This Est: 0.00 Total: 2.00	Unit Price: 21,870.13 This Est: 0.00 Total: 43,740.26
71012-3231-14	0903	4160	795-08.31	L.F.	WATER VALVE EXTENSION ROD	Bid: 40.00 This Est: 0.00 Total: 0.00	Unit Price: 104.15 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4170	795-09.01	EACH	3/4IN WATER SERVICE METER ASSEMBLY	Bid: 44.00 This Est: 0.00 Total: 37.00	Unit Price: 1,353.87 This Est: 0.00 Total: 50,093.19
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 58.00	Adj This Est: 0.00 Adj Total: -7,016.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0903	4170	795-09.01	EACH	Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: 14,250.50
					Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -7,234.00
71012-3231-14	0903	4180	795-09.02	EACH	1IN WATER SERVICE METER ASSEMBLY	Bid: 17.000	Unit Price: 1,770.44
						This Est: 0.000	This Est: 0.00
						Total: 14.000	Total: 24,786.16
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -4,989.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 54.000	Adj Total: -7,516.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 12,505.00
71012-3231-14	0903	4190	795-09.04	EACH	2IN WATER SERVICE METER ASSEMBLY	Bid: 7.000	Unit Price: 2,916.02
						This Est: 0.000	This Est: 0.00
						Total: 10.000	Total: 29,160.20
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 10,120.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 8.000	Adj Total: -10,120.00
71012-3231-14	0903	4200	795-09.09	EACH	RELOCATE/RECONNECT SERVICE ASSEMBLY	Bid: 1.000	Unit Price: 1,353.87
						This Est: 0.000	This Est: 0.00
						Total: 0.000	Total: 0.00
71012-3231-14	0903	4210	795-09.22	L.F.	2IN PVC SERVICE PIPE	Bid: 150.000	Unit Price: 20.83
						This Est: 0.000	This Est: 0.00
						Total: 15.000	Total: 312.45
71012-3231-14	0903	4220	795-09.51	EACH	RECONNECT SERVICE ASSEMBLY	Bid: 82.000	Unit Price: 312.43
						This Est: 0.000	This Est: 0.00
						Total: 57.000	Total: 17,808.51
					Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -11,022.94
					Stockpiled Materials Adjustment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 374.000	Adj Total: -12,864.48
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 23,887.42
71012-3231-14	0903	4230	795-09.62	L.F.	1IN PEX SERVICE PIPE	Bid: 2,520.000	Unit Price: 9.89
						This Est: 0.000	This Est: 0.00
						Total: 2,363.000	Total: 23,370.07
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 251.68

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0903	4230	795-09.62	L.F.	Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -78.24
					Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 6.00	Adj Total: -173.44
71012-3231-14	0903	4240	795-10.03	EACH	1IN AUTO AIR RELEASE VALVE ASSEMBLY	Bid: 2.00	Unit Price: 4,269.88
						This Est: 0.00	This Est: 0.00
						Total: 1.00	Total: 4,269.88
					Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -209.92
					Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00
	Adj Total: 2.00	Adj Total: -133.44					
		Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00			
			Adj Total: 0.00	Adj Total: 343.36			
71012-3231-14	0903	4250	795-10.09	EACH	4IN AUTO AIR RELEASE VALVE ASSEMBLY	Bid: 1.00	Unit Price: 11,455.78
						This Est: 0.00	This Est: 0.00
						Total: 1.00	Total: 11,455.78
71012-3231-14	0903	4260	795-10.31	EACH	2IN BLOW-OFF ASSEMBLY	Bid: 2.00	Unit Price: 937.29
						This Est: 0.00	This Est: 0.00
						Total: 2.00	Total: 1,874.58
					Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -4,918.24
		Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00			
			Adj Total: 2.00	Adj Total: -1,525.20			
		Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00			
			Adj Total: 0.00	Adj Total: 6,443.44			
71012-3231-14	0903	4270	795-11.02	EACH	FIRE HYDRANT ASSEMBLY	Bid: 19.00	Unit Price: 4,426.10
						This Est: 0.00	This Est: 0.00
						Total: 22.00	Total: 97,374.20
					Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00
			Adj Total: 19.00	Adj Total: -42,541.00			
		Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00			
			Adj Total: 0.00	Adj Total: 42,541.00			
71012-3231-14	0903	4280	795-11.12	L.F.	RETIRE IN PLACE EXISTING WATER MAIN	Bid: 5,485.00	Unit Price: 7.29
						This Est: 0.00	This Est: 0.00
						Total: 0.00	Total: 0.00
71012-3231-14	0903	4290	795-12.01	EACH	REMOVE FIRE HYDRANT	Bid: 12.00	Unit Price: 520.72
						This Est: 0.00	This Est: 0.00
						Total: 12.00	Total: 6,248.64
71012-3231-14	0903	4300	795-12.02	LS	REMOVAL OF EXISTING LINE	Bid: 1.00	Unit Price: 36,450.22
						This Est: 0.00	This Est: 0.00
						Total: 0.00	Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0904	4460	795-13.01	LB.	DI FITTINGS	Bid: 86,000.000 This Est: 0.000 Total: 32,187.000	Unit Price: 12.76 This Est: 0.00 Total: 410,706.12
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -63,686.72
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 162,981.29
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 393.617	Adj This Est: 0.00 Adj Total: -99,294.57
71012-3231-14	0903	4310	795-13.05	LS	CREEK CROSSING (DESCRIPTION) / (# 1)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 74,983.30 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4320	795-14.01	C.Y.	CLASS A CONCRETE	Bid: 25.000 This Est: 0.000 Total: 9.900	Unit Price: 1,093.51 This Est: 0.00 Total: 10,825.75
71012-3231-14	0903	4330	795-14.05	L.F.	CONCRETE ENCASEMENT	Bid: 30.000 This Est: 0.000 Total: 0.000	Unit Price: 41.66 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4340	795-14.08	S.Y.	RESTORE ASPHALT	Bid: 200.000 This Est: 0.000 Total: 19.000	Unit Price: 57.28 This Est: 0.00 Total: 1,088.32
71012-3231-14	0903	4350	795-14.09	S.Y.	RESTORE CONCRETE	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 104.15 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4360	795-14.10	S.Y.	RESTORE GRAVEL	Bid: 400.000 This Est: 0.000 Total: 0.000	Unit Price: 15.62 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4370	795-15.02	L.F.	12IN STEEL CASING PIPE OPEN CUT METHOD	Bid: 160.000 This Est: 0.000 Total: 150.000	Unit Price: 93.73 This Est: 0.00 Total: 14,059.50
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -35,100.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 47,796.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 348.000	Adj This Est: 0.00 Adj Total: -12,696.00
71012-3231-14	0904	4470	795-15.04	L.F.	18IN STEEL CASING PIPE OPEN CUT METHOD	Bid: 215.000 This Est: 0.000 Total: 0.000	Unit Price: 145.80 This Est: 0.00 Total: 0.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: -40.000	Adj This Est: 0.00 Adj Total: 2,660.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0904	4470	795-15.04	L.F.	Stockpiled Materials Closure	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: -65,954.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000	Adj This Est: 0.00
						Adj Total: 0.000	Adj Total: 63,294.00
71012-3231-14	0904	9507	795-15.05	L.F.	20IN STEEL CASING PIPE OPEN CUT METHOD /	Bid: 0.000 This Est: 0.000 Total: 155.000	Unit Price: 145.80 This Est: 0.00 Total: 22,599.00
71012-3231-14	0903	4380	795-15.11	L.F.	36IN STEEL CASING PIPE OPEN CUT METHOD	Bid: 20.000 This Est: 0.000 Total: 20.000	Unit Price: 234.33 This Est: 0.00 Total: 4,686.60
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -5,430.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 20.000	Adj This Est: 0.00 Adj Total: -3,620.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 9,050.00
71012-3231-14	0903	4390	795-21.01	LS	RETIRE WATER METER ASSEMBLIES	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 10,414.35 This Est: 0.00 Total: 0.00
71012-3231-14	0903	4400	795-70.01	L.F.	POLYETHYLENE PIPE PROTECT - 8"	Bid: 200.000 This Est: 0.000 Total: 342.000	Unit Price: 2.08 This Est: 0.00 Total: 711.36
71012-3231-14	0903	4410	795-70.02	L.F.	POLYETHYLENE PIPE PROTECT - 12"	Bid: 4,450.000 This Est: 0.000 Total: 2,807.000	Unit Price: 4.17 This Est: 0.00 Total: 11,705.19
71012-3231-14	0905	4480	797-01.18	L.F.	16IN EPOXY COATED DIP FORCE MAIN	Bid: 480.000 This Est: 0.000 Total: 580.000	Unit Price: 239.53 This Est: 0.00 Total: 138,927.40
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 40,914.00
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 484.200	Adj This Est: 0.00 Adj Total: -40,914.00
71012-3231-14	0905	4490	797-03.08	L.F.	6IN PVC FORCE MAIN	Bid: 710.000 This Est: 0.000 Total: 680.000	Unit Price: 29.16 This Est: 0.00 Total: 19,828.80
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -7,300.80
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 7,300.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0905	4500	797-05.01	L.F.	8IN DIP GRAVITY SEWER 0FT-6FT DEPTH	Bid: 60.000 This Est: 0.000 Total: 0.000	Unit Price: 133.31 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4510	797-05.02	L.F.	8IN DIP GRAVITY SEWER 6FT-12FT DEPTH	Bid: 250.000 This Est: 0.000 Total: 475.000	Unit Price: 144.76 This Est: 0.00 Total: 68,761.00
71012-3231-14	0905	4520	797-05.03	L.F.	8IN DIP GRAVITY SEWER 12FT-18FT DEPTH	Bid: 40.000 This Est: 0.000 Total: 40.000	Unit Price: 174.96 This Est: 0.00 Total: 6,998.40
71012-3231-14	0905	9501	797-05.51	L.F.	8IN PVC GRAVITY SEWER 0FT-6FT DEPTH /	Bid: 0.000 This Est: 0.000 Total: 240.000	Unit Price: 93.94 This Est: 0.00 Total: 22,545.60
71012-3231-14	0905	4530	797-05.51	L.F.	8IN PVC GRAVITY SEWER 0FT-6FT DEPTH	Bid: 760.000 This Est: 0.000 Total: 0.000	Unit Price: 97.90 This Est: 0.00 Total: 0.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 45,887.30
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -43,470.70
71012-3231-14	0905	4540	797-05.52	L.F.	8IN PVC GRAVITY SEWER 6FT-12FT DEPTH	Bid: 4,630.000 This Est: 0.000 Total: 0.000	Unit Price: 110.39 This Est: 0.00 Total: 0.00
71012-3231-14	0905	9502	797-05.52	L.F.	8IN PVC GRAVITY SEWER 6FT-12FT DEPTH /	Bid: 0.000 This Est: 0.000 Total: 5,746.000	Unit Price: 107.31 This Est: 0.00 Total: 616,603.26
71012-3231-14	0905	9503	797-05.53	L.F.	8IN PVC GRAVITY SEWER 12FT-18FT DEPTH /	Bid: 0.000 This Est: 0.000 Total: 668.000	Unit Price: 140.65 This Est: 0.00 Total: 93,954.20
71012-3231-14	0905	4550	797-05.53	L.F.	8IN PVC GRAVITY SEWER 12FT-18FT DEPTH	Bid: 1,480.000 This Est: 0.000 Total: 0.000	Unit Price: 143.72 This Est: 0.00 Total: 0.00
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -96,973.10
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 96,973.10
71012-3231-14	0905	4560	797-06.62	L.F.	BORE/JACK 12IN STEEL CASING PIPE-UNCON.	Bid: 120.000 This Est: 0.000 Total: 120.000	Unit Price: 395.74 This Est: 0.00 Total: 47,488.80
71012-3231-14	0905	4570	797-06.65	L.F.	BORE/JACK 18IN STEEL CASING PIPE-UNCON.	Bid: 378.000 This Est: 0.000 Total: 0.000	Unit Price: 468.64 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0905	9508	797-06.66	L.F.	BORE/JACK 20IN STEEL CASING PIPE-UNCON. /	Bid: 0.000 This Est: 0.000 Total: 253.000	Unit Price: 468.64 This Est: 0.00 Total: 118,565.92
71012-3231-14	0905	4580	797-06.67	L.F.	BORE/JACK 24IN STEEL CASING PIPE-UNCON.	Bid: 110.000 This Est: 0.000 Total: 165.000	Unit Price: 729.01 This Est: 0.00 Total: 120,286.65
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 165.000	Adj This Est: 0.00 Adj Total: -11,880.00
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -25,560.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 37,440.00
71012-3231-14	0905	4590	797-06.91	L.F.	OPEN CUT 18IN STEEL CASING PIPE	Bid: 216.000 This Est: 0.000 Total: 0.000	Unit Price: 122.89 This Est: 0.00 Total: 0.00
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -46,200.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 46,200.00
71012-3231-14	0905	9509	797-06.92	L.F.	OPEN CUT 20IN STEEL CASING PIPE /	Bid: 0.000 This Est: 0.000 Total: 181.000	Unit Price: 122.89 This Est: 0.00 Total: 22,243.09
71012-3231-14	0905	4600	797-06.93	L.F.	OPEN CUT 24IN STEEL CASING PIPE	Bid: 135.000 This Est: 0.000 Total: 0.000	Unit Price: 182.25 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4610	797-07.02	EACH	48IN MANHOLE 4FT-6FT DEPTH	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 4,478.18 This Est: 0.00 Total: 13,434.54
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 10.000	Adj This Est: 0.00 Adj Total: -27,451.64
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -66,925.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 94,376.64
71012-3231-14	0905	4620	797-07.03	EACH	48IN MANHOLE 6FT-8FT DEPTH	Bid: 7.000 This Est: 0.000 Total: 8.000	Unit Price: 4,686.47 This Est: 0.00 Total: 37,491.76
71012-3231-14	0905	4630	797-07.04	EACH	48IN MANHOLE 8FT-10FT DEPTH	Bid: 12.000 This Est: 0.000 Total: 14.000	Unit Price: 4,894.75 This Est: 0.00 Total: 68,526.50

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0905	4640	797-07.05	EACH	48IN MANHOLE 10FT-12FT DEPTH	Bid: 12.000 This Est: 0.000 Total: 13.000	Unit Price: 5,207.18 This Est: 0.00 Total: 67,693.34
71012-3231-14	0905	4650	797-07.06	EACH	48IN MANHOLE 12FT-14FT DEPTH	Bid: 8.000 This Est: 0.000 Total: 5.000	Unit Price: 5,623.76 This Est: 0.00 Total: 28,118.80
71012-3231-14	0905	4660	797-07.07	EACH	48IN MANHOLE 14FT-16FT DEPTH	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 6,456.89 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4670	797-07.08	EACH	48IN MANHOLE 16FT-20FT DEPTH	Bid: 5.000 This Est: 0.000 Total: 4.000	Unit Price: 8,019.05 This Est: 0.00 Total: 32,076.20
71012-3231-14	0905	4680	797-07.18	EACH	60IN MANHOLE 14FT-16FT DEPTH	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 10,310.20 This Est: 0.00 Total: 10,310.20
71012-3231-14	0905	4690	797-07.56	EACH	MANHOLE DROP CONNECTION ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 3,645.02 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4700	797-07.80	EACH	REMOVE SEWER MANHOLE	Bid: 4.000 This Est: 0.000 Total: 4.000	Unit Price: 781.08 This Est: 0.00 Total: 3,124.32
71012-3231-14	0905	4710	797-08.01	LB.	DI FITTINGS	Bid: 5,300.000 This Est: 0.000 Total: 1,514.000	Unit Price: 20.05 This Est: 0.00 Total: 30,355.70
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 11,444.24
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 11.000	Adj This Est: 0.00 Adj Total: -11,444.24
71012-3231-14	0905	4720	797-08.02	LB.	PVC FITTINGS	Bid: 600.000 This Est: 0.000 Total: 66.000	Unit Price: 29.16 This Est: 0.00 Total: 1,924.56
					Stockpiled Materials Adjustment	Adj This Est: 0.000 Adj Total: 50.000	Adj This Est: 0.00 Adj Total: -1,267.84
					Stockpiled Materials Initial Payment	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: 1,267.84
71012-3231-14	0905	4730	797-08.04	L.F.	4IN PVC PIPE FOR SERVICE LATERAL	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 26.04 This Est: 0.00 Total: 0.00
					Stockpiled Materials Closure	Adj This Est: 0.000 Adj Total: 0.000	Adj This Est: 0.00 Adj Total: -728.70

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0905	4730	797-08.04	L.F.	Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 728.70
71012-3231-14	0905	9504	797-08.04	L.F.	4IN PVC PIPE FOR SERVICE LATERAL /	Bid: 0.00 This Est: 0.00 Total: 3.00	Unit Price: 24.67 This Est: 0.00 Total: 74.01
71012-3231-14	0906	4930	797-08.05	L.F.	6IN PVC PIPE FOR SERVICE LATERAL	Bid: 570.00 This Est: 0.00 Total: 0.00	Unit Price: 30.20 This Est: 0.00 Total: 0.00
					Stockpiled Materials Closure	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: -4,442.76
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 4,442.76
71012-3231-14	0906	9505	797-08.05	L.F.	6IN PVC PIPE FOR SERVICE LATERAL /	Bid: 0.00 This Est: 0.00 Total: 582.00	Unit Price: 27.72 This Est: 0.00 Total: 16,133.04
71012-3231-14	0906	4940	797-08.08	EACH	6IN CLEAN OUT ASSEMBLY	Bid: 38.00 This Est: 0.00 Total: 37.00	Unit Price: 1,041.43 This Est: 0.00 Total: 38,532.91
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 30.00	Adj This Est: 0.00 Adj Total: -2,806.20
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 2,806.20
71012-3231-14	0905	4740	797-08.62	EACH	6IN GATE VALVE ASSEMBLY	Bid: 2.00 This Est: 0.00 Total: 2.00	Unit Price: 4,165.74 This Est: 0.00 Total: 8,331.48
71012-3231-14	0905	4750	797-08.67	EACH	16IN GATE VALVE ASSEMBLY	Bid: 2.00 This Est: 0.00 Total: 1.00	Unit Price: 18,745.83 This Est: 0.00 Total: 18,745.83
					Stockpiled Materials Initial Payment	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: 16,632.00
					Stockpiled Materials Adjustment	Adj This Est: 0.00 Adj Total: 2.00	Adj This Est: 0.00 Adj Total: -8,297.00
					Stockpiled Materials Closure	Adj This Est: 0.00 Adj Total: 0.00	Adj This Est: 0.00 Adj Total: -8,335.00
71012-3231-14	0906	4950	797-10.02	EACH	CONNECT 8IN SEWER TO EXIST. MANHOLE	Bid: 5.00 This Est: 0.00 Total: 8.00	Unit Price: 1,562.15 This Est: 0.00 Total: 12,497.20
71012-3231-14	0906	4960	797-10.06	EACH	CONNECT 6IN LATERAL TO SEWER LINE	Bid: 40.00 This Est: 0.00 Total: 24.00	Unit Price: 1,874.59 This Est: 0.00 Total: 44,990.16

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0906	4960	797-10.06	EACH	Stockpiled Materials Closure	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: -1,656.00
					Stockpiled Materials Initial Payment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 0.00	Adj Total: 3,933.00
					Stockpiled Materials Adjustment	Adj This Est: 0.00	Adj This Est: 0.00
						Adj Total: 22.00	Adj Total: -2,277.00
71012-3231-14	0905	4760	797-10.09	EACH	CONNECT EX. 8IN SEWER TO NEW MANHOLE	Bid: 14.000 This Est: 0.000 Total: 14.000	Unit Price: 2,187.02 This Est: 0.00 Total: 30,618.28
71012-3231-14	0905	4770	797-10.10	EACH	CONNECT EX.10-18IN SEWER TO NEW MANHOLE	Bid: 3.000 This Est: 0.000 Total: 1.000	Unit Price: 4,374.03 This Est: 0.00 Total: 4,374.03
71012-3231-14	0905	4780	797-10.17	EACH	CONNECT TO 6IN FORCE MAIN	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 7,290.04 This Est: 0.00 Total: 14,580.08
71012-3231-14	0905	4790	797-10.21	EACH	CONNECT TO 16IN FORCE MAIN	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 24,994.43 This Est: 0.00 Total: 49,988.86
71012-3231-14	0905	4800	797-11.15	V.F.	48IN MH ADJUSTMENT INCREASE HEIGHT	Bid: 34.000 This Est: 0.000 Total: 13.000	Unit Price: 364.50 This Est: 0.00 Total: 4,738.50
71012-3231-14	0905	4810	797-11.20	V.F.	48IN MH ADJUSTMENT DECREASE HEIGHT	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: 729.01 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4820	797-11.25	EACH	RETIREIN PLACE 48IN MANHOLE	Bid: 32.000 This Est: 0.000 Total: 11.000	Unit Price: 416.57 This Est: 0.00 Total: 4,582.27
71012-3231-14	0906	4970	797-11.30	L.F.	RETIREIN PLACE EXISTING SEWER <8IN	Bid: 600.000 This Est: 0.000 Total: 0.000	Unit Price: 8.33 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4830	797-11.31	L.F.	RETIREIN PLACE EXISTING SEWER 8IN-14IN	Bid: 5,390.000 This Est: 0.000 Total: 0.000	Unit Price: 10.41 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4840	797-11.32	L.F.	RETIREIN PLACE EXISTING SEWER 15IN-24IN	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 26.04 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4850	797-11.34	L.F.	REMOVE EXISTING SEWER <8IN	Bid: 920.000 This Est: 0.000 Total: 0.000	Unit Price: 18.75 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0905	4860	797-11.35	L.F.	REMOVE EXISTING SEWER 8IN-14IN	Bid: 1,505.000 This Est: 0.000 Total: 30.000	Unit Price: 26.04 This Est: 0.00 Total: 781.20
71012-3231-14	0905	4870	797-11.36	L.F.	REMOVE EXISTING SEWER 15IN-24IN	Bid: 370.000 This Est: 0.000 Total: 80.000	Unit Price: 29.16 This Est: 0.00 Total: 2,332.80
71012-3231-14	0905	4880	797-11.38	LS	BY-PASS PUMPING	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 312,430.43 This Est: 0.00 Total: 312,430.43
71012-3231-14	0905	4890	797-11.40	S.Y.	RESTORE ASPHALT	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 57.28 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4900	797-11.41	S.Y.	RESTORE CONCRETE	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 104.15 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4910	797-11.42	S.Y.	RESTORE GRAVEL	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 15.62 This Est: 0.00 Total: 0.00
71012-3231-14	0905	4920	797-40.01	L.F.	CONCRETE ENCASEMENT	Bid: 120.000 This Est: 0.000 Total: 60.000	Unit Price: 41.66 This Est: 0.00 Total: 2,499.60
71012-3231-14	0100	9515	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 0.000 Total: 204.640	Unit Price: 35.70 This Est: 0.00 Total: 7,305.65
71012-3231-14	0100	2170	801-01.08	UNIT	SEEDING (SPECIAL MIXTURE) WITH MULCH	Bid: 450.000 This Est: 0.000 Total: 494.100	Unit Price: 58.52 This Est: 0.00 Total: 28,914.73
71012-3231-14	0100	2180	801-01.65	UNIT	TEMPORARY MULCH	Bid: 1,900.000 This Est: 83.900 Total: 4,550.800	Unit Price: 17.53 This Est: 1,470.77 Total: 79,775.52
71012-3231-14	0100	2190	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 508.000 This Est: 0.000 Total: 1,133.180	Unit Price: 18.56 This Est: 0.00 Total: 21,031.82
71012-3231-14	0100	2200	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 634.000 This Est: 0.000 Total: 572.200	Unit Price: 18.56 This Est: 0.00 Total: 10,620.03
71012-3231-14	0100	2210	802-02.30	EACH	CUTTINGS: SALIX NIGRA (18IN-24IN LENGTH)	Bid: 335.000 This Est: 257.000 Total: 257.000	Unit Price: 4.18 This Est: 1,074.26 Total: 1,074.26
					Material Discrepancy Payment Adjustment	Adj This Est: -257.000 Adj Total: -257.000	Adj This Est: -1,074.26 Adj Total: -1,074.26

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	2220	802-02.31	EACH	CUTTINGS: SALIX SERICEA (18IN-24IN)	Bid:	335.000 Unit Price: 4.18
						This Est:	257.000 This Est: 1,074.26
						Total:	704.000 Total: 2,942.72
Material Discrepancy Payment Adjustment						Adj This Est:	-257.000 Adj This Est: -1,074.26
						Adj Total:	-257.000 Adj Total: -1,074.26
71012-3231-14	0100	2230	802-02.32	EACH	CUTTINGS: CORNUS AMOMUM (18IN-24IN)	Bid:	335.000 Unit Price: 4.18
						This Est:	1.000 This Est: 4.18
						Total:	448.000 Total: 1,872.64
Material Discrepancy Payment Adjustment						Adj This Est:	-1.000 Adj This Est: -4.18
						Adj Total:	-1.000 Adj Total: -4.18
71012-3231-14	0100	2240	802-02.33	EACH	CUTTINGS: SAMBUCUS CANADENSIS (18IN-24IN)	Bid:	335.000 Unit Price: 4.18
						This Est:	257.000 This Est: 1,074.26
						Total:	704.000 Total: 2,942.72
Material Discrepancy Payment Adjustment						Adj This Est:	-257.000 Adj This Est: -1,074.26
						Adj Total:	-257.000 Adj Total: -1,074.26
71012-3231-14	0100	2250	802-12.07	EACH	BETULA NIGRA (RIVER BIRCH SEEDLNG B.R.)	Bid:	239.000 Unit Price: 5.22
						This Est:	60.000 This Est: 313.20
						Total:	219.000 Total: 1,143.18
Material Discrepancy Payment Adjustment						Adj This Est:	-60.000 Adj This Est: -313.20
						Adj Total:	-60.000 Adj Total: -313.20
71012-3231-14	0100	2260	802-12.11	EACH	CERCIS CANADENSIS (REDBUD SEEDLNG B.R.)	Bid:	48.000 Unit Price: 5.22
						This Est:	21.000 This Est: 109.62
						Total:	58.000 Total: 302.76
Material Discrepancy Payment Adjustment						Adj This Est:	-21.000 Adj This Est: -109.62
						Adj Total:	-21.000 Adj Total: -109.62
71012-3231-14	0100	2270	802-12.19	EACH	LIRIODENDRON TULIPIFERA (TULIP POPLAR SEEDLNG B.R.)	Bid:	72.000 Unit Price: 5.22
						This Est:	26.000 This Est: 135.72
						Total:	77.000 Total: 401.94
Material Discrepancy Payment Adjustment						Adj This Est:	-26.000 Adj This Est: -135.72
						Adj Total:	-26.000 Adj Total: -135.72
71012-3231-14	0100	2280	802-12.21	EACH	NYSSA SYLVATICA (BLCKGUM SEEDLNG B.R.)	Bid:	72.000 Unit Price: 5.22
						This Est:	27.000 This Est: 140.94
						Total:	78.000 Total: 407.16
Material Discrepancy Payment Adjustment						Adj This Est:	-27.000 Adj This Est: -140.94
						Adj Total:	-27.000 Adj Total: -140.94
71012-3231-14	0100	2290	802-12.22	EACH	OSTRYA VIRGINIANA (IRONWOOD SEEDLNG B.R.)	Bid:	48.000 Unit Price: 5.22
						This Est:	22.000 This Est: 114.84
						Total:	59.000 Total: 307.98
Material Discrepancy Payment Adjustment						Adj This Est:	-22.000 Adj This Est: -114.84
						Adj Total:	-22.000 Adj Total: -114.84

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71012-3231-14	0100	2300	802-12.26	EACH	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	Bid: 239.000	Unit Price: 5.22
						This Est: 61.000	This Est: 318.42
						Total: 226.000	Total: 1,179.72
Material Discrepancy Payment Adjustment						Adj This Est: -61.000	Adj This Est: -318.42
						Adj Total: -61.000	Adj Total: -318.42
71012-3231-14	0100	2310	802-12.33	EACH	QUERCUS MICHAUXII (SWMP CHSTNT OAK SEEDLNG B.R.)	Bid: 239.000	Unit Price: 5.22
						This Est: 61.000	This Est: 318.42
						Total: 220.000	Total: 1,148.40
Material Discrepancy Payment Adjustment						Adj This Est: -61.000	Adj This Est: -318.42
						Adj Total: -61.000	Adj Total: -318.42
71012-3231-14	0100	2320	802-12.38	EACH	QUERCUS PHELLOS (WILLOW OAK SEEDLNG B.R.)	Bid: 239.000	Unit Price: 5.22
						This Est: 61.000	This Est: 318.42
						Total: 224.000	Total: 1,169.28
Material Discrepancy Payment Adjustment						Adj This Est: -61.000	Adj This Est: -318.42
						Adj Total: -61.000	Adj Total: -318.42
71012-3231-14	0100	2330	802-12.51	EACH	CORNUS AMOMUM (SILKY DOGWOOD SEEDLING B.R.)	Bid: 398.000	Unit Price: 5.22
						This Est: 87.000	This Est: 454.14
						Total: 352.000	Total: 1,837.44
Material Discrepancy Payment Adjustment						Adj This Est: -87.000	Adj This Est: -454.14
						Adj Total: -87.000	Adj Total: -454.14
71012-3231-14	0100	2340	802-13.59	EACH	LINDERA BENZOIN (SPICEBUSH SDLNG BARE ROOT)	Bid: 398.000	Unit Price: 5.22
						This Est: 91.000	This Est: 475.02
						Total: 357.000	Total: 1,863.54
Material Discrepancy Payment Adjustment						Adj This Est: -91.000	Adj This Est: -475.02
						Adj Total: -91.000	Adj Total: -475.02
71012-3231-14	0100	2350	802-13.62	EACH	ILEX VERTICILLATA (CMMN WINTERBERRY SDLNG B.R.)	Bid: 398.000	Unit Price: 5.22
						This Est: 91.000	This Est: 475.02
						Total: 370.000	Total: 1,931.40
Material Discrepancy Payment Adjustment						Adj This Est: -91.000	Adj This Est: -475.02
						Adj Total: -91.000	Adj Total: -475.02
71012-3231-14	0100	2360	803-01	S.Y.	SODDING (NEW SOD)	Bid: 74,000.000	Unit Price: 4.38
						This Est: 5,598.450	This Est: 24,521.21
						Total: 95,625.620	Total: 418,840.22
71012-3231-14	0100	2370	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II)	Bid: 29,000.000	Unit Price: 1.00
						This Est: 0.000	This Est: 0.00
						Total: 10,499.330	Total: 10,499.33
71012-3231-14	0100	2380	805-12.08	S.Y.	700 GRAM COIR FIBER EROSION BLANKET	Bid: 2,100.000	Unit Price: 10.04
						This Est: 0.000	This Est: 0.00
						Total: 2,977.220	Total: 29,891.29

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount		
71012-3231-14	0100	2390	806-02.03	CYCL	PROJECT MOWING				
						Bid:	8.000	Unit Price:	1,237.35
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	2,474.70