

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNZ900 Estimate Number: 0003 Estimate Type: Progress Estimate Approved: No Pay Period: 09/16/2025 to 10/15/2025			
Contractor: Lehman-Roberts Company Contractor's PO Box 1603 Address: MEMPHIS, TN 38101 Contract Location: The resurfacing on S.R. 54, S.R. 384, and U.S. 51 (S.R. 3), Counties: TIPTON Project(s): 84102-3218-94, 84102-8218-14, 84384-3219-94, 84384-4219-04, 84384-8219-14, 84S054-F3-002, 84S054-F8-002, 84S054-M3-003			
Time Allowed: 192.0 Days Charged: 126.0 Days Elapsed Calendar Days: 126.0 Days Percent Time: 65.63 % Percent Complete(\$) 80.62 % Percent Behind: --- % Dates Let: 05/09/2025 Awarded: 05/21/2025 Contract Executed: 05/22/2025 Date Notice to Proceed: 06/12/2025 Work Began: 07/30/2025 To Be Completed: 12/20/2025 Substantial Work Complete: Accepted:			
	Total to Date	Previous to Date	This Estimate
Total Earnings:	\$4,452,513.79	\$2,412,476.67	\$2,040,037.12
Stockpiled Materials:	\$0.00	\$0.00	\$0.00
Amount Due:	\$4,452,513.79	\$2,412,476.67	\$2,040,037.12
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00
Payment Due:	\$4,452,513.79	\$2,412,476.67	\$2,040,037.12
			Current Contract: \$5,489,405.36 Original Contract: \$5,489,405.36

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
84102-3218-94	0.55	NH/HSIP-3(156)	0.00	FROM LM 18.17 TO LM 18.85
84102-8218-14	5.22	NH/HSIP-3(156)	20,478.09	The resurfacing on U.S. 51 (S.R. 3) from L.M. 18.17 to L.M.
84384-3219-94	3.77	STP/HSIP-384(15)	12,181.75	The resurfacing on S.R. 384 from S.R. 59 (L.M. 6.25) to U.S.
84384-4219-04	2.14	STP/HSIP-384(15)	0.00	STATE ROUTE 384 OVER TOWN CREEK,DRAINAGE DITCH & CANAL
84384-8219-14	22.32	STP/HSIP-384(15)	146,255.86	The resurfacing on S.R. 384 from S.R. 59 (L.M. 6.25) to U.S.
84S054-F3-002	8.75	STP/HSIP-54(52)	29,422.00	The resurfacing on S.R. 54 from U.S. 51 (S.R. 3) (L.M. 0.00)
84S054-F8-002	56.63	STP/HSIP-54(52)	1,831,699.42	The resurfacing on S.R. 54 from U.S. 51 (S.R. 3) (L.M. 0.00)
84S054-M3-003	0.61	STP/HSIP-54(52)	0.00	STATE ROUTE 54 OVER COAL CREEK

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
84102-3218-94	0100	9052	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84384-8219-14	0100	9056	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84384-3219-94	0100	9054	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84S054-F3-002	0100	9057	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84102-8218-14	0100	9053	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84S054-F8-002	0100	9058	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84S054-M3-003	0500	9059	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84384-4219-04	0500	9055	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
84384-3219-94	0100	9031	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
84384-4219-04	0100	9032	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84102-3218-94	0100	9029	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	9035	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9036	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Fuel Adjustment (FUE2)	Adj This Est:	5,566.790	Adj This Est:	5,566.79
						Adj Total:	6,383.110	Adj Total:	6,383.11
84384-8219-14	0100	9034	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Fuel Adjustment (FUE2)	Adj This Est:	2,230.470	Adj This Est:	2,230.47
						Adj Total:	2,766.470	Adj Total:	2,766.47
84102-8218-14	0100	9030	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Fuel Adjustment (FUE2)	Adj This Est:	2.720	Adj This Est:	2.72
						Adj Total:	366.960	Adj Total:	366.96
84S054-M3-003	0100	9037	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-M3-003	0500	9038	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0500	9033	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-M3-003	0100	9047	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9046	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	9045	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-8219-14	0100	9044	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0100	9042	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	9041	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9040	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	9039	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0500	9043	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-M3-003	0500	9048	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	332.000	Unit Price:	38.75
						This Est:	0.000	This Est:	0.00
						Total:	381.120	Total:	14,768.40
84102-8218-14	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	70.000	Unit Price:	38.75
						This Est:	0.000	This Est:	0.00
						Total:	112.000	Total:	4,340.00
84S054-F8-002	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid:	750.000	Unit Price:	38.75
						This Est:	0.000	This Est:	0.00
						Total:	539.670	Total:	20,912.21
84102-8218-14	0100	0020	203-06	M.G.	WATER	Bid:	1.000	Unit Price:	383.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0020	203-06	M.G.	WATER	Bid:	8.000	Unit Price:	383.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0020	203-06	M.G.	WATER	Bid:	17.500	Unit Price:	383.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	0.300	Unit Price:	2,333.50
						This Est:	0.000	This Est:	0.00
						Total:	0.300	Total:	700.05

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-8219-14	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	5.600	Unit Price:	2,333.50
						This Est:	0.000	This Est:	0.00
						Total:	5.600	Total:	13,067.60
84S054-F8-002	0100	0030	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	17.000	Unit Price:	2,333.50
						This Est:	0.000	This Est:	0.00
						Total:	17.000	Total:	39,669.50
84102-3218-94	0100	0010	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	48.000	Unit Price:	51.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0040	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	48.000	Unit Price:	51.00
						This Est:	20.870	This Est:	1,064.37
						Total:	20.870	Total:	1,064.37
84S054-F8-002	0100	0040	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	2,350.000	Unit Price:	51.00
						This Est:	1,322.600	This Est:	67,452.60
						Total:	1,322.600	Total:	67,452.60
84384-8219-14	0100	0040	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	Bid:	824.000	Unit Price:	51.00
						This Est:	571.660	This Est:	29,154.66
						Total:	571.660	Total:	29,154.66
84384-8219-14	0100	0050	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid:	153.000	Unit Price:	177.00
						This Est:	0.000	This Est:	0.00
						Total:	120.710	Total:	21,365.67
84S054-F8-002	0100	0050	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid:	345.000	Unit Price:	177.00
						This Est:	0.000	This Est:	0.00
						Total:	165.400	Total:	29,275.80
84102-8218-14	0100	0050	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid:	33.000	Unit Price:	450.00
						This Est:	0.000	This Est:	0.00
						Total:	66.110	Total:	29,749.50
84102-8218-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-132.390	Adj Total:	-132.39
84384-8219-14	0100	9016	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-217.840	Adj Total:	-217.84
84S054-F8-002	0100	9026	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	9026	307-03.20	DOLL	307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-298.480	Adj Total:	-298.48
84384-8219-14	0100	9017	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	78.000	Adj Total:	78.00
84S054-F8-002	0100	9027	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	106.600	Adj Total:	106.60
84102-8218-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	42.900	Adj Total:	42.90
84384-8219-14	0100	9018	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9028	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid:	75.000	Unit Price:	1,310.00
						This Est:	55.249	This Est:	72,376.19
						Total:	67.362	Total:	88,244.22
84102-8218-14	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid:	5.000	Unit Price:	1,310.00
						This Est:	0.000	This Est:	0.00
						Total:	4.428	Total:	5,800.68
84384-8219-14	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid:	32.000	Unit Price:	1,310.00
						This Est:	3.299	This Est:	4,321.69
						Total:	30.067	Total:	39,387.77
84384-8219-14	0100	9014	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	9024	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	9015	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9025	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0070	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	12,810.000	Unit Price:	146.00
						This Est:	9,897.080	This Est:	1,444,973.68
						Total:	13,320.610	Total:	1,944,809.06
84384-8219-14	0100	0070	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	5,002.000	Unit Price:	146.00
						This Est:	603.910	This Est:	88,170.86
						Total:	5,491.000	Total:	801,686.00
84384-8219-14	0100	0080	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	4.230	Unit Price:	2,825.00
						This Est:	0.000	This Est:	0.00
						Total:	3.600	Total:	10,170.00
84102-8218-14	0100	0070	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	760.000	Unit Price:	170.00
						This Est:	0.000	This Est:	0.00
						Total:	717.010	Total:	121,891.70
84384-8219-14	0100	9010	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	363.280	Adj This Est:	363.28
						Adj Total:	3,303.060	Adj Total:	3,303.06
84S054-F8-002	0100	9020	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	5,952.850	Adj This Est:	5,952.85
						Adj Total:	8,012.240	Adj Total:	8,012.24
84102-8218-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	478.600	Adj Total:	478.60

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-8219-14	0100	9050	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9049	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9051	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	9011	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	9021	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	9012	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	627.900	Adj This Est:	627.90
						Adj Total:	5,710.900	Adj Total:	5,710.90
84102-8218-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	744.900	Adj Total:	744.90
84S054-F8-002	0100	9022	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	10,292.100	Adj This Est:	10,292.10
						Adj Total:	13,852.800	Adj Total:	13,852.80
84S054-F8-002	0100	9023	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-8219-14	0100	9013	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	0.120	Unit Price:	1,625.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0080	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	8.500	Unit Price:	1,625.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0090	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	4.500	Unit Price:	1,625.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0030	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	0.120	Unit Price:	1,625.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0100	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	4,757.000	Unit Price:	35.70
						This Est:	0.000	This Est:	0.00
						Total:	4,539.960	Total:	162,076.57
84102-8218-14	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	624.000	Unit Price:	35.70
						This Est:	0.000	This Est:	0.00
						Total:	777.680	Total:	27,763.18
84S054-F8-002	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	11,750.000	Unit Price:	35.70
						This Est:	3,680.970	This Est:	131,410.63
						Total:	11,117.530	Total:	396,895.82
84384-4219-04	0500	0070	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid:	86.000	Unit Price:	127.50
						This Est:	0.000	This Est:	0.00
						Total:	84.830	Total:	10,815.83
84S054-M3-003	0500	0030	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid:	69.000	Unit Price:	127.50
						This Est:	0.000	This Est:	0.00
						Total:	69.000	Total:	8,797.50
84S054-F8-002	0100	0100	611-09.04	EACH	CATCHBASIN RETROFIT	Bid:	15.000	Unit Price:	2,450.00
						This Est:	0.000	This Est:	0.00
						Total:	15.000	Total:	36,750.00
84384-4219-04	0500	0080	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid:	2,015.000	Unit Price:	40.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-M3-003	0500	0040	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid:	540.000	Unit Price:	40.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0040	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	150.000	Unit Price:	60.65
						This Est:	0.000	This Est:	0.00
						Total:	239.500	Total:	14,525.68

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-3219-94	0100	0010	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS	Bid:	162.000	Unit Price:	161.75
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0010	705-01.01	L.F.	GUARDRAIL AT BRIDGE ENDS	Bid:	405.000	Unit Price:	161.75
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	9019	705-01.50	L.F.	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	Bid:	0.000	Unit Price:	202.19
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-3219-94	0100	9009	705-01.50	L.F.	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	Bid:	0.000	Unit Price:	202.19
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0020	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	9.000	Unit Price:	156.50
					This Est:	7.000	This Est:	1,095.50	
					Total:	7.000	Total:	1,095.50	
84384-3219-94	0100	0020	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	3.000	Unit Price:	156.50
					This Est:	3.000	This Est:	469.50	
					Total:	3.000	Total:	469.50	
84384-3219-94	0100	0030	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	6.000	Unit Price:	991.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0030	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	19.000	Unit Price:	991.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0040	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid:	1.000	Unit Price:	1,040.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0050	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	20.000	Unit Price:	3,912.00
					This Est:	3.000	This Est:	11,736.00	
					Total:	3.000	Total:	11,736.00	
84384-3219-94	0100	0040	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	9.000	Unit Price:	3,625.75
					This Est:	3.000	This Est:	10,877.25	
					Total:	3.000	Total:	10,877.25	
84S054-F3-002	0100	0060	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	4.000	Unit Price:	3,625.75
					This Est:	4.000	This Est:	14,503.00	
					Total:	4.000	Total:	14,503.00	
84102-3218-94	0100	0050	705-80.16	EACH	LINE POST REFLECTIVE MARKER	Bid:	4.000	Unit Price:	100.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0070	706-01	L.F.	GUARDRAIL REMOVED	Bid:	450.000	Unit Price:	8.35
					This Est:	250.000	This Est:	2,087.50	
					Total:	250.000	Total:	2,087.50	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84384-3219-94	0100	0050	706-01	L.F.	GUARDRAIL REMOVED	Bid:	75.000	Unit Price:	8.35
						This Est:	100.000	This Est:	835.00
						Total:	100.000	Total:	835.00
84S054-F3-002	0100	0080	706-06.03	L.F.	RADIUS RAIL	Bid:	12.500	Unit Price:	57.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	0060	706-10.83	EACH	DRILL BR. PAR. WALL FOR MICHIGAN END SHOE	Bid:	4.000	Unit Price:	834.70
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0090	706-10.83	EACH	DRILL BR. PAR. WALL FOR MICHIGAN END SHOE	Bid:	16.000	Unit Price:	834.70
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0110	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	32,850.00
						This Est:	0.210	This Est:	6,898.50
						Total:	0.550	Total:	18,067.50
84S054-F8-002	0100	0110	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	98,550.00
						This Est:	0.210	This Est:	20,695.50
						Total:	0.550	Total:	54,202.50
84102-8218-14	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	32,850.00
						This Est:	0.210	This Est:	6,898.50
						Total:	0.550	Total:	18,067.50
84384-4219-04	0100	0010	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	141.000	Unit Price:	50.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	50.000	Unit Price:	50.40
						This Est:	0.000	This Est:	0.00
						Total:	24.000	Total:	1,209.60
84S054-M3-003	0100	0010	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	25.000	Unit Price:	50.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0100	0020	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	117.000	Unit Price:	11.30
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0100	0030	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	24.000	Unit Price:	11.30
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-4219-04	0100	0040	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	45.000	Unit Price:	12.35
						This Est:	0.000	This Est:	0.00
						Total:	96.000	Total:	1,185.60
84102-8218-14	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	887.000	Unit Price:	12.35
						This Est:	0.000	This Est:	0.00
						Total:	368.000	Total:	4,544.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,611.000	Unit Price:	12.35
						This Est:	584.000	This Est:	7,212.40
						Total:	1,441.000	Total:	17,796.35
84S054-M3-003	0100	0020	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	144.000	Unit Price:	12.35
						This Est:	0.000	This Est:	0.00
						Total:	96.000	Total:	1,185.60
84384-8219-14	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,106.000	Unit Price:	12.35
						This Est:	160.000	This Est:	1,976.00
						Total:	480.000	Total:	5,928.00
84384-4219-04	0100	0050	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	12.000	Unit Price:	25.70
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,953.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0130	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,953.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	3,906.00
84384-8219-14	0100	0130	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	14.000	Unit Price:	20.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0100	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	21.000	Unit Price:	20.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0140	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	2.000	Unit Price:	200.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0060	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	3.000	Unit Price:	200.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0110	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	4.000	Unit Price:	200.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0070	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	Bid:	4.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0120	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	Bid:	2.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0150	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	Bid:	2.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F3-002	0100	0130	713-16.21	EACH	SIGNS (DESCRIPTION) / (TN STATE ROUTE 54 SIGN (M1-1)	Bid:	1.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0140	713-16.22	EACH	SIGNS (DESCRIPTION) / (JUNCTION PLAQUE (M2-1)	Bid:	1.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0150	713-16.23	EACH	SIGNS (DESCRIPTION) / (STOP AHEAD (W3 -1)	Bid:	2.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0160	713-16.24	EACH	SIGNS (DESCRIPTION) / (HIGHWAY-RAIL GRADE CROSSING ADVANCE WAR	Bid:	1.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0170	713-16.25	EACH	SIGNS (DESCRIPTION) / (STOP SIGN (R1-1)	Bid:	2.000	Unit Price:	359.80
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	0070	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	294.000	Unit Price:	52.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0140	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	283.000	Unit Price:	52.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	0080	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	82.000	Unit Price:	52.45
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0150	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	283.000	Unit Price:	48.50
						This Est:	263.000	This Est:	12,755.50
						Total:	263.000	Total:	12,755.50
84384-3219-94	0100	0090	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	87.000	Unit Price:	47.15
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0160	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	184.000	Unit Price:	47.15
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0130	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	70.000	Unit Price:	47.15
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0080	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	48.000	Unit Price:	26.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0170	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	410.000	Unit Price:	26.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	0160	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	410.000	Unit Price:	26.20
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0180	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	33.000	Unit Price:	26.20
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84102-8218-14	0100	0140	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	48.000	Unit Price:	26.20
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-8219-14	0100	0180	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	11.000	Unit Price:	235.95
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F8-002	0100	0170	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	6.000	Unit Price:	235.95
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-3219-94	0100	0100	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	272.000	Unit Price:	4.20
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-3219-94	0100	0110	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	0.160	Unit Price:	22,145.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-8219-14	0100	0190	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	4.000	Unit Price:	246.40
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F8-002	0100	0180	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	2.000	Unit Price:	246.40
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-8219-14	0100	0200	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	2.000	Unit Price:	1,258.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84102-3218-94	0100	0090	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	4.000	Unit Price:	1,258.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F3-002	0100	0190	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	2.000	Unit Price:	1,258.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84S054-F8-002	0100	0190	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	1.000	Unit Price:	1,258.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
84384-8219-14	0100	0210	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING (STOP AHEAD)	Bid:	2.000	Unit Price:	1,258.25
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	0200	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid:	4.000	Unit Price:	471.85
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0220	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid:	4.000	Unit Price:	471.85
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0230	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	238.000	Unit Price:	13.65
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	0120	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	429.000	Unit Price:	13.65
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0210	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	1.000	Unit Price:	246.40
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0220	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid:	4.000	Unit Price:	262.15
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F8-002	0100	0230	716-05.08	L.F.	PAINTED PAVEMENT MARKING (PARKING LINE)	Bid:	3,150.000	Unit Price:	5.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-8218-14	0100	0150	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	1.210	Unit Price:	2,306.75
						This Est:	0.000	This Est:	0.00
						Total:	0.094	Total:	216.83
84384-8219-14	0100	0240	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	13.000	Unit Price:	2,306.75
						This Est:	0.000	This Est:	0.00
						Total:	10.461	Total:	24,130.91
84S054-F8-002	0100	0240	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	34.620	Unit Price:	2,306.75
						This Est:	6.708	This Est:	15,473.68
						Total:	33.681	Total:	77,693.65
84384-4219-04	0100	0060	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	2.000	Unit Price:	7,968.75
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84102-3218-94	0100	0100	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	1.210	Unit Price:	7,968.75
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-3219-94	0100	0130	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	13.000	Unit Price:	7,968.75
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84S054-F3-002	0100	0200	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	34.500	Unit Price:	7,968.75
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
84S054-F8-002	0100	0250	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	150,150.00
						This Est:	0.250	This Est:	37,537.50
						Total:	0.750	Total:	112,612.50
84102-8218-14	0100	0160	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	50,050.00
						This Est:	0.250	This Est:	12,512.50
						Total:	0.750	Total:	37,537.50
84384-8219-14	0100	0250	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	50,050.00
						This Est:	0.250	This Est:	12,512.50
						Total:	0.750	Total:	37,537.50
84384-8219-14	0100	0260	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC SCHEDULE 40)	Bid:	50.000	Unit Price:	24.70
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0270	730-14.01	L.F.	SHIELDED DETECTOR CABLE	Bid:	50.000	Unit Price:	2.05
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0280	730-14.02	L.F.	SAW SLOT	Bid:	204.000	Unit Price:	8.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
84384-8219-14	0100	0290	730-14.03	L.F.	LOOP WIRE	Bid:	408.000	Unit Price:	2.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00