

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: CNX068 **Estimate Number:** 0008 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 03/01/2024 to 04/08/2024

| | |
|---|--|
| <p>Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202</p> <p>Contract Location: The resurfacing on I-40 from east of U.S. 70 (S.R. 1) (L.M.)</p> <p>Counties: CUMBERLAND</p> <p>Project(s): 181040-F8-004, 181040-M3-005</p> | <p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 192.0 Days</p> <p style="text-align: right;">Charged: 198.0 Days</p> <p style="text-align: right;">Elapsed Calendar Days: 198.0 Days</p> <p style="text-align: right;">Percent Time: 103.13 %</p> <p style="text-align: right;">Percent Complete(\$) 102.88 %</p> <p style="text-align: right;">Percent Behind: .24 %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 02/10/2023</p> <p style="text-align: right;">Awarded: 02/24/2023</p> <p style="text-align: right;">Contract Executed: 03/02/2023</p> <p style="text-align: right;">Date Notice to Proceed: 03/23/2023</p> <p style="text-align: right;">Work Began: 07/05/2023</p> <p style="text-align: right;">To Be Completed: 09/30/2023</p> <p style="text-align: right;">Substantial Work Complete: 10/06/2023</p> <p style="text-align: right;">Accepted: 10/06/2023</p> |
|---|--|

| | Total to Date | Previous to Date | This Estimate | | Amounts | | |
|-----------------------------------|----------------|------------------|---------------|--------------------------|----------------|---------------------------|----------------|
| Total Earnings: | \$7,991,777.19 | \$7,927,260.19 | \$64,517.00 | Current Contract: | \$7,797,004.39 | | |
| Stockpiled Materials: | \$0.00 | \$0.00 | \$0.00 | | | | |
| Amount Due: | \$7,991,777.19 | \$7,927,260.19 | \$64,517.00 | | | Original Contract: | \$7,950,327.75 |
| Test Report Payment Adjustments: | \$0.00 | \$0.00 | \$0.00 | | | | |
| Material Discrepancy Adjustments: | \$0.00 | -\$2,660.00 | \$2,660.00 | | | | |
| Payment Due: | \$7,991,777.19 | \$7,924,600.19 | \$67,177.00 | | | | |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description |
|----------------|-------|------------------------|------------------------|---|
| 18I040-F8-004 | 97.49 | NH-I-40-6(184) | 67,177.00 | The resurfacing on I-40 from east of U.S. 70 (S.R. 1) (L.M. |
| 18I040-M3-005 | 2.52 | NH-I-40-6(184) | 0.00 | INTERSTATE 40 OVER SR-1 & SOUTHERN RR |

| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|--|---|--|
| 18I040-F8-004 | 0100 | 9550 | 104-04.02 | LS | ADDITIONAL COMPENSATION (DESCRIPTION) / PQWS | Bid: 0.000 This Est: 0.000 Total: 1.000 | Unit Price: 287,176.64 This Est: 0.00 Total: 287,176.64 |
| 18I040-F8-004 | 0100 | 9020 | 108-07 | DAY | LIQUIDATED DAMAGES | Bid: 0.000 This Est: 0.000 Total: -1.000 | Unit Price: 1,000.00 This Est: 0.00 Total: -1,000.00 |
| 18I040-M3-005 | 0500 | 9021 | 108-07 | DAY | LIQUIDATED DAMAGES | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,000.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 9016 | 108-08.04 | HOUR | LIQUIDATED DAMAGES | Bid: 0.000 This Est: -2.000 Total: -1.000 | Unit Price: 1,000.00 This Est: -2,000.00 Total: -1,000.00 |
| 18I040-M3-005 | 0500 | 9017 | 108-08.04 | HOUR | LIQUIDATED DAMAGES | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,000.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 9018 | 108-08.05 | LANE | LIQUIDATED DAMAGES | Bid: 0.000 This Est: -24.000 Total: -12.000 | Unit Price: 1,000.00 This Est: -24,000.00 Total: -12,000.00 |
| 18I040-M3-005 | 0500 | 9019 | 108-08.05 | LANE | LIQUIDATED DAMAGES | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1,000.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 9009 | 109-01.01 | DOLL | PAY ADJUSTMENT FOR FUEL | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | Fuel Adjustment (FUE2) | Adj This Est: 0.000 Adj Total: -7,336.280 | Adj This Est: 0.00 Adj Total: -7,336.28 |
| 18I040-M3-005 | 0500 | 9011 | 109-01.01 | DOLL | PAY ADJUSTMENT FOR FUEL | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 1100 | 9010 | 109-01.01 | DOLL | PAY ADJUSTMENT FOR FUEL | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 9012 | 109-01.02 | DOLL | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | Bid: 0.000 This Est: 0.000 Total: -1,154.290 | Unit Price: 1.00 This Est: 0.00 Total: -1,154.29 |
| | | | | | Bituminous Adjustment (BITM) | Adj This Est: 0.000 Adj Total: -80,330.450 | Adj This Est: 0.00 Adj Total: -80,330.45 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|--|--|--|
| 18I040-M3-005 | 0500 | 9014 | 109-01.02 | DOLL | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 1100 | 9013 | 109-01.02 | DOLL | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL. | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | Bituminous Adjustment (BITM) | Adj This Est: 0.000 Adj Total: -4,152.960 | Adj This Est: 0.00 Adj Total: -4,152.96 |
| 18I040-F8-004 | 0100 | 0010 | 208-01.05 | L.M. | BROOMING & DEGRASSING SHOULDERS | Bid: 19.700 This Est: 0.000 Total: 19.700 | Unit Price: 1,650.00 This Est: 0.00 Total: 32,505.00 |
| 18I040-F8-004 | 0100 | 0020 | 303-01 | TON | MINERAL AGGREGATE, TYPE A BASE, GRADING D | Bid: 3,708.000 This Est: 0.000 Total: 3,926.790 | Unit Price: 50.00 This Est: 0.00 Total: 196,339.50 |
| 18I040-F8-004 | 0100 | 0030 | 307-01.09 | TON | ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING C | Bid: 4,079.000 This Est: 0.000 Total: 577.610 | Unit Price: 132.00 This Est: 0.00 Total: 76,244.52 |
| 18I040-F8-004 | 0100 | 0040 | 307-03.09 | TON | ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING C | Bid: 12,347.000 This Est: 0.000 Total: 17,384.670 | Unit Price: 134.00 This Est: 0.00 Total: 2,329,545.78 |
| 18I040-F8-004 | 0100 | 9001 | 307-03.20 | DOLL | PRICE ADJUSTMENT FOR AC CONTENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | 307 AC Content Adjustment | Adj This Est: 0.000 Adj Total: -27,344.840 | Adj This Est: 0.00 Adj Total: -27,344.84 |
| 18I040-F8-004 | 0100 | 9002 | 307-05.40 | DOLL | LIQUID ANTI-STRIP AGENT PAYMENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | 307 Anti-Strip Adjustment | Adj This Est: 0.000 Adj Total: 11,325.000 | Adj This Est: 0.00 Adj Total: 11,325.00 |
| 18I040-F8-004 | 0100 | 9003 | 307-05.41 | DOLL | HYDRATE LIME ANTI-STRIP AGENT PAYMENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 0050 | 402-01 | TON | BITUMINOUS MATERIAL FOR PRIME COAT (PC) | Bid: 22.000 This Est: 0.000 Total: 34.000 | Unit Price: 1,500.00 This Est: 0.00 Total: 51,000.00 |
| 18I040-F8-004 | 0100 | 0060 | 403-01.10 | S.Y. | HIGH PERFORMANCE FOG SEALS | Bid: 20,578.000 This Est: 0.000 Total: 19,138.230 | Unit Price: 2.00 This Est: 0.00 Total: 38,276.46 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|---|--|--|
| 18I040-F8-004 | 1100 | 0070 | 403-02.01 | TON | TRACKLESS TACK COAT | Bid: 370.000 This Est: 0.000 Total: 123.400 | Unit Price: 950.00 This Est: 0.00 Total: 117,230.00 |
| 18I040-F8-004 | 0100 | 9500 | 403-02.02 | TON | HOT APPLIED TACK COAT / | Bid: 0.000 This Est: 76.580 Total: 76.580 | Unit Price: 1,150.00 This Est: 88,067.00 Total: 88,067.00 |
| 18I040-F8-004 | 0100 | 9004 | 407-07 | DOLL | DENSITY DEDUCTION | Bid: 0.000 This Est: 0.000 Total: -12,868.240 | Unit Price: 1.00 This Est: 0.00 Total: -12,868.24 |
| 18I040-F8-004 | 0100 | 9022 | 407-08 | DOLL | DENSITY ADDITION | Bid: 0.000 This Est: 0.000 Total: 7,026.590 | Unit Price: 1.00 This Est: 0.00 Total: 7,026.59 |
| 18I040-F8-004 | 0100 | 9005 | 407-09 | DOLL | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | Bid: 0.000 This Est: 0.000 Total: -192,839.530 | Unit Price: 1.00 This Est: 0.00 Total: -192,839.53 |
| 18I040-F8-004 | 0100 | 0090 | 411-03.10 | TON | ACS MIX(PG76-22) GRADING D | Bid: 1,334.000 This Est: 0.000 Total: 1,198.130 | Unit Price: 215.00 This Est: 0.00 Total: 257,597.95 |
| 18I040-F8-004 | 0100 | 9000 | 411-03.20 | DOLL | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | 411 AC Content Adjustment | Adj This Est: 0.000 Adj Total: 71,651.420 | Adj This Est: 0.00 Adj Total: 71,651.42 |
| 18I040-F8-004 | 0100 | 0100 | 411-03.23 | TON | ACS MIX (PG76-22) OGFC | Bid: 11,678.000 This Est: 0.000 Total: 12,098.320 | Unit Price: 186.00 This Est: 0.00 Total: 2,250,287.52 |
| 18I040-F8-004 | 0100 | 9015 | 411-03.32 | DOLL | RIDEABILITY (SP411B) | Bid: 0.000 This Est: 0.000 Total: 130,023.510 | Unit Price: 1.00 This Est: 0.00 Total: 130,023.51 |
| 18I040-F8-004 | 0100 | 9006 | 411-03.40 | DOLL | MATERIAL VARIATION DEDUCTION | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 9007 | 411-05.40 | DOLL | LIQUID ANTI-STRIP AGENT PAYMENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |
| | | | | | 411 Anti-Strip Adjustment | Adj This Est: 0.000 Adj Total: 15,730.500 | Adj This Est: 0.00 Adj Total: 15,730.50 |
| 18I040-F8-004 | 0100 | 9008 | 411-05.41 | DOLL | HYDRATED LIME ANTI-STRIP AGENT PAYMENT | Bid: 0.000 This Est: 0.000 Total: 0.000 | Unit Price: 1.00 This Est: 0.00 Total: 0.00 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|--|--|--|
| 18I040-F8-004 | 0100 | 0110 | 411-12.01 | L.M. | SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH) | Bid: 17.500 This Est: 0.000 Total: 17.413 | Unit Price: 670.00 This Est: 0.00 Total: 11,666.71 |
| 18I040-F8-004 | 0100 | 0120 | 415-01.01 | TON | COLD PLANING BITUMINOUS PAVEMENT | Bid: 17,091.000 This Est: 0.000 Total: 15,955.890 | Unit Price: 40.00 This Est: 0.00 Total: 638,235.60 |
| 18I040-M3-005 | 0500 | 0010 | 604-10.50 | S.Y. | BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB) | Bid: 5.000 This Est: 0.000 Total: 22.730 | Unit Price: 1,340.00 This Est: 0.00 Total: 30,458.20 |
| 18I040-M3-005 | 0500 | 0020 | 617-04.01 | S.Y. | TYPE 1 THIN EPOXY OVERLAY (EPOXY- URETHANE) | Bid: 4,023.000 This Est: 0.000 Total: 3,982.890 | Unit Price: 47.00 This Est: 0.00 Total: 187,195.83 |
| 18I040-F8-004 | 0100 | 0130 | 705-04.20 | EACH | GUARDRAIL DELINEATION ENHANCEMENT | Bid: 7,814.000 This Est: 0.000 Total: 7,900.000 | Unit Price: 5.00 This Est: 0.00 Total: 39,500.00 |
| 18I040-F8-004 | 0100 | 0140 | 709-05.05 | TON | MACHINED RIP-RAP (CLASS A-3) | Bid: 50.000 This Est: 0.000 Total: 38.470 | Unit Price: 100.00 This Est: 0.00 Total: 3,847.00 |
| 18I040-F8-004 | 0100 | 0150 | 712-01 | LS | TRAFFIC CONTROL | Bid: 1.000 This Est: 0.000 Total: 1.000 | Unit Price: 283,000.00 This Est: 0.00 Total: 283,000.00 |
| 18I040-F8-004 | 0100 | 0160 | 712-02.02 | L.F. | INTERCONNECTED PORTABLE BARRIER RAIL | Bid: 180.000 This Est: 0.000 Total: 960.000 | Unit Price: 85.00 This Est: 0.00 Total: 81,600.00 |
| 18I040-F8-004 | 0100 | 0170 | 712-02.47 | L.F. | BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL | Bid: 510.000 This Est: 0.000 Total: 0.000 | Unit Price: 122.50 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 0180 | 712-02.60 | EACH | TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3) | Bid: 1.000 This Est: 0.000 Total: 2.000 | Unit Price: 10,600.00 This Est: 0.00 Total: 21,200.00 |
| 18I040-F8-004 | 0100 | 0190 | 712-04.01 | EACH | FLEXIBLE DRUMS (CHANNELIZING) | Bid: 200.000 This Est: 70.000 Total: 270.000 | Unit Price: 35.00 This Est: 2,450.00 Total: 9,450.00 |
| | | | | | Material Discrepancy Payment Adjustment | Adj This Est: 76.000 Adj Total: 0.000 | Adj This Est: 2,660.00 Adj Total: 0.00 |
| 18I040-F8-004 | 0100 | 0200 | 712-04.50 | EACH | BARRIER RAIL DELINEATOR | Bid: 26.000 This Est: 0.000 Total: 0.000 | Unit Price: 39.00 This Est: 0.00 Total: 0.00 |
| 18I040-F8-004 | 0100 | 0210 | 712-05.01 | EACH | WARNING LIGHTS (TYPE A) | Bid: 52.000 This Est: 0.000 Total: 52.000 | Unit Price: 35.00 This Est: 0.00 Total: 1,820.00 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|---|---|---|
| 18I040-F8-004 | 0100 | 0220 | 712-06 | S.F. | SIGNS (CONSTRUCTION) | Bid: 1,998.000 This Est: 0.000 Total: 1,710.000 | Unit Price: 9.00 This Est: 0.00 Total: 15,390.00 |
| 18I040-F8-004 | 0100 | 0230 | 712-08.03 | EACH | ARROW BOARD (TYPE C) | Bid: 2.000 This Est: 0.000 Total: 2.000 | Unit Price: 1,725.00 This Est: 0.00 Total: 3,450.00 |
| 18I040-F8-004 | 0100 | 0240 | 712-08.08 | EACH | SPEED FEEDBACK SIGN ASSEMBLY | Bid: 2.000 This Est: 0.000 Total: 2.000 | Unit Price: 6,165.00 This Est: 0.00 Total: 12,330.00 |
| 18I040-F8-004 | 0100 | 0250 | 712-08.09 | EACH | DIGITAL SPEED LIMIT SIGN ASSEMBLY | Bid: 6.000 This Est: 0.000 Total: 6.000 | Unit Price: 6,165.00 This Est: 0.00 Total: 36,990.00 |
| 18I040-F8-004 | 0100 | 0260 | 712-08.10 | HOUR | MOBILE MESSAGE SIGN UNIT W/ATTENUATOR | Bid: 600.000 This Est: 0.000 Total: 884.500 | Unit Price: 190.00 This Est: 0.00 Total: 168,055.00 |
| 18I040-F8-004 | 0100 | 0270 | 712-08.14 | DAY | PORTABLE QUEUE WARNING SYSTEM | Bid: 54.000 This Est: 0.000 Total: 9.000 | Unit Price: 7,700.00 This Est: 0.00 Total: 69,300.00 |
| 18I040-F8-004 | 0100 | 0280 | 712-09.02 | L.F. | REMOVABLE PAVEMENT MARKING (8" BARRIER LINE) | Bid: 3,740.000 This Est: 0.000 Total: 15,740.000 | Unit Price: 5.00 This Est: 0.00 Total: 78,700.00 |
| 18I040-F8-004 | 0100 | 0290 | 713-02.14 | EACH | FLEXIBLE DELINEATOR (WHITE) | Bid: 235.000 This Est: 0.000 Total: 235.000 | Unit Price: 50.00 This Est: 0.00 Total: 11,750.00 |
| 18I040-F8-004 | 0100 | 0300 | 713-02.15 | EACH | FLEXIBLE DELINEATOR (YELLOW) | Bid: 40.000 This Est: 0.000 Total: 44.000 | Unit Price: 55.00 This Est: 0.00 Total: 2,420.00 |
| 18I040-F8-004 | 0100 | 0310 | 713-16.01 | EACH | CHANGEABLE MESSAGE SIGN UNIT | Bid: 2.000 This Est: 0.000 Total: 4.000 | Unit Price: 8,800.00 This Est: 0.00 Total: 35,200.00 |
| 18I040-F8-004 | 0100 | 0320 | 716-01.23 | EACH | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR) | Bid: 704.000 This Est: 0.000 Total: 730.000 | Unit Price: 44.00 This Est: 0.00 Total: 32,120.00 |
| 18I040-F8-004 | 0100 | 0330 | 716-01.30 | EACH | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER | Bid: 704.000 This Est: 0.000 Total: 653.000 | Unit Price: 11.00 This Est: 0.00 Total: 7,183.00 |
| 18I040-F8-004 | 0100 | 0340 | 716-02.05 | L.F. | PLASTIC PAVEMENT MARKING (STOP LINE) | Bid: 133.000 This Est: 0.000 Total: 131.000 | Unit Price: 13.50 This Est: 0.00 Total: 1,768.50 |
| 18I040-F8-004 | 0100 | 0350 | 716-02.07 | L.F. | PLASTIC PAVEMENT MARKING (24" BARRIER LINE) | Bid: 1,251.000 This Est: 0.000 Total: 1,423.000 | Unit Price: 10.00 This Est: 0.00 Total: 14,230.00 |

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



| Project Number | Cat # | Line Item # | Item Code | Units | Primary/ Supplemental Description | Total Item Quantity | Total Amount |
|----------------|-------|-------------|-----------|-------|--|--|--|
| 18I040-F8-004 | 0100 | 0360 | 716-04.06 | EACH | PLASTIC PAVEMENT MARKING (WRONG WAY ARROW) | Bid: 4.000 This Est: 0.000 Total: 4.000 | Unit Price: 225.00 This Est: 0.00 Total: 900.00 |
| 18I040-F8-004 | 0100 | 0370 | 716-05.20 | L.M. | PAINTED PAVEMENT MARKING (6" LINE) | Bid: 82.000 This Est: 0.000 Total: 41.927 | Unit Price: 1,400.00 This Est: 0.00 Total: 58,697.80 |
| 18I040-F8-004 | 0100 | 0380 | 716-12.02 | L.M. | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE) | Bid: 23.000 This Est: 0.000 Total: 22.697 | Unit Price: 7,350.00 This Est: 0.00 Total: 166,822.95 |
| 18I040-F8-004 | 0100 | 0390 | 716-12.03 | L.F. | ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE) | Bid: 2,736.000 This Est: 0.000 Total: 3,348.000 | Unit Price: 2.25 This Est: 0.00 Total: 7,533.00 |
| 18I040-F8-004 | 0100 | 0400 | 716-12.05 | L.F. | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE) | Bid: 713.000 This Est: 0.000 Total: 616.000 | Unit Price: 2.25 This Est: 0.00 Total: 1,386.00 |
| 18I040-F8-004 | 0100 | 0410 | 717-01 | LS | MOBILIZATION | Bid: 1.000 This Est: 0.000 Total: 1.000 | Unit Price: 335,000.00 This Est: 0.00 Total: 335,000.00 |
| 18I040-F8-004 | 0100 | 0420 | 730-14.02 | L.F. | SAW SLOT | Bid: 760.000 This Est: 0.000 Total: 426.000 | Unit Price: 5.60 This Est: 0.00 Total: 2,385.60 |
| 18I040-F8-004 | 0100 | 0430 | 730-14.03 | L.F. | LOOP WIRE | Bid: 2,640.000 This Est: 0.000 Total: 1,992.000 | Unit Price: 1.10 This Est: 0.00 Total: 2,191.20 |