

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



**Contractor:** CNX098      **Estimate Number:** 0004      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 10/01/2023 to 10/31/2023

<p><b>Contractor:</b> Hawkins Asphalt Paving, LLC  <b>Contractor's</b> PO Box 292  <b>Address:</b> WARTRACE, TN 37183</p> <p><b>Contract Location:</b> The resurfacing on U.S. 231 (S.R. 10) from the Bedford Count</p> <p><b>Counties:</b> RUTHERFORD</p> <p><b>Project(s):</b> 75S010-F8-003, 75S010-M3-004</p>	<p><b>Time</b></p> <p><b>Allowed:</b> 139.0 Days  <b>Charged:</b> 121.0 Days  <b>Elapsed Calendar Days:</b> 121.0 Days  <b>Percent Time:</b> 87.05 %  <b>Percent Complete(\$)</b> 101.21 %  <b>Percent Behind:</b> --- %</p> <p><b>Dates</b></p> <p><b>Let:</b> 03/31/2023  <b>Awarded:</b> 04/19/2023  <b>Contract Executed:</b> 05/25/2023  <b>Date Notice to Proceed:</b> 06/15/2023  <b>Work Began:</b> 06/30/2023  <b>To Be Completed:</b> 10/31/2023  <b>Substantial Work Complete:</b> 10/13/2023  <b>Accepted:</b> 10/13/2023</p>
---	---

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$2,581,453.11	\$2,518,737.59	\$62,715.52	<b>Current Contract:</b> <b>Original Contract:</b>	\$2,604,089.80 \$2,604,089.80
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$2,581,453.11	\$2,518,737.59	\$62,715.52		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	-\$562.80	-\$562.80	\$0.00		
<b>Payment Due:</b>	\$2,580,890.31	\$2,518,174.79	\$62,715.52		

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
75S010-F8-003	97.27	NH-10(92)	21,609.00	The resurfacing on U.S. 231 (S.R. 10) from the Bedford Count
75S010-M3-004	2.73	NA	41,106.52	BRIDGE OVER DRY FORK CREEK LM 1.12 RT.

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
75S010-F8-003	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-M3-004	0500	9017	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-M3-004	0500	9015	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -37,887.430	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -37,887.43
75S010-M3-004	0500	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Bituminous Adjustment (BITM)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -5,018.500	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -5,018.50
75S010-M3-004	0500	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 17.200 <b>This Est:</b> 0.000 <b>Total:</b> 17.120	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 17,120.00
75S010-F8-003	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 2,273.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,707.130	<b>Unit Price:</b> 26.75 <b>This Est:</b> 0.00 <b>Total:</b> 45,665.73
75S010-F8-003	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 600.000 <b>This Est:</b> 0.000 <b>Total:</b> 69.910	<b>Unit Price:</b> 112.00 <b>This Est:</b> 0.00 <b>Total:</b> 7,829.92

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
75S010-F8-003	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -401.280	Adj This Est: 0.00 Adj Total: -401.28
75S010-F8-003	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 39.000	Adj This Est: 0.00 Adj Total: 39.00
75S010-F8-003	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
75S010-F8-003	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 91.000 This Est: 0.000 Total: 70.512	Unit Price: 950.00 This Est: 0.00 Total: 66,986.40
75S010-F8-003	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
75S010-F8-003	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
75S010-F8-003	0100	0320	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid: 3,888.000 This Est: 0.000 Total: 4,539.670	Unit Price: 103.00 This Est: 0.00 Total: 467,586.01
75S010-F8-003	0100	0050	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid: 8.600 This Est: 0.000 Total: 8.580	Unit Price: 2,800.00 This Est: 0.00 Total: 24,024.00
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -0.201	Adj This Est: 0.00 Adj Total: -562.80
75S010-F8-003	0100	0060	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 9,992.000 This Est: 0.000 Total: 10,234.210	Unit Price: 125.00 This Est: 0.00 Total: 1,279,276.25
75S010-F8-003	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -23,376.430	Adj This Est: 0.00 Adj Total: -23,376.43
75S010-F8-003	0100	9009	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
75S010-F8-003	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					411 Anti-Strip Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 13,416.000	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 13,416.00
75S010-F8-003	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	0070	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	<b>Bid:</b> 17.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.890	<b>Unit Price:</b> 701.50 <b>This Est:</b> 0.00 <b>Total:</b> 9,743.84
75S010-F8-003	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 13,749.000 <b>This Est:</b> 0.000 <b>Total:</b> 15,635.370	<b>Unit Price:</b> 17.25 <b>This Est:</b> 0.00 <b>Total:</b> 269,710.13
75S010-F8-003	0100	9018	415-01.90	DOLL	OVERWEIGHT COLD PLANING DAMAGE	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> -28.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> -28.00
75S010-M3-004	0500	9019	415-01.90	DOLL	OVERWEIGHT COLD PLANING DAMAGE	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-M3-004	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	<b>Bid:</b> 25.000 <b>This Est:</b> 0.000 <b>Total:</b> 23.110	<b>Unit Price:</b> 1,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 27,732.00
75S010-M3-004	0500	0020	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY- URETHANE)	<b>Bid:</b> 452.000 <b>This Est:</b> 451.720 <b>Total:</b> 451.720	<b>Unit Price:</b> 91.00 <b>This Est:</b> 41,106.52 <b>Total:</b> 41,106.52
75S010-F8-003	0100	0090	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.250 <b>Total:</b> 1.000	<b>Unit Price:</b> 83,850.00 <b>This Est:</b> 20,962.50 <b>Total:</b> 83,850.00
75S010-F8-003	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 100.000 <b>This Est:</b> 0.000 <b>Total:</b> 100.000	<b>Unit Price:</b> 25.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,500.00
75S010-F8-003	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 1,898.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,609.000	<b>Unit Price:</b> 6.35 <b>This Est:</b> 0.00 <b>Total:</b> 10,217.15
75S010-F8-003	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 750.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,500.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
75S010-F8-003	0100	0130	713-02.11	EACH	REMOVAL OF EXISTING DELINEATORS	<b>Bid:</b> 84.000 <b>This Est:</b> 0.000 <b>Total:</b> 22.000	<b>Unit Price:</b> 10.00 <b>This Est:</b> 0.00 <b>Total:</b> 220.00
75S010-F8-003	0100	0140	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	<b>Bid:</b> 42.000 <b>This Est:</b> 8.000 <b>Total:</b> 59.000	<b>Unit Price:</b> 42.00 <b>This Est:</b> 336.00 <b>Total:</b> 2,478.00
75S010-F8-003	0100	0150	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	<b>Bid:</b> 42.000 <b>This Est:</b> 0.000 <b>Total:</b> 42.000	<b>Unit Price:</b> 42.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,764.00
75S010-F8-003	0100	0160	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b> 50.000 <b>This Est:</b> 0.000 <b>Total:</b> 28.000	<b>Unit Price:</b> 28.00 <b>This Est:</b> 0.00 <b>Total:</b> 784.00
75S010-F8-003	0100	0170	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b> 570.000 <b>This Est:</b> 0.000 <b>Total:</b> 597.000	<b>Unit Price:</b> 28.00 <b>This Est:</b> 0.00 <b>Total:</b> 16,716.00
75S010-F8-003	0100	0180	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 620.000 <b>This Est:</b> 0.000 <b>Total:</b> 610.000	<b>Unit Price:</b> 10.00 <b>This Est:</b> 0.00 <b>Total:</b> 6,100.00
75S010-F8-003	0100	0190	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 236.000 <b>This Est:</b> 0.000 <b>Total:</b> 146.000	<b>Unit Price:</b> 20.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,920.00
75S010-F8-003	0100	0200	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 15.000 <b>This Est:</b> 0.000 <b>Total:</b> 9.000	<b>Unit Price:</b> 225.00 <b>This Est:</b> 0.00 <b>Total:</b> 2,025.00
75S010-F8-003	0100	0210	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	<b>Bid:</b> 900.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,800.000	<b>Unit Price:</b> 4.00 <b>This Est:</b> 0.00 <b>Total:</b> 7,200.00
75S010-F8-003	0100	0220	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	<b>Bid:</b> 0.300 <b>This Est:</b> 0.000 <b>Total:</b> 0.229	<b>Unit Price:</b> 15,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 3,435.00
75S010-F8-003	0100	0230	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	<b>Bid:</b> 120.000 <b>This Est:</b> 0.000 <b>Total:</b> 285.000	<b>Unit Price:</b> 18.00 <b>This Est:</b> 0.00 <b>Total:</b> 5,130.00
75S010-F8-003	0100	0240	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,000.00
75S010-F8-003	0100	0250	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b> 19.300 <b>This Est:</b> 0.000 <b>Total:</b> 18.849	<b>Unit Price:</b> 1,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 22,618.80
75S010-F8-003	0100	0260	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 19.300 <b>This Est:</b> 0.045 <b>Total:</b> 19.690	<b>Unit Price:</b> 6,900.00 <b>This Est:</b> 310.50 <b>Total:</b> 135,861.00

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
75S010-F8-003	0100	0270	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 69,250.00 <b>This Est:</b> 0.00 <b>Total:</b> 69,250.00
75S010-F8-003	0100	0280	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	0290	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40)	<b>Bid:</b> 20.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 20.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
75S010-F8-003	0100	0300	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 276.000	<b>Unit Price:</b> 4.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,104.00
75S010-F8-003	0100	0310	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 1,500.000 <b>This Est:</b> 0.000 <b>Total:</b> 1,256.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,256.00