

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNX128 **Estimate Number:** 0005 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 10/01/2023 to 10/31/2023

<p>Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202</p> <p>Contract Location: The resurfacing on S.R. 111 from north of South Jefferson Av</p> <p>Counties: PUTNAM</p> <p>Project(s): 71S111-F3-002, 71S111-F8-002, 71S111-M3-003</p>	<p>Time</p> <p>Allowed: 129.0 Days Charged: 153.0 Days Elapsed Calendar Days: 153.0 Days Percent Time: 118.60 % Percent Complete(\$) 113.38 % Percent Behind: 5.22 %</p> <p>Dates</p> <p>Let: 03/31/2023 Awarded: 04/19/2023 Contract Executed: 05/04/2023 Date Notice to Proceed: 05/25/2023 Work Began: 06/16/2023 To Be Completed: 09/30/2023 Substantial Work Complete: 10/24/2023 Accepted: 09/27/2023</p>
--	---

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$2,653,456.95	\$2,637,776.90	\$15,680.05	Current Contract: Original Contract:	\$2,387,716.35 \$2,337,644.20
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$2,653,456.95	\$2,637,776.90	\$15,680.05		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	-\$580.00	\$580.00		
Payment Due:	\$2,653,456.95	\$2,637,196.90	\$16,260.05		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
71S111-F3-002	3.36	NH/HSIP-111(124)	15,120.40	The resurfacing on S.R. 111 from north of South Jefferson Av
71S111-F8-002	95.95	NH/HSIP-111(124)	1,139.65	The resurfacing on S.R. 111 from north of South Jefferson Av
71S111-M3-003	0.66	NH/HSIP-111(124)	0.00	BRIDGE OVER I-40, LM 4.04R

Project Number	Cat #	Line Item #	Item Code	Units	Primary/Supplemental Description	Total Item Quantity	Total Amount
71S111-F8-002	0100	9014	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
71S111-F3-002	0100	9013	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
71S111-M3-003	0500	9015	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
71S111-F3-002	0100	9006	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	9007	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: 0.000 Adj Total: -25,845.360	Adj This Est: 0.00 Adj Total: -25,845.36
71S111-M3-003	0500	9008	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F3-002	0100	9009	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	9010	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Bituminous Adjustment (BITM)	Adj This Est: 0.000 Adj Total: -13,611.510	Adj This Est: 0.00 Adj Total: -13,611.51
71S111-M3-003	0500	9011	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 13.000 This Est: 0.000 Total: 11.279	Unit Price: 1,510.00 This Est: 0.00 Total: 17,031.29
71S111-F8-002	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 852.000 This Est: 0.000 Total: 1,229.990	Unit Price: 35.00 This Est: 0.00 Total: 43,049.65

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F8-002	0100	9500	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 0.000 Total: 40.790	Unit Price: 500.00 This Est: 0.00 Total: 20,395.00
71S111-F8-002	0100	9501	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 0.000 Total: 18.890	Unit Price: 525.00 This Est: 0.00 Total: 9,917.25
71S111-F8-002	0100	9018	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					307 AC Content Adjustment	Adj This Est: -96.950 Adj Total: -96.950	Adj This Est: -96.95 Adj Total: -96.95
71S111-F8-002	0100	9019	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid: 15,206.000 This Est: 0.000 Total: 15,206.000	Unit Price: 1.45 This Est: 0.00 Total: 22,048.70
71S111-F8-002	0100	0040	403-02.01	TON	TRACKLESS TACK COAT	Bid: 76.000 This Est: 0.000 Total: 77.690	Unit Price: 1,100.00 This Est: 0.00 Total: 85,459.00
71S111-F8-002	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: -1,653.820	Unit Price: 1.00 This Est: 0.00 Total: -1,653.82
71S111-F8-002	0100	9016	407-08	DOLL	DENSITY ADDITION	Bid: 0.000 This Est: 0.000 Total: 16,354.650	Unit Price: 1.00 This Est: 0.00 Total: 16,354.65
71S111-F8-002	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	0050	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid: 2,993.000 This Est: 0.000 Total: 2,592.520	Unit Price: 118.00 This Est: 0.00 Total: 305,917.36
71S111-F8-002	0100	0060	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 8,658.000 This Est: 0.000 Total: 11,508.120	Unit Price: 120.50 This Est: 0.00 Total: 1,386,728.46
71S111-F8-002	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -16,384.580	Adj This Est: 0.00 Adj Total: -16,384.58

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F8-002	0100	9012	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 12,925.500	Adj This Est: 0.00 Adj Total: 12,925.50
71S111-F8-002	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
71S111-F3-002	0100	0010	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid: 6.400 This Est: 0.000 Total: 4.487	Unit Price: 475.00 This Est: 0.00 Total: 2,131.33
71S111-F3-002	0100	0020	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid: 5.200 This Est: 0.000 Total: 3.591	Unit Price: 475.00 This Est: 0.00 Total: 1,705.73
71S111-F8-002	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 13,731.000 This Est: 0.000 Total: 10,968.900	Unit Price: 20.00 This Est: 0.00 Total: 219,378.00
71S111-F8-002	0100	9502	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 495.000	Unit Price: 18.83 This Est: 0.00 Total: 9,320.85
71S111-F3-002	0100	0030	501-01.42	S.Y.	PARTIAL DEPTH PCC PAVEMENT REPAIR	Bid: 2.000 This Est: 0.000 Total: 4.510	Unit Price: 2,650.00 This Est: 0.00 Total: 11,951.50
71S111-M3-003	0500	0010	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid: 40.000 This Est: 0.000 Total: 40.000	Unit Price: 395.00 This Est: 0.00 Total: 15,800.00
71S111-F3-002	0100	9017	705-01.13	EACH	ROCK DRILLING FOR GUARDRAIL POST	Bid: 0.000 This Est: 0.000 Total: 13.000	Unit Price: 55.00 This Est: 0.00 Total: 715.00
71S111-F3-002	0100	0040	705-03.02	L.F.	MEDIAN DIVIDER GUARDRAIL (TYPE 2)	Bid: 412.500 This Est: 0.000 Total: 412.500	Unit Price: 36.00 This Est: 0.00 Total: 14,850.00
71S111-F3-002	0100	0050	705-04.20	EACH	GUARDRAIL DELINEATION ENHANCEMENT	Bid: 1,208.000 This Est: 2,308.000 Total: 2,308.000	Unit Price: 6.30 This Est: 14,540.40 Total: 14,540.40

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F3-002	0100	0060	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 87.500 This Est: 0.000 Total: 225.000	Unit Price: 27.50 This Est: 0.00 Total: 6,187.50
71S111-F3-002	0100	0070	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 1,055.00 This Est: 0.00 Total: 2,110.00
71S111-F3-002	0100	0080	706-01	L.F.	GUARDRAIL REMOVED	Bid: 50.000 This Est: 0.000 Total: 50.000	Unit Price: 5.30 This Est: 0.00 Total: 265.00
71S111-F3-002	0100	0090	706-06.03	L.F.	RADIUS RAIL	Bid: 125.000 This Est: 0.000 Total: 37.500	Unit Price: 45.00 This Est: 0.00 Total: 1,687.50
71S111-F3-002	0100	0100	706-10.26	EACH	ROUNDED END ELEMENT	Bid: 1.000 This Est: 0.000 Total: 2.000	Unit Price: 158.00 This Est: 0.00 Total: 316.00
71S111-F8-002	0100	9503	712-01	LS	TRAFFIC CONTROL /	Bid: 0.000 This Est: 0.000 Total: 1.000	Unit Price: 6,000.00 This Est: 0.00 Total: 6,000.00
71S111-F8-002	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 107,000.00 This Est: 0.00 Total: 107,000.00
71S111-F8-002	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 182.000 This Est: 0.000 Total: 108.000	Unit Price: 30.00 This Est: 0.00 Total: 3,240.00
71S111-F8-002	0100	0100	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 52.000 This Est: 0.000 Total: 0.000	Unit Price: 1.05 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 2,062.000 This Est: 0.000 Total: 2,099.000	Unit Price: 7.00 This Est: 0.00 Total: 14,693.00
71S111-F8-002	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 860.00 This Est: 0.00 Total: 1,720.00
71S111-F8-002	0100	0130	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: 5,200.00 This Est: 0.00 Total: 15,600.00
71S111-F3-002	0100	0110	713-16.20	EACH	SIGNS (DESCRIPTION) / (RESERVED HANDICAP PARKING (R7-8)	Bid: 2.000 This Est: 0.000 Total: 1.000	Unit Price: 290.00 This Est: 0.00 Total: 290.00
					Material Discrepancy Payment Adjustment	Adj This Est: 1.000 Adj Total: 0.000	Adj This Est: 290.00 Adj Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F3-002	0100	0120	713-16.21	EACH	SIGNS (DESCRIPTION) / (VAN ACCESSIBLE PLAQUE (R7-8B)	Bid:	1.000 Unit Price: 290.00
						This Est:	0.000 This Est: 0.00
						Total:	1.000 Total: 290.00
Material Discrepancy Payment Adjustment						Adj This Est:	1.000 Adj This Est: 290.00
						Adj Total:	0.000 Adj Total: 0.00
71S111-F8-002	0100	0140	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 457.000 Unit Price: 42.00 This Est: 0.000 This Est: 0.00 Total: 0.000 Total: 0.00	
71S111-F8-002	0100	0150	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid: 285.000 Unit Price: 42.00 This Est: 0.000 This Est: 0.00 Total: 744.000 Total: 31,248.00	
71S111-F8-002	0100	0160	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid: 742.000 Unit Price: 10.50 This Est: 0.000 This Est: 0.00 Total: 749.000 Total: 7,864.50	
71S111-F3-002	0100	0130	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 35.000 Unit Price: 23.00 This Est: 0.000 This Est: 0.00 Total: 35.000 Total: 805.00	
71S111-F8-002	0100	0170	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid: 120.000 Unit Price: 23.00 This Est: 0.000 This Est: 0.00 Total: 273.560 Total: 6,291.88	
71S111-F8-002	0100	0180	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid: 410.000 Unit Price: 13.00 This Est: 0.000 This Est: 0.00 Total: 620.000 Total: 8,060.00	
71S111-F3-002	0100	0140	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 10.000 Unit Price: 265.00 This Est: 0.000 This Est: 0.00 Total: 10.000 Total: 2,650.00	
71S111-F8-002	0100	0190	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid: 27.000 Unit Price: 265.00 This Est: 0.000 This Est: 0.00 Total: 29.000 Total: 7,685.00	
71S111-F8-002	0100	0200	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 685.000 Unit Price: 9.50 This Est: 0.000 This Est: 0.00 Total: 356.000 Total: 3,382.00	
71S111-F3-002	0100	0150	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 460.000 Unit Price: 9.50 This Est: 0.000 This Est: 0.00 Total: 460.000 Total: 4,370.00	
71S111-F8-002	0100	0210	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid: 125.000 Unit Price: 3.25 This Est: 0.000 This Est: 0.00 Total: 125.000 Total: 406.25	
71S111-F8-002	0100	0220	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid: 0.400 Unit Price: 11,100.00 This Est: 0.000 This Est: 0.00 Total: 0.238 Total: 2,641.80	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F8-002	0100	0230	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 215.00 This Est: 0.00 Total: 430.00
71S111-F3-002	0100	0160	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid: 3.000 This Est: 0.000 Total: 3.000	Unit Price: 215.00 This Est: 0.00 Total: 645.00
71S111-F3-002	0100	0170	716-03.09	EACH	PLASTIC WORD PAVEMENT MARKING () / ("TO")	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 160.00 This Est: 0.00 Total: 320.00
71S111-F3-002	0100	0180	716-03.10	EACH	PLASTIC WORD PAVEMENT MARKING () / ("WEST")	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 320.00 This Est: 0.00 Total: 640.00
71S111-F3-002	0100	0190	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 370.00 This Est: 0.00 Total: 0.00
71S111-F8-002	0100	0240	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 370.00 This Est: 0.00 Total: 740.00
71S111-F3-002	0100	0200	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 330.000 This Est: 0.000 Total: 343.000	Unit Price: 4.25 This Est: 0.00 Total: 1,457.75
71S111-F8-002	0100	0250	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid: 2.000 This Est: 0.000 Total: 3.000	Unit Price: 160.00 This Est: 0.00 Total: 480.00
71S111-F8-002	0100	0260	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 265.00 This Est: 0.00 Total: 265.00
71S111-F3-002	0100	0210	716-04.10	EACH	PLASTIC PAVEMENT MARKING (HANDICAP SYMBOL)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 370.00 This Est: 0.00 Total: 740.00
71S111-F8-002	0100	0270	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid: 51.000 This Est: 18.000 Total: 81.000	Unit Price: 15.85 This Est: 285.30 Total: 1,283.85
71S111-F3-002	0100	0220	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid: 7.000 This Est: 0.000 Total: 9.000	Unit Price: 370.00 This Est: 0.00 Total: 3,330.00
71S111-F8-002	0100	0280	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: 16.300 This Est: 0.000 Total: 19.721	Unit Price: 792.00 This Est: 0.00 Total: 15,619.03
71S111-F8-002	0100	9505	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE) /	Bid: 0.000 This Est: 151.000 Total: 151.000	Unit Price: 6.30 This Est: 951.30 Total: 951.30

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
71S111-F3-002	0100	0230	716-10.50	EACH	PREFORMED PLASTIC PAVEMENT MARKING (INTERSTATE SHIELD)	Bid: 2.000 This Est: 0.000 Total: 2.000	Unit Price: 2,110.00 This Est: 0.00 Total: 4,220.00
71S111-F8-002	0100	0290	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 15.900 This Est: 0.000 Total: 16.098	Unit Price: 7,285.00 This Est: 0.00 Total: 117,273.93
71S111-F3-002	0100	0240	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 505.000 This Est: 0.000 Total: 505.000	Unit Price: 2.15 This Est: 0.00 Total: 1,085.75
71S111-F8-002	0100	0300	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 150.000 This Est: 0.000 Total: 1,169.000	Unit Price: 2.15 This Est: 0.00 Total: 2,513.35
71S111-F8-002	0100	0310	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid: 2,091.000 This Est: 0.000 Total: 7,863.000	Unit Price: 3.20 This Est: 0.00 Total: 25,161.60
71S111-F8-002	0100	0320	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 72,500.00 This Est: 0.00 Total: 72,500.00
71S111-F3-002	0100	0250	730-14.02	L.F.	SAW SLOT	Bid: 2,385.000 This Est: 0.000 Total: 3,447.000	Unit Price: 3.20 This Est: 0.00 Total: 11,030.40
71S111-F3-002	0100	0260	730-14.03	L.F.	LOOP WIRE	Bid: 9,534.000 This Est: 0.000 Total: 8,214.000	Unit Price: 0.65 This Est: 0.00 Total: 5,339.10