

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: CNX135 **Estimate Number:** 0007 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 03/01/2024 to 03/31/2024

<p>Contractor: Jones Bros. Contractors, LLC Contractor's PO Box 1001 Address: MT. JULIET, TN 37121</p> <p>Contract Location: The construction of a concrete box beam bridge on Tumbling C</p> <p>Counties: HUMPHREYS</p> <p>Project(s): 43LCOU-F3-004</p>	<p>Time</p> <p>Allowed: 401.0 Days Charged: 187.0 Days Elapsed Calendar Days: 187.0 Days Percent Time: 46.63 % Percent Complete(\$) 43.89 % Percent Behind: 2.74 %</p> <p>Dates</p> <p>Let: 08/18/2023 Awarded: 09/06/2023 Contract Executed: 09/22/2023 Date Notice to Proceed: 09/27/2023 Work Began: 09/27/2023 To Be Completed: 10/31/2024 Substantial Work Complete: Accepted:</p>
---	---

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$1,086,993.30	\$868,079.30	\$218,914.00	Current Contract: Original Contract:	\$2,315,090.23 \$2,315,090.23
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$1,086,993.30	\$868,079.30	\$218,914.00		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	-\$1,745.00	-\$1,745.00	\$0.00		
Payment Due:	\$1,085,248.30	\$866,334.30	\$218,914.00		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description					
43LCOU-F3-004	99.95	BRZ-4300(36)	218,914.00	The construction of a concrete box beam bridge on Tumbling C					
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
43LCOU-F3-004	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	75,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.600	Total:	45,000.00
43LCOU-F3-004	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	1,400.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0500	9022	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0500	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	0020	201-01	LS	CLEARING AND GRUBBING	Bid:	1.000	Unit Price:	70,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.750	Total:	52,500.00
43LCOU-F3-004	0500	0400	202-04.02	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BR. NO. 43-0A239-02.02)	Bid:	1.000	Unit Price:	170,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.950	Total:	161,500.00
43LCOU-F3-004	0100	0030	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid:	307.000	Unit Price:	160.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	9004	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid:	0.000	Unit Price:	240.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	0040	203-02.02	C.Y.	BORROW EXCAVATION (GRADED SOLID ROCK)	Bid:	127.000	Unit Price:	100.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	0050	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid:	13.000	Unit Price:	50.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
43LCOU-F3-004	0100	9005	203-05	C.Y.	UNDERCUTTING	Bid:	0.000	Unit Price:	240.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0500	0410	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES)	Bid: 362.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	9017	204-02.02	C.Y.	EXTRA DEPTH DRY EXCAVATION (a)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 30.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	9018	204-02.03	C.Y.	EXTRA DEPTH DRY EXCAVATION (b)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 36.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0420	204-03.01	C.Y.	WET EXCAVATION (BRIDGES)	Bid: 451.000 This Est: 98.580 Total: 449.030	Unit Price: 70.00 This Est: 6,900.60 Total: 31,432.10
43LCOU-F3-004	0500	9006	204-03.02	C.Y.	EXTRA DEPTH WET EXCAVATION (a)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 105.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	9007	204-03.03	C.Y.	EXTRA DEPTH WET EXCAVATION (b)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 126.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0430	204-04.01	C.Y.	ROCK EXCAVATION (BRIDGES)	Bid: 378.000 This Est: 21.410 Total: 54.910	Unit Price: 200.00 This Est: 4,282.00 Total: 10,982.00
43LCOU-F3-004	0500	9002	204-04.02	C.Y.	EXTRA DEPTH ROCK EXCAVATION (a)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 300.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	9003	204-04.03	C.Y.	EXTRA DEPTH ROCK EXCAVATION (b)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 360.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0440	204-05	L.F.	ROCK DRILLING (BRIDGES)	Bid: 150.000 This Est: 30.000 Total: 90.000	Unit Price: 70.00 This Est: 2,100.00 Total: 6,300.00
43LCOU-F3-004	0500	0450	204-10.01	LS	FOUNDATION PREPARATION(PR NO. ,STA) / (BENT NO 1, STA. 105+75.75)	Bid: 1.000 This Est: 0.500 Total: 1.000	Unit Price: 135,000.00 This Est: 67,500.00 Total: 135,000.00
43LCOU-F3-004	0500	0460	204-10.02	LS	FOUNDATION PREPARATION(PR NO. ,STA) / (BENT NO 2, STA. 106+36.58)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 135,000.00 This Est: 0.00 Total: 135,000.00
43LCOU-F3-004	0100	0060	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 16.000 This Est: 0.000 Total: 0.000	Unit Price: 50.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0070	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 1,084.000 This Est: 0.000 Total: 435.000	Unit Price: 8.00 This Est: 0.00 Total: 3,480.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0100	0080	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 8.000 This Est: 0.000 Total: 0.000	Unit Price: 1,160.61 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0090	209-09.04	EACH	SEDIMENT FILTER BAG(15' X 10')	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0100	209-65.04	L.F.	TEMPORARY IN STREAM DIVERSION	Bid: 340.000 This Est: 0.000 Total: 450.000	Unit Price: 100.00 This Est: 0.00 Total: 45,000.00
43LCOU-F3-004	0100	0110	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 276.000 This Est: 0.000 Total: 0.000	Unit Price: 60.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0470	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	Bid: 177.000 This Est: 0.000 Total: 0.000	Unit Price: 50.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0120	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 11.000 This Est: 0.000 Total: 0.000	Unit Price: 75.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0130	303-10.04	TON	MINERAL AGGREGATE (SIZE) / (SIZE A)	Bid: 45.000 This Est: 0.000 Total: 0.000	Unit Price: 45.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0140	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 66.000 This Est: 0.000 Total: 0.000	Unit Price: 340.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9008	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9009	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9010	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0150	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 785.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0160	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 50.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0170	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 785.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0100	9011	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9012	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0180	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 43.000 This Est: 0.000 Total: 0.000	Unit Price: 410.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9013	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9014	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9015	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9016	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	9000	604-01.08	C.Y.	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	Bid: 0.000 This Est: 3.920 Total: 12.340	Unit Price: 520.00 This Est: 2,038.40 Total: 6,416.80
43LCOU-F3-004	0500	0480	604-02.03	LB.	EPOXY COATED REINFORCING STEEL	Bid: 38,899.000 This Est: 0.000 Total: 0.000	Unit Price: 1.60 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0490	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES)	Bid: 248.000 This Est: 61.430 Total: 143.610	Unit Price: 1,300.00 This Est: 79,859.00 Total: 186,693.00
43LCOU-F3-004	0500	0500	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES)	Bid: 36,133.000 This Est: 10,516.000 Total: 24,902.000	Unit Price: 1.40 This Est: 14,722.40 Total: 34,862.80
43LCOU-F3-004	0500	9026	604-03.05	C.Y.	CLASS A CONCRETE (FOUNDATION SEAL)	Bid: 0.000 This Est: 79.830 Total: 79.830	Unit Price: 520.00 This Est: 41,511.60 Total: 41,511.60
43LCOU-F3-004	0500	0510	604-03.09	C.Y.	CLASS D CONCRETE (BRIDGE DECK)	Bid: 108.000 This Est: 0.000 Total: 0.000	Unit Price: 1,600.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0520	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid: 709.000 This Est: 0.000 Total: 0.000	Unit Price: 15.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0500	9001	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0530	606-02.03	L.F.	STEEL PILES (10 INCH)	Bid: 145.000 This Est: 0.000 Total: 0.000	Unit Price: 90.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0540	606-02.06	EACH	PILE TIPS (STEEL PILES, 10 INCH)	Bid: 8.000 This Est: 0.000 Total: 0.000	Unit Price: 200.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0550	615-02.37	L.F.	PRESTRESSED CONCRETE BOX BEAM (30" X 36")	Bid: 435.000 This Est: 0.000 Total: 0.000	Unit Price: 700.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0190	620-05.10	L.F.	CONCRETE PARAPET CURVED WALL (<=TO 40MPH)	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0560	620-06	L.F.	CONCRETE RAILING	Bid: 325.000 This Est: 0.000 Total: 0.000	Unit Price: 300.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0200	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 237.500 This Est: 0.000 Total: 0.000	Unit Price: 36.50 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0210	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 1,400.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0220	705-06.26	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-2	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 2,900.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0230	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 4,000.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0240	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 75.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0250	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 571.000 This Est: 0.000 Total: 0.000	Unit Price: 75.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0570	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid: 79.000 This Est: 0.000 Total: 0.000	Unit Price: 40.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0500	0580	710-09.02	L.F.	6" PIPE UNDERDRAIN	Bid: 40.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0100	0260	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.000 Total: 0.600	Unit Price: 24,000.00 This Est: 0.00 Total: 14,400.00
43LCOU-F3-004	0100	0270	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 8.000 This Est: 0.000 Total: 8.000	Unit Price: 35.00 This Est: 0.00 Total: 280.00
43LCOU-F3-004	0100	0280	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 154.000 This Est: 0.000 Total: 154.000	Unit Price: 10.00 This Est: 0.00 Total: 1,540.00
43LCOU-F3-004	0100	0290	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid: 96.000 This Est: 0.000 Total: 96.000	Unit Price: 15.00 This Est: 0.00 Total: 1,440.00
43LCOU-F3-004	0100	0300	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.000 Total: 0.750	Unit Price: 227,900.00 This Est: 0.00 Total: 170,925.00
43LCOU-F3-004	0100	0310	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 318.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0320	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION)	Bid: 205.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0330	740-11.03	L.F.	TEMPORARY SEDIMENT TUBE 18IN	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 8.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0340	801-01	UNIT	SEEDING (WITH MULCH)	Bid: 2.000 This Est: 0.000 Total: 3.490	Unit Price: 500.00 This Est: 0.00 Total: 1,745.00
					Material Discrepancy Payment Adjustment	Adj This Est: 0.000 Adj Total: -3.490	Adj This Est: 0.00 Adj Total: -1,745.00
43LCOU-F3-004	0100	0350	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 4.000 This Est: 0.000 Total: 1.970	Unit Price: 500.00 This Est: 0.00 Total: 985.00
43LCOU-F3-004	0100	9019	801-02	UNIT	SEEDING (WITHOUT MULCH)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 225.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0360	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	9020	801-06	UNIT	MULCH	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 300.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
43LCOU-F3-004	0100	0370	803-01	S.Y.	SODDING (NEW SOD)	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0380	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II)	Bid: 150.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
43LCOU-F3-004	0100	0390	806-02.03	CYCL	PROJECT MOWING	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 10,000.00 This Est: 0.00 Total: 0.00