

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



**Contractor:** CNX179      **Estimate Number:** 0005      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 11/02/2023 to 11/03/2023

<p><b>Contractor:</b> Tinsley Asphalt, LLC  <b>Contractor's</b> P. O. Box 1991  <b>Address:</b> TULLAHOMA, TN 37388-1991</p> <p><b>Contract Location:</b> The resurfacing on U.S. 72 (S.R. 27) from near Lock and Dam</p> <p><b>Counties:</b> MARION</p> <p><b>Project(s):</b> 58S027-F3-004, 58S027-M8-004, 58S156-F8-004</p>	<p style="text-align: right;"><b>Time</b></p> <p style="text-align: right;"><b>Allowed:</b> 94.0 Days</p> <p style="text-align: right;"><b>Charged:</b> 86.0 Days</p> <p style="text-align: right;"><b>Elapsed Calendar Days:</b> 86.0 Days</p> <p style="text-align: right;"><b>Percent Time:</b> 91.49 %</p> <p style="text-align: right;"><b>Percent Complete(\$)</b> 101.38 %</p> <p style="text-align: right;"><b>Percent Behind:</b> --- %</p> <p style="text-align: right;"><b>Dates</b></p> <p style="text-align: right;"><b>Let:</b> 05/12/2023</p> <p style="text-align: right;"><b>Awarded:</b> 05/31/2023</p> <p style="text-align: right;"><b>Contract Executed:</b> 06/08/2023</p> <p style="text-align: right;"><b>Date Notice to Proceed:</b> 06/29/2023</p> <p style="text-align: right;"><b>Work Began:</b> 07/25/2023</p> <p style="text-align: right;"><b>To Be Completed:</b> 09/30/2023</p> <p style="text-align: right;"><b>Substantial Work Complete:</b> 09/22/2023</p> <p style="text-align: right;"><b>Accepted:</b> 09/25/2023</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
<b>Total Earnings:</b>	\$1,749,907.94	\$1,734,403.70	\$15,504.24	<b>Current Contract:</b> <b>Original Contract:</b>	\$1,725,476.91 \$1,725,476.91
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
<b>Amount Due:</b>	\$1,749,907.94	\$1,734,403.70	\$15,504.24		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
<b>Payment Due:</b>	\$1,749,907.94	\$1,734,403.70	\$15,504.24		

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
58S027-F3-004	4.30	HSIP-27(57)	0.00	The resurfacing on U.S. 72 (S.R. 27) from near Lock and Dam
58S027-M8-004	91.90	N/A	8,911.76	The resurfacing on U.S. 72 (S.R. 27) from near Lock and Dam
58S156-F8-004	3.81	STP-156(18)	6,592.48	The resurfacing on S.R. 156 over the CSXT railroad crossing

  

Project Number	Cat #	Line Item #	Item Code	Units	Primary/Supplemental Description	Total Item Quantity	Total Amount
58S156-F8-004	0100	9017	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	9026	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 800.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-F3-004	0100	9024	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 800.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-M8-004	0100	9025	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 800.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-F3-004	0100	9018	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 205.230	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 205.23
58S027-M8-004	0100	9019	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					Fuel Adjustment (FUE2)	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 5,694.560	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 5,694.56
58S027-M8-004	0100	9022	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-F3-004	0100	9021	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	9023	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 0.400 <b>This Est:</b> 0.000 <b>Total:</b> 0.400	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 600.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
58S027-M8-004	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 12.100 <b>This Est:</b> 0.000 <b>Total:</b> 12.100	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 18,150.00
58S027-M8-004	0100	0020	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	<b>Bid:</b> 500.000 <b>This Est:</b> 0.000 <b>Total:</b> 479.040	<b>Unit Price:</b> 122.00 <b>This Est:</b> 0.00 <b>Total:</b> 58,442.88
58S027-M8-004	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					307 AC Content Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> -2,424.820	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> -2,424.82
58S027-M8-004	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
					307 Anti-Strip Adjustment	<b>Adj This Est:</b> 0.000 <b>Adj Total:</b> 241.500	<b>Adj This Est:</b> 0.00 <b>Adj Total:</b> 241.50
58S027-M8-004	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	0020	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.820	<b>Unit Price:</b> 920.00 <b>This Est:</b> 0.00 <b>Total:</b> 754.40
58S027-M8-004	0100	0030	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b> 38.000 <b>This Est:</b> 0.000 <b>Total:</b> 22.000	<b>Unit Price:</b> 920.00 <b>This Est:</b> 0.00 <b>Total:</b> 20,240.00
58S027-M8-004	0100	9004	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	9013	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-M8-004	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	9014	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S156-F8-004	0100	0030	411-01.10	TON	ACS MIX(PG64-22) GRADING D	<b>Bid:</b> 198.000 <b>This Est:</b> 0.000 <b>Total:</b> 224.410	<b>Unit Price:</b> 164.50 <b>This Est:</b> 0.00 <b>Total:</b> 36,915.45

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
58S027-M8-004	0100	0040	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 5,693.000 This Est: 0.000 Total: 5,747.830	Unit Price: 164.50 This Est: 0.00 Total: 945,518.04
58S027-M8-004	0100	0050	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid: 6.100 This Est: 0.000 Total: 6.100	Unit Price: 2,884.00 This Est: 0.00 Total: 17,592.40
58S027-M8-004	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -7,273.650	Adj This Est: 0.00 Adj Total: -7,273.65
58S156-F8-004	0100	9009	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -283.980	Adj This Est: 0.00 Adj Total: -283.98
58S027-M8-004	0100	9015	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
58S156-F8-004	0100	9016	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
58S027-M8-004	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
58S156-F8-004	0100	9010	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
58S156-F8-004	0100	9011	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 195.000	Adj This Est: 0.00 Adj Total: 195.00
58S027-M8-004	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					411 Anti-Strip Adjustment	Adj This Est: 0.000 Adj Total: 4,978.500	Adj This Est: 0.00 Adj Total: 4,978.50
58S027-M8-004	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
58S156-F8-004	0100	9012	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
58S027-F3-004	0100	0010	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	<b>Bid:</b> 9.700 <b>This Est:</b> 0.000 <b>Total:</b> 6.989	<b>Unit Price:</b> 530.00 <b>This Est:</b> 0.00 <b>Total:</b> 3,704.17
58S156-F8-004	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 196.000 <b>This Est:</b> 185.130 <b>Total:</b> 185.130	<b>Unit Price:</b> 35.61 <b>This Est:</b> 6,592.48 <b>Total:</b> 6,592.48
58S027-M8-004	0100	0060	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 5,640.000 <b>This Est:</b> 250.260 <b>Total:</b> 6,875.780	<b>Unit Price:</b> 35.61 <b>This Est:</b> 8,911.76 <b>Total:</b> 244,846.53
58S027-F3-004	0100	0020	705-04.22	EACH	GUARDRAIL DELINEATION ENHANCEMENT (BI-DIRECTIONAL)	<b>Bid:</b> 4,787.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,266.000	<b>Unit Price:</b> 7.25 <b>This Est:</b> 0.00 <b>Total:</b> 16,428.50
58S027-M8-004	0100	0070	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 46,560.00 <b>This Est:</b> 0.00 <b>Total:</b> 46,560.00
58S156-F8-004	0100	0050	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 1,440.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,440.00
58S027-M8-004	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b> 10.000 <b>This Est:</b> 0.000 <b>Total:</b> 12.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 600.00
58S027-M8-004	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 682.500 <b>This Est:</b> 0.000 <b>Total:</b> 648.000	<b>Unit Price:</b> 6.70 <b>This Est:</b> 0.00 <b>Total:</b> 4,341.60
58S156-F8-004	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 168.000 <b>This Est:</b> 0.000 <b>Total:</b> 132.000	<b>Unit Price:</b> 6.70 <b>This Est:</b> 0.00 <b>Total:</b> 884.40
58S027-M8-004	0100	0100	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 4,400.00 <b>This Est:</b> 0.00 <b>Total:</b> 8,800.00
58S156-F8-004	0100	0070	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 4,400.00 <b>This Est:</b> 0.00 <b>Total:</b> 8,800.00
58S156-F8-004	0100	0080	713-16.09	EACH	RAILROAD ADVANCE WARNING SIGN AND SUPPORT	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 500.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,000.00
58S027-F3-004	0100	0030	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 430.000 <b>This Est:</b> 0.000 <b>Total:</b> 421.000	<b>Unit Price:</b> 41.20 <b>This Est:</b> 0.00 <b>Total:</b> 17,345.20

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
58S156-F8-004	0100	0090	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 14.000 <b>This Est:</b> 0.000 <b>Total:</b> 13.000	<b>Unit Price:</b> 41.20 <b>This Est:</b> 0.00 <b>Total:</b> 535.60
58S156-F8-004	0100	0100	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 14.000 <b>This Est:</b> 0.000 <b>Total:</b> 11.000	<b>Unit Price:</b> 30.00 <b>This Est:</b> 0.00 <b>Total:</b> 330.00
58S156-F8-004	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 38.000 <b>This Est:</b> 0.000 <b>Total:</b> 22.000	<b>Unit Price:</b> 12.30 <b>This Est:</b> 0.00 <b>Total:</b> 270.60
58S027-M8-004	0100	0110	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 175.000 <b>This Est:</b> 0.000 <b>Total:</b> 212.000	<b>Unit Price:</b> 12.30 <b>This Est:</b> 0.00 <b>Total:</b> 2,607.60
58S156-F8-004	0100	0120	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 618.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,236.00
58S027-M8-004	0100	0120	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 24.200 <b>This Est:</b> 0.000 <b>Total:</b> 32.969	<b>Unit Price:</b> 1,287.50 <b>This Est:</b> 0.00 <b>Total:</b> 42,447.59
58S027-F3-004	0100	0040	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 12.100 <b>This Est:</b> 0.000 <b>Total:</b> 12.076	<b>Unit Price:</b> 1,287.50 <b>This Est:</b> 0.00 <b>Total:</b> 15,547.85
58S156-F8-004	0100	0130	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	<b>Bid:</b> 1.200 <b>This Est:</b> 0.000 <b>Total:</b> 1.087	<b>Unit Price:</b> 1,287.50 <b>This Est:</b> 0.00 <b>Total:</b> 1,399.51
58S156-F8-004	0100	0140	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 0.800 <b>This Est:</b> 0.000 <b>Total:</b> 0.758	<b>Unit Price:</b> 7,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 5,457.60
58S027-M8-004	0100	0130	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 24.200 <b>This Est:</b> 0.000 <b>Total:</b> 23.421	<b>Unit Price:</b> 7,200.00 <b>This Est:</b> 0.00 <b>Total:</b> 168,631.20
58S027-F3-004	0100	0050	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b> 475.000 <b>This Est:</b> 0.000 <b>Total:</b> 278.000	<b>Unit Price:</b> 2.00 <b>This Est:</b> 0.00 <b>Total:</b> 556.00
58S156-F8-004	0100	0150	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 1,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 1,500.00
58S027-M8-004	0100	0140	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 48,500.00 <b>This Est:</b> 0.00 <b>Total:</b> 48,500.00