

STATE OF TENNESSEE  
 DEPARTMENT OF TRANSPORTATION  
 Estimate Summary to Contractor Report



**Contractor:** CNX214      **Estimate Number:** 0005      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 01/16/2024 to 02/15/2024

<p><b>Contractor:</b> Standard Construction Company, Inc.  <b>Contractor's P. O. Box</b> 38289  <b>Address:</b> GERMANTOWN, TN 38183</p> <p><b>Contract Location:</b> The resurfacing on S.R. 175 from near U.S. 78 (S.R. 4, Lamar</p> <p><b>Counties:</b> SHELBY</p> <p><b>Project(s):</b> 79040-3239-94, 79040-8239-14</p>	<p style="text-align: right;"><b>Time</b></p> <p style="text-align: right;"><b>Allowed:</b> 360.0 Days</p> <p style="text-align: right;"><b>Charged:</b> 193.0 Days</p> <p style="text-align: right;"><b>Elapsed Calendar Days:</b> 193.0 Days</p> <p style="text-align: right;"><b>Percent Time:</b> 53.61 %</p> <p style="text-align: right;"><b>Percent Complete(\$)</b> 18.21 %</p> <p style="text-align: right;"><b>Percent Behind:</b> 35.40 %</p> <p style="text-align: right;"><b>Dates</b></p> <p style="text-align: right;"><b>Let:</b> 06/23/2023</p> <p style="text-align: right;"><b>Awarded:</b> 07/13/2023</p> <p style="text-align: right;"><b>Contract Executed:</b> 07/17/2023</p> <p style="text-align: right;"><b>Date Notice to Proceed:</b> 08/07/2023</p> <p style="text-align: right;"><b>Work Began:</b> 08/18/2023</p> <p style="text-align: right;"><b>To Be Completed:</b> 07/31/2024</p> <p style="text-align: right;"><b>Substantial Work Complete:</b></p> <p style="text-align: right;"><b>Accepted:</b></p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts		
<b>Total Earnings:</b>	\$1,189,554.43	\$953,312.83	\$236,241.60	<b>Current Contract:</b>	\$5,690,323.30		
Stockpiled Materials:	\$0.00	\$0.00	\$0.00				
<b>Amount Due:</b>	\$1,189,554.43	\$953,312.83	\$236,241.60			<b>Original Contract:</b>	\$5,690,323.30
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00				
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00				
<b>Payment Due:</b>	\$1,189,554.43	\$953,312.83	\$236,241.60				

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
79040-3239-94	10.65	NH/HSIP-175(29)	197,730.00	The resurfacing on S.R. 175 from near U.S. 78 (S.R. 4, Lamar
79040-8239-14	89.37	NH/HSIP-175(29)	38,511.60	The resurfacing on S.R. 175 from near U.S. 78 (S.R. 4, Lamar

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79040-3239-94	0100	9016	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	9017	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	9014	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	9015	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	9011	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	9010	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	9013	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	9012	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0010	202-03	S.Y.	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	<b>Bid:</b> 233.000 <b>This Est:</b> 0.000 <b>Total:</b> 224.680	<b>Unit Price:</b> 126.00 <b>This Est:</b> 0.00 <b>Total:</b> 28,309.68
79040-8239-14	0100	0010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	<b>Bid:</b> 400.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 80.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0020	203-06	M.G.	WATER	<b>Bid:</b> 3.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 88.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0030	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) / (C OR D)	<b>Bid:</b> 271.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 56.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79040-8239-14	0100	0040	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	Bid: 184.000 This Est: 0.000 Total: 0.000	Unit Price: 310.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	0050	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid: 4,521.000 This Est: 0.000 Total: 0.000	Unit Price: 143.40 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	0060	403-02.01	TON	TRACKLESS TACK COAT	Bid: 101.000 This Est: 0.000 Total: 0.000	Unit Price: 1,290.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	0070	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid: 13.320 This Est: 0.000 Total: 0.000	Unit Price: 5,200.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	0080	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid: 12,779.000 This Est: 0.000 Total: 0.000	Unit Price: 164.80 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9009	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
79040-8239-14	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79040-8239-14	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b> 16,444.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 50.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0020	611-03.04	LB.	GRAY IRON CASTINGS (CATCHBASIN)	<b>Bid:</b> 27,250.000 <b>This Est:</b> 25,350.000 <b>Total:</b> 39,780.000	<b>Unit Price:</b> 7.80 <b>This Est:</b> 197,730.00 <b>Total:</b> 310,284.00
79040-8239-14	0100	0100	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	<b>Bid:</b> 2.000 <b>This Est:</b> 1.000 <b>Total:</b> 1.000	<b>Unit Price:</b> 5,200.00 <b>This Est:</b> 5,200.00 <b>Total:</b> 5,200.00
79040-3239-94	0100	0030	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	<b>Bid:</b> 2,100.000 <b>This Est:</b> 0.000 <b>Total:</b> 2,000.050	<b>Unit Price:</b> 17.60 <b>This Est:</b> 0.00 <b>Total:</b> 35,200.88
79040-3239-94	0100	0040	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	<b>Bid:</b> 4,632.000 <b>This Est:</b> 0.000 <b>Total:</b> 9,810.090	<b>Unit Price:</b> 43.00 <b>This Est:</b> 0.00 <b>Total:</b> 421,833.87
79040-3239-94	0100	0050	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 220.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0060	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 6,600.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0110	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b> 1.000 <b>This Est:</b> 0.090 <b>Total:</b> 0.510	<b>Unit Price:</b> 351,500.00 <b>This Est:</b> 31,635.00 <b>Total:</b> 179,265.00
79040-8239-14	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b> 1,295.000 <b>This Est:</b> 36.500 <b>Total:</b> 502.500	<b>Unit Price:</b> 8.40 <b>This Est:</b> 306.60 <b>Total:</b> 4,221.00
79040-8239-14	0100	0130	712-08.03	EACH	ARROW BOARD (TYPE C)	<b>Bid:</b> 2.000 <b>This Est:</b> 1.000 <b>Total:</b> 2.000	<b>Unit Price:</b> 1,370.00 <b>This Est:</b> 1,370.00 <b>Total:</b> 2,740.00
79040-3239-94	0100	0070	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	<b>Bid:</b> 21.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 12.50 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0080	713-16.50	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) / (W10-1)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 530.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0090	713-16.51	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) / (R8-8)	<b>Bid:</b> 2.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 530.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79040-3239-94	0100	0100	713-16.52	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) / (W10-4)	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 530.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0140	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 80.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0110	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	<b>Bid:</b> 356.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0120	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	<b>Bid:</b> 922.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0150	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b> 40.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0130	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b> 11.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0160	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b> 120.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 36.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0140	716-02.03	L.F.	PLASTIC PAVEMENT MARKING (CROSS-WALK)	<b>Bid:</b> 745.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 20.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0170	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	<b>Bid:</b> 700.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 37.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0180	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 3,935.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 23.10 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0150	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	<b>Bid:</b> 65.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 23.10 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0190	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b> 65.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 230.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0200	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	<b>Bid:</b> 2,230.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 44.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0210	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	<b>Bid:</b> 17.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 250.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
79040-3239-94	0100	0160	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 750.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0220	716-04.13	EACH	PLASTIC PAVEMENT MARKING (BIKELANE SYMBOL & ARROW)	<b>Bid:</b> 4.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 530.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0230	716-04.21	S.Y.	GREEN TEXTURED BIKE LANE	<b>Bid:</b> 44.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 170.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0240	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b> 24.960 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 2,070.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0250	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b> 19.960 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 8,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0260	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b> 175.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 3.20 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0270	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	<b>Bid:</b> 150.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 3.70 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0280	717-01	LS	MOBILIZATION	<b>Bid:</b> 1.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.750	<b>Unit Price:</b> 270,000.00 <b>This Est:</b> 0.00 <b>Total:</b> 202,500.00
79040-8239-14	0100	0290	730-03.21	EACH	INSTALL PULL BOX (TYPE B)	<b>Bid:</b> 5.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 2,800.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0300	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC SCHEDULE 40)	<b>Bid:</b> 90.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 33.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0310	730-14.02	L.F.	SAW SLOT	<b>Bid:</b> 4,850.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 11.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-8239-14	0100	0320	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b> 10,580.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 2.20 <b>This Est:</b> 0.00 <b>Total:</b> 0.00
79040-3239-94	0100	0170	730-26.14	EACH	PEDESTRIAN PUSHBUTTON ADJUSTMENT	<b>Bid:</b> 12.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> 1,650.00 <b>This Est:</b> 0.00 <b>Total:</b> 0.00