

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: CNX347 **Estimate Number:** 0001 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 01/10/2024 to 03/31/2024

<p>Contractor: Wright Brothers Construction Company, Inc. Contractor's PO Box 437 Address: CHARLESTON, TN 37310</p> <p>Contract Location: The construction of a concrete I-beam bridge on S.R. 68 over</p> <p>Counties: POLK</p> <p>Project(s): 70006-3240-94</p>	<p>Time</p> <p>Allowed: 600.0 Days Charged: 82.0 Days Elapsed Calendar Days: 82.0 Days Percent Time: 13.67 % Percent Complete(\$) 0.53 % Percent Behind: 13.14 %</p> <p>Dates</p> <p>Let: 12/08/2023 Awarded: 12/19/2023 Contract Executed: 12/20/2023 Date Notice to Proceed: 01/10/2024 Work Began: 03/14/2024 To Be Completed: 08/31/2025 Substantial Work Complete: Accepted:</p>
---	---

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$157,651.60	\$0.00	\$157,651.60	Current Contract: Original Contract:	\$5,777,134.60 \$5,777,134.60
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$157,651.60	\$0.00	\$157,651.60		
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$157,651.60	\$0.00	\$157,651.60		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
70006-3240-94	99.97	BR-STP/HIP-68(34)	157,651.60	The construction of a concrete I-beam bridge on S.R. 68 over

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid: 1.000 This Est: 0.200 Total: 0.200	Unit Price: 40,000.00 This Est: 8,000.00 Total: 8,000.00
70006-3240-94	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9014	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9015	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9016	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9017	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0020	109-10.01	HOUR	TRAINEE	Bid: 1,180.000 This Est: 0.000 Total: 0.000	Unit Price: 0.80 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0030	201-01	LS	CLEARING AND GRUBBING	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 215,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0040	202-01.13	L.F.	REMOVAL OF PIPE (SIZE ,STA.) / (18", STA. 506+48.16 RT)	Bid: 1,002.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0050	202-01.14	L.F.	REMOVAL OF PIPE (SIZE, STA.) / (18", STA. 506+48.26 RT)	Bid: 45.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1240	202-04.01	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (EXISTING BR. NO.70-SR068-16.39)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 74,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0060	202-06.01	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 3)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 14,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0070	202-06.02	LS	REMOVAL OF BUILDINGS (TRACT NO.) / (TRACT NO. 4)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 14,000.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0080	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	Bid: 32,441.000 This Est: 0.000 Total: 0.000	Unit Price: 27.25 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9000	203-01.03	C.Y.	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 40.88 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0090	203-01.13	C.Y.	ROAD & DRAINAGE EXCAVATION (STREAM MITIGATION)	Bid: 957.000 This Est: 0.000 Total: 0.000	Unit Price: 32.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0100	203-02.01	TON	BORROW EXCAVATION (GRADED SOLID ROCK)	Bid: 4,600.000 This Est: 0.000 Total: 0.000	Unit Price: 59.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0110	203-04	C.Y.	PLACING AND SPREADING TOPSOIL	Bid: 1,160.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0120	203-05	C.Y.	UNDERCUTTING	Bid: 1,200.000 This Est: 0.000 Total: 0.000	Unit Price: 29.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0130	203-06	M.G.	WATER	Bid: 15.000 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0140	203-07	C.Y.	FURNISHING & SPREADING TOPSOIL	Bid: 634.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0150	203-50	LS	CONSTRUCTION OF HAUL ROAD	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 115,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1250	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES)	Bid: 150.000 This Est: 0.000 Total: 0.000	Unit Price: 47.25 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9012	204-02.02	C.Y.	EXTRA DEPTH DRY EXCAVATION (a)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 70.88 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9013	204-02.03	C.Y.	EXTRA DEPTH DRY EXCAVATION (b)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 85.05 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1260	204-14	L.F.	CORE DRILLING FOR PILES(ROCK)	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: 610.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1270	204-15	L.F.	CORE DRILLING FOR PILES(SOIL)	Bid: 18.000 This Est: 0.000 Total: 0.000	Unit Price: 466.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0160	209-03.23	L.F.	FILTER SOCK (24 INCH)	Bid: 2,200.000 This Est: 0.000 Total: 0.000	Unit Price: 12.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0170	209-03.35	L.F.	STREAM MITIGATION-LOG DROP STRUCTURE	Bid: 45.000 This Est: 0.000 Total: 0.000	Unit Price: 279.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0180	209-03.36	EACH	STREAM MITIGATION-STEP POOL	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 2,790.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0190	209-03.40	L.F.	STREAM MITIGATION - LOG RIFFLE	Bid: 76.000 This Est: 0.000 Total: 0.000	Unit Price: 560.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0200	209-03.68	L.F.	STREAM MITIGATION 6" BOULDER TOE	Bid: 213.000 This Est: 0.000 Total: 0.000	Unit Price: 390.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0210	209-03.99	EACH	PROTECTED AREA MARKER (WHITE WITH DECAL)	Bid: 17.000 This Est: 0.000 Total: 0.000	Unit Price: 220.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0220	209-05	C.Y.	SEDIMENT REMOVAL	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 31.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0230	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid: 2,990.000 This Est: 0.000 Total: 0.000	Unit Price: 5.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0240	209-08.07	EACH	ROCK CHECK DAM	Bid: 24.000 This Est: 0.000 Total: 0.000	Unit Price: 660.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0250	209-08.08	EACH	ENHANCED ROCK CHECK DAM	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 990.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0260	209-09.01	BAG	SANDBAGS	Bid: 2,000.000 This Est: 0.000 Total: 0.000	Unit Price: 9.35 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0270	209-09.04	EACH	SEDIMENT FILTER BAG(15' X 10')	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: 950.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0280	209-09.24	S.Y.	JUTE MESH FABRIC	Bid: 2,484.000 This Est: 0.000 Total: 0.000	Unit Price: 5.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0290	209-20.03	S.Y.	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	Bid: 205.000 This Est: 0.000 Total: 0.000	Unit Price: 1.95 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0300	209-65.01	LS	TEMPORARY STREAM DIVERSION (DESCRIPTION) / (PUMP AROUND)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 19,500.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0310	209-65.04	L.F.	TEMPORARY IN STREAM DIVERSION	Bid: 300.000 This Est: 0.000 Total: 0.000	Unit Price: 167.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0320	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 3,400.000 This Est: 0.000 Total: 0.000	Unit Price: 60.50 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1280	303-01.02	TON	GRANULAR BACKFILL (BRIDGES)	Bid: 28.000 This Est: 0.000 Total: 0.000	Unit Price: 109.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0330	303-10.01	TON	MINERAL AGGREGATE (SIZE 57)	Bid: 227.000 This Est: 0.000 Total: 0.000	Unit Price: 58.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0340	303-10.04	TON	MINERAL AGGREGATE (SIZE) / (SIZE 4)	Bid: 1,200.000 This Est: 0.000 Total: 0.000	Unit Price: 63.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0350	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	Bid: 650.000 This Est: 0.000 Total: 0.000	Unit Price: 176.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0360	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	Bid: 450.000 This Est: 0.000 Total: 0.000	Unit Price: 197.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9003	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9004	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9005	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0370	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	Bid: 12.000 This Est: 0.000 Total: 0.000	Unit Price: 1,130.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0380	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC)	Bid: 42.000 This Est: 0.000 Total: 0.000	Unit Price: 73.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0390	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid: 1.500 This Est: 0.000 Total: 0.000	Unit Price: 960.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	9006	407-07	DOLL	DENSITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9007	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0400	407-20.05	L.F.	SAW CUTTING ASPHALT PAVEMENT	Bid: 1,200.000 This Est: 0.000 Total: 0.000	Unit Price: 3.05 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0410	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid: 350.000 This Est: 0.000 Total: 0.000	Unit Price: 233.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9008	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9009	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9010	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	9011	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0420	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid: 0.400 This Est: 0.000 Total: 0.000	Unit Price: 11,800.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0430	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid: 0.200 This Est: 0.000 Total: 0.000	Unit Price: 11,800.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0440	411-12.05	L.M.	SCORING FOR CENTERLINE RUMBLE (4IN WIDTH-24IN SPACING)	Bid: 0.200 This Est: 0.000 Total: 0.000	Unit Price: 11,800.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0450	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid: 36.000 This Est: 0.000 Total: 0.000	Unit Price: 440.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9001	604-01.08	C.Y.	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1290	604-02.03	LB.	EPOXY COATED REINFORCING STEEL	Bid: 27,863.000 This Est: 0.000 Total: 0.000	Unit Price: 2.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0500	1300	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES)	Bid: 86.000 This Est: 0.000 Total: 0.000	Unit Price: 2,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1310	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES)	Bid: 10,315.000 This Est: 0.000 Total: 0.000	Unit Price: 1.90 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1320	604-03.04	S.Y.	PAVEMENT @ BRIDGE ENDS	Bid: 225.000 This Est: 0.000 Total: 0.000	Unit Price: 500.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1330	604-03.09	C.Y.	CLASS D CONCRETE (BRIDGE DECK)	Bid: 94.000 This Est: 0.000 Total: 0.000	Unit Price: 2,170.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1340	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES)	Bid: 334.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1350	604-04.41	EACH	THREE STAR STATE EMBLEM	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 3,560.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1360	604-05.31	S.Y.	BRIDGE DECK GROOVING (MECHANICAL)	Bid: 581.000 This Est: 0.000 Total: 0.000	Unit Price: 13.40 This Est: 0.00 Total: 0.00
70006-3240-94	0500	9002	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0460	604-36	S.Y.	SCARIFYING	Bid: 240.000 This Est: 0.000 Total: 0.000	Unit Price: 10.15 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1370	606-03.03	L.F.	STEEL PILES (12 INCH)	Bid: 546.000 This Est: 0.000 Total: 0.000	Unit Price: 105.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1380	606-03.06	EACH	PILE TIPS (STEEL PILES, 12 INCH)	Bid: 18.000 This Est: 0.000 Total: 0.000	Unit Price: 250.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0470	606-24.13	LS	TEMPORARY SHEET PILES	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0480	607-39.02	L.F.	18" PIPE CULVERT (SIDE DRAIN)	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: 112.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0490	607-39.03	L.F.	24" PIPE CULVERT (SIDE DRAIN)	Bid: 90.000 This Est: 0.000 Total: 0.000	Unit Price: 131.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0500	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS)	Bid: 1.400 This Est: 0.000 Total: 0.000	Unit Price: 8,570.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0510	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	Bid: 42.000 This Est: 0.000 Total: 0.000	Unit Price: 26.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0520	611-07.32	EACH	24IN ENDWALL (SIDE DRAIN)	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 6,580.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1390	615-01.02	L.F.	PRESTRESSED CONCRETE I-BEAM (TYPE II)	Bid: 539.000 This Est: 0.000 Total: 0.000	Unit Price: 272.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1400	617-02	L.F.	BRIDGE DECK CRACK SEALING	Bid: 130.000 This Est: 0.000 Total: 0.000	Unit Price: 14.15 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1410	617-05	GAL.	SEALANT (DESCRIPTION) / (PHASE CONSTRUCTION JOINT)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 570.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1420	620-05.01	L.F.	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	Bid: 210.000 This Est: 0.000 Total: 0.000	Unit Price: 270.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0530	621-03.02	L.F.	18" TEMPORARY DRAINAGE PIPE	Bid: 20.000 This Est: 0.000 Total: 0.000	Unit Price: 46.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0540	621-03.03	L.F.	24" TEMPORARY DRAINAGE PIPE	Bid: 80.000 This Est: 0.000 Total: 0.000	Unit Price: 82.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0550	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 2,730.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0560	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3	Bid: 942.000 This Est: 0.000 Total: 0.000	Unit Price: 43.25 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0570	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 1,820.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0580	705-06.15	EACH	SHORT-RADIUS GUARDRAIL SYSTEM (16 FT RADIUS) MASH TL-3	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 17,100.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0590	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 3,990.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0600	705-06.25	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-3	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 3,420.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0610	705-08.51	EACH	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	Bid: 10.000 This Est: 0.000 Total: 0.000	Unit Price: 9,210.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0620	707-03.01	L.F.	STOCK FENCE	Bid: 80.000 This Est: 0.000 Total: 0.000	Unit Price: 44.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0630	707-03.02	EACH	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 435.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0640	707-03.20	EACH	DRIVE GATE (STOCK FENCE) (DESCRIPTION)	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1,030.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0650	707-06.01	L.F.	REMOVAL OF FENCE (DESCRIPTION) / (HOG WIRE)	Bid: 175.000 This Est: 0.000 Total: 0.000	Unit Price: 14.90 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0660	707-08.02	EACH	GATE (DESCRIPTION) / (VEHICLE ACCESS TO WILLIAM DAVENPORT REF	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 930.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0670	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE	Bid: 2,000.000 This Est: 0.000 Total: 0.000	Unit Price: 6.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0680	708-02.01	EACH	MARKERS (CONCRETE R.O.W. POSTS)	Bid: 26.000 This Est: 0.000 Total: 0.000	Unit Price: 560.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0690	709-02.01	C.Y.	RUBBLE STONE RIP-RAP (GROUTED)	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 2,140.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0700	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3)	Bid: 435.000 This Est: 0.000 Total: 0.000	Unit Price: 65.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0710	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1)	Bid: 40.000 This Est: 0.000 Total: 0.000	Unit Price: 63.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0720	709-05.08	TON	MACHINED RIP-RAP (CLASS B)	Bid: 2,900.000 This Est: 0.000 Total: 0.000	Unit Price: 70.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1430	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	Bid: 124.000 This Est: 0.000 Total: 0.000	Unit Price: 51.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0500	1440	710-09.02	L.F.	6" PIPE UNDERDRAIN	Bid: 29.000 This Est: 0.000 Total: 0.000	Unit Price: 45.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0730	712-01	LS	TRAFFIC CONTROL	Bid: 1.000 This Est: 0.349 Total: 0.349	Unit Price: 42,800.00 This Est: 14,937.20 Total: 14,937.20
70006-3240-94	0100	0740	712-02.10	L.F.	PORTABLE BARRIER RAIL (MASH TL-3)	Bid: 2,600.000 This Est: 0.000 Total: 0.000	Unit Price: 61.00 This Est: 0.00 Total: 0.00
70006-3240-94	0500	1450	712-02.47	L.F.	BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL	Bid: 228.000 This Est: 0.000 Total: 0.000	Unit Price: 82.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0750	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid: 50.000 This Est: 50.000 Total: 50.000	Unit Price: 50.00 This Est: 2,500.00 Total: 2,500.00
70006-3240-94	0100	0760	712-04.50	EACH	BARRIER RAIL DELINEATOR	Bid: 130.000 This Est: 0.000 Total: 0.000	Unit Price: 20.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0770	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 43.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0780	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid: 526.000 This Est: 256.000 Total: 256.000	Unit Price: 8.65 This Est: 2,214.40 Total: 2,214.40
70006-3240-94	0100	0790	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: 17.85 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0800	712-09.04	L.F.	REMOVABLE PAVEMENT MARKING (STOP LINE)	Bid: 50.000 This Est: 0.000 Total: 0.000	Unit Price: 22.25 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0810	712-09.08	L.F.	REMOVABLE PAVEMENT MARKING (6" line)	Bid: 4,300.000 This Est: 0.000 Total: 0.000	Unit Price: 3.90 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0820	713-11.01	LB.	"U" SECTION STEEL POSTS	Bid: 400.000 This Est: 0.000 Total: 0.000	Unit Price: 5.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0830	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid: 440.000 This Est: 0.000 Total: 0.000	Unit Price: 5.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0840	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid: 55.000 This Est: 0.000 Total: 0.000	Unit Price: 17.90 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	0850	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid: 68.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0860	713-15	LS	REMOVAL OF SIGNS, POSTS AND FOOTINGS	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 112.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0870	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 9,770.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0880	716-01.07	EACH	TEMPORARY RAISED PAVEMENT MARKER, YELLOW	Bid: 40.000 This Est: 0.000 Total: 0.000	Unit Price: 16.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0890	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid: 18.000 This Est: 0.000 Total: 0.000	Unit Price: 140.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0900	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: 0.800 This Est: 0.000 Total: 0.000	Unit Price: 2,510.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0910	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: 1.400 This Est: 0.000 Total: 0.000	Unit Price: 2,790.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0920	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid: 1,800.000 This Est: 0.000 Total: 0.000	Unit Price: 1.65 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0930	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 1.400 This Est: 0.000 Total: 0.000	Unit Price: 12,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0940	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.250 Total: 0.250	Unit Price: 520,000.00 This Est: 130,000.00 Total: 130,000.00
70006-3240-94	0100	0950	730-40	EACH	TEMPORARY TRAFFIC SIGNAL SYSTEM	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 170,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0960	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL)	Bid: 905.000 This Est: 0.000 Total: 0.000	Unit Price: 5.05 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0970	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION)	Bid: 10,000.000 This Est: 0.000 Total: 0.000	Unit Price: 3.25 This Est: 0.00 Total: 0.00
70006-3240-94	0900	1460	793-01.08	EACH	POLE 35FT CLASS 5 WOOD	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 3,350.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0900	1470	793-01.41	EACH	ANCHOR 1IN	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 1,670.00 This Est: 0.00 Total: 0.00
70006-3240-94	0900	1480	793-14.26	EACH	UNDERGROUND TO OVERHEAD RISER	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 1,670.00 This Est: 0.00 Total: 0.00
70006-3240-94	0900	1490	793-98.06	EACH	REMOVE PEDESTALS	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 279.00 This Est: 0.00 Total: 0.00
70006-3240-94	0900	1500	793-98.08	EACH	REMOVE ANCHOR (ANY SIZE)	Bid: 3.000 This Est: 0.000 Total: 0.000	Unit Price: 279.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1510	795-01.05	L.F.	8IN DIP RESTRAINED JOINT WATER LINE	Bid: 1,100.000 This Est: 0.000 Total: 0.000	Unit Price: 160.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1520	795-06.05	EACH	CONNECT TO 8IN WATER LINE	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 3,530.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1530	795-06.34	EACH	CUT AND CAP 8IN WATER LINE	Bid: 4.000 This Est: 0.000 Total: 0.000	Unit Price: 2,620.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1540	795-07.06	EACH	8IN X 8IN TAPPING SLEEVE AND VALVE	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 12,000.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1550	795-07.32	EACH	INSERTION VALVE (8IN)	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 19,400.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1560	795-10.01	EACH	3/4IN AUTO AIR RELEASE VALVE ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 2,050.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1570	795-11.01	EACH	BLOW-OFF ASSEMBLY	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 4,490.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1580	795-11.12	L.F.	RETIRE IN PLACE EXISTING WATER MAIN	Bid: 120.000 This Est: 0.000 Total: 0.000	Unit Price: 55.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1590	795-12.02	LS	REMOVAL OF EXISTING LINE	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 16,400.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1600	795-13.01	LB.	DI FITTINGS	Bid: 2,200.000 This Est: 0.000 Total: 0.000	Unit Price: 5.50 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0901	1610	795-13.04	LS	BRIDGE HANGER SYSTEM	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 43,800.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1620	795-15.25	L.F.	16IN STEEL CASING PIPE OPEN CUT METHOD	Bid: 54.000 This Est: 0.000 Total: 0.000	Unit Price: 194.00 This Est: 0.00 Total: 0.00
70006-3240-94	0901	1630	795-20.01	EACH	RECONNECT SERVICE ASSEMBLY	Bid: 2.000 This Est: 0.000 Total: 0.000	Unit Price: 2,770.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0980	801-01.06	UNIT	SEEDING (SPECIAL MIXTURE)	Bid: 56.000 This Est: 0.000 Total: 0.000	Unit Price: 38.25 This Est: 0.00 Total: 0.00
70006-3240-94	0100	0990	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH)	Bid: 200.000 This Est: 0.000 Total: 0.000	Unit Price: 95.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1000	801-01.38	UNIT	NATVE SEED MX FINAL STABLIZATN OF SLOPES	Bid: 100.000 This Est: 0.000 Total: 0.000	Unit Price: 38.25 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1010	801-02.08	UNIT	TEMPORARY SEEDING (WITHOUT MULCH)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: 38.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1020	801-03	M.G.	WATER (SEEDING & SODDING)	Bid: 60.500 This Est: 0.000 Total: 0.000	Unit Price: 100.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1030	802-02.40	EACH	CUTTINGS: SALIX NIGRA (24-48IN LENGTH)	Bid: 762.000 This Est: 0.000 Total: 0.000	Unit Price: 6.20 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1040	802-02.42	EACH	CUTTINGS: CORNUS AMOMUM (24-48IN)	Bid: 125.000 This Est: 0.000 Total: 0.000	Unit Price: 6.20 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1050	802-02.43	EACH	CUTTINGS: SAMBUCUS CANADENSIS (24-48IN)	Bid: 125.000 This Est: 0.000 Total: 0.000	Unit Price: 7.55 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1060	802-02.47	EACH	CUTTINGS: ALNUS SERRULATA (24-48IN)	Bid: 125.000 This Est: 0.000 Total: 0.000	Unit Price: 7.55 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1070	802-11.11	EACH	CERCIS CANADENSIS (REDBUD 2-5FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 80.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1080	802-11.12	EACH	CORNUS FLORIDA (FLOWERING DOGWOOD 2-5FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 167.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	1090	802-11.15	EACH	FAGUS GRANDIFOLIA (BEECH 2-5FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 241.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1100	802-11.19	EACH	LIRIODENDRON TULIPIFERA (TULIP POPLAR 2-5FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 80.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1110	802-11.43	EACH	TSUGA CANADENSIS (HEMLOCK 2-5FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 88.50 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1120	802-11.60	EACH	KALMIA LATIFOLIA (MOUNTAIN LAUREL 2- 5 FT CNTNR GRWN)	Bid: 141.000 This Est: 0.000 Total: 0.000	Unit Price: 291.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1130	802-12.02	EACH	ACER RUBRUM (RED MAPLE SEEDLNG B.R.)	Bid: 37.000 This Est: 0.000 Total: 0.000	Unit Price: 8.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1140	802-12.07	EACH	BETULA NIGRA (RIVER BIRCH SEEDLNG B.R.)	Bid: 37.000 This Est: 0.000 Total: 0.000	Unit Price: 8.60 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1150	802-12.26	EACH	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	Bid: 14.000 This Est: 0.000 Total: 0.000	Unit Price: 11.35 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1160	802-13.14	EACH	CALLICARPA AMERICANA (AMRCN BEAUTYBERRY) 2-5FT C.G.	Bid: 34.000 This Est: 0.000 Total: 0.000	Unit Price: 47.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1170	802-13.17	EACH	HIBISCUS MOSCHEUTOS (SWAMP MALLOW SDLNG B.R.)	Bid: 14.000 This Est: 0.000 Total: 0.000	Unit Price: 72.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1180	802-13.27	EACH	AESCLUSUS PAVIA (RED BUCKEYE 2-5 FT CNTNR GRWN)	Bid: 107.000 This Est: 0.000 Total: 0.000	Unit Price: 218.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1190	802-13.36	EACH	VIBURNUM DENTATUM (ARROWWOOD VIBURNUM 2-5 FT CNTNR GRWN)	Bid: 34.000 This Est: 0.000 Total: 0.000	Unit Price: 77.00 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1200	802-13.51	EACH	ALNUS SERRULATA (HAZEL ALDER SDLNG BARE ROOT)	Bid: 33.000 This Est: 0.000 Total: 0.000	Unit Price: 9.90 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1210	802-13.58	EACH	ITEA VIRGINICA (VIRGINIA SWEETSPIRE SDLNG BARE ROOT)	Bid: 47.000 This Est: 0.000 Total: 0.000	Unit Price: 41.75 This Est: 0.00 Total: 0.00
70006-3240-94	0100	1220	803-01	S.Y.	SODDING (NEW SOD)	Bid: 2,800.000 This Est: 0.000 Total: 0.000	Unit Price: 6.15 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
70006-3240-94	0100	1230	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II)	Bid: 9,000.000 This Est: 0.000 Total: 0.000	Unit Price: 1.30 This Est: 0.00 Total: 0.00