

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Contractor: DB2101 **Estimate Number:** 0010 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 11/01/2023 to 11/30/2023

<p>Contractor: Wright Brothers Construction Company, Inc. Contractor's PO Box 437 Address: CHARLESTON, TN 37310</p> <p>Contract Location: I-75 Interchange Modification at I-24, Phase 2 (IA)</p> <p>Counties: HAMILTON</p> <p>Project(s): 331075-F1-006, 331075-F2-006, 331075-F3-004</p>	<p style="text-align: right;">Time</p> <p style="text-align: right;">Allowed: 995.0 Days</p> <p style="text-align: right;">Charged: 357.0 Days</p> <p style="text-align: right;">Elapsed Calendar Days: 357.0 Days</p> <p style="text-align: right;">Percent Time: 35.88 %</p> <p style="text-align: right;">Percent Complete(\$) 17.72 %</p> <p style="text-align: right;">Percent Behind: 18.15 %</p> <p style="text-align: right;">Dates</p> <p style="text-align: right;">Let: 10/21/2022</p> <p style="text-align: right;">Awarded: 11/22/2022</p> <p style="text-align: right;">Contract Executed: 12/08/2022</p> <p style="text-align: right;">Date Notice to Proceed: 12/09/2022</p> <p style="text-align: right;">Work Began: 12/09/2022</p> <p style="text-align: right;">To Be Completed: 08/29/2025</p> <p style="text-align: right;">Substantial Work Complete:</p> <p style="text-align: right;">Accepted:</p>
--	--

	Total to Date	Previous to Date	This Estimate		Amounts
Total Earnings:	\$34,674,062.07	\$26,014,001.71	\$8,660,060.36	Current Contract:	\$160,954,545.00
Stockpiled Materials:	\$0.00	\$0.00	\$0.00		
Amount Due:	\$34,674,062.07	\$26,014,001.71	\$8,660,060.36	Original Contract:	\$160,954,545.00
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00		
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00		
Payment Due:	\$34,674,062.07	\$26,014,001.71	\$8,660,060.36		

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
331075-F1-006	5.47	NH-I-75-1(155)	13,800.00	PE for I-75 Interchange at I-24, Phase 2 (IA)
331075-F2-006	1.71	NH-I-75-1(155)	0.00	ROW for I-75 Interchange at I-24, Phase 2 (IA)
331075-F3-004	92.81	NH-I-75-1(155)	8,646,260.36	Construction of I-75 Interchange at I-24, Phase 2 (IA)

Project Number	Cat #	Line Item #	Item Code	Units	Primary/Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	0010	105-01.20	LS	DESIGN-BUILD CONSTR STAKES, LINES&GRADES	Bid: 1.000 This Est: 0.000 Total: 0.500	Unit Price: 1,000,000.00 This Est: 0.00 Total: 500,000.00
331075-F1-006	0100	0010	105-01.55	LS	DESIGN-BUILD DESIGN ENG SERVICES	Bid: 1.000 This Est: 0.002 Total: 0.888	Unit Price: 6,900,000.00 This Est: 13,800.00 Total: 6,127,200.00
331075-F3-004	0100	9008	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	0020	105-08.20	LS	DESIGN-BUILD CONTRACT MANAGEMENT	Bid: 1.000 This Est: 0.033 Total: 0.383	Unit Price: 2,175,000.00 This Est: 71,775.00 Total: 833,025.00
331075-F3-004	0100	9000	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est: -1,114.640 Adj Total: -3,377.540	Adj This Est: -1,114.64 Adj Total: -3,377.54
331075-F3-004	0100	9001	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
					Bituminous Adjustment (BITM)	Adj This Est: 0.000 Adj Total: 753.900	Adj This Est: 0.00 Adj Total: 753.90
331075-F2-006	0100	0010	109-04.50	LS	DESIGN-BUILD ROW SERVICES	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	0030	109-10.01	HOUR	TRAINEE	Bid: 5,680.000 This Est: 0.000 Total: 0.000	Unit Price: 0.80 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9352	202-01.06	LS	REMOVAL OF ASBESTOS (DESCRIPTION) / (Bridge No. 33100240061)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9330	202-01.06	LS	REMOVAL OF ASBESTOS (DESCRIPTION) / (Bridge No. 33100240059)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9010	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9353	202-04.02	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (Bridge No. 33I00240061)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9331	202-04.02	LS	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (Bridge No. 33I00240059)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9011	202-08.15	L.F.	REMOVAL OF CURB AND GUTTER (DESCRIPTION)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9012	202-08.25	LS	REMOVAL OF MEDIAN BARRIER (DESCRIPTION) / (I-24 & I-75)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9013	203-01	C.Y.	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED) /	Bid: 0.000 This Est: 6,481.490 Total: 9,356.300	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9014	203-01.29	C.Y.	ROCK EXCAVATION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0040	203-01.95	LS	DESIGN-BUILD GRADING AND ROADWAYS	Bid: 1.000 This Est: 0.238 Total: 0.255	Unit Price: 9,200,000.00 This Est: 2,189,600.00 Total: 2,346,000.00
33I075-F3-004	0100	9015	203-02.01	TON	BORROW EXCAVATION (GRADED SOLID ROCK) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9016	203-03.01	C.Y.	BORROW EXCAVATION (SELECT MATERIAL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9017	203-03.10	TON	SELECT GRANULAR MATERIAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9018	203-05	C.Y.	UNDERCUTTING /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9019	203-07	C.Y.	FURNISHING & SPREADING TOPSOIL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9020	203-10	C.Y.	EMBANKMENT (COMPACTED IN PLACE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9332	204-02.01	C.Y.	DRY EXCAVATION (BRIDGES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F1-006	0100	0020	204-05.50	LS	DESIGN-BUILD GEOTECHNICAL	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 1,900,000.00 This Est: 0.00 Total: 1,900,000.00
33I075-F3-004	0100	9021	204-08.01	C.Y.	BACKFILL MATERIAL (FLOWABLE FILL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9333	204-14	L.F.	CORE DRILLING FOR PILES(ROCK) /	Bid: 0.000 This Est: 0.000 Total: 541.410	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9334	204-15	L.F.	CORE DRILLING FOR PILES(SOIL) /	Bid: 0.000 This Est: 0.000 Total: 755.620	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0050	209-01.50	LS	DESIGN-BUILD ENVIR MANAGMNT (INCL. EPSC)	Bid: 1.000 This Est: 0.201 Total: 0.544	Unit Price: 4,300,000.00 This Est: 864,300.00 Total: 2,339,200.00
33I075-F3-004	0100	9022	209-02.07	L.F.	18" TEMPORARY SLOPE DRAIN /	Bid: 0.000 This Est: 0.000 Total: 64.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9023	209-05	C.Y.	SEDIMENT REMOVAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9024	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING) /	Bid: 0.000 This Est: 2,688.000 Total: 5,695.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9025	209-08.03	L.F.	TEMPORARY SILT FENCE (WITHOUT BACKING) /	Bid: 0.000 This Est: 5,438.000 Total: 5,554.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9026	209-08.07	EACH	ROCK CHECK DAM /	Bid: 0.000 This Est: 75.000 Total: 84.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9027	209-08.08	EACH	ENHANCED ROCK CHECK DAM /	Bid: 0.000 This Est: 18.000 Total: 19.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9028	209-09.43	EACH	CURB INLET PROTECTION (TYPE 4) /	Bid: 0.000 This Est: 2.000 Total: 7.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9029	209-10.20	C.Y.	TEMPORARY SEDIMENT TRAP /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9030	209-40.33	EACH	CATCH BASIN PROTECTION (TYPE D) /	Bid: 0.000 This Est: 33.000 Total: 35.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	0060	301-50.50	LS	DESIGN-BUILD PAVEMENT	Bid: 1.000 This Est: 0.009 Total: 0.013	Unit Price: 35,500,000.00 This Est: 319,500.00 Total: 461,500.00
331075-F3-004	0100	9031	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9032	303-01.01	TON	GRANULAR BACKFILL (ROADWAY) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9335	303-01.02	TON	GRANULAR BACKFILL (BRIDGES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9033	303-10.01	TON	MINERAL AGGREGATE (SIZE 57) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9034	307-01.01	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9035	307-01.08	TON	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9038	307-01.22	TON	ASP. CONC. MIX(PG76-22) (BPMB-HM) GR. A-S /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9036	307-02.01	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 0.000 Total: 223.160	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9037	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 0.000 Total: 186.790	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9039	307-03.01	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9040	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9045	307-03.10	TON	ASPHALT CONC MIX (PG76-22)(BPMB-HM) GR CS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9006	307-03.20	DOLL	307 AC Content Adjustment	Adj This Est: 0.000 Adj Total: -2,389.290	Adj This Est: 0.00 Adj Total: -2,389.29
331075-F3-004	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9041	313-03	S.Y.	TREATED PERMEABLE BASE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9042	402-01	TON	BITUMINOUS MATERIAL FOR PRIME COAT (PC) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9044	402-02	TON	AGGREGATE FOR COVER MATERIAL (PC) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9043	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9046	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9047	411-01.10	TON	ACS MIX(PG64-22) GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9048	411-02.10	TON	ACS MIX(PG70-22) GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9049	411-03.10	TON	ACS MIX(PG76-22) GRADING D /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9004	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9003	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9002	411-03.31	DOLL	RIDEABILITY ADDITION	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9005	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9050	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9051	501-01.03	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10" /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9052	501-01.06	S.Y.	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 13" /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9053	502-03.13	S.Y.	CONCRETE PAVEMENT REMOVAL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9054	503-01	S.Y.	GRINDING CONCRETE PAVEMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9055	505-01	S.Y.	RUBBLIZATION OF CONCRETE PAVEMENT (___") / (I-24)	Bid: 0.000 This Est: 12,806.000 Total: 12,806.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9009	602-04	DOLL	STEEL INSPECTION COST	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9056	604-01.01	C.Y.	CLASS A CONCRETE (ROADWAY) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9057	604-01.02	LB.	STEEL BAR REINFORCEMENT (ROADWAY) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9336	604-02.03	LB.	EPOXY COATED REINFORCING STEEL /	Bid: 0.000 This Est: 3,363.000 Total: 6,726.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9058	604-03.01	C.Y.	CLASS A CONCRETE (BRIDGES) /	Bid: 0.000 This Est: 106.380 Total: 410.790	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9059	604-03.02	LB.	STEEL BAR REINFORCEMENT (BRIDGES) /	Bid: 0.000 This Est: 14,395.000 Total: 107,022.400	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9337	604-03.04	S.Y.	PAVEMENT @ BRIDGE ENDS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9338	604-03.32	C.Y.	CLASS DS CONCRETE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9339	604-03.74	C.Y.	CLASS X CONCRETE /	Bid: 0.000 This Est: 0.000 Total: 19.080	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9340	604-04.01	S.Y.	APPLIED TEXTURE FINISH (NEW STRUCTURES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9341	604-04.41	EACH	THREE STAR STATE EMBLEM /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9060	604-07.07	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No 1B)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9061	604-07.08	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 4)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9062	604-07.09	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 5)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9063	604-07.10	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 6)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9064	604-07.11	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 6A)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9065	604-07.12	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 6B)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9066	604-07.13	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 6C)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9067	604-07.14	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 2)	Bid: 0.000 This Est: 2,812.000 Total: 2,812.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9068	604-07.15	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 7)	Bid: 0.000 This Est: 2,081.000 Total: 2,081.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9069	604-07.16	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 3)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9070	604-07.18	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 8)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9071	604-07.19	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 10)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9072	604-07.20	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 11)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9073	604-07.21	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 12)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9074	604-07.22	S.F.	RETAINING WALL (DESCRIPTION) / (Retaining Wall No. 13)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0070	604-10.95	LS	DESIGN-BUILD BRIDGES	Bid: 1.000 This Est: 0.084 Total: 0.238	Unit Price: 15,700,000.00 This Est: 1,318,800.00 Total: 3,736,600.00
33I075-F3-004	0100	0080	604-50.50	LS	DESIGN-BUILD MINOR STRUCTURES (OTHER)	Bid: 1.000 This Est: 0.057 Total: 0.095	Unit Price: 22,800,000.00 This Est: 1,299,600.00 Total: 2,166,000.00
33I075-F3-004	0100	9342	606-03.03	L.F.	STEEL PILES (12 INCH) /	Bid: 0.000 This Est: 1,265.500 Total: 1,702.700	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9343	606-03.06	EACH	PILE TIPS (STEEL PILES, 12 INCH) /	Bid: 0.000 This Est: 0.000 Total: 12.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9344	606-04.03	L.F.	STEEL PILES (14 INCH) /	Bid: 0.000 This Est: 0.000 Total: 718.900	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9345	606-04.06	EACH	PILE TIPS (STEEL PILES, 14 INCH) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9075	607-02.02	L.F.	15" CONCRETE PIPE CULVERT(CLASS III) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9076	607-03.02	L.F.	18" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 520.000 Total: 525.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9077	607-05.02	L.F.	24" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 21.000 Total: 53.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9078	607-06.02	L.F.	30" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.000 This Est: 5.000 Total: 13.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9079	607-07.02	L.F.	36" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.00 This Est: 39.000 Total: 183.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9080	607-08.02	L.F.	42" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9081	607-09.02	L.F.	48" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.00 This Est: 0.000 Total: 336.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9082	607-09.03	L.F.	48" CONCRETE PIPE CULVERT (CLASS IV) /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9083	607-10.02	L.F.	54" CONCRETE PIPE CULVERT (CLASS III) /	Bid: 0.00 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0090	610-10.50	LS	DESIGN-BUILD DRAINAGE	Bid: 1.000 This Est: 0.093 Total: 0.113	Unit Price: 14,600,000.00 This Est: 1,357,800.00 Total: 1,649,800.00
33I075-F3-004	0100	9084	611-01.02	EACH	MANHOLES, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9085	611-01.03	EACH	MANHOLES, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9086	611-01.04	EACH	MANHOLES, > 12' - 16' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9087	611-01.05	EACH	MANHOLES, > 16' - 20' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9088	611-01.06	EACH	MANHOLES, > 20' - 24' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9089	611-07.01	C.Y.	CLASS A CONCRETE (PIPE ENDWALLS) /	Bid: 0.000 This Est: 23.110 Total: 25.370	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9090	611-07.02	LB.	STEEL BAR REINFORCEMENT (PIPE ENDWALLS) /	Bid: 0.000 This Est: 989.000 Total: 1,204.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9091	611-12.01	EACH	CATCH BASINS, TYPE 12, 0' - 4' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9092	611-12.02	EACH	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9093	611-12.03	EACH	CATCH BASINS, TYPE 12, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9094	611-31.02	EACH	CATCH BASINS, TYPE 31, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9095	611-31.03	EACH	CATCH BASINS, TYPE 31, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9096	611-39.01	EACH	CATCH BASINS, TYPE 39, 0' - 4' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9097	611-39.02	EACH	CATCH BASINS, TYPE 39, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9098	611-39.03	EACH	CATCH BASINS, TYPE 39, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9099	611-39.04	EACH	CATCH BASINS, TYPE 39, > 12' - 16' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9100	611-41.01	EACH	CATCH BASINS, TYPE 41, 0' - 4' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9101	611-41.02	EACH	CATCH BASINS, TYPE 41, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9102	611-41.03	EACH	CATCH BASINS, TYPE 41, > 8' - 12' DEPTH /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9103	611-41.04	EACH	CATCH BASINS, TYPE 41, > 12' - 16' DEPTH /	Bid: 0.000 This Est: 1.000 Total: 1.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9104	611-42.01	EACH	CATCH BASINS, TYPE 42, 0' - 4' DEPTH /	Bid: 0.000 This Est: 2.000 Total: 2.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9105	611-42.02	EACH	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH /	Bid: 0.000 This Est: 7.000 Total: 9.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9106	611-42.03	EACH	CATCH BASINS, TYPE 42, > 8' - 12' DEPTH /	Bid: 0.00 This Est: 5.00 Total: 5.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9107	611-42.04	EACH	CATCH BASINS, TYPE 42, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 8.00 Total: 10.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9108	611-42.05	EACH	CATCH BASINS, TYPE 42, > 16' - 20' DEPTH /	Bid: 0.00 This Est: 1.00 Total: 1.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9109	611-42.06	EACH	CATCH BASINS, TYPE 42, > 20' - 24' DEPTH /	Bid: 0.00 This Est: 1.00 Total: 1.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9110	611-42.07	EACH	CATCH BASINS, TYPE 42, > 24' - 28' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9111	611-46.02	EACH	CATCH BASINS, TYPE 46, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9112	611-51.02	EACH	CATCH BASINS, TYPE 51, > 4' - 8' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9113	611-51.03	EACH	CATCH BASINS, TYPE 51, > 8' - 12' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9114	611-51.04	EACH	CATCH BASINS, TYPE 51, > 12' - 16' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9115	611-51.06	EACH	CATCH BASINS, TYPE 51, > 20' - 24' DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9116	611-52.02	EACH	CATCH BASINS, TYPE 52, > 4FT - 8FT DEPTH /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9346	615-02.31	L.F.	PRESTRESSED CONCRETE BOX BEAM (30" X 48") /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9347	620-05	L.F.	CONCRETE PARAPET WITH STRUCTURAL TUBING /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9355	620-05.01	L.F.	CONC PARAPET SINGLE SLOPE (STD-1-1SS) /	Bid: 0.00 This Est: 0.00 Total: 0.00	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9117	701-01.01	S.F.	CONCRETE SIDEWALK (4 ") /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9118	701-02.03	S.F.	CONCRETE CURB RAMP /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9119	702-01	C.Y.	CONCRETE CURB /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9120	702-03	C.Y.	CONCRETE COMBINED CURB & GUTTER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9121	705-06.01	L.F.	W BEAM GR (TYPE 2) MASH TL-3 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9122	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9123	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9124	705-06.25	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-3 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9125	705-06.26	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-2 /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9126	706-01	L.F.	GUARDRAIL REMOVED /	Bid: 0.000 This Est: 80.000 Total: 80.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9127	706-10.80	EACH	MICHIGAN AND MODIFIED MICHIGAN END SHOE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9128	707-01.11	L.F.	CHAIN LINK FENCE (6 FOOT) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9129	707-01.12	EACH	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9130	707-06.05	LS	REMOVAL OF FENCE (DESCRIPTION) / Throughout Project	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9348	707-07.01	S.F.	CHAIN-LINK FENCE (BRIDGES) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9131	707-08.11	L.F.	HIGH-VISIBILITY CONSTRUCTION FENCE /	Bid: 0.000 This Est: 1,366.000 Total: 4,979.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9132	709-05.05	TON	MACHINED RIP-RAP (CLASS A-3) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9133	709-05.06	TON	MACHINED RIP-RAP (CLASS A-1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9134	709-05.08	TON	MACHINED RIP-RAP (CLASS B) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9135	709-05.09	TON	MACHINED RIP-RAP (CLASS C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9136	710-02	L.F.	AGGREGATE UNDERDRAINS (WITH PIPE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9137	710-05	L.F.	LATERAL UNDERDRAIN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9138	710-06.12	EACH	LATERAL UNDERDRAIN ENDWALL (3:1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9139	710-06.14	EACH	LATERAL UNDERDRAIN ENDWALL (5:1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9140	710-06.15	EACH	LATERAL UNDERDRAIN ENDWALL (6:1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9349	710-09.01	L.F.	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9350	710-09.02	L.F.	6" PIPE UNDERDRAIN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9141	711-05.71	L.F.	51IN SINGLE SLOPE CONCRETE BARRIER WALL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9142	711-05.72	L.F.	SINGLE SLOPE HALF CONCRETE BARRIER WALL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9143	711-05.77	L.F.	FLARED S/S CONCRETE MEDIAN BARRIER WALL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9144	711-05.78	L.F.	GRADE SEPARATED SINGE SLOPE MEDIAN WALL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	0100	712-01.75	LS	DESIGN-BUILD MAINTENANCE OF TRAFFIC	Bid: 1.000 This Est: 0.100 Total: 0.370	Unit Price: 11,600,000.00 This Est: 1,160,000.00 Total: 4,292,000.00
331075-F3-004	0100	9145	712-02.02	L.F.	INTERCONNECTED PORTABLE BARRIER RAIL /	Bid: 0.000 This Est: 34,810.000 Total: 70,595.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9146	712-02.36	L.F.	REMOVE AND RELOCATE PORTABLE BARRIER RAIL /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9147	712-02.60	EACH	TEMPORARY WORK ZONE CRASH CUSHION (MASH TL-3) /	Bid: 0.000 This Est: 7.000 Total: 27.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9148	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9149	712-04.50	EACH	BARRIER RAIL DELINEATOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9150	712-06	S.F.	SIGNS (CONSTRUCTION) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9151	712-07.02	L.F.	TEMPORARY BARRICADES (TYPE II) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9152	712-08.03	EACH	ARROW BOARD (TYPE C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9356	712-08.06	HOUR	UNIFORMED POLICE OFFICER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9153	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9154	712-08.20	DAY	TRUCK MOUNTED ATTENUATOR W/MSSAGE BOARD /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9155	713-14.21	S.F.	STREET NAME SIGN (RIGID 0.100IN THICK /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9197	713-14.22	S.F.	STREET NAME SIGN (SUSPENDED 0.100IN THICK) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9156	713-15.07	EACH	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	0110	713-15.25	LS	DESIGN-BUILD SIGNING	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 3,750,000.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9157	713-15.35	EACH	METAL BARRICADE (TYPE III) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9158	713-16.04	EACH	CHANGEABLE MESSAGE SIGN UNIT (DESCRIP) / (Throughout Project)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9351	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (Bridge No. 1)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9198	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (South Moore Rd. Bridge)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9354	714-01.01	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (Bridge No. 2)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9199	714-01.02	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (McBrien Rd Bridge)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9200	714-01.03	LS	STRUCTURAL LIGHTING (BRIDGE NO.) / (I- 75 Bridge Over CSX Railroad)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9201	714-01.31	LS	STRUCTURAL LIGHTING (DESC) / (Barrier Walls)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9202	714-01.32	LS	STRUCTURAL LIGHTING (DESC) / (Median Barrier)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9159	714-03	L.F.	JACKED OR BORED CONDUIT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9160	714-03.03	L.F.	DIRECT BURIAL CONDUIT (DESCRIPTION) / (2" PVC, Schedule 40)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9161	714-04.02	L.F.	CONDUIT (STRUCTURES - 2" RGS) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9162	714-05.04	EACH	PULL BOXES (TYPE C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9203	714-05.06	EACH	PULL BOXES (DESCRIPTION) / (120V Lighting Circuitry)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9163	714-05.46	EACH	WOOD POLE (DESCRIPTION) / (45 foot)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9164	714-06.06	L.F.	CABLE (1/C # 4 AWG) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9165	714-06.07	L.F.	CABLE (1/C # 2 AWG)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9166	714-06.08	L.F.	CABLE (DESCRIPTION) / (Cable (1/C # 4 AWG) (Temporary Lighting))	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9167	714-06.09	L.F.	CABLE (DESCRIPTION) / (# 6 Solid Copper Soft Drawn) (Ground)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9204	714-08.08	EACH	LIGHT STANDARDS (NEW MEDIAN BARRIER MOUNTED) / (25' Pole Height)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9205	714-08.09	EACH	LIGHT STANDARDS (DESCRIPTION) / (40' MH) (I-24 Lighting)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9168	714-08.10	EACH	LIGHT STANDARDS (DESCRIPTION) / Description	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9169	714-08.11	EACH	LIGHT STANDARDS (DESCRIPTION) / (40' MH) (I-24 Lighting) (Bridge Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9170	714-08.12	EACH	LIGHT STANDARDS (DESCRIPTION) / (40' MH) (I-24 Lighting) (Median Barrier Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9171	714-08.13	EACH	LIGHT STANDARDS (DESCRIPTION) / (45' MH) (I-75 Lighting)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9172	714-08.14	EACH	LIGHT STANDARDS (DESCRIPTION) / (45' MH) (I-75 Lighting) (Barrier Wall Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9206	714-08.15	EACH	LIGHT STANDARDS (DESCRIPTION) / (35' MH) (I-75 Lighting) (Bridge Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9173	714-08.20	EACH	FOUNDATION (ONLY) FOR LIGHT STANDARD /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9174	714-08.26	EACH	FOUNDATION FOR LIGHT STANDARDS (MEDIAN BARRIER) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9175	714-08.28	EACH	FOUNDATION FOR LIGHT STANDARDS - ROADWAY (DESCRIPTION) / (Barrier Wall)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9207	714-08.29	LS	REMOVE & RELOCATE LIGHT STANDARD / (Temporary)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9176	714-08.32	EACH	REMOVAL OF LIGHT STANDARD & FOUNDATION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9177	714-08.33	EACH	REMOVAL OF EXISTING COBRA HEAD LUMINAIRE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9208	714-08.43	EACH	FOUNDATION FOR LIGHT STANDARDS - ROADWAY (DESCRIPTION) / (Bridge Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9178	714-09.09	EACH	LUMINAIRES (DESCRIPTION) / (155W LED) (I-24 Lighting) (Light Standard Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9179	714-09.10	EACH	LUMINAIRES (DESCRIPTION) / (155W LED) (I-24 Lighting) (Barrier Wall Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9180	714-09.11	EACH	LUMINAIRES (DESCRIPTION) / (155W LED) (I-24 Lighting) (Bridge Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9181	714-09.12	EACH	LUMINAIRES (DESCRIPTION) / (155W LED) (I-24 Lighting) (Dual Light Median Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9182	714-09.13	EACH	LUMINAIRES (DESCRIPTION) / (155W LED, Signal Pole Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9183	714-09.14	EACH	LUMINAIRES (DESCRIPTION) / (337W LED) (I-75 Lighting) (Light Standard Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9184	714-09.15	EACH	LUMINAIRES (DESCRIPTION) / (337W LED) (I-75 Lihgting) (Barrier Wall Pole Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9185	714-09.16	EACH	LUMINAIRES (DESCRIPTION) / (337W LED) (I-75 Lighting) (Bridge Pole Mounted)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9186	714-09.17	EACH	LUMINAIRES (DESCRIPTION) / (72W LED) (Underpass)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9209	714-09.18	EACH	LUMINAIRES (DESCRIPTION) / (72W LED) (Underpass)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9187	714-12.01	LS	CONTROL CENTER (NO. 1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9188	714-12.02	LS	CONTROL CENTER (NO. 2) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9189	714-12.03	LS	CONTROL CENTER (NO. 3) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9190	714-12.04	LS	CONTROL CENTER (NO. 4) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9191	714-12.05	LS	CONTROL CENTER (NO. 5) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9192	714-12.06	LS	CONTROL CENTER (NO. 6) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9193	714-25	EACH	ELECTRICAL CONNECTION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9194	714-25.01	LS	ELECTRICAL CONNECTION (DESCRIPTION) / (CC3)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9195	714-25.02	LS	ELECTRICAL CONNECTION (DESCRIPTION) / (CC4)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9196	714-40	LS	LOCATING UTILITIES /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F2-006	0100	0020	714-40.75	LS	DESIGN-BUILD UTILITIES	Bid: 1.000 This Est: 0.000 Total: 0.151	Unit Price: 2,750,000.00 This Est: 0.00 Total: 415,250.00
33I075-F3-004	0100	9210	716-01.06	EACH	TEMPORARY RAISED PAVEMENT MARKER,WHITE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9211	716-01.07	EACH	TEMPORARY RAISED PAVEMENT MARKER,YELLOW /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9212	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9213	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9214	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9215	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9216	716-05.09	EACH	PAINTED PAVEMENT MARKING (STRAIGHT-TURN ARROW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9217	716-05.11	EACH	PAINTED PAVEMENT MARKING(STRAIGHT ARROW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9218	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9219	716-05.49	L.M.	PAINTED PAVEMENT MARKINGS(8" LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9220	716-06.01	EACH	PAINTED WORD PVMT MARK () /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9221	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9222	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9223	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9224	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION) / removal	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0120	716-99.50	LS	DESIGN-BUILD STRIPING/PAVEMENT MARKINGS	Bid: 1.000 This Est: 0.033 Total: 0.155	Unit Price: 2,000,000.00 This Est: 66,000.00 Total: 310,000.00
33I075-F3-004	0100	0130	717-99.95	LS	MOBILIZATION (DEISGN-BUILD)	Bid: 1.000 This Est: 0.000 Total: 1.000	Unit Price: 7,475,000.00 This Est: 0.00 Total: 7,475,000.00
33I075-F3-004	0100	0140	718-01.95	LS	DESIGN-BUILD NOISE WALL BARRIER	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 15,700,000.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9225	725-03.09	EACH	ETHERNET SWITCH (TYPE A) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	0150	725-07.95	LS	DESIGN-BUILD ITS	Bid: 1.000 This Est: 0.000 Total: 0.051	Unit Price: 2,500,000.00 This Est: 0.00 Total: 127,500.00
33I075-F3-004	0100	9226	725-20.02	EACH	CCTV POLE & FOUNDATION (80FT POLE W/LWRNG DVICE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9227	725-20.03	EACH	LOWERING TOOL FOR CAMERA LOWERING DEVICE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9228	725-20.06	EACH	CCTV MAINTENANCE WORKPAD /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9229	725-20.23	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPANS 71FT TO 90FT) / 71' to 90'	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9230	725-20.24	EACH	STEEL OVERHEAD SIGN STRUCTURE (SPANS 91FT TO 110FT) / 91' to 110'	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9231	725-20.43	EACH	PULL BOX (TYPE C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9232	725-20.44	EACH	PULL BOX (TYPE D) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9233	725-20.45	EACH	PULL BOX (TYPE E) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9234	725-20.56	L.F.	CABLE (1/C #4 AWG.) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9235	725-20.71	LS	ELECTRICAL CONNECTION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9236	725-20.72	LS	ELECTRICAL CONNECTION (DESCRIPTION) / (Extra)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9237	725-20.91	EACH	CCTV CAMERA SYSTEM (PAN TILT & ZOOM) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9238	725-21.02	EACH	DYNAMIC MESSAGE SIGN (MULTI-COLOR) / Multi Color	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9239	725-21.11	EACH	NETWORK SWITCH (TYPE A) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9240	725-21.21	EACH	TERMINAL SERVER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9241	725-21.43	EACH	DEMARCATON SITE (OVERHEAD POWER) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9242	725-21.85	EACH	UNINTERRUPTIBLE POWER SUPPLY /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9243	725-21.91	EACH	RADAR DETECTION SYSTEM /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9244	725-21.96	L.F.	RDS COMM CABLE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9245	725-22.24	L.F.	CONDUIT BANK (TYPE 4) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9246	725-22.34	L.F.	CONDUIT BANK BORED (TYPE 4) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9247	725-22.50	L.F.	DMS CONDUIT BANK /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9248	725-22.61	L.F.	STRUCTURE CONDUIT BANK (TYPE 1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9249	725-22.74	L.F.	2IN CONDUIT W/BANK /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9250	725-22.75	L.F.	2IN CONDUIT BORED W/BANK /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9251	725-23.01	EACH	ITS CABLE MARKER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9252	725-23.16	L.F.	FIBER OPTIC CABLE (144F) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9253	725-23.21	L.F.	FIBER OPTIC DROP CABLE (12 F) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9254	725-23.27	EACH	FIBER OPTIC CLOSURE (DESCRIPTION) / Closure	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9255	725-23.28	EACH	FIBER OPTIC SPLICE FUSION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9256	725-23.31	EACH	FIBER OPTIC DROP PANEL (12 F) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9257	725-24.01	EACH	CABINET (TYPE A) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9258	725-24.02	EACH	CABINET (TYPE B) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9259	725-24.03	EACH	CABINET (TYPE C) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9260	725-24.41	LS	BURN-IN PERIOD /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9261	725-24.51	LS	SYSTEM INTEGRATION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9262	725-24.55	LS	AS-BUILT PLANS /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9263	725-24.61	LS	TRAINING /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9264	725-28.01	EACH	ROAD SIDE UNIT (RSU) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9265	730-01.02	EACH	REMOVAL OF SIGNAL EQUIPMENT /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	0160	730-01.95	LS	DESIGN-BUILD TRAFFIC SIGNALS	Bid: 1.000 This Est: 0.000 Total: 0.000	Unit Price: 1,100,000.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9266	730-02.03	EACH	SIGNAL HEAD ASSEMBLY (130 A3 WITH BACKPLATE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9293	730-02.07	EACH	SIGNAL HEAD ASSEMBLY (130) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9267	730-02.09	EACH	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9294	730-02.13	EACH	SIGNAL HEAD ASSEMBLY (140 A1) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9295	730-02.30	EACH	SIGNAL HEAD ASSEMBLY (DESCRIPTION) / (130A3L)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9296	730-02.31	EACH	SIGNAL HEAD ASSEMBLY (DESCRIPTION) / (130A3R)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9268	730-02.59	EACH	SIGNAL HEAD ASSEMBLY (140 A4F WITH BACKPLATE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9269	730-03.21	EACH	INSTALL PULL BOX (TYPE B) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9270	730-03.24	EACH	INSTALL PULL BOX (FIBER OPTIC-TYPE B) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9271	730-03.25	EACH	INSTALL PULL BOX (DESCRIPTION) / (Type C, Labeled "Electric")	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9272	730-05.01	EACH	ELECTRICAL SERVICE CONNECTION /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9273	730-08.02	L.F.	SIGNAL CABLE - 5 CONDUCTOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9274	730-08.04	L.F.	SIGNAL CABLE - 9 CONDUCTOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9297	730-08.06	L.F.	SIGNAL CABLE - 14 CONDUCTOR /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9275	730-08.10	L.F.	SIGNAL CABLE - (DESCRIPTION) / (#6 AWG)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9276	730-08.32	L.F.	INTERCONNECT CABLE (DESCRIPTION) / (48 Strand Single Mode Fiber Optic)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9298	730-09.20	L.F.	SPAN WIRE ASSEMBLY /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9299	730-10.02	L.F.	MESSENGER CABLE - 1/4" DIAMETER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9300	730-11.01	EACH	STEEL CONDUIT RISER ASSEMBLY /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
33I075-F3-004	0100	9277	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC SCHEDULE 40) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9278	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9301	730-12.12	L.F.	CONDUIT 1" DIAMETER (JACK AND BORE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9279	730-12.13	L.F.	CONDUIT 2" DIAMETER (JACK AND BORE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9302	730-12.30	L.F.	TRENCHING / (Unpaved)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9280	730-13.07	EACH	VEHICLE DETECTOR (SIREN ACTIVATED PRIORITY CONTROL) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9303	730-13.08	EACH	VEHICLE DETECTOR (DESCRIPTION) / (Vehicle Detection System)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9281	730-13.12	EACH	VEHICLE DETECTOR (RADAR - STOP LINE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9282	730-13.13	EACH	VEHICLE DETECTOR (RADAR - ADVANCE) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9304	730-14.01	L.F.	SHIELDED DETECTOR CABLE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9283	730-15.32	EACH	CABINET (EIGHT PHASE BASE MOUNTED) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9284	730-16.04	EACH	CONTROLLER (ATC) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9305	730-16.14	EACH	CONTROLLER (DESCRIPTION) / (OMNI ATC EX2 NEPA)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
33I075-F3-004	0100	9306	730-21.12	EACH	WOOD POLE (DESCRIPTION) / (Wood Pole)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9307	730-22.02	EACH	GUYING DEVICE (ANGLE ANCHOR) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9285	730-23.30	EACH	PEDESTAL POLE (DESCRIPTION) / (10 FT)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9308	730-23.64	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 30') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9286	730-23.80	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 40') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9309	730-23.88	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 45') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9310	730-23.95	EACH	CANTILEVER SIGNAL SUPPORT (2 @ 45' & 45') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9311	730-23.96	EACH	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) / (1 ARM @ 50')	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9312	730-23.97	EACH	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) / (1 ARM @ 55')	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9313	730-23.98	EACH	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) / (1 ARM @ 60')	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9287	730-24.02	EACH	FOUNDATION (TRAFFIC SIGNAL CONTROLLER) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9288	730-25.01	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 50') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9289	730-25.03	EACH	CANTILEVER SIGNAL SUPPORT (2 @ 50' & 55') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9290	730-25.07	EACH	CANTILEVER SIGNAL SUPPORT (1 ARM @ 55') /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9291	730-26.07	EACH	FLASHING WARNING BEACON (DESCRIPTION) / (12 FT)	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9314	730-26.10	EACH	PEDESTRIAN SIGNAL HEAD W/PUSHBUTTON & 15IN SIGN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9292	730-26.11	EACH	COUNTDOWN PED SGNL HEAD W/AUDIBLE PUSHBUTTON & 15IN SIGN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9315	740-06.01	S.Y.	GEOMEMBRANE /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9316	740-10.03	S.Y.	GEOTEXTILE (TYPE III)(EROSION CONTROL) /	Bid: 0.000 This Est: 0.000 Total: 500.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9317	740-10.04	S.Y.	GEOTEXTILE (TYPE IV)(STABILIZATION) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9318	740-11.01	L.F.	TEMPORARY SEDIMENT TUBE 8IN /	Bid: 0.000 This Est: 640.000 Total: 640.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9319	740-11.02	L.F.	TEMPORARY SEDIMENT TUBE 12IN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9320	740-11.03	L.F.	TEMPORARY SEDIMENT TUBE 18IN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9321	740-11.04	L.F.	TEMPORARY SEDIMENT TUBE 20IN /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9322	797-11.46	C.Y.	CONCRETE CAP /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9323	801-01	UNIT	SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9324	801-01.07	UNIT	TEMPORARY SEEDING (WITH MULCH) /	Bid: 0.000 This Est: 0.000 Total: 0.170	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9325	801-02	UNIT	SEEDING (WITHOUT MULCH) /	Bid: 0.000 This Est: 0.000 Total: 6.300	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9326	801-02.15	TON	FERTILIZER /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
 DEPARTMENT OF TRANSPORTATION
 Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
331075-F3-004	0100	9327	801-03	M.G.	WATER (SEEDING & SODDING) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9328	803-01	S.Y.	SODDING (NEW SOD) /	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 0.00 This Est: 0.00 Total: 0.00
331075-F3-004	0100	9329	805-12.02	S.Y.	EROSION CONTROL BLANKET (TYPE II) /	Bid: 0.000 This Est: 0.000 Total: 1,086.500	Unit Price: 0.00 This Est: 0.00 Total: 0.00