Print Date: 09/20/2024 JJ09618

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contractor: CNY043 **Estimate Type:** Progress **Pay Period:** 08/16/2024 **Estimate Number: 0002 to** 09/15/2024 Estimate Approved: No Contractor: Gordon Company, Inc. Time Contractor's 105 Kaylan Lane Allowed: 152.0 Days 168.0 Days Address: THOMASVILLE, NC 27360 **Charged: Elapsed Calendar Days:** 168.0 Days **Percent Time:** 110.53 % **Contract Location:** The crack sealing at various locations on various State Rout **Percent Complete(\$)** 67.11 % **Percent Behind:** 43.42 % **Counties: SHELBY Dates** 02/09/2024 Let: 02/29/2024 Awarded: **Contract Executed:** 03/11/2024 **Date Notice to Proceed:** 04/01/2024 Project(s): R4SVAR-F8-034 Work Began: 07/31/2024 To Be Completed: 08/30/2024 **Substantial Work Complete:** Accepted: **Total to Date Previous to Date This Estimate Total Earnings:** \$240,969.50 \$102,580.00 \$138,389.50 **Amounts Current Contract:** \$356,641.40 Stockpiled Materials: \$0.00 \$0.00 \$0.00 **Amount Due:** \$240,969.50 \$138,389.50 \$102,580.00 **Original Contract:** \$356,641.40 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$240,969.50 \$138,389.50 **Payment Due:** \$102,580.00

Print Date: 09/20/2024 JJ09618

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



 Project Number
 Bid %
 Federal Project Number
 Project Current Amount
 Project Description

 R4SVAR-F8-034
 100.00
 STP-REG4(225)
 102.580.00 The crack sealing at various locations on various State Rout

R4SVAR-F8-034	100.00 STP-REG4(225)			102,580.00 The crack sealing at various locations on various State Rout					
		Line			Primary/				
Project Number	Cat #	Item #	Item Code	Units	Supplemental Description	Total Item Quantity		Total Amount	
R4SVAR-F8-034	0100	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:		Unit Price: This Est: Total:	500.00 -5,500.00 -5,500.00
R4SVAR-F8-034	0100	9000	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	580.00 0.00 0.00
R4SVAR-F8-034	0100	0010	411-04	LB.	CRACK SEALANT	Bid: This Est: Total:	130,996.000 31,200.000 86,730.000	This Est:	2.15 67,080.00 186,469.50
R4SVAR-F8-034	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: This Est: Total:	0.450	Unit Price: This Est: Total:	5,000.00 2,250.00 5,000.00
R4SVAR-F8-034	0100	0030	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid: This Est: Total:		Unit Price: This Est: Total:	5,000.00 35,000.00 50,000.00
R4SVAR-F8-034	0100	0040	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.750	Unit Price: This Est: Total:	5,000.00 3,750.00 5,000.00

RR004 Page 2