

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY108		Estimate Number: 0004	Estimate Type: Progress	Estimate Approved: No	Pay Period: 11/01/2024	to 12/31/2024
Contractor: Vulcan Construction Materials, LLC Contractor's PO Box 101131 Address: ATLANTA, GA 30392 Contract Location: The resurfacing on U.S. 70 (S.R. 24) from U.S. 70 (S.R. 24, Counties: DAVIDSON Project(s): 19S024-F3-004, 19S024-F8-004					Time	
					Allowed:	178.0 Days
					Charged:	175.0 Days
					Elapsed Calendar Days:	175.0 Days
					Percent Time:	98.31 %
					Percent Complete(\$)	115.34 %
					Percent Behind:	--- %
					Dates	
					Let:	03/22/2024
					Awarded:	04/04/2024
					Contract Executed:	04/16/2024
					Date Notice to Proceed:	05/07/2024
					Work Began:	08/07/2024
					To Be Completed:	10/31/2024
					Substantial Work Complete:	
					Accepted:	
	Total to Date	Previous to Date	This Estimate	Current Contract:		Amounts
Total Earnings:	\$3,150,999.53	\$3,075,521.83	\$75,477.70			
Stockpiled Materials:	\$0.00	\$0.00	\$0.00			
Amount Due:	\$3,150,999.53	\$3,075,521.83	\$75,477.70			
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00			
Material Discrepancy Adjustments:	-\$38,559.60	-\$100,521.40	\$61,961.80			
Payment Due:	\$3,112,439.93	\$2,975,000.43	\$137,439.50			
				Original Contract:	\$2,719,397.80	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
19S024-F3-004	10.44	NH/HSIP-24(92)	60,112.50		FROM BROADWAY STREET TO COTTAGE LANE			
19S024-F8-004	89.59	NH/HSIP-24(92)	77,327.00		The resurfacing on U.S. 70 (S.R. 24) from U.S. 70 (S.R. 24,			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
19S024-F3-004	0100	9010	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F8-004	0100	9011	105-03	DOLL	RAILROAD FLAGGING (DEDUCT)	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F8-004	0100	9019	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F3-004	0100	9018	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F3-004	0100	9016	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	-1.000	Total: -1,500.00
19S024-F8-004	0100	9017	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,500.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F8-004	0100	9013	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
					Fuel Adjustment (FUE2)	Adj This Est:	0.000	Adj This Est: 0.00
						Adj Total:	-13,095.850	Adj Total: -13,095.85
19S024-F3-004	0100	9012	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F8-004	0100	9015	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F3-004	0100	9014	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
19S024-F8-004	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	11.000	Unit Price: 1,400.00
						This Est:	0.000	This Est: 0.00
						Total:	11.000	Total: 15,400.00
19S024-F8-004	0100	0020	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	500.000	Unit Price: 125.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19S024-F8-004	0100	9006	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9007	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9008	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	69.000	Unit Price:	950.00
						This Est:	0.000	This Est:	0.00
						Total:	41.475	Total:	39,401.25
19S024-F8-004	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0040	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	10,530.000	Unit Price:	125.00
						This Est:	0.000	This Est:	0.00
						Total:	12,325.080	Total:	1,540,635.00
19S024-F8-004	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-17,101.050	Adj Total:	-17,101.05
19S024-F8-004	0100	9009	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 411	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	12,956.550	Adj Total:	12,956.55
19S024-F8-004	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19S024-F8-004	0100	0050	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	Bid:	3.000	Unit Price:	795.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.719	Total:	1,366.61	
19S024-F8-004	0100	0060	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (4IN WIDTH)	Bid:	2.300	Unit Price:	795.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.249	Total:	197.96	
19S024-F8-004	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	10,431.000	Unit Price:	30.50
					This Est:	0.000	This Est:	0.00	
					Total:	11,219.310	Total:	342,188.96	
19S024-F3-004	0100	9500	611-01.20	EACH	ADJUSTMENT OF EXISTING MANHOLE	Bid:	0.000	Unit Price:	866.25
					This Est:	50.000	This Est:	43,312.50	
					Total:	50.000	Total:	43,312.50	
19S024-F3-004	0100	9501	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN / Raising/Lowering Only	Bid:	0.000	Unit Price:	525.00
					This Est:	32.000	This Est:	16,800.00	
					Total:	32.000	Total:	16,800.00	
19S024-F8-004	0100	0080	611-09.01	EACH	ADJUSTMENT OF EXISTING CATCHBASIN	Bid:	36.000	Unit Price:	1,600.00
					This Est:	0.000	This Est:	0.00	
					Total:	51.000	Total:	81,600.00	
19S024-F3-004	0100	0010	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	3,630.000	Unit Price:	34.00
					This Est:	0.000	This Est:	0.00	
					Total:	9,399.000	Total:	319,566.00	
19S024-F3-004	0100	0020	701-02.03	S.F.	CONCRETE CURB RAMP	Bid:	660.000	Unit Price:	32.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
19S024-F3-004	0100	0030	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	9.000	Unit Price:	100.00
					This Est:	0.000	This Est:	0.00	
					Total:	6.000	Total:	600.00	
19S024-F3-004	0100	0040	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	13.000	Unit Price:	1,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	2.000	Total:	2,000.00	
19S024-F3-004	0100	0050	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	3.000	Unit Price:	800.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
19S024-F3-004	0100	0060	705-06.10	EACH	GR TERMINALTRAILING END (TYPE 13) MASH TL-3	Bid:	2.000	Unit Price:	2,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	2.000	Total:	4,000.00	
19S024-F3-004	0100	0070	705-06.11	EACH	GR TERMINAL (IN-INLINE) MASH TL-3	Bid:	2.000	Unit Price:	1,500.00
					This Est:	0.000	This Est:	0.00	
					Total:	2.000	Total:	3,000.00	
19S024-F3-004	0100	0080	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	13.000	Unit Price:	3,250.00
					This Est:	0.000	This Est:	0.00	
					Total:	10.000	Total:	32,500.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19S024-F3-004	0100	0090	705-06.26	EACH	THRIE BEAM BRIDGE TRANSITION MASH TL-2	Bid:	3.000	Unit Price:	3,000.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	9,000.00
19S024-F3-004	0100	0100	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	3.000	Unit Price:	3,000.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	9,000.00
19S024-F3-004	0100	0110	706-01	L.F.	GUARDRAIL REMOVED	Bid:	775.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	588.000	Total:	588.00
19S024-F3-004	0100	0120	706-06.03	L.F.	RADIUS RAIL	Bid:	50.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	12.500	Total:	437.50
19S024-F8-004	0100	0090	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	185,000.00
						This Est:	0.050	This Est:	9,250.00
						Total:	1.000	Total:	185,000.00
19S024-F8-004	0100	0100	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	80.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0110	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	4.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	2,700.000	Unit Price:	9.00
						This Est:	0.000	This Est:	0.00
						Total:	1,795.000	Total:	16,155.00
19S024-F3-004	0100	9020	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	9021	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	8,960.000	Total:	8,960.00
19S024-F8-004	0100	0130	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,025.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0140	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	131.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	92.000	Total:	2,760.00
19S024-F3-004	0100	0130	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	281.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	512.000	Total:	15,360.00
19S024-F3-004	0100	0140	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	542.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	517.000	Total:	15,510.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19S024-F8-004	0100	0150	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	52.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	102.000	Total:	3,060.00
19S024-F8-004	0100	0160	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	37.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	42.000	Total:	1,260.00
19S024-F8-004	0100	0170	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	220.000	Unit Price:	12.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0180	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	178.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	28.110	Total:	843.30
19S024-F8-004	0100	0190	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	912.000	Unit Price:	20.00
						This Est:	0.000	This Est:	0.00
						Total:	1,409.000	Total:	28,180.00
					Material Discrepancy Payment Adjustment	Adj This Est:	66.000	Adj This Est:	1,320.00
						Adj Total:	0.000	Adj Total:	0.00
19S024-F8-004	0100	0200	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	36.000	Unit Price:	225.00
						This Est:	0.000	This Est:	0.00
						Total:	43.000	Total:	9,675.00
					Material Discrepancy Payment Adjustment	Adj This Est:	4.000	Adj This Est:	900.00
						Adj Total:	0.000	Adj Total:	0.00
19S024-F8-004	0100	0210	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	1,168.000	Unit Price:	35.00
						This Est:	0.000	This Est:	0.00
						Total:	1,928.000	Total:	67,480.00
					Material Discrepancy Payment Adjustment	Adj This Est:	142.000	Adj This Est:	4,970.00
						Adj Total:	0.000	Adj Total:	0.00
19S024-F8-004	0100	0220	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	5.000	Unit Price:	500.00
						This Est:	0.000	This Est:	0.00
						Total:	5.000	Total:	2,500.00
19S024-F8-004	0100	0230	716-03.02	EACH	PLASTIC WORD PAVEMENT MARKING (RXR)	Bid:	4.000	Unit Price:	600.00
						This Est:	0.000	This Est:	0.00
						Total:	4.000	Total:	2,400.00
19S024-F8-004	0100	0240	716-03.08	EACH	PLASTIC WORD PAVEMENT MARKING (PED-XING)	Bid:	2.000	Unit Price:	500.00
						This Est:	0.000	This Est:	0.00
						Total:	2.000	Total:	1,000.00
19S024-F8-004	0100	0250	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	4.000	Unit Price:	225.00
						This Est:	0.000	This Est:	0.00
						Total:	6.000	Total:	1,350.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
19S024-F8-004	0100	0260	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	9.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	9.000	Total:	270.00
19S024-F8-004	0100	0270	716-04.13	EACH	PLASTIC PAVEMENT MARKING (BIKELANE SYMBOL & ARROW)	Bid:	26.000	Unit Price:	450.00
						This Est:	0.000	This Est:	0.00
						Total:	25.000	Total:	11,250.00
19S024-F8-004	0100	0280	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	21.300	Unit Price:	1,300.00
						This Est:	4.704	This Est:	6,115.20
						Total:	21.566	Total:	28,035.80
19S024-F8-004	0100	0290	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	0.400	Unit Price:	5,280.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0300	716-09.86	L.M.	CONTRAST PAVEMENT MARKING 6"	Bid:	0.300	Unit Price:	18,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.342	Total:	6,156.00
19S024-F8-004	0100	0310	716-09.94	L.M.	CONTRAST PAVEMENT SHADOW MARKING 6"	Bid:	0.100	Unit Price:	15,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.068	Total:	1,020.00
19S024-F8-004	0100	0320	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	21.300	Unit Price:	7,400.00
						This Est:	0.000	This Est:	0.00
						Total:	21.205	Total:	156,917.00
19S024-F8-004	0100	0330	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	2,900.000	Unit Price:	4.00
						This Est:	0.000	This Est:	0.00
						Total:	6,896.000	Total:	27,584.00
19S024-F8-004	0100	0340	716-12.06	L.F.	ENHANCED FLAT LINE THERMO (8IN LINE)	Bid:	1,935.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	2,973.000	Total:	14,865.00
19S024-F8-004	0100	0350	716-12.08	L.F.	ENHANCED FLAT LINE THERMO (12IN BARRIER LINE)	Bid:	1,230.000	Unit Price:	8.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
19S024-F8-004	0100	0360	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	30,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	30,000.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
19S024-F8-004	0100	0370	730-14.02	L.F.	SAW SLOT	Bid: 8,237.000 This Est: 0.000 Total: 10,219.000	Unit Price: 5.00 This Est: 0.00 Total: 51,095.00
19S024-F8-004	0100	0380	730-14.03	L.F.	LOOP WIRE	Bid: 18,674.000 This Est: 0.000 Total: 27,800.000	Unit Price: 0.70 This Est: 0.00 Total: 19,460.00
					Material Discrepancy Payment Adjustment	Adj This Est: 7,800.000 Adj Total: 0.000	Adj This Est: 5,460.00 Adj Total: 0.00