

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY109		Estimate Number: 0006		Estimate Type: Progress		Estimate Approved: No		Pay Period: 01/01/2025		to 01/30/2025	
Contractor: J. M. Hanner Construction Co., Inc. Contractor's 1100 S Highland Park Ave Address: CHATTANOOGA, TN 37404 Contract Location: The miscellaneous safety improvements on S.R. 319 from Boy S Counties: HAMILTON Project(s): 33S319-F3-002							Time				
							Allowed: 94.0 Days				
							Charged: 114.0 Days				
							Elapsed Calendar Days: 114.0 Days				
							Percent Time: 121.28 %				
							Percent Complete(\$) 141.02 %				
							Percent Behind: --- %				
							Dates				
							Let: 03/22/2024				
							Awarded: 04/04/2024				
Contract Executed: 05/09/2024											
Date Notice to Proceed: 05/30/2024											
Work Began: 06/28/2024											
To Be Completed: 08/31/2024											
Substantial Work Complete: 09/20/2024											
Accepted: 10/31/2024											
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:			Amounts				
Total Earnings:	\$320,409.94	\$294,332.34	\$26,077.60				\$230,707.09				
Stockpiled Materials:	\$0.00	\$0.00	\$0.00				\$221,389.59				
Amount Due:	\$320,409.94	\$294,332.34	\$26,077.60								
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00								
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00								
Payment Due:	\$320,409.94	\$294,332.34	\$26,077.60								

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description					
33S319-F3-002	100.00	HSIP-319(16)	26,077.60	The miscellaneous safety improvements on S.R. 319 from Boy S					
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
33S319-F3-002	0100	9500	104-03	LS	ADDITIONAL WORK (DESCRIPTION) / LOWER IN CONFLICT SIGNAL EQUIPMENT	Bid:	0.000	Unit Price:	5,407.50
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	5,407.50
33S319-F3-002	0100	9501	104-03.90	DAY	ADDITIONAL WORK (DESCRIPTION) / LOWER IN CONFLICT SIGNAL EQUIPMENT	Bid:	0.000	Unit Price:	1,955.00
						This Est:	0.000	This Est:	0.00
						Total:	3.000	Total:	5,865.00
33S319-F3-002	0100	0010	105-01	LS	CONSTRUCTION STAKES, LINES AND GRADES	Bid:	1.000	Unit Price:	14,500.00
						This Est:	1.000	This Est:	14,500.00
						Total:	1.000	Total:	14,500.00
33S319-F3-002	0100	0020	209-05	C.Y.	SEDIMENT REMOVAL	Bid:	10.000	Unit Price:	160.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
33S319-F3-002	0100	0030	209-08.02	L.F.	TEMPORARY SILT FENCE (WITH BACKING)	Bid:	910.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	289.000	Total:	3,034.50
33S319-F3-002	0100	0040	209-09.43	EACH	CURB INLET PROTECTION (TYPE 4)	Bid:	4.000	Unit Price:	650.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
33S319-F3-002	0100	0050	209-40.41	EACH	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	Bid:	2.000	Unit Price:	2,750.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
33S319-F3-002	0100	0060	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	1,582.000	Unit Price:	48.00
						This Est:	232.500	This Est:	11,160.00
						Total:	3,923.630	Total:	188,334.24
33S319-F3-002	0100	0070	705-04.21	L.F.	GUARDRAIL DELINEATION ENHANCEMENT	Bid:	140.000	Unit Price:	6.50
						This Est:	0.000	This Est:	0.00
						Total:	140.000	Total:	910.00
33S319-F3-002	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	25,000.00
						This Est:	0.000	This Est:	0.00
						Total:	1.000	Total:	25,000.00
33S319-F3-002	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	258.833	Unit Price:	8.00
						This Est:	0.000	This Est:	0.00
						Total:	369.550	Total:	2,956.40
33S319-F3-002	0100	0100	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	Bid:	15.000	Unit Price:	45.00
						This Est:	0.000	This Est:	0.00
						Total:	15.000	Total:	675.00
33S319-F3-002	0100	0110	713-02.21	L.F.	SIGN POST DELINEATION ENHANCEMENT	Bid:	30.000	Unit Price:	7.00
						This Est:	0.000	This Est:	0.00
						Total:	45.000	Total:	315.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
33S319-F3-002	0100	0120	713-11.02	LB.	PERFORATED/KNOCKOUT SQUARE TUBE POST	Bid:	517.000	Unit Price:	6.50
					This Est:	64.246	This Est:	417.60	
					Total:	722.346	Total:	4,695.25	
33S319-F3-002	0100	0130	713-13.02	S.F.	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	Bid:	12.938	Unit Price:	17.25
					This Est:	0.000	This Est:	0.00	
					Total:	12.000	Total:	207.00	
33S319-F3-002	0100	0140	713-13.03	S.F.	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	Bid:	129.000	Unit Price:	20.00
					This Est:	0.000	This Est:	0.00	
					Total:	122.050	Total:	2,441.00	
33S319-F3-002	0100	0150	713-15.36	EACH	REMOVE SIGN, SUPPORT & FOOTING	Bid:	7.000	Unit Price:	51.00
					This Est:	0.000	This Est:	0.00	
					Total:	7.000	Total:	357.00	
33S319-F3-002	0100	0160	716-01.40	EACH	REMOVE AND REPLACE LENS ON SNOWPLOWABLE REFLECTIVE MARKER	Bid:	292.000	Unit Price:	11.50
					This Est:	0.000	This Est:	0.00	
					Total:	277.000	Total:	3,185.50	
33S319-F3-002	0100	0170	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	168.000	Unit Price:	11.50
					This Est:	0.000	This Est:	0.00	
					Total:	230.000	Total:	2,645.00	
33S319-F3-002	0100	0180	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	18.000	Unit Price:	175.00
					This Est:	0.000	This Est:	0.00	
					Total:	20.000	Total:	3,500.00	
33S319-F3-002	0100	0190	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	95.000	Unit Price:	2.65
					This Est:	0.000	This Est:	0.00	
					Total:	177.000	Total:	469.05	
33S319-F3-002	0100	0200	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	472.000	Unit Price:	38.00
					This Est:	0.000	This Est:	0.00	
					Total:	514.000	Total:	19,532.00	
33S319-F3-002	0100	0210	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	Bid:	406.000	Unit Price:	17.00
					This Est:	0.000	This Est:	0.00	
					Total:	312.000	Total:	5,304.00	
33S319-F3-002	0100	0220	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid:	18.000	Unit Price:	110.00
					This Est:	0.000	This Est:	0.00	
					Total:	0.000	Total:	0.00	
33S319-F3-002	0100	0230	716-13.02	L.M.	SPRAY THERMO PVM T MRKNG (60 mil) (6IN LINE)	Bid:	7.000	Unit Price:	3,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	3.758	Total:	11,274.00	
33S319-F3-002	0100	0240	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	12,000.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	12,000.00	
33S319-F3-002	0100	0250	730-02.08	EACH	SIGNAL HEAD ASSEMBLY (130 POLE MOUNTED)	Bid:	1.000	Unit Price:	2,560.00
					This Est:	0.000	This Est:	0.00	
					Total:	1.000	Total:	2,560.00	

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
33S319-F3-002	0100	0260	730-02.41	EACH	SIGNAL HEAD MODIFICATION (DESCRIPTION) / (RETRO-REFLECTIVE STRIPS)	Bid:	8.000	Unit Price:	460.00
						This Est:	0.000	This Est:	0.00
						Total:	8.000	Total:	3,680.00
33S319-F3-002	0100	0270	730-08.03	L.F.	SIGNAL CABLE - 7 CONDUCTOR	Bid:	250.000	Unit Price:	6.25
						This Est:	0.000	This Est:	0.00
						Total:	250.000	Total:	1,562.50