

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  |                                                                                                                                                                  |  |                                             |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|----------------------|--|------------------------------|--|--------------------------------|--|------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------------------------------------------|--|
| <b>Contractor:</b> CNY200                                                                                                                                                                                                                                                              |  |                      |  | <b>Estimate Number:</b> 0004 |  | <b>Estimate Type:</b> Progress |  | <b>Estimate Approved:</b> No                                                                                                                                     |  | <b>Pay Period:</b> 12/01/2024 to 03/31/2025 |  |
| <b>Contractor:</b> Volunteer Paving, LLC<br><b>Contractor's</b> PO Box 682423<br><b>Address:</b> FRANKLIN, TN 37068<br><br><b>Contract Location:</b> The repair of the bridges on U.S. 43 (S.R. 6) over the Duck<br><br><b>Counties:</b> MAURY<br><br><b>Project(s):</b> 60103-4215-04 |  |                      |  |                              |  |                                |  | <b>Time</b>                                                                                                                                                      |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Allowed:</b> 281.0 Days                                                                                                                                       |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Charged:</b> 190.0 Days                                                                                                                                       |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Elapsed Calendar Days:</b> 190.0 Days                                                                                                                         |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Percent Time:</b> 67.62 %                                                                                                                                     |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Percent Complete(\$)</b> 89.84 %                                                                                                                              |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Percent Behind:</b> --- %                                                                                                                                     |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Dates</b>                                                                                                                                                     |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Let:</b> 08/16/2024                                                                                                                                           |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Awarded:</b> 08/28/2024                                                                                                                                       |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Contract Executed:</b> 09/12/2024                                                                                                                             |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Date Notice to Proceed:</b> 09/23/2024                                                                                                                        |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Work Began:</b> 09/23/2024                                                                                                                                    |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>To Be Completed:</b> 06/30/2025                                                                                                                               |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Substantial Work Complete:</b>                                                                                                                                |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  | <b>Accepted:</b>                                                                                                                                                 |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  | <b>Total to Date</b> |  | <b>Previous to Date</b>      |  | <b>This Estimate</b>           |  | <div><div><b>Current Contract:</b></div><div><b>Original Contract:</b></div></div> <div><b>Amounts</b></div> <div>\$1,397,782.83</div> <div>\$1,397,782.83</div> |  |                                             |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                 |  | \$1,225,111.22       |  | \$1,205,590.84               |  | \$19,520.38                    |  |                                                                                                                                                                  |  |                                             |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                  |  | \$0.00               |  | \$0.00                       |  | \$0.00                         |  |                                                                                                                                                                  |  |                                             |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                     |  | \$1,225,111.22       |  | \$1,205,590.84               |  | \$19,520.38                    |  |                                                                                                                                                                  |  |                                             |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                       |  | \$0.00               |  | \$0.00                       |  | \$0.00                         |  |                                                                                                                                                                  |  |                                             |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                      |  | \$0.00               |  | \$0.00                       |  | \$0.00                         |  |                                                                                                                                                                  |  |                                             |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                    |  | \$1,225,111.22       |  | \$1,205,590.84               |  | \$19,520.38                    |  |                                                                                                                                                                  |  |                                             |  |
|                                                                                                                                                                                                                                                                                        |  |                      |  |                              |  |                                |  |                                                                                                                                                                  |  |                                             |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount |       | Project Description                                                         |                     |           |                       |
|----------------|-------|------------------------|------------------------|-------|-----------------------------------------------------------------------------|---------------------|-----------|-----------------------|
| 60103-4215-04  | 99.96 | N/A                    | 19,520.38              |       | The repair of the bridges on U.S. 43 (S.R. 6) over the Duck                 |                     |           |                       |
| Project Number | Cat # | Line Item #            | Item Code              | Units | Primary/<br>Supplemental Description                                        | Total Item Quantity |           | Total Amount          |
| 60103-4215-04  | 0500  | 9012                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                                          | Bid:                | 0.000     | Unit Price: 800.00    |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
| 60103-4215-04  | 0500  | 9011                   | 108-08.04              | HOUR  | LIQUIDATED DAMAGES                                                          | Bid:                | 0.000     | Unit Price: 1,500.00  |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
| 60103-4215-04  | 0500  | 9009                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                                     | Bid:                | 0.000     | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
| 60103-4215-04  | 0500  | 9010                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                                 | Bid:                | 0.000     | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
| 60103-4215-04  | 0500  | 0010                   | 202-04.01              | LS    | REMOVAL OF STRUCTURES (DESCRIPTION, STA.) / (BRIDGE NO. 60-SR006-22.24 R&L) | Bid:                | 1.000     | Unit Price: 51,520.62 |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 1.000     | Total: 51,520.62      |
| 60103-4215-04  | 0500  | 0020                   | 203-01.05              | C.Y.  | EXCAVATION                                                                  | Bid:                | 1,294.000 | Unit Price: 36.59     |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 1,286.760 | Total: 47,082.55      |
| 60103-4215-04  | 0500  | 0030                   | 209-08.02              | L.F.  | TEMPORARY SILT FENCE (WITH BACKING)                                         | Bid:                | 642.000   | Unit Price: 3.06      |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
| 60103-4215-04  | 0500  | 0040                   | 303-01                 | TON   | MINERAL AGGREGATE, TYPE A BASE, GRADING D                                   | Bid:                | 128.000   | Unit Price: 49.29     |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 84.350    | Total: 4,157.61       |
| 60103-4215-04  | 0500  | 0050                   | 303-10.04              | TON   | MINERAL AGGREGATE (SIZE ) / (SIZE )                                         | Bid:                | 1,988.000 | Unit Price: 79.13     |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 1,650.530 | Total: 130,606.44     |
| 60103-4215-04  | 0500  | 0060                   | 307-02.01              | TON   | ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A                          | Bid:                | 50.000    | Unit Price: 345.30    |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 87.580    | Total: 30,241.37      |
| 60103-4215-04  | 0500  | 0070                   | 307-02.08              | TON   | ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2                       | Bid:                | 32.000    | Unit Price: 345.30    |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 88.690    | Total: 30,624.66      |
| 60103-4215-04  | 0500  | 9000                   | 307-03.20              | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                                             | Bid:                | 0.000     | Unit Price: 1.00      |
|                |       |                        |                        |       |                                                                             | This Est:           | 0.000     | This Est: 0.00        |
|                |       |                        |                        |       |                                                                             | Total:              | 0.000     | Total: 0.00           |
|                |       |                        |                        |       | 307 AC Content Adjustment                                                   | Adj This Est:       | 0.000     | Adj This Est: 0.00    |
|                |       |                        |                        |       |                                                                             | Adj Total:          | -238.950  | Adj Total: -238.95    |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description         | Total Item Quantity |         | Total Amount  |           |
|----------------|-------|----------------|-----------|-------|----------------------------------------------|---------------------|---------|---------------|-----------|
| 60103-4215-04  | 0500  | 9001           | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
|                |       |                |           |       | Anti-strip 307                               | Adj This Est:       | 0.000   | Adj This Est: | 0.00      |
|                |       |                |           |       |                                              | Adj Total:          | 78.000  | Adj Total:    | 78.00     |
| 60103-4215-04  | 0500  | 9002           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT PAYMENT        | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 0080           | 402-01    | TON   | BITUMINOUS MATERIAL FOR PRIME COAT (PC)      | Bid:                | 2.000   | Unit Price:   | 1,263.37  |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 0090           | 402-02    | TON   | AGGREGATE FOR COVER MATERIAL (PC)            | Bid:                | 2.000   | Unit Price:   | 866.86    |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 0100           | 403-01    | TON   | BITUMINOUS MATERIAL FOR TACK COAT (TC)       | Bid:                | 2.000   | Unit Price:   | 1,152.83  |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 9003           | 407-07    | DOLL  | DENSITY DEDUCTION                            | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 9004           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT & GRADATION DEDUCTION | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 0110           | 411-02.10 | TON   | ACS MIX(PG70-22) GRADING D                   | Bid:                | 32.000  | Unit Price:   | 502.19    |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 42.030  | Total:        | 21,107.05 |
| 60103-4215-04  | 0500  | 9005           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT  | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
|                |       |                |           |       | 411 AC Content Adjustment                    | Adj This Est:       | 0.000   | Adj This Est: | 0.00      |
|                |       |                |           |       |                                              | Adj Total:          | -56.110 | Adj Total:    | -56.11    |
| 60103-4215-04  | 0500  | 9006           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                 | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
| 60103-4215-04  | 0500  | 9007           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT              | Bid:                | 0.000   | Unit Price:   | 1.00      |
|                |       |                |           |       |                                              | This Est:           | 0.000   | This Est:     | 0.00      |
|                |       |                |           |       |                                              | Total:              | 0.000   | Total:        | 0.00      |
|                |       |                |           |       | Anti-strip 411                               | Adj This Est:       | 0.000   | Adj This Est: | 0.00      |
|                |       |                |           |       |                                              | Adj Total:          | 42.000  | Adj Total:    | 42.00     |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                     | Total Item Quantity |           | Total Amount |            |
|----------------|-------|----------------|-----------|-------|----------------------------------------------------------|---------------------|-----------|--------------|------------|
| 60103-4215-04  | 0500  | 9008           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT                | Bid:                | 0.000     | Unit Price:  | 1.00       |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000     | Total:       | 0.00       |
| 60103-4215-04  | 0500  | 0120           | 415-01.02 | S.Y.  | COLD PLANING BITUMINOUS PAVEMENT                         | Bid:                | 188.000   | Unit Price:  | 48.35      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 188.000   | Total:       | 9,089.80   |
| 60103-4215-04  | 0500  | 0130           | 604-03.04 | S.Y.  | PAVEMENT @ BRIDGE ENDS                                   | Bid:                | 448.000   | Unit Price:  | 395.76     |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 448.000   | Total:       | 177,300.48 |
| 60103-4215-04  | 0500  | 0140           | 604-04.04 | EACH  | BRIDGE END DRAINS(4'X8')                                 | Bid:                | 2.000     | Unit Price:  | 4,146.04   |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 2.000     | Total:       | 8,292.08   |
| 60103-4215-04  | 0500  | 0150           | 604-10.05 | S.F.  | CONCRETE                                                 | Bid:                | 42.400    | Unit Price:  | 245.00     |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000     | Total:       | 0.00       |
| 60103-4215-04  | 0500  | 0160           | 604-10.54 | S.F.  | CONCRETE REPAIRS                                         | Bid:                | 424.000   | Unit Price:  | 245.00     |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000     | Total:       | 0.00       |
| 60103-4215-04  | 0500  | 0170           | 617-04.01 | S.Y.  | TYPE 1 THIN EPOXY OVERLAY (EPOXY-<br>URETHANE)           | Bid:                | 4,346.000 | Unit Price:  | 74.42      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 4,377.760 | Total:       | 325,792.90 |
| 60103-4215-04  | 0500  | 0180           | 707-08.11 | L.F.  | HIGH-VISIBILITY CONSTRUCTION FENCE                       | Bid:                | 641.000   | Unit Price:  | 2.14       |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 0.000     | Total:       | 0.00       |
| 60103-4215-04  | 0500  | 0190           | 712-01    | LS    | TRAFFIC CONTROL                                          | Bid:                | 1.000     | Unit Price:  | 71,492.07  |
|                |       |                |           |       |                                                          | This Est:           | 0.250     | This Est:    | 17,873.02  |
|                |       |                |           |       |                                                          | Total:              | 1.000     | Total:       | 71,492.07  |
| 60103-4215-04  | 0500  | 0200           | 712-02.10 | L.F.  | PORTABLE BARRIER RAIL (MASH TL-3)                        | Bid:                | 1,560.000 | Unit Price:  | 44.85      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 1,560.000 | Total:       | 69,966.00  |
| 60103-4215-04  | 0500  | 0210           | 712-02.12 | L.F.  | PORTABLE BARRIER RAIL, REDUCED<br>DEFLECTION (MASH TL-3) | Bid:                | 200.000   | Unit Price:  | 44.78      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 200.000   | Total:       | 8,956.00   |
| 60103-4215-04  | 0500  | 0220           | 712-02.60 | EACH  | TEMPORARY WORK ZONE CRASH<br>CUSHION (MASH TL-3)         | Bid:                | 2.000     | Unit Price:  | 5,339.40   |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 2.000     | Total:       | 10,678.80  |
| 60103-4215-04  | 0500  | 0230           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)                            | Bid:                | 270.000   | Unit Price:  | 34.30      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 270.000   | Total:       | 9,261.00   |
| 60103-4215-04  | 0500  | 0240           | 712-04.50 | EACH  | BARRIER RAIL DELINEATOR                                  | Bid:                | 68.000    | Unit Price:  | 18.38      |
|                |       |                |           |       |                                                          | This Est:           | 0.000     | This Est:    | 0.00       |
|                |       |                |           |       |                                                          | Total:              | 62.000    | Total:       | 1,139.56   |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                   | Total Item Quantity |            | Total Amount |           |
|----------------|-------|----------------|-----------|-------|--------------------------------------------------------|---------------------|------------|--------------|-----------|
| 60103-4215-04  | 0500  | 0250           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                   | Bid:                | 884.000    | Unit Price:  | 8.58      |
|                |       |                |           |       |                                                        | This Est:           | 192.000    | This Est:    | 1,647.36  |
|                |       |                |           |       |                                                        | Total:              | 809.000    | Total:       | 6,941.22  |
| 60103-4215-04  | 0500  | 0260           | 712-07.03 | L.F.  | TEMPORARY BARRICADES (TYPE III)                        | Bid:                | 48.000     | Unit Price:  | 34.30     |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 0.000      | Total:       | 0.00      |
| 60103-4215-04  | 0500  | 0270           | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                                   | Bid:                | 2.000      | Unit Price:  | 1,225.00  |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 2.000      | Total:       | 2,450.00  |
| 60103-4215-04  | 0500  | 0280           | 712-09.02 | L.F.  | REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)           | Bid:                | 17,205.000 | Unit Price:  | 4.49      |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 12,758.000 | Total:       | 57,283.42 |
| 60103-4215-04  | 0500  | 0290           | 712-09.08 | L.F.  | REMOVABLE PAVEMENT MARKING (6" line)                   | Bid:                | 9,120.000  | Unit Price:  | 3.93      |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 9,332.000  | Total:       | 36,674.76 |
| 60103-4215-04  | 0500  | 0300           | 712-09.30 | L.F.  | REMOVABLE BLACK-OUT TAPE (6")                          | Bid:                | 8,020.000  | Unit Price:  | 5.06      |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 8,019.000  | Total:       | 40,576.14 |
| 60103-4215-04  | 0500  | 0310           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                           | Bid:                | 2.000      | Unit Price:  | 6,247.50  |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 2.000      | Total:       | 12,495.00 |
| 60103-4215-04  | 0500  | 0320           | 716-01.14 | EACH  | RAISED PAVEMENT MARKER REMOVAL                         | Bid:                | 30.000     | Unit Price:  | 25.56     |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 0.000      | Total:       | 0.00      |
| 60103-4215-04  | 0500  | 0330           | 716-01.23 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR) | Bid:                | 30.000     | Unit Price:  | 186.18    |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 20.000     | Total:       | 3,723.60  |
| 60103-4215-04  | 0500  | 0340           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)         | Bid:                | 0.500      | Unit Price:  | 21,092.72 |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 0.659      | Total:       | 13,900.10 |
| 60103-4215-04  | 0500  | 0350           | 717-01    | LS    | MOBILIZATION                                           | Bid:                | 1.000      | Unit Price:  | 76,387.85 |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 0.500      | Total:       | 38,193.93 |
| 60103-4215-04  | 0500  | 0360           | 740-07.04 | S.Y.  | GEOGRID REINFORCEMENT TYPE 2                           | Bid:                | 2,980.000  | Unit Price:  | 1.54      |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 2,980.010  | Total:       | 4,589.22  |
| 60103-4215-04  | 0500  | 0370           | 740-10.04 | S.Y.  | GEOTEXTILE (TYPE IV)(STABILIZATION)                    | Bid:                | 844.000    | Unit Price:  | 1.54      |
|                |       |                |           |       |                                                        | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                        | Total:              | 746.680    | Total:       | 1,149.89  |