

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              |                                                                                     |                                             |                |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|----------------------|--------------------------------|--|------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------|----------------|--|
| <b>Contractor:</b> CNY242                                                                                                                                                                                                                                                                          |                      | <b>Estimate Number:</b> 0001 |                      | <b>Estimate Type:</b> Progress |  | <b>Estimate Approved:</b> No |                                                                                     | <b>Pay Period:</b> 11/19/2024 to 05/20/2025 |                |  |
| <b>Contractor:</b> Rogers Group, Inc.<br><b>Contractor's</b> PO Box 25250<br><b>Address:</b> NASHVILLE, TN 37202<br><br><b>Contract Location:</b> The resurfacing on U.S. 25W (S.R. 9) from the Anderson Count<br><br><b>Counties:</b> KNOX<br><br><b>Project(s):</b> 47S009-F3-002, 47S009-F8-002 |                      |                              |                      |                                |  |                              | <b>Time</b>                                                                         |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Allowed:</b> 316.0 Days                                                          |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Charged:</b> 183.0 Days                                                          |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Elapsed Calendar Days:</b> 183.0 Days                                            |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Percent Time:</b> 57.91 %                                                        |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Percent Complete(\$)</b> 1.22 %                                                  |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Percent Behind:</b> 56.69 %                                                      |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Dates</b>                                                                        |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Let:</b> 10/04/2024                                                              |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Awarded:</b> 10/21/2024                                                          |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Contract Executed:</b> 10/29/2024                                                |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Date Notice to Proceed:</b> 11/19/2024                                           |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Work Began:</b> 05/09/2025                                                       |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>To Be Completed:</b> 09/30/2025                                                  |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Substantial Work Complete:</b>                                                   |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    |                      |                              |                      |                                |  |                              | <b>Accepted:</b>                                                                    |                                             |                |  |
|                                                                                                                                                                                                                                                                                                    | <b>Total to Date</b> | <b>Previous to Date</b>      | <b>This Estimate</b> |                                |  |                              | <b>Current Contract:</b> \$2,654,675.00<br><b>Original Contract:</b> \$2,654,675.00 |                                             |                |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                             | \$31,419.25          | \$0.00                       | \$31,419.25          |                                |  |                              |                                                                                     |                                             | <b>Amounts</b> |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                              | \$0.00               | \$0.00                       | \$0.00               |                                |  |                              |                                                                                     |                                             |                |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                 | \$31,419.25          | \$0.00                       | \$31,419.25          |                                |  |                              |                                                                                     |                                             |                |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                   | \$0.00               | \$0.00                       | \$0.00               |                                |  |                              |                                                                                     |                                             |                |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                  | -\$10,874.25         | \$0.00                       | -\$10,874.25         |                                |  |                              |                                                                                     |                                             |                |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                | \$20,545.00          | \$0.00                       | \$20,545.00          |                                |  |                              |                                                                                     |                                             |                |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount | Project Description                                          |                                                 |                     |        |                      |
|----------------|-------|------------------------|------------------------|--------------------------------------------------------------|-------------------------------------------------|---------------------|--------|----------------------|
| 47S009-F3-002  | 6.34  | NH/HSIP-9(120)         | 20,545.00              | The resurfacing on U.S. 25W (S.R. 9) from the Anderson Count |                                                 |                     |        |                      |
| 47S009-F8-002  | 93.68 | NH/HSIP-9(120)         | 0.00                   | The resurfacing on U.S. 25W (S.R. 9) from the Anderson Count |                                                 |                     |        |                      |
| Project Number | Cat # | Line<br>Item #         | Item Code              | Units                                                        | Primary/<br>Supplemental Description            | Total Item Quantity |        | Total Amount         |
| 47S009-F8-002  | 0100  | 9016                   | 108-07                 | DAY                                                          | LIQUIDATED DAMAGES                              | Bid:                | 0.000  | Unit Price: 1,000.00 |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F3-002  | 0100  | 9015                   | 108-07                 | DAY                                                          | LIQUIDATED DAMAGES                              | Bid:                | 0.000  | Unit Price: 1,000.00 |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 9014                   | 108-08.04              | HOUR                                                         | LIQUIDATED DAMAGES                              | Bid:                | 0.000  | Unit Price: 1,000.00 |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F3-002  | 0100  | 9013                   | 108-08.04              | HOUR                                                         | LIQUIDATED DAMAGES                              | Bid:                | 0.000  | Unit Price: 1,000.00 |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 9009                   | 109-01.01              | DOLL                                                         | PAY ADJUSTMENT FOR FUEL                         | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F3-002  | 0100  | 9008                   | 109-01.01              | DOLL                                                         | PAY ADJUSTMENT FOR FUEL                         | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 9011                   | 109-01.02              | DOLL                                                         | PAYMENT ADJUSTMENT FOR<br>BITUMINOUS MATERIAL.  | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F3-002  | 0100  | 9010                   | 109-01.02              | DOLL                                                         | PAYMENT ADJUSTMENT FOR<br>BITUMINOUS MATERIAL.  | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 0010                   | 208-01.05              | L.M.                                                         | BROOMING & DEGRASSING SHOULDERS                 | Bid:                | 12.000 | Unit Price: 1,660.00 |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 0020                   | 403-01                 | TON                                                          | BITUMINOUS MATERIAL FOR TACK COAT<br>(TC)       | Bid:                | 75.000 | Unit Price: 785.00   |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 9006                   | 407-07                 | DOLL                                                         | DENSITY DEDUCTION                               | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |
| 47S009-F8-002  | 0100  | 9007                   | 407-09                 | DOLL                                                         | ASPHALT CEMENT CONTENT &<br>GRADATION DEDUCTION | Bid:                | 0.000  | Unit Price: 1.00     |
|                |       |                        |                        |                                                              |                                                 | This Est:           | 0.000  | This Est: 0.00       |
|                |       |                        |                        |                                                              |                                                 | Total:              | 0.000  | Total: 0.00          |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                       | Total Item Quantity                                 | Total Amount                                                 |
|----------------|-------|----------------|-----------|-------|------------------------------------------------------------|-----------------------------------------------------|--------------------------------------------------------------|
| 47S009-F8-002  | 0100  | 0030           | 411-01.07 | TON   | ACS MIX (PG64-22) GRADING E<br>SHOULDER                    | Bid: 3,420.000<br>This Est: 0.000<br>Total: 0.000   | Unit Price: 100.00<br>This Est: 0.00<br>Total: 0.00          |
| 47S009-F8-002  | 0100  | 0040           | 411-02.10 | TON   | ACS MIX(PG70-22) GRADING D                                 | Bid: 8,031.000<br>This Est: 0.000<br>Total: 0.000   | Unit Price: 134.00<br>This Est: 0.00<br>Total: 0.00          |
| 47S009-F8-002  | 0100  | 9002           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT<br>CEMENT CONTENT             | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 1.00<br>This Est: 0.00<br>Total: 0.00            |
| 47S009-F8-002  | 0100  | 9012           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                                      | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 1.00<br>This Est: 0.00<br>Total: 0.00            |
| 47S009-F8-002  | 0100  | 9003           | 411-03.40 | DOLL  | MATERIAL VARIATION DEDUCTION                               | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 1.00<br>This Est: 0.00<br>Total: 0.00            |
| 47S009-F8-002  | 0100  | 9004           | 411-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                            | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 1.00<br>This Est: 0.00<br>Total: 0.00            |
| 47S009-F8-002  | 0100  | 9005           | 411-05.41 | DOLL  | HYDRATED LIME ANTI-STRIP AGENT<br>PAYMENT                  | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 1.00<br>This Est: 0.00<br>Total: 0.00            |
| 47S009-F8-002  | 0100  | 0050           | 411-12.03 | L.M.  | SCORING FOR RUMBLE STRIPE (NON-<br>CONTINUOUS) (8IN WIDTH) | Bid: 1.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 930.00<br>This Est: 0.00<br>Total: 0.00          |
| 47S009-F8-002  | 0100  | 0060           | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT                           | Bid: 11,566.000<br>This Est: 0.000<br>Total: 0.000  | Unit Price: 30.50<br>This Est: 0.00<br>Total: 0.00           |
| 47S009-F3-002  | 0100  | 0010           | 701-02.01 | S.F.  | CONCRETE CURB RAMP (RETROFIT)                              | Bid: 650.000<br>This Est: 319.000<br>Total: 319.000 | Unit Price: 55.00<br>This Est: 17,545.00<br>Total: 17,545.00 |
| 47S009-F3-002  | 0100  | 0020           | 701-02.03 | S.F.  | CONCRETE CURB RAMP                                         | Bid: 200.000<br>This Est: 50.000<br>Total: 50.000   | Unit Price: 60.00<br>This Est: 3,000.00<br>Total: 3,000.00   |
| 47S009-F3-002  | 0100  | 0030           | 702-03    | C.Y.  | CONCRETE COMBINED CURB & GUTTER                            | Bid: 9.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 2,150.00<br>This Est: 0.00<br>Total: 0.00        |
| 47S009-F3-002  | 0100  | 0040           | 705-01.01 | L.F.  | GUARDRAIL AT BRIDGE ENDS                                   | Bid: 50.000<br>This Est: 0.000<br>Total: 0.000      | Unit Price: 88.00<br>This Est: 0.00<br>Total: 0.00           |
| 47S009-F3-002  | 0100  | 9001           | 705-01.50 | L.F.  | SHOP CURVED GUARDRAIL AT BRIDGE<br>ENDS                    | Bid: 0.000<br>This Est: 0.000<br>Total: 0.000       | Unit Price: 110.00<br>This Est: 0.00<br>Total: 0.00          |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description       | Total Item Quantity |          | Total Amount  |           |
|----------------|-------|----------------|-----------|-------|--------------------------------------------|---------------------|----------|---------------|-----------|
| 47S009-F3-002  | 0100  | 0050           | 705-02.03 | L.F.  | SINGLE GUARDRAIL (TYPE 2) LONG POST        | Bid:                | 780.000  | Unit Price:   | 40.25     |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0060           | 705-02.10 | EACH  | GUARDRAIL TRANSITION 27IN TO 31IN          | Bid:                | 1.000    | Unit Price:   | 145.50    |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 9000           | 705-02.51 | L.F.  | SHOP CURVED GUARDRAIL (LONG POST)          | Bid:                | 0.000    | Unit Price:   | 60.38     |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0070           | 705-04.09 | EACH  | EARTH PAD FOR TYPE 38 GR END<br>TREATMENT  | Bid:                | 3.000    | Unit Price:   | 1,840.00  |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0080           | 705-06.11 | EACH  | GR TERMINAL (IN-INLINE) MASH TL-3          | Bid:                | 1.000    | Unit Price:   | 1,650.00  |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0090           | 705-06.20 | EACH  | TANGENT ENERGY ABSORBING TERM<br>MASH TL-3 | Bid:                | 3.000    | Unit Price:   | 3,300.00  |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0100           | 705-06.26 | EACH  | THRIE BEAM BRIDGE TRANSITION MASH<br>TL-2  | Bid:                | 2.000    | Unit Price:   | 2,375.00  |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0110           | 706-01    | L.F.  | GUARDRAIL REMOVED                          | Bid:                | 780.000  | Unit Price:   | 1.55      |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0070           | 712-01    | LS    | TRAFFIC CONTROL                            | Bid:                | 1.000    | Unit Price:   | 99,525.00 |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0080           | 712-04.01 | EACH  | FLEXIBLE DRUMS (CHANNELIZING)              | Bid:                | 256.000  | Unit Price:   | 40.00     |
|                |       |                |           |       |                                            | This Est:           | 100.000  | This Est:     | 4,000.00  |
|                |       |                |           |       |                                            | Total:              | 100.000  | Total:        | 4,000.00  |
|                |       |                |           |       | Material Discrepancy Payment Adjustment    | Adj This Est:       | -100.000 | Adj This Est: | -4,000.00 |
|                |       |                |           |       |                                            | Adj Total:          | -100.000 | Adj Total:    | -4,000.00 |
| 47S009-F8-002  | 0100  | 0090           | 712-05.01 | EACH  | WARNING LIGHTS (TYPE A)                    | Bid:                | 128.000  | Unit Price:   | 1.00      |
|                |       |                |           |       |                                            | This Est:           | 0.000    | This Est:     | 0.00      |
|                |       |                |           |       |                                            | Total:              | 0.000    | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0100           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                       | Bid:                | 909.000  | Unit Price:   | 8.50      |
|                |       |                |           |       |                                            | This Est:           | 520.500  | This Est:     | 4,424.25  |
|                |       |                |           |       |                                            | Total:              | 520.500  | Total:        | 4,424.25  |
|                |       |                |           |       | Material Discrepancy Payment Adjustment    | Adj This Est:       | -520.500 | Adj This Est: | -4,424.25 |
|                |       |                |           |       |                                            | Adj Total:          | -520.500 | Adj Total:    | -4,424.25 |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity |           | Total Amount  |           |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|---------------------|-----------|---------------|-----------|
| 47S009-F8-002  | 0100  | 0110           | 712-08.03 | EACH  | ARROW BOARD (TYPE C)                                    | Bid:                | 2.000     | Unit Price:   | 1,225.00  |
|                |       |                |           |       |                                                         | This Est:           | 2.000     | This Est:     | 2,450.00  |
|                |       |                |           |       |                                                         | Total:              | 2.000     | Total:        | 2,450.00  |
|                |       |                |           |       | Material Discrepancy Payment Adjustment                 | Adj This Est:       | -2.000    | Adj This Est: | -2,450.00 |
|                |       |                |           |       |                                                         | Adj Total:          | -2.000    | Adj Total:    | -2,450.00 |
| 47S009-F8-002  | 0100  | 0120           | 713-16.01 | EACH  | CHANGEABLE MESSAGE SIGN UNIT                            | Bid:                | 2.000     | Unit Price:   | 6,300.00  |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0130           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | Bid:                | 1,935.000 | Unit Price:   | 40.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0140           | 716-01.22 | EACH  | SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR) | Bid:                | 2,093.000 | Unit Price:   | 40.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0150           | 716-01.23 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)  | Bid:                | 145.000   | Unit Price:   | 40.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0160           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | Bid:                | 4,173.000 | Unit Price:   | 8.00      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0120           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)      | Bid:                | 248.000   | Unit Price:   | 20.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0130           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | Bid:                | 702.000   | Unit Price:   | 10.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0140           | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)              | Bid:                | 83.000    | Unit Price:   | 200.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0150           | 716-02.09 | L.F.  | PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)      | Bid:                | 335.000   | Unit Price:   | 23.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0160           | 716-04.04 | L.F.  | PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)          | Bid:                | 1,172.000 | Unit Price:   | 4.00      |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F3-002  | 0100  | 0170           | 716-04.05 | EACH  | PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)               | Bid:                | 4.000     | Unit Price:   | 200.00    |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |
| 47S009-F8-002  | 0100  | 0170           | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)                      | Bid:                | 17.000    | Unit Price:   | 1,050.00  |
|                |       |                |           |       |                                                         | This Est:           | 0.000     | This Est:     | 0.00      |
|                |       |                |           |       |                                                         | Total:              | 0.000     | Total:        | 0.00      |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                  | Total Item Quantity |            | Total Amount |           |
|----------------|-------|----------------|-----------|-------|-------------------------------------------------------|---------------------|------------|--------------|-----------|
| 47S009-F8-002  | 0100  | 0180           | 716-13.02 | L.M.  | SPRAY THERMO PVMT MRKNG (60 mil)<br>(6IN LINE)        | Bid:                | 17.000     | Unit Price:  | 3,600.00  |
|                |       |                |           |       |                                                       | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                       | Total:              | 0.000      | Total:       | 0.00      |
| 47S009-F8-002  | 0100  | 0190           | 716-13.05 | L.F.  | SPRAY THERMO PVMT MRKNG (60 mil)<br>(6IN DOTTED LINE) | Bid:                | 5,567.000  | Unit Price:  | 1.00      |
|                |       |                |           |       |                                                       | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                       | Total:              | 0.000      | Total:       | 0.00      |
| 47S009-F8-002  | 0100  | 0200           | 717-01    | LS    | MOBILIZATION                                          | Bid:                | 1.000      | Unit Price:  | 82,100.00 |
|                |       |                |           |       |                                                       | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                       | Total:              | 0.000      | Total:       | 0.00      |
| 47S009-F8-002  | 0100  | 0210           | 730-14.02 | L.F.  | SAW SLOT                                              | Bid:                | 20,000.000 | Unit Price:  | 6.40      |
|                |       |                |           |       |                                                       | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                       | Total:              | 0.000      | Total:       | 0.00      |
| 47S009-F8-002  | 0100  | 0220           | 730-14.03 | L.F.  | LOOP WIRE                                             | Bid:                | 10,000.000 | Unit Price:  | 0.85      |
|                |       |                |           |       |                                                       | This Est:           | 0.000      | This Est:    | 0.00      |
|                |       |                |           |       |                                                       | Total:              | 0.000      | Total:       | 0.00      |