

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNY263		Estimate Number: 0001		Estimate Type: Progress		Estimate Approved: No		Pay Period: 11/25/2024 to 03/20/2025	
Contractor: APAC-Atlantic, Inc. Contractor's dba Harrison Const Co - Box 32626 Address: KNOXVILLE, TN 37930 Contract Location: The resurfacing on I-81 from I-40 (L.M. 0.00) to the Hamblen Counties: JEFFERSON Project(s): 45I081-F8-004, 45I081-M3-003							Time		
							Allowed: 310.0 Days		
							Charged: 116.0 Days		
							Elapsed Calendar Days: 116.0 Days		
							Percent Time: 37.42 %		
							Percent Complete(\$) 3.46 %		
							Percent Behind: 33.96 %		
							Dates		
							Let: 10/04/2024		
							Awarded: 10/29/2024		
							Contract Executed: 11/04/2024		
							Date Notice to Proceed: 11/25/2024		
							Work Began: 02/20/2025		
							To Be Completed: 09/30/2025		
							Substantial Work Complete:		
							Accepted:		
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:				Amounts \$11,712,131.82 \$11,712,131.82	
Total Earnings:	\$454,460.00	\$0.00	\$454,460.00						
Stockpiled Materials:	\$0.00	\$0.00	\$0.00						
Amount Due:	\$454,460.00	\$0.00	\$454,460.00						
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00						
Material Discrepancy Adjustments:	-\$43,160.00	\$0.00	-\$43,160.00						
Payment Due:	\$411,300.00	\$0.00	\$411,300.00						

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount		Project Description			
45I081-F8-004	91.71	NH-I-81-1(137)	407,340.00		The resurfacing on I-81 from I-40 (L.M. 0.00) to the Hamblen			
45I081-M3-003	8.29	NH-I-81-1(137)	3,960.00		BRIDGES OVER RAMP TO I-40 EB LNS. LM 0.27, SR-341 RT. & LT.			
Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount
45I081-F8-004	0100	9032	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,600.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0100	9033	108-07	DAY	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,600.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-F8-004	0100	9028	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0100	9029	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-F8-004	0100	9030	108-08.05	LANE	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0100	9031	108-08.05	LANE	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price: 1,000.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-F8-004	0100	9020	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0100	9022	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0500	9023	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-F8-004	1100	9021	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-F8-004	0100	9024	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00
45I081-M3-003	0100	9026	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price: 1.00
						This Est:	0.000	This Est: 0.00
						Total:	0.000	Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
45I081-M3-003	0500	9027	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	1100	9025	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0010	201-01	LS	CLEARING AND GRUBBING	Bid:	1.000	Unit Price:	500,000.00
						This Est:	0.650	This Est:	325,000.00
						Total:	0.650	Total:	325,000.00
45I081-F8-004	0100	0020	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	30.000	Unit Price:	600.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0030	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	633.000	Unit Price:	84.92
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0040	307-03.12	TON	ASPHALT CONCRETE MIX (PG76-22) GRADING CM	Bid:	23,351.000	Unit Price:	121.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0010	307-03.12	TON	ASPHALT CONCRETE MIX (PG76-22) GRADING CM	Bid:	358.000	Unit Price:	121.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9009	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9001	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9010	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9002	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9003	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9011	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0050	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	115.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
45I081-M3-003	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	2.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	1100	0360	403-02.01	TON	TRACKLESS TACK COAT	Bid:	352.000	Unit Price:	1,800.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9012	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9013	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	391.000	Unit Price:	468.93
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0030	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	46.000	Unit Price:	468.93
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9014	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0070	411-03.23	TON	ACS MIX (PG76-22) OGFC	Bid:	23,912.000	Unit Price:	168.25
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9018	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9019	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9006	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
45I081-M3-003	0100	9015	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9007	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9016	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	9008	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9017	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0080	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	31.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	24,112.000	Unit Price:	36.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	388.000	Unit Price:	36.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0100	502-08.01	L.F.	RESEALING JOINTS (HOT POURED ELASTIC)	Bid:	270.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0500	0150	604-10.30	S.Y.	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	Bid:	40.000	Unit Price:	2,300.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0500	0160	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid:	232.000	Unit Price:	750.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0500	0170	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	115.000	Unit Price:	900.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0500	0180	617-01	S.Y.	BRIDGE DECK SEALANT	Bid:	1,136.000	Unit Price:	60.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0500	0190	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY- URETHANE)	Bid:	2,980.000	Unit Price:	75.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
45I081-M3-003	0100	0050	705-04.50	EACH	PORTABLE BARRIER RAIL DELINEATOR	Bid:	37.000	Unit Price:	60.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0060	705-20.25	EACH	TEMPORARY CRASH CUSHION (MASH TL-3)	Bid:	2.000	Unit Price:	8,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0110	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	207,000.00
						This Est:	0.120	This Est:	24,840.00
						Total:	0.120	Total:	24,840.00
45I081-M3-003	0100	0070	712-02.10	L.F.	PORTABLE BARRIER RAIL (MASH TL-3)	Bid:	1,080.000	Unit Price:	60.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	350.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0120	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	314.000	Unit Price:	30.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0130	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	157.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0090	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	176.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0100	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	176.000	Unit Price:	10.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0140	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	3,140.000	Unit Price:	10.00
						This Est:	3,316.000	This Est:	33,160.00
						Total:	3,316.000	Total:	33,160.00
					Material Discrepancy Payment Adjustment	Adj This Est:	-3,316.000	Adj This Est:	-33,160.00
						Adj Total:	-3,316.000	Adj Total:	-33,160.00
45I081-F8-004	0100	0150	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	850.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	9035	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	1.00
						This Est:	3,960.000	This Est:	3,960.00
						Total:	3,960.000	Total:	3,960.00
45I081-F8-004	0100	9034	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
45I081-F8-004	0100	0160	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0110	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	1,200.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0170	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	2.000	Unit Price:	5,000.00
						This Est:	2.000	This Est:	10,000.00
						Total:	2.000	Total:	10,000.00
					Material Discrepancy Payment Adjustment	Adj This Est:	-2.000	Adj This Est:	-10,000.00
						Adj Total:	-2.000	Adj Total:	-10,000.00
45I081-F8-004	0100	0180	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	6.000	Unit Price:	5,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0190	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	50.000	Unit Price:	1,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0200	712-08.14	DAY	PORTABLE QUEUE WARNING SYSTEM	Bid:	6.000	Unit Price:	18,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0120	712-09.09	L.F.	REMOVABLE PAVEMENT MARKING (4" line)	Bid:	11,880.000	Unit Price:	5.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0130	712-09.31	L.F.	REMOVABLE BLACK-OUT TAPE (8IN)	Bid:	6,900.000	Unit Price:	5.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-M3-003	0100	0140	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	4.000	Unit Price:	7,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0210	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	7,500.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0220	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	1,309.000	Unit Price:	47.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0230	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	1,309.000	Unit Price:	15.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
45I081-F8-004	0100	0240	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	1,295.000	Unit Price:	28.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
45I081-F8-004	0100	0250	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid: 2,842.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0260	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	Bid: 5.000 This Est: 0.000 Total: 0.000	Unit Price: 450.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0270	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid: 1,560.000 This Est: 0.000 Total: 0.000	Unit Price: 7.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0280	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid: 48.000 This Est: 0.000 Total: 0.000	Unit Price: 0.35 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0290	716-09.87	EACH	CONTRAST PAVEMENT MARKINGS WORDS AND SYMBOLS	Bid: 6.000 This Est: 0.000 Total: 0.000	Unit Price: 4,500.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0300	716-09.89	L.F.	CONTRAST PAVEMENT MARKING 12"	Bid: 495.000 This Est: 0.000 Total: 0.000	Unit Price: 20.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0310	716-09.90	L.F.	CONTRAST PAVEMENT MARKING 6" DOTTED	Bid: 9,604.000 This Est: 0.000 Total: 0.000	Unit Price: 10.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0320	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid: 48.000 This Est: 0.000 Total: 0.000	Unit Price: 8,500.00 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0330	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid: 7,140.000 This Est: 0.000 Total: 0.000	Unit Price: 3.50 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0340	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid: 5,000.000 This Est: 0.000 Total: 0.000	Unit Price: 2.35 This Est: 0.00 Total: 0.00
45I081-F8-004	0100	0350	717-01	LS	MOBILIZATION	Bid: 1.000 This Est: 0.250 Total: 0.250	Unit Price: 230,000.00 This Est: 57,500.00 Total: 57,500.00