

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              |                                           |                               |  |                      |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|------------------------------|----------------------|--------------------------------|-----------------------------------------------------------|------------------------------|-------------------------------------------|-------------------------------|--|----------------------|--|
| <b>Contractor:</b> CNZ011                                                                                                                                                                                                                                                                                                                |                      | <b>Estimate Number:</b> 0001 |                      | <b>Estimate Type:</b> Progress |                                                           | <b>Estimate Approved:</b> No |                                           | <b>Pay Period:</b> 03/25/2025 |  | <b>to</b> 04/15/2025 |  |
| <b>Contractor:</b> Delta Contracting Company, LLC<br><b>Contractor's</b> PO Box 1812<br><b>Address:</b> JACKSON, TN 38302<br><br><b>Contract Location:</b> The resurfacing with hot in-place recycling on S.R. 128 from<br><br><b>Counties:</b> HARDIN<br><br><br><br><br><b>Project(s):</b> 36S128-F3-002, 36S128-F8-002, 36S128-M3-002 |                      |                              |                      |                                |                                                           |                              | <b>Time</b>                               |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Allowed:</b> 221.0 Days                |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Charged:</b> 22.0 Days                 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Elapsed Calendar Days:</b> 22.0 Days   |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Percent Time:</b> 9.95 %               |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Percent Complete(\$)</b> 1.46 %        |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Percent Behind:</b> 8.50 %             |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Dates</b>                              |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Let:</b> 02/07/2025                    |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Awarded:</b> 02/25/2025                |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Contract Executed:</b> 03/04/2025      |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Date Notice to Proceed:</b> 03/25/2025 |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Work Began:</b> 04/08/2025             |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>To Be Completed:</b> 10/31/2025        |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Substantial Work Complete:</b>         |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          |                      |                              |                      |                                |                                                           |                              | <b>Accepted:</b>                          |                               |  |                      |  |
|                                                                                                                                                                                                                                                                                                                                          | <b>Total to Date</b> | <b>Previous to Date</b>      | <b>This Estimate</b> |                                | <b>Current Contract:</b><br><br><b>Original Contract:</b> |                              |                                           | <b>Amounts</b>                |  |                      |  |
| <b>Total Earnings:</b>                                                                                                                                                                                                                                                                                                                   | \$64,601.00          | \$0.00                       | \$64,601.00          |                                |                                                           |                              |                                           | \$2,493,651.48                |  |                      |  |
| Stockpiled Materials:                                                                                                                                                                                                                                                                                                                    | \$0.00               | \$0.00                       | \$0.00               |                                |                                                           |                              |                                           | \$2,493,651.48                |  |                      |  |
| <b>Amount Due:</b>                                                                                                                                                                                                                                                                                                                       | \$64,601.00          | \$0.00                       | \$64,601.00          |                                |                                                           |                              |                                           |                               |  |                      |  |
| Test Report Payment Adjustments:                                                                                                                                                                                                                                                                                                         | \$0.00               | \$0.00                       | \$0.00               |                                |                                                           |                              |                                           |                               |  |                      |  |
| Material Discrepancy Adjustments:                                                                                                                                                                                                                                                                                                        | -\$15,561.00         | \$0.00                       | -\$15,561.00         |                                |                                                           |                              |                                           |                               |  |                      |  |
| <b>Payment Due:</b>                                                                                                                                                                                                                                                                                                                      | \$49,040.00          | \$0.00                       | \$49,040.00          |                                |                                                           |                              |                                           |                               |  |                      |  |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Bid % | Federal Project Number | Project Current Amount |       | Project Description                                          |                     |           |              |           |
|----------------|-------|------------------------|------------------------|-------|--------------------------------------------------------------|---------------------|-----------|--------------|-----------|
| 36S128-F3-002  | 4.44  | NH/HSIP-128(36)        | 0.00                   |       | The resurfacing with hot in-place recycling on S.R. 128 from |                     |           |              |           |
| 36S128-F8-002  | 92.87 | NH/HSIP-128(36)        | 49,040.00              |       | The resurfacing with hot in-place recycling on S.R. 128 from |                     |           |              |           |
| 36S128-M3-002  | 2.67  | NH/HSIP-128(36)        | 0.00                   |       | STATE ROUTE 128 OVER INDIAN CREEK & OVERFLOW                 |                     |           |              |           |
| Project Number | Cat # | Line Item #            | Item Code              | Units | Primary/<br>Supplemental Description                         | Total Item Quantity |           | Total Amount |           |
| 36S128-F3-002  | 0100  | 9013                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                           | Bid:                | 0.000     | Unit Price:  | 1,000.00  |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 9014                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                           | Bid:                | 0.000     | Unit Price:  | 1,000.00  |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-M3-002  | 0500  | 9015                   | 108-07                 | DAY   | LIQUIDATED DAMAGES                                           | Bid:                | 0.000     | Unit Price:  | 1,000.00  |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F3-002  | 0100  | 9007                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                      | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 9008                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                      | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-M3-002  | 0500  | 9009                   | 109-01.01              | DOLL  | PAY ADJUSTMENT FOR FUEL                                      | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 9011                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                  | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F3-002  | 0100  | 9010                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                  | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-M3-002  | 0500  | 9012                   | 109-01.02              | DOLL  | PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.                  | Bid:                | 0.000     | Unit Price:  | 1.00      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 0010                   | 202-03.01              | S.Y.  | REMOVAL OF ASPHALT PAVEMENT                                  | Bid:                | 3,161.000 | Unit Price:  | 10.00     |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 0020                   | 203-06                 | M.G.  | WATER                                                        | Bid:                | 18.000    | Unit Price:  | 0.01      |
|                |       |                        |                        |       |                                                              | This Est:           | 0.000     | This Est:    | 0.00      |
|                |       |                        |                        |       |                                                              | Total:              | 0.000     | Total:       | 0.00      |
| 36S128-F8-002  | 0100  | 0030                   | 208-01.05              | L.M.  | BROOMING & DEGRASSING SHOULDERS                              | Bid:                | 13.600    | Unit Price:  | 1,400.00  |
|                |       |                        |                        |       |                                                              | This Est:           | 13.600    | This Est:    | 19,040.00 |
|                |       |                        |                        |       |                                                              | Total:              | 13.600    | Total:       | 19,040.00 |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                                | Total Item Quantity |            | Total Amount |        |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------------------|---------------------|------------|--------------|--------|
| 36S128-F8-002  | 0100  | 0040           | 303-02    | TON   | MINERAL AGGREGATE, TYPE B BASE,<br>GRADING (DESCRIPTION) / (C OR D) | Bid:                | 1,711.000  | Unit Price:  | 16.50  |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0050           | 307-01.01 | TON   | ASPHALT CONCRETE MIX (PG64-22)<br>(BPMB-HM) GRADING A               | Bid:                | 1,091.000  | Unit Price:  | 102.00 |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0060           | 307-01.08 | TON   | ASPHALT CONCRETE MIX (PG64-22)<br>(BPMB-HM) GRADING B-M2            | Bid:                | 358.000    | Unit Price:  | 106.00 |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9001           | 307-03.20 | DOLL  | PRICE ADJUSTMENT FOR AC CONTENT                                     | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9002           | 307-05.40 | DOLL  | LIQUID ANTI-STRIP AGENT PAYMENT                                     | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9003           | 307-05.41 | DOLL  | HYDRATE LIME ANTI-STRIP AGENT<br>PAYMENT                            | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0070           | 311-03.04 | S.Y.  | HOT IN PLACE RECYCLING OF ASPHALT<br>PAVEMENT (2.00IN)              | Bid:                | 97,698.000 | Unit Price:  | 6.10   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0080           | 311-03.10 | GAL.  | ASPHALT REJUVENATING AGENT                                          | Bid:                | 49,338.000 | Unit Price:  | 4.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0090           | 403-02.01 | TON   | TRACKLESS TACK COAT                                                 | Bid:                | 76.000     | Unit Price:  | 350.00 |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9004           | 407-07    | DOLL  | DENSITY DEDUCTION                                                   | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9005           | 407-09    | DOLL  | ASPHALT CEMENT CONTENT &<br>GRADATION DEDUCTION                     | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 0100           | 411-03.12 | TON   | ACS MIX(PG64-22) THIN LIFT D ASPHALT                                | Bid:                | 4,224.000  | Unit Price:  | 121.00 |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9000           | 411-03.20 | DOLL  | PRICE ADJUSTMENT FOR ASPHALT<br>CEMENT CONTENT                      | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |
| 36S128-F8-002  | 0100  | 9006           | 411-03.30 | DOLL  | RIDEABILITY DEDUCTION                                               | Bid:                | 0.000      | Unit Price:  | 1.00   |
|                |       |                |           |       |                                                                     | This Est:           | 0.000      | This Est:    | 0.00   |
|                |       |                |           |       |                                                                     | Total:              | 0.000      | Total:       | 0.00   |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity                                       | Total Amount                                                   |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|-----------------------------------------------------------|----------------------------------------------------------------|
| 36S128-F8-002  | 0100  | 0110           | 411-03.34 | TON   | ACS MIX(PG64-22) THIN LIFT E SHOULDER                   | Bid: 3,310.000<br>This Est: 0.000<br>Total: 0.000         | Unit Price: 111.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-F3-002  | 0100  | 0010           | 411-12.02 | L.M.  | SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)         | Bid: 10.800<br>This Est: 0.000<br>Total: 0.000            | Unit Price: 900.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-F8-002  | 0100  | 0120           | 415-01.01 | TON   | COLD PLANING BITUMINOUS PAVEMENT                        | Bid: 260.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 48.00<br>This Est: 0.00<br>Total: 0.00             |
| 36S128-M3-002  | 0500  | 0010           | 604-10.44 | L.F.  | EXPANSION JOINT REPAIRS                                 | Bid: 190.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 295.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-M3-002  | 0500  | 0020           | 604-10.50 | S.Y.  | BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)             | Bid: 5.000<br>This Est: 0.000<br>Total: 0.000             | Unit Price: 700.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-M3-002  | 0500  | 0030           | 604-10.53 | S.Y.  | CONCRETE REPAIRS                                        | Bid: 10.000<br>This Est: 0.000<br>Total: 0.000            | Unit Price: 700.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-F3-002  | 0100  | 0020           | 705-02.10 | EACH  | GUARDRAIL TRANSITION 27IN TO 31IN                       | Bid: 23.000<br>This Est: 0.000<br>Total: 0.000            | Unit Price: 135.00<br>This Est: 0.00<br>Total: 0.00            |
| 36S128-F3-002  | 0100  | 0030           | 705-06.20 | EACH  | TANGENT ENERGY ABSORBING TERM MASH TL-3                 | Bid: 23.000<br>This Est: 0.000<br>Total: 0.000            | Unit Price: 3,350.00<br>This Est: 0.00<br>Total: 0.00          |
| 36S128-F3-002  | 0100  | 0040           | 706-01    | L.F.  | GUARDRAIL REMOVED                                       | Bid: 1,150.000<br>This Est: 0.000<br>Total: 0.000         | Unit Price: 5.00<br>This Est: 0.00<br>Total: 0.00              |
| 36S128-F8-002  | 0100  | 0130           | 712-01    | LS    | TRAFFIC CONTROL                                         | Bid: 1.000<br>This Est: 0.100<br>Total: 0.100             | Unit Price: 42,000.00<br>This Est: 4,200.00<br>Total: 4,200.00 |
|                |       |                |           |       | Material Discrepancy Payment Adjustment                 | Adj This Est: -0.100<br>Adj Total: -0.100                 | Adj This Est: -4,200.00<br>Adj Total: -4,200.00                |
| 36S128-F8-002  | 0100  | 0140           | 712-06    | S.F.  | SIGNS (CONSTRUCTION)                                    | Bid: 1,655.000<br>This Est: 1,623.000<br>Total: 1,623.000 | Unit Price: 7.00<br>This Est: 11,361.00<br>Total: 11,361.00    |
|                |       |                |           |       | Material Discrepancy Payment Adjustment                 | Adj This Est: -1,623.000<br>Adj Total: -1,623.000         | Adj This Est: -11,361.00<br>Adj Total: -11,361.00              |
| 36S128-F3-002  | 0100  | 0050           | 716-01.21 | EACH  | SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR) | Bid: 489.000<br>This Est: 0.000<br>Total: 0.000           | Unit Price: 31.00<br>This Est: 0.00<br>Total: 0.00             |

STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
Estimate Summary to Contractor Report



| Project Number | Cat # | Line<br>Item # | Item Code | Units | Primary/<br>Supplemental Description                    | Total Item Quantity |         | Total Amount |            |
|----------------|-------|----------------|-----------|-------|---------------------------------------------------------|---------------------|---------|--------------|------------|
| 36S128-F3-002  | 0100  | 0060           | 716-01.22 | EACH  | SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR) | Bid:                | 4.000   | Unit Price:  | 31.00      |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0150           | 716-01.30 | EACH  | REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER               | Bid:                | 493.000 | Unit Price:  | 5.00       |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0160           | 716-02.04 | S.Y.  | PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)      | Bid:                | 20.600  | Unit Price:  | 30.00      |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0170           | 716-02.05 | L.F.  | PLASTIC PAVEMENT MARKING (STOP LINE)                    | Bid:                | 175.000 | Unit Price:  | 18.00      |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0180           | 716-02.06 | EACH  | PLASTIC PAVEMENT MARKING (TURN LANE ARROW)              | Bid:                | 2.000   | Unit Price:  | 200.00     |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0190           | 716-05.20 | L.M.  | PAINTED PAVEMENT MARKING (6" LINE)                      | Bid:                | 30.400  | Unit Price:  | 1,200.00   |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0200           | 716-12.02 | L.M.  | ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)          | Bid:                | 23.600  | Unit Price:  | 6,800.00   |
|                |       |                |           |       |                                                         | This Est:           | 0.000   | This Est:    | 0.00       |
|                |       |                |           |       |                                                         | Total:              | 0.000   | Total:       | 0.00       |
| 36S128-F8-002  | 0100  | 0210           | 717-01    | LS    | MOBILIZATION                                            | Bid:                | 1.000   | Unit Price:  | 120,000.00 |
|                |       |                |           |       |                                                         | This Est:           | 0.250   | This Est:    | 30,000.00  |
|                |       |                |           |       |                                                         | Total:              | 0.250   | Total:       | 30,000.00  |