JJ04221@tn.gov

STATE OF TENNESSE

DEPARTMENT OF TRANSPORTATION



Contract ID: CNZ032	Estimate Number: 2	Estimate Type: Progre	ss Estimate App	proved: No Pay Period: 06/01/202	25 To 06/20/202
Contractor: Asphalt Paving S	ystems, Inc.				Time
Contractor's PO BOX 530				Allowed:	190.0 Days
Address: Hammonton NJ 0	8037			Charged:	88.0 Days
				Elapsed Calendar Days:	190.0 Days
				Percent Time:	46.32%
				Percent Complete(\$):	8.74%
				Percent Behind:	37.58%
Contract Location: The micros Thunder Ri	surfacing on S.R. 156 from U.S idge Road (L.M. 3.05) in Maric				
					Dates
Counties: FRANKLIN, MARION	١			Let:	02/07/2025
				Awarded:	02/25/2025
				Contract Executed:	03/04/2025
				Notice to Proceed:	03/25/2025
Projects: 26S156-F8-002, 26S	156-F8-003, 58S156-F8-005,	58S156-F8-006		Notice to Proceed: Work Began:	03/25/2025 05/12/2025
Projects: 26S156-F8-002, 26S	156-F8-003, 58S156-F8-005,	58S156-F8-006		Notice to Proceed: Work Began: To Be Completed:	03/25/2025
Projects: 26S156-F8-002, 26S	3156-F8-003, 58S156-F8-005,	58S156-F8-006	0.0074	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete:	03/25/2025 05/12/2025
Projects: 26S156-F8-002, 26S	3156-F8-003, 58S156-F8-005,	58S156-F8-006	0.0874	Notice to Proceed: Work Began: To Be Completed:	03/25/2025 05/12/2025
Projects: 26S156-F8-002, 26S	156-F8-003, 58S156-F8-005, Total to Date	58S156-F8-006 Previous to Date	0.0874 This Estimate	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete:	03/25/2025 05/12/2025
Total Ear	Total to Date mings: \$152,291.49	Previous to Date \$50,376.32		Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts
	Total to Date mings: \$152,291.49	Previous to Date	This Estimate	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear	Total to Date rnings: \$152,291.49 terials: \$0.00	Previous to Date \$50,376.32	This Estimate \$101,915.17	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts
Total Ear Stockpiled Mat	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49	Previous to Date \$50,376.32 \$0.00	This Estimate \$101,915.17 \$0.00	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear Stockpiled Mat Amour	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49 ments: \$0.00	Previous to Date \$50,376.32 \$0.00 \$50,376.32 \$0.00	This Estimate \$101,915.17 \$0.00 \$101,915.17	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear Stockpiled Mat Amour Fuel Adjustr	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49 ments: \$0.00 ments: \$0.00	Previous to Date \$50,376.32 \$0.00 \$50,376.32 \$0.00	This Estimate \$101,915.17 \$0.00 \$101,915.17 \$0.00	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear Stockpiled Mat Amour Fuel Adjusti Bituminous Adjusti	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49 ments: \$0.00 ments: \$0.00 ments: \$0.00 ments: \$0.00	Previous to Date \$50,376.32 \$0.00 \$50,376.32 \$0.00 \$0.00	This Estimate \$101,915.17 \$0.00 \$101,915.17 \$0.00 \$0.00	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear Stockpiled Mat Amour Fuel Adjustr Bituminous Adjustr 307AC Adjustr	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49 ments: \$0.00 ments: \$0.00 ments: \$0.00 ments: \$0.00 ments: \$0.00 ments: \$0.00	Previous to Date \$50,376.32 \$0.00 \$50,376.32 \$0.00 \$0.00 \$0.00 \$0.00	This Estimate \$101,915.17 \$0.00 \$101,915.17 \$0.00 \$0.00 \$0.00	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54
Total Ear Stockpiled Mat Amour Fuel Adjustr Bituminous Adjustr 307AC Adjustr 411AC Adjustr	Total to Date rnings: \$152,291.49 terials: \$0.00 nt Due: \$152,291.49 ments: \$0.00 ments: \$0.00	Previous to Date \$50,376.32 \$0.00 \$50,376.32 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	This Estimate \$101,915.17 \$0.00 \$101,915.17 \$0.00 \$0.00 \$0.00 \$0.00	Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:	03/25/2025 05/12/2025 09/30/2025 Amounts \$1,242,234.54

JJ04221@tn.gov

STATE OF TENNESSE

DEPARTMENT OF TRANSPORTATION

Project Number		Bid %	Federal Proje	ct Number	Project Current Amount	Project Description			
26S156-F8-002		38.33	STP-156(22)		476,104.46	The microsurfacing on S.R. 156 fr County line (L.M. 4.69).	rom U.S. 64 (ຮ	S.R. 15) (L.M. 0	.00) to the Marion
26S156-F8-003		15.11	STP-156(24)		187,695.31	The microsurfacing on S.R. 156 fr Marion County line (L.M. 3.05).	om the Mario	n County line (L	M. 0.00) to the
58S156-F8-005		22.61	STP-156(23)		280,844.93	The microsurfacing on S.R. 156 fr Franklin County line (L.M. 2.98).	om the Frank	lin County line ((L.M. 0.00) to the
58S156-F8-006		23.96	STP-156(25)		297,589.84	The microsurfacing on S.R. 156 fr Thunder Ridge Road (L.M. 3.05).	om the Frank	lin County line ((L.M. 0.00) to near
Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Ite	m Quantity		Total Amount
- 26S156-F8-002	0100	8500	108-07	DAY I	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
20010010002						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	8500	108-07	DAY I	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-005	0100	8500	108-07	DAY I	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-006	0100	8500	108-07	DAY I	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$800.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-002	0100	0010	208-01.05		BROOMING & DEGRASSING	Bid:	9.400	Unit Price:	\$1,000.00
				ç	SHOULDERS	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	0010	208-01.05		BROOMING & DEGRASSING	Bid:	4.100	Unit Price:	\$1,000.00
					SHOULDERS	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00





STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

					•	•				
58S156-F8-005	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING	Bid:	6.000	Unit Price:	\$1,000.00	
					SHOULDERS	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
58S156-F8-006	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING	Bid:	6.100	Unit Price:	\$1,000.00	
					SHOULDERS	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK	Bid:	9.000	Unit Price:	\$1,024.23	
					COAT (MICRO-SURFACING)	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-003	0100	0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK	Bid:	4.000	Unit Price:	\$1,024.23	
						COAT (MICRO-SURFACING)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00	
58S156-F8-005 0100	0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK	Bid:	6.000	Unit Price:	\$1,024.23		
					COAT (MICRO-SURFACING)	This Est:	0.000	This Est:	\$0.00	
					Total:	0.000	Total:	\$0.00		
58S156-F8-006	0100	0 0020	403-01.01	TON	BITUMINOUS MATERIAL FOR TACK	Bid:	6.000	Unit Price:	\$1,024.23	
					COAT (MICRO-SURFACING)	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:	11,006.000	Unit Price:	\$2.53	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-003	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:	2,406.000	Unit Price:	\$2.53	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
58S156-F8-005	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:		Unit Price:	\$2.53	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

58S156-F8-006	0100	0030	403-01.10	S.Y.	HIGH PERFORMANCE FOG SEALS	Bid:	3.579.000	Unit Price:	\$2.53
00010010-000						This Est:	•	This Est:	\$0.00
						Total:		Total:	\$0.00
26S156-F8-002	0100	0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-	Bid:	84.000	Unit Price:	\$1,409.06
					SURFACING	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-	Bid:	37.000	Unit Price:	\$1,409.06
					SURFACING	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-005	0100	0100 0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-	Bid:	51.000	Unit Price:	\$1,409.06
					SURFACING	This Est:	0.000	This Est:	\$0.00
					Total:	0.000	Total:	\$0.00	
58S156-F8-006 0100	0040	414-03.01	TON	EMULSIFIED ASPHALT FOR MICRO-	Bid:	55.000	Unit Price:	\$1,409.06	
				SURFACING	This Est:	0.000	This Est:	\$0.00	
					Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:	695.000	Unit Price:	\$109.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:	306.000	Unit Price:	\$109.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-005	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:	424.000	Unit Price:	\$109.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-006	0100	0050	414-03.02	TON	AGGREGATE FOR MICRO SURFACING	Bid:		Unit Price:	\$109.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

6S156-F8-002 010	0100	0060	705-04.22	EACH	GUARDRAIL DELINEATION	Bid:	211.000	Unit Price:	\$5.11	
					ENHANCEMENT (BI-DIRECTIONAL)	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0070	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$12,502.40	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-003	0100	0060	712-01	LS	LS TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$5,406.44	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
58S156-F8-005	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$7,771.76	
						This Est:	0.000	This Est:	\$0.00	
					Total:	0.000	Total:	\$0.00		
58S156-F8-006 0100 0	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$8,109.66		
							This Est:	0.000	This Est:	\$0.00
					Total:	0.000	Total:	\$0.00		
26S156-F8-002	0100	0080	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	20.000	Unit Price:	\$1.05	
						This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0090	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	213.000	Unit Price:	\$8.47	
						This Est:		This Est:	\$0.00	
						Total:	185.500	Total:	\$1,571.19	
26S156-F8-003	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	41.000	Unit Price:	\$8.47	
						This Est:	0.000	This Est:	\$0.00	
						Total:	40.500	Total:	\$343.04	
58S156-F8-005	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	27.000	Unit Price:	\$8.47	
						This Est:		This Est:	\$0.00	
					Total:	13.500	Total:	\$114.35		

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

			•	-						
\$8.47	Unit Price:	72.000	Bid:	SIGNS (CONSTRUCTION)	S.F.	712-06	0070	0100	58S156-F8-006	
\$0.00	This Est:	0.000	This Est:							
\$381.15	Total:	45.000	Total:							
\$7,157.89	Unit Price:	2.000	Bid:	CHANGEABLE MESSAGE SIGN UNIT	EACH	713-16.01	0100	0100	26S156-F8-002	
\$0.00	This Est:	0.000	This Est:							
\$14,315.78	Total:	2.000	Total:							
\$7,157.89	Unit Price:	1.000	Bid:	CHANGEABLE MESSAGE SIGN UNIT	EACH	713-16.01	0080	-F8-006 0100 00	58S156-F8-006	
\$0.00	This Est:	0.000	This Est:							
\$7,157.89	Total:	1.000	Total:							
\$42.11	Unit Price:	310.000	Bid:	SNOWPLOWABLE RAISED PAVEMENT	EACH	716-01.21	0110	0100	26S156-F8-002	
\$0.00	This Est:	0.000	This Est:	MARKERS (BI-DIR) (1 COLOR)						
\$0.00	Total:	0.000	Total:							
\$42.11	Unit Price:	136.000	Bid:	SNOWPLOWABLE RAISED PAVEMENT	EACH	716-01.21	0080	0100	26S156-F8-003 0100	
\$0.00	This Est:	0.000	This Est:	MARKERS (BI-DIR) (1 COLOR)						
\$0.00	Total:	0.000	Total:							
\$42.11	Unit Price:	197.000	Bid:	SNOWPLOWABLE RAISED PAVEMENT	EACH	716-01.21	0080	0100	58S156-F8-005	
\$0.00	This Est:	0.000	This Est:	MARKERS (BI-DIR) (1 COLOR)						
\$0.00	Total:	0.000	Total:							
\$42.11	Unit Price:	202.000	Bid:	SNOWPLOWABLE RAISED PAVEMENT	EACH	716-01.21	0090	0100	58S156-F8-006	
\$0.00	This Est:	0.000	This Est:	MARKERS (BI-DIR) (1 COLOR)						
\$0.00	Total:	0.000	Total:							
\$10.53	Unit Price:	310.000	Bid:	REMOVAL OF SNOWPLOWABLE	EACH	716-01.30	0120	0100	26S156-F8-002	
\$3,264.30	This Est:	310.000	This Est:	REFLECTIVE MARKER						
\$3,264.30	Total:	310.000	Total:							
\$10.53	Unit Price:	136.000	Bid:	REMOVAL OF SNOWPLOWABLE	EACH	716-01.30	0090	0100	26S156-F8-003	
\$1,432.08	This Est:	136.000	This Est:	REFLECTIVE MARKER						
\$1,432.08	Total:	136.000	Total:							

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

					-				
58S156-F8-005	0100	0090	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE	Bid:	197.000	Unit Price:	\$10.53
					REFLECTIVE MARKER	This Est:	197.000	This Est:	\$2,074.41
						Total:	197.000	Total:	\$2,074.41
58S156-F8-006	0100	0100	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE	Bid:	202.000	Unit Price:	\$10.53
					REFLECTIVE MARKER	This Est:	202.000	This Est:	\$2,127.06
						Total:	202.000	Total:	\$2,127.06
26S156-F8-002	0100	0130	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP	Bid:	120.000	Unit Price:	\$15.79
					LINE)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP	Bid:	87.000	Unit Price:	\$15.79
				LINE)	This Est:	0.000	This Est:	\$0.00	
	0400				Total:	0.000	Total:	\$0.00	
58S156-F8-005 0100	0100	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP	Bid:	25.000	Unit Price:	\$15.79	
				LINE)	This Est:	0.000	This Est:	\$0.00	
					Total:	0.000	Total:	\$0.00	
26S156-F8-002	0100	0140	716-02.09	L.F.	PLASTIC PAVEMENT MARKING	Bid:	27.000	Unit Price:	\$26.32
					(LONGITUDINAL CROSS-WALK)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-002	0100	0150	716-03.03	EACH	PLASTIC WORD PAVEMENT MARKING	Bid:	1.000	Unit Price:	\$684.21
					(STOP AHEAD)	This Est:		This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-002	0100	0160	716-04.18	EACH	PLASTIC PAVEMENT MARKING	Bid:	2.000	Unit Price:	\$631.58
					(BIKE/XING)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-002	0100	0170	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4"	Bid:	9.400	Unit Price:	\$1,047.37
					LINE)	This Est:		This Est:	\$17,441.85
						Total:	16.653	Total:	\$17,441.85

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

					2	•			
26S156-F8-002	0100	0180	716-08.11	EACH	REMOVAL OF WORD PAVEMENT	Bid:	2.000	Unit Price:	\$315.79
					MARKING (DESCRIPTION) (BIKE/XING)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-002	0100	0190	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING	Bid:	6.700	Unit Price:	\$2,947.37
					(LINE)	This Est:	6.700	This Est:	\$19,747.38
						Total:	6.700	Total:	\$19,747.38
26S156-F8-003	0100	0110	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING	Bid:	2.700	Unit Price:	\$2,947.37
					(LINE)	This Est:	2.700	This Est:	\$7,957.90
						Total:	2.700	Total:	\$7,957.90
58S156-F8-005	0100	0110	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING	Bid:	4.600	Unit Price:	\$2,947.37
					(LINE)	This Est:	4.600	This Est:	\$13,557.90
					Total:	4.600	Total:	\$13,557.90	
58S156-F8-006 0100	0110	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING	Bid:	5.300	Unit Price:	\$2,947.37	
				(LINE)	This Est:	2.653	This Est:	\$7,819.37	
					Total:	2.653	Total:	\$7,819.37	
26S156-F8-002	0100	100 0200	716-12.02	L.M.		Bid:	16.000	Unit Price:	\$7,126.32
					MRKNG (6IN LINE)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
26S156-F8-003	0100	0120	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT	Bid:	6.800	Unit Price:	\$7,126.32
					MRKNG (6IN LINE)	This Est:		This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-005	0100	0120	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT	Bid:	10.600	Unit Price:	\$7,126.32
					MRKNG (6IN LINE)	This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
58S156-F8-006	0100	0120	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT	Bid:	11.400	Unit Price:	\$7,126.32
					MRKNG (6IN LINE)	This Est:		This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSE



JJ04221@tn.gov

DEPARTMENT OF TRANSPORTATION

26S156-F8-002	0100	0210	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT	Bid:	417.000	Unit Price:	\$2.11	
					MRKNG (6IN DOTTED LINE)	This Est:	0.000	This Est:	\$0.00	
						Total:	0.000	Total:	\$0.00	
26S156-F8-002 0100	0220	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$39,209.53		
						This Est:	0.250	This Est:	\$9,802.38	
					Total:	0.500	Total:	\$19,604.76		
26S156-F8-003 0100	00 0130	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$16,955.47		
						This	This Est:	0.250	This Est:	\$4,238.87
						Total:	0.500	Total:	\$8,477.74	
58S156-F8-005	0100	0130	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$24,373.49	
						This Est:	0.250	This Est:	\$6,093.37	
						Total:	0.500	Total:	\$12,186.74	
58S156-F8-006	0100	0130	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$25,433.21	
						This Est:	0.250	This Est:	\$6,358.30	
						Total:	0.500	Total:	\$12,716.60	