Print Date: 11/13/2025

JJ04221

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contractor: CNZ053 **Estimate Type:** Progress **Pay Period:** 10/01/2025 **to** 10/31/2025 **Estimate Number: 0002 Estimate Approved:** No Contractor: W. L. Markers, Inc. Time Contractor's 2834 Fisher Road Allowed: 251.0 Days Address: COLUMBUS, OH 43204 **Charged:** 221.0 Days **Elapsed Calendar Days:** 221.0 Days **Percent Time:** 88.05 % **Contract Location:** The relensing of snowplowable pavement markers on various In **Percent Complete(\$)** 24.58 % **Percent Behind:** 63.47 % Counties: CLAY, CUMBERLAND, DEKALB, FENTRESS, JACKSON, OVERTON, PICKETT, PUTNAM, WHITE **Dates** 02/07/2025 Let: 02/25/2025 Awarded: 03/04/2025 **Contract Executed: Date Notice to Proceed:** 03/25/2025 Project(s): R2BVAR-M3-043 Work Began: 09/15/2025 To Be Completed: 11/30/2025 **Substantial Work Complete:** Accepted: **Total to Date Previous to Date This Estimate Total Earnings:** \$171,012.70 \$98,013.80 \$72,998.90 **Amounts** \$659,584.10 Stockpiled Materials: \$0.00 \$0.00 \$0.00 **Current Contract: Amount Due:** \$171,012.70 \$98,013.80 \$72,998.90 **Original Contract:** \$659,584.10 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$171,012.70 \$98,013.80 \$72,998.90 **Payment Due:**

Print Date: 11/13/2025

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



JJ04221

Project Number	Bid %	Federal Project Number		Proje	ect Current Amount	Project Description				
R2BVAR-M3-043	100.00	N/A			72,998.90 The relensing of snowplowable pavement markers on various In					
		Line			Primary/					
Project Number	Cat #	Item #	Item Code	Units	Supplemental Description		Total Item Quantity		Total Amount	
R2BVAR-M3-043	0700	9002	108-07	DAY	LIQUIDATED DAMAGI	ES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	600.00 0.00 0.00
R2BVAR-M3-043	0700	9000	108-08.04	HOUR	LIQUIDATED DAMAGI	ES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	1,000.00 0.00 0.00
R2BVAR-M3-043	0700	9001	108-08.04	HOUR	LIQUIDATED DAMAGI	ES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
R2BVAR-M3-043	0700	0010	712-01	LS	TRAFFIC CONTROL		Bid: This Est: Total:	0.124	Unit Price: This Est: Total:	6,000.00 744.00 1,128.00
R2BVAR-M3-043	0700	0020	716-01.23	EACH	SNOWPLOWABLE RA MARKERS (BI-DIR)(2		Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	18.00 0.00 0.00
R2BVAR-M3-043	0700	0030	716-01.40	EACH	REMOVE AND REPLA SNOWPLOWABLE RE		Bid: This Est: Total:	98,534.000 10,326.000 24,778.000	This Est:	6.15 63,504.90 152,384.70
R2BVAR-M3-043	0700	0040	717-01	LS	MOBILIZATION		Bid: This Est: Total:	0.250	Unit Price: This Est: Total:	35,000.00 8,750.00 17,500.00