**Print Date:** 06/26/2025

JJ09618

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



**Contractor:** CNZ069 **Estimate Type:** Progress **Pay Period:** 05/16/2025 **to** 06/15/2025 **Estimate Number: 0002** Estimate Approved: No **Contractor:** Pavement Restorations, Inc. Time Contractor's 10162 Stinson Street Allowed: 143.0 Days Address: MILAN, TN 38358 **Charged:** 98.0 Days **Elapsed Calendar Days:** 98.0 Days **Percent Time:** 68.53 % Contract Location: The crack sealing at various locations on various State Rout **Percent Complete(\$)** 100.11 % **Percent Behind:** --- % Counties: CHESTER, HARDIN, MADISON, WAYNE **Dates** 02/07/2025 Let: 02/25/2025 Awarded: 03/20/2025 **Contract Executed:** 03/10/2025 **Date Notice to Proceed:** Project(s): R4SVAR-M8-044 Work Began: 03/10/2025 To Be Completed: 07/30/2025 **Substantial Work Complete:** Accepted: **Total to Date Previous to Date This Estimate Total Earnings:** \$42,270.50 \$251,724.10 \$209,453.60 **Amounts** \$0.00 \$251,456.56 Stockpiled Materials: \$0.00 \$0.00 **Current Contract: Amount Due:** \$251,724.10 \$209,453.60 \$42,270.50 **Original Contract:** \$251,456.56 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$251,724.10 \$209,453.60 \$42,270.50 **Payment Due:** 

**Print Date:** 06/26/2025

JJ09618

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Project Number Bid % Federal Project Number Project Current Amount Project Description

R4SVAR-M8-044	100.01	N/A	42,270.50 The crack sealing at various locations on various State Rout						
		Line			Primary/				
Project Number	Cat #	Item #	Item Code	Units	Supplemental Description	Total Item Quantity		Total Amount	
R4SVAR-M8-044	0100	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
R4SVAR-M8-044	0100	0010	411-04	LB.	CRACK SEALANT	Bid: This Est: Total:	118,012.000 0.000 117,720.000	This Est:	1.38 0.00 162,453.60
R4SVAR-M8-044	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	32,000.00 0.00 32,000.00
R4SVAR-M8-044	0100	0030	716-05.01	L.M.	PAINTED PAVEMENT MARKING (4" LINE)	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	5,000.00 0.00 0.00
R4SVAR-M8-044	0100	0040	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid: This Est: Total:	4.973	Unit Price: This Est: Total:	8,500.00 42,270.50 42,270.50
R4SVAR-M8-044	0100	0050	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	15,000.00 0.00 15,000.00

RR004 Page 2