

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Contractor: CNZ071		Estimate Number: 0002		Estimate Type: Progress		Estimate Approved: No		Pay Period: 08/21/2025		to 08/29/2025	
Contractor: Rogers Group, Inc. Contractor's PO Box 25250 Address: NASHVILLE, TN 37202 Contract Location: The resurfacing (either microsurface or thin mix overlay) on Counties: HANCOCK Project(s): 34S033-F3-002, 34S033-F3-003, 34S033-F8-002, 34S033-F8-003, 34S070-F8-002							Time				
							Allowed:		158.0 Days		
							Charged:		156.0 Days		
							Elapsed Calendar Days:		156.0 Days		
							Percent Time:		98.73 %		
							Percent Complete(\$)		57.08 %		
							Percent Behind:		41.65 %		
							Dates				
							Let:		02/07/2025		
							Awarded:		02/25/2025		
Contract Executed:		03/06/2025									
Date Notice to Proceed:		03/27/2025									
Work Began:		07/31/2025									
To Be Completed:		08/31/2025									
Substantial Work Complete:											
Accepted:											
	Total to Date	Previous to Date	This Estimate	Current Contract: Original Contract:		Amounts					
Total Earnings:	\$1,015,656.04	\$913,022.38	\$102,633.66			\$1,772,318.25					
Stockpiled Materials:	\$0.00	\$0.00	\$0.00								
Amount Due:	\$1,015,656.04	\$913,022.38	\$102,633.66			\$1,772,318.25					
Test Report Payment Adjustments:	\$0.00	\$0.00	\$0.00								
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00								
Payment Due:	\$1,015,656.04	\$913,022.38	\$102,633.66								

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
34S033-F3-002	0.72	STP/HSIP-33(160)	0.00	The resurfacing on S.R. 33 from near S.R. 66 (L.M. 10.94) to
34S033-F3-003	0.87	STP/HSIP-33(161)	1,530.00	The resurfacing (either microsurface or thin mix overlay) on
34S033-F8-002	36.00	STP/HSIP-33(160)	0.00	The resurfacing on S.R. 33 from near S.R. 66 (L.M. 10.94) to
34S033-F8-003	31.52	STP/HSIP-33(161)	43,716.77	The resurfacing (either microsurface or thin mix overlay) on
34S070-F8-002	30.89	STP-70(37)	57,386.89	The resurfacing (either microsurface or thin mix overlay) on

Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity	Total Amount
34S033-F3-003	0100	9038	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
34S033-F8-002	0100	9039	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
34S070-F8-002	0100	9041	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
34S033-F8-003	0100	9040	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
34S033-F3-002	0100	9037	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 800.00 This Est: 0.00 Total: 0.00
34S070-F8-002	0100	9028	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
34S033-F8-002	0100	9025	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
34S033-F3-002	0100	9023	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
34S033-F3-003	0100	9024	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
34S033-F8-003	0100	9026	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00
34S070-F8-002	1100	9029	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: 1.00 This Est: 0.00 Total: 0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S033-F8-003	1100	9027	109-01.01	DOLL	PAY ADJUSTMENT FOR FUEL	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	9032	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F3-003	0100	9031	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F3-002	0100	9030	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	0100	9035	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	9033	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	9036	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	9034	109-01.02	DOLL	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	9.000	Unit Price:	1,310.00
						This Est:	0.000	This Est:	0.00
						Total:	9.000	Total:	11,790.00
34S033-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	5.000	Unit Price:	1,310.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	7.000	Unit Price:	1,310.00
						This Est:	0.000	This Est:	0.00
						Total:	7.000	Total:	9,170.00
34S070-F8-002	1100	0080	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	418.000	Unit Price:	189.00
						This Est:	0.000	This Est:	0.00
						Total:	499.740	Total:	94,450.86
34S033-F8-003	1100	0070	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	465.000	Unit Price:	189.00
						This Est:	0.000	This Est:	0.00
						Total:	356.270	Total:	67,335.03
34S033-F8-003	1100	9007	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S033-F8-003	1100	9007	307-03.20	DOLL	307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-642.930	Adj Total:	-642.93
34S070-F8-002	1100	9013	307-03.20	DOLL	PRICE ADJUSTMENT FOR AC CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					307 AC Content Adjustment	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	-901.840	Adj Total:	-901.84
34S070-F8-002	1100	9014	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	469.500	Adj Total:	469.50
34S033-F8-003	1100	9008	307-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					Anti-strip 307	Adj This Est:	0.000	Adj This Est:	0.00
						Adj Total:	334.500	Adj Total:	334.50
34S070-F8-002	1100	9015	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	9009	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	17.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	0090	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	44.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	19.250	Total:	19,250.00
34S033-F8-003	1100	0080	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	37.000	Unit Price:	1,000.00
						This Est:	0.000	This Est:	0.00
						Total:	21.750	Total:	21,750.00
34S033-F8-002	0100	9004	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	9010	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	9016	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S033-F8-002	0100	9005	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	9017	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	9011	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0030	411-01.10	TON	ACS MIX(PG64-22) GRADING D	Bid:	2,535.000	Unit Price:	149.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	0100	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	2,090.000	Unit Price:	152.00
						This Est:	23.420	This Est:	3,559.84
						Total:	1,878.820	Total:	285,580.64
34S033-F8-003	1100	0090	411-03.12	TON	ACS MIX(PG64-22) THIN LIFT D ASPHALT	Bid:	2,324.000	Unit Price:	152.00
						This Est:	22.800	This Est:	3,465.60
						Total:	2,305.670	Total:	350,461.84
34S033-F8-002	0100	9000	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	9012	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	-14.090	Adj This Est:	-14.09
						Adj Total:	-1,130.190	Adj Total:	-1,130.19
34S033-F8-003	1100	9006	411-03.20	DOLL	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
					411 AC Content Adjustment	Adj This Est:	-13.720	Adj This Est:	-13.72
						Adj Total:	-1,386.960	Adj Total:	-1,386.96
34S070-F8-002	0100	9021	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	9018	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	9019	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S070-F8-002	1100	9022	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	9020	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	9001	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	9002	411-05.40	DOLL	LIQUID ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	9003	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	1.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0040	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	2,484.000	Unit Price:	42.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	1100	0110	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	128.000	Unit Price:	45.00
						This Est:	0.000	This Est:	0.00
						Total:	110.170	Total:	4,957.65
34S033-F8-003	1100	0100	415-01.02	S.Y.	COLD PLANING BITUMINOUS PAVEMENT	Bid:	45.000	Unit Price:	45.00
						This Est:	0.000	This Est:	0.00
						Total:	19.560	Total:	880.20
34S033-F3-003	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	2.000	Unit Price:	340.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F3-003	0100	0020	705-04.10	EACH	EARTH PAD FOR GUARD RAIL END TREATMENT	Bid:	2.000	Unit Price:	2,400.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F3-003	0100	0030	705-06.30	EACH	GR TERMINAL (ENERGY ABSORBING) MASH TL-2	Bid:	2.000	Unit Price:	4,000.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	13,982.10
						This Est:	0.500	This Est:	6,991.05
						Total:	1.000	Total:	13,982.10
34S033-F8-002	0100	0050	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	13,982.10
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	0100	0020	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	18,642.80
						This Est:	0.500	This Est:	9,321.40
						Total:	1.000	Total:	18,642.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S070-F8-002	0100	0030	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	381.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	287.000	Total:	3,013.50
34S033-F8-003	0100	0030	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	397.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	208.000	Total:	2,184.00
34S033-F8-002	0100	0060	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	845.000	Unit Price:	10.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	0040	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	231.000	Unit Price:	47.00
						This Est:	232.000	This Est:	10,904.00
						Total:	232.000	Total:	10,904.00
34S033-F3-002	0100	0010	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	152.000	Unit Price:	47.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S070-F8-002	0100	0040	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	284.000	Unit Price:	47.00
						This Est:	288.000	This Est:	13,536.00
						Total:	288.000	Total:	13,536.00
34S033-F8-003	0100	0050	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	231.000	Unit Price:	10.25
						This Est:	0.000	This Est:	0.00
						Total:	272.000	Total:	2,788.00
34S070-F8-002	0100	0050	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	284.000	Unit Price:	10.25
						This Est:	0.000	This Est:	0.00
						Total:	326.000	Total:	3,341.50
34S033-F3-002	0100	0020	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	300.000	Unit Price:	17.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F3-003	0100	0040	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	115.000	Unit Price:	17.00
						This Est:	90.000	This Est:	1,530.00
						Total:	90.000	Total:	1,530.00
34S070-F8-002	0100	0060	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	90.000	Unit Price:	17.00
						This Est:	109.000	This Est:	1,853.00
						Total:	109.000	Total:	1,853.00
34S033-F3-002	0100	0030	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	20.000	Unit Price:	28.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0070	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	9.000	Unit Price:	1,060.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	1100	0110	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	20.000	Unit Price:	1,060.00
						This Est:	13.204	This Est:	13,996.24
						Total:	17.369	Total:	18,411.14

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary to Contractor Report



Project Number	Cat #	Line Item #	Item Code	Units	Primary/ Supplemental Description	Total Item Quantity		Total Amount	
34S070-F8-002	1100	0120	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	25.000	Unit Price:	1,060.00
						This Est:	16.949	This Est:	17,965.94
						Total:	22.665	Total:	24,024.90
34S033-F8-002	0100	0080	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	9.000	Unit Price:	4,800.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0090	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	16,747.20
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-003	0100	0060	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	16,747.20
						This Est:	0.500	This Est:	8,373.60
						Total:	1.000	Total:	16,747.20
34S070-F8-002	0100	0070	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	22,329.60
						This Est:	0.500	This Est:	11,164.80
						Total:	1.000	Total:	22,329.60
34S033-F8-002	0100	0100	730-14.02	L.F.	SAW SLOT	Bid:	4,000.000	Unit Price:	7.00
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00
34S033-F8-002	0100	0110	730-14.03	L.F.	LOOP WIRE	Bid:	8,000.000	Unit Price:	1.50
						This Est:	0.000	This Est:	0.00
						Total:	0.000	Total:	0.00