Print Date: 08/20/2025

JJ09618

STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contractor: CNZ124 **Estimate Type:** Progress **Pay Period:** 05/05/2025 **to** 08/09/2025 **Estimate Number: 0001** Estimate Approved: No Contractor: H & H Construction, Inc. Time Contractor's 30 Substation Loop Allowed: 88.0 Days Address: ERIN, TN 37061 **Charged:** 97.0 Days **Elapsed Calendar Days:** 97.0 Days **Percent Time:** 110.23 % **Contract Location:** The construction of a 40' x 40' salt brine shed at 232 Baile **Percent Complete(\$)** 103.28 % **Percent Behind:** 6.95 % **Counties:** POLK, RHEA **Dates** 03/21/2025 Let: Awarded: 04/07/2025 04/14/2025 **Contract Executed: Date Notice to Proceed:** 05/05/2025 **Project(s):** 70NMSC-S3-002, 72NMSC-S3-002 Work Began: 06/30/2025 To Be Completed: 07/31/2025 **Substantial Work Complete:** Accepted: **Total to Date Previous to Date This Estimate Total Earnings:** \$0.00 \$145,503.96 \$145,503.96 **Amounts** \$144,619.44 Stockpiled Materials: \$0.00 \$0.00 \$0.00 **Current Contract: Amount Due:** \$145,503.96 \$0.00 \$145,503.96 **Original Contract:** \$144,619.44 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$0.00 \$145,503.96 \$145,503.96 **Payment Due:** \$0.00

STATE OF TENNESSEE **Print Date:** 08/20/2025 **DEPARTMENT OF TRANSPORTATION** JJ09618 **Estimate Summary to Contractor Report**



Project Number Bid % Federal Project Number **Project Current Amount Project Description** 70NMSC-S3-002 47.04 N/A 68,032.60 The construction of a 40' x 40' salt brine shed at 232 Baile

	72NMSC-S3-002 5	52.96 N/A	77,471.36 The construction of a 40' x 60' salt brine shed at 640 Conco
--	-----------------	-----------	--

	0=.00	,			,	x 10 /1 00 0011 011110 01100 01 01 0 11			
		Line			Primary/				
Project Number	Cat #	Item #	Item Code	Units	Supplemental Description	Total Item Quantity		Total Ar	mount
70NMSC-S3-002	0700	9000	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	500.00 0.00 0.00
72NMSC-S3-002	0700	9001	108-07	DAY	LIQUIDATED DAMAGES	Bid: This Est: Total:	9.000	Unit Price: This Est: Total:	500.00 4,500.00 4,500.00
72NMSC-S3-002	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 60')	Bid: This Est: Total:	1.000	Unit Price: This Est: Total:	72,971.36 72,971.36 72,971.36
70NMSC-S3-002	0700	0010	680-02.01	EACH	BUILDING (DESCRIPTION) / (40' X 40')	Bid: This Est: Total:	1.000	Unit Price: This Est: Total:	64,417.11 64,417.11 64,417.11
72NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: This Est: Total:	0.000	Unit Price: This Est: Total:	3,615.49 0.00 0.00
70NMSC-S3-002	0700	0020	717-01	LS	MOBILIZATION	Bid: This Est: Total:	1.000	Unit Price: This Est: Total:	3,615.49 3,615.49 3,615.49

Page 2 RR004