**Print Date:** 11/18/2025

JJ09618

## STATE OF TENNESSEE DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report



Contractor: CN7169 **Estimate Type:** Progress **Pay Period:** 08/28/2025 **to** 11/15/2025 **Estimate Number: 0001** Estimate Approved: No **Contractor:** Mountain Home Construction LLC Time Allowed: Contractor's 2141 Mountain Vista Rd 185.0 Days Address: SEVIERVILLE, TN 37876 **Charged:** 80.0 Days **Elapsed Calendar Days:** 80.0 Days **Percent Time:** 43.24 % **Contract Location:** The construction of a 40' x 80' TDOT maintenance building at **Percent Complete(\$)** 28.74 % **Percent Behind:** 14.50 % **Counties: GIBSON Dates** 06/27/2025 Let: 07/10/2025 Awarded: 08/07/2025 **Contract Executed: Date Notice to Proceed:** 08/28/2025 **Project(s):** 27999-3605-04 Work Began: 09/29/2025 To Be Completed: 02/28/2026 **Substantial Work Complete:** Accepted: **Total to Date This Estimate Previous to Date Total Earnings:** \$233,000.00 \$0.00 \$233,000.00 **Amounts** \$0.00 \$820,000.00 Stockpiled Materials: \$0.00 \$0.00 **Current Contract: Amount Due:** \$233,000.00 \$0.00 \$233,000.00 **Original Contract:** \$820,000.00 Test Report Payment Adjustments: \$0.00 \$0.00 \$0.00 Material Discrepancy Adjustments: \$0.00 \$0.00 \$0.00 \$233,000.00 \$233,000.00 **Payment Due:** \$0.00

**Print Date:** 11/18/2025

27999-3605-04

27999-3605-04

27999-3605-04

## JJ09618

0700

0700

0700

0020

0030

0040

680-02.01

680-02.02

717-01

LS

## STATE OF TENNESSEE **DEPARTMENT OF TRANSPORTATION Estimate Summary to Contractor Report**

Bid:

This Est:

This Est:

This Est:

Total:

Total:

Total:

Bid:

Bid:



318,000.00

215,000.00

72,000.00

18,000.00

18,000.00

0.00

0.00

0.00

0.00

1.000 Unit Price:

1.000 Unit Price:

1.000 Unit Price:

0.250 **This Est**:

0.000 This Est:

0.000 This Est:

0.000 Total:

0.000 Total:

0.250 Total:

**Project Description Project Number** Bid % Federal Project Number Project Current Amount N/A 27999-3605-04 100.00 233,000.00 The construction of a 40' x 80' TDOT maintenance building at Primary/ Line **Project Number** Cat # Item # **Item Code** Units Supplemental Description **Total Item Quantity Total Amount** 0700 9000 LIQUIDATED DAMAGES Bid: 0.000 Unit Price: 600.00 27999-3605-04 108-07 DAY This Est: 0.000 This Est: 0.00 Total: 0.000 Total: 0.00 EACH SITE PREPARATION Bid: 0700 0010 607-65.20 1.000 Unit Price: 215.000.00 27999-3605-04 This Est: 1.000 This Est: 215,000.00 1.000 Total: 215,000.00 Total:

EACH BUILDING (DESCRIPTION) / (FOUNDATION

EACH BUILDING (DESCRIPTION) / (INTERIOR

AND STRUCTURE)

CONSTRUCTION)

**MOBILIZATION** 

RR004