

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CNZ241 **Estimate Number:** 0002 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 04/16/2026 **To** 05/15/2026

<p>Contractor: Lehman-Roberts Company Contractor's Address: PO Box 1603 Memphis TN 38101</p> <p>Contract Location: The resurfacing on I-240 from near Elvis Presley Boulevard (L.M. 6.00) to near South Perkins Road (L.M. 12.72), including repair work on bridge.</p> <p>Counties: SHELBY</p> <p>Projects: 79I240-M3-010, 79I240-S8-005</p>	<p>Allowed: Charged: Elapsed Calendar Days: Percent Time: Percent Complete(\$): Percent Behind:</p>	<p>Time 429.0 Days 260.0 Days 260.0 Days 60.61% 2.21% 58.40%</p> <p>Dates Let: Awarded: Contract Executed: Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$547,653.93</td> <td style="text-align: right;">\$339,135.67</td> <td style="text-align: right;">\$208,518.26</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$547,653.93</td> <td style="text-align: right;">\$339,135.67</td> <td style="text-align: right;">\$208,518.26</td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$2,933.90</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$2,933.90</td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$1,780.01</td> <td style="text-align: right;">\$1,780.01</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">-\$3,366.25</td> <td style="text-align: right;">-\$3,366.25</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$357.00</td> <td style="text-align: right;">\$357.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$549,358.59</td> <td style="text-align: right;">\$337,906.43</td> <td style="text-align: right;">\$211,452.16</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	Total Earnings:	\$547,653.93	\$339,135.67	\$208,518.26	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$547,653.93	\$339,135.67	\$208,518.26	Fuel Adjustments:	\$2,933.90	\$0.00	\$2,933.90	Bituminous Adjustments:	\$1,780.01	\$1,780.01	\$0.00	307AC Adjustments:	-\$3,366.25	-\$3,366.25	\$0.00	411AC Adjustments:	\$0.00	\$0.00	\$0.00	Liquid Anti-Strip Adjustments:	\$357.00	\$357.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$549,358.59	\$337,906.43	\$211,452.16	<p>Current Contract: Original Contract:</p>	<p>Amounts \$13,108,251.49 \$13,108,251.49</p>
	Total to Date	Previous to Date	This Estimate																																											
Total Earnings:	\$547,653.93	\$339,135.67	\$208,518.26																																											
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																											
Amount Due:	\$547,653.93	\$339,135.67	\$208,518.26																																											
Fuel Adjustments:	\$2,933.90	\$0.00	\$2,933.90																																											
Bituminous Adjustments:	\$1,780.01	\$1,780.01	\$0.00																																											
307AC Adjustments:	-\$3,366.25	-\$3,366.25	\$0.00																																											
411AC Adjustments:	\$0.00	\$0.00	\$0.00																																											
Liquid Anti-Strip Adjustments:	\$357.00	\$357.00	\$0.00																																											
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																																											
Payment Due:	\$549,358.59	\$337,906.43	\$211,452.16																																											

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
79I240-M3-010	3.56%	N/A	\$467,096.94	INTERSTATE 240 OVER BLACK BAYOU
79I240-S8-005	96.44%	N/A	\$12,641,154.55	The resurfacing on I-240 from near Elvis Presley Boulevard (L.M. 6.00) to near South Perkins Road (L.M. 12.72), including repair work on bridge.

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
79I240-M3-010	0500	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,600.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
79I240-S8-005	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,600.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
79I240-M3-010	0500	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
79I240-S8-005	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
79I240-S8-005	0100	0010	202-03	S.Y.	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	Bid: 45.000	Unit Price: \$93.40
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
79I240-S8-005	0100	0020	202-03.01	S.Y.	REMOVAL OF ASPHALT PAVEMENT	Bid: 11,467.000	Unit Price: \$15.12
						This Est: 0.000	This Est: \$0.00
						Total: 3,337.000	Total: \$50,455.44
79I240-S8-005	0100	0030	203-06	M.G.	WATER	Bid: 26.000	Unit Price: \$377.33
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0040	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	32.240	Unit Price:	\$1,182.17
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0050	303-02	TON	MINERAL AGGREGATE, TYPE B BASE, GRADING (DESCRIPTION) (C OR D)	Bid:	3,409.000	Unit Price:	\$59.73
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0060	307-03.01	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING A	Bid:	614.000	Unit Price:	\$210.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0070	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid:	1,611.000	Unit Price:	\$154.35
						This Est:	0.000	This Est:	\$0.00
						Total:	594.150	Total:	\$91,707.05
					FUEL	Adj This Est:	594.150	Adj This Est:	\$2,933.90
						Adj Total:	594.150	Adj Total:	\$2,933.90
					307AC	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	594.150	Adj Total:	-\$3,366.25
					Anti-strip 307 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	25.500	Adj Total:	\$357.00
					BITM	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	594.150	Adj Total:	\$1,701.52
79I240-S8-005	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0080	403-02.01	TON	TRACKLESS TACK COAT	Bid:	294.000	Unit Price:	\$1,297.01
						This Est:	0.000	This Est:	\$0.00
						Total:	1.588	Total:	\$2,059.65
					BITM	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	1.588	Adj Total:	\$78.49

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	8504	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0090	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	11,442.000	Unit Price:	\$125.94
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0100	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	Bid:	63.340	Unit Price:	\$3,353.96
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0110	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	33,886.000	Unit Price:	\$146.65
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-M3-010	0500	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0120	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	24.460	Unit Price:	\$1,458.02
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0130	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	43,794.000	Unit Price:	\$44.27
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-M3-010	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	25.000	Unit Price:	\$1,624.58
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-M3-010	0500	0020	604-10.53	S.Y.	CONCRETE REPAIRS	Bid:	15.000	Unit Price:	\$1,624.58
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-M3-010	0500	0040	617-01	S.Y.	BRIDGE DECK SEALANT	Bid:	4,396.000	Unit Price:	\$55.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-M3-010	0500	0030	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid:	4,514.000	Unit Price:	\$35.49
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0140	701-01.01	S.F.	CONCRETE SIDEWALK (4 ")	Bid:	405.000	Unit Price:	\$16.60
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0150	701-02.01	S.F.	CONCRETE CURB RAMP (RETROFIT)	Bid:	2,974.000	Unit Price:	\$46.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0160	701-02.06	S.F.	DETECTABLE WARNING SURFACE (REHABILITATION)	Bid:	144.000	Unit Price:	\$98.58
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0170	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	7.000	Unit Price:	\$259.43
						This Est:	6.000	This Est:	\$1,556.58
						Total:	6.000	Total:	\$1,556.58
79I240-S8-005	0100	0180	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	7.000	Unit Price:	\$1,841.98
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0190	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	7.000	Unit Price:	\$3,995.28
						This Est:	6.000	This Est:	\$23,971.68
						Total:	6.000	Total:	\$23,971.68
79I240-S8-005	0100	0200	705-07.11	EACH	TRUCK MOUNTED ENERGY ATTENUATOR	Bid:	4.000	Unit Price:	\$8,997.17
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0210	706-01	L.F.	GUARDRAIL REMOVED	Bid:	350.000	Unit Price:	\$8.30
						This Est:	300.000	This Est:	\$2,490.00
						Total:	300.000	Total:	\$2,490.00
79I240-S8-005	0100	0220	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$325,000.00
						This Est:	0.140	This Est:	\$45,500.00
						Total:	0.260	Total:	\$84,500.00
79I240-S8-005	0100	0230	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	350.000	Unit Price:	\$37.05
						This Est:	0.000	This Est:	\$0.00
						Total:	350.000	Total:	\$12,967.50
79I240-S8-005	0100	0240	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	300.000	Unit Price:	\$15.88
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0250	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	50.000	Unit Price:	\$15.88
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0260	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	2,415.000	Unit Price:	\$7.41
						This Est:	0.000	This Est:	\$0.00
						Total:	496.000	Total:	\$3,675.36
79I240-S8-005	0100	0270	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	\$529.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0280	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$1,587.74
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$3,175.48
79I240-S8-005	0100	0290	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	4.000	Unit Price:	\$3,704.72
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0300	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	12.000	Unit Price:	\$5,821.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0310	712-08.10	HOUR	MOBILE MESSAGE SIGN UNIT W/ATTENUATOR	Bid:	320.000	Unit Price:	\$58.22
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0320	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	228.000	Unit Price:	\$132.31
						This Est:	0.000	This Est:	\$0.00
						Total:	5.000	Total:	\$661.55
79I240-S8-005	0100	0330	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$5,287.16
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0340	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	266.000	Unit Price:	\$52.92
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0350	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	2,973.000	Unit Price:	\$52.92
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0360	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	2,204.000	Unit Price:	\$12.58
						This Est:	0.000	This Est:	\$0.00
						Total:	15.000	Total:	\$188.70
79I240-S8-005	0100	0370	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	29.000	Unit Price:	\$50.81
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0380	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	314.000	Unit Price:	\$31.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0390	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	24.000	Unit Price:	\$317.55
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0400	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	5,235.000	Unit Price:	\$31.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0410	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	260.000	Unit Price:	\$4.23
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0420	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	599.000	Unit Price:	\$53.98
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0430	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	0.125	Unit Price:	\$23,286.79
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0440	716-03.01	EACH	PLASTIC WORD PAVEMENT MARKING (ONLY)	Bid:	16.000	Unit Price:	\$317.55
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0450	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	7.000	Unit Price:	\$317.55
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0460	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	9.000	Unit Price:	\$476.32
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0470	716-04.07	EACH	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	Bid:	20.000	Unit Price:	\$476.32
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0480	716-04.08	EACH	PLASTIC PAVEMENT MARKING (OPTION LANE ARROW)	Bid:	12.000	Unit Price:	\$476.32
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0490	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	2.000	Unit Price:	\$529.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0500	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid:	10,697.000	Unit Price:	\$1.32
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0510	716-05.05	L.F.	PAINTED PAVEMENT MARKING (STOP LINE)	Bid:	314.000	Unit Price:	\$16.94
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0520	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	57.930	Unit Price:	\$2,752.08
						This Est:	0.000	This Est:	\$0.00
						Total:	0.089	Total:	\$244.94

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0530	716-05.22	L.F.	PAINTED PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	461.000	Unit Price:	\$31.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0540	716-05.49	L.M.	PAINTED PAVEMENT MARKINGS(8" LINE)	Bid:	0.125	Unit Price:	\$6,986.04
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0550	716-05.51	L.F.	PAINTED PAVEMENT MARKINGS(12" LINE)	Bid:	14,803.000	Unit Price:	\$5.29
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0560	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	8,570.000	Unit Price:	\$2.12
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0570	716-08.03	L.F.	REMOVAL OF PAVEMENT MARKING (CROSS-WALK)	Bid:	216.000	Unit Price:	\$19.05
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0580	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	Bid:	92.000	Unit Price:	\$23.29
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0590	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid:	15.000	Unit Price:	\$185.24
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0600	716-08.11	EACH	REMOVAL OF WORD PAVEMENT MARKING (DESCRIPTION) (ONLY)	Bid:	9.000	Unit Price:	\$211.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0610	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	57.930	Unit Price:	\$9,420.57
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



79I240-S8-005	0100	0620	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	10,697.000	Unit Price:	\$3.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0630	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	11,936.000	Unit Price:	\$3.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0640	716-12.10	L.F.	ENHANCED FLAT LINE THERMO (12IN DOTTED)	Bid:	12,151.000	Unit Price:	\$11.64
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0650	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$540,000.00
						This Est:	0.250	This Est:	\$135,000.00
						Total:	0.500	Total:	\$270,000.00
79I240-S8-005	0100	0660	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	Bid:	6.000	Unit Price:	\$2,594.34
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0670	730-12.01	L.F.	CONDUIT 1" DIAMETER (PVC SCHEDULE 40)	Bid:	90.000	Unit Price:	\$31.13
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0680	730-14.02	L.F.	SAW SLOT	Bid:	1,250.000	Unit Price:	\$9.34
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
79I240-S8-005	0100	0690	730-14.03	L.F.	LOOP WIRE	Bid:	4,250.000	Unit Price:	\$2.08
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00