

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CNZ304 **Estimate Number:** 0001 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 12/18/2025 **To** 04/30/2026

<p>Contractor: Wiregrass Construction Company, Inc Contractor's Address: PO Box 748272 Atlanta GA 30374-8272</p> <p>Contract Location: The resurfacing on I-24 from the Davidson County line (L.M. 0.00) to the Baker Road underpass (L.M. 7.75), including bridge expansion joint repairs.</p> <p>Counties: RUTHERFORD</p> <p>Projects: 75I024-F8-014, 75I024-M3-014</p>	<p style="text-align: right;">Allowed: Charged: Elapsed Calendar Days: Percent Time: Percent Complete(\$): Percent Behind:</p>	<p style="text-align: right;">Time 327.0 Days 113.0 Days 113.0 Days 34.56% 14.22% 20.34%</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$1,428,581.53</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,428,581.53</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$1,428,581.53</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,428,581.53</td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$28,665.39</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$28,665.39</td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">\$5,213.39</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$5,213.39</td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$5,949.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$5,949.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">-\$564.11</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$564.11</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$1,467,845.20</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,467,845.20</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,428,581.53	\$0.00	\$1,428,581.53	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,428,581.53	\$0.00	\$1,428,581.53	Fuel Adjustments:	\$0.00	\$0.00	\$0.00	Bituminous Adjustments:	\$28,665.39	\$0.00	\$28,665.39	307AC Adjustments:	\$0.00	\$0.00	\$0.00	411AC Adjustments:	\$5,213.39	\$0.00	\$5,213.39	Liquid Anti-Strip Adjustments:	\$5,949.00	\$0.00	\$5,949.00	Material Discrepancy Adjustments:	-\$564.11	\$0.00	-\$564.11	Payment Due:	\$1,467,845.20	\$0.00	\$1,467,845.20	<p style="text-align: right;">Let: Awarded: Contract Executed: Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:</p>	<p style="text-align: right;">Dates 12/05/2025 12/15/2025 12/18/2025 01/08/2026 03/02/2026 11/30/2026</p>
	Total to Date	Previous to Date	This Estimate																																											
Total Earnings:	\$1,428,581.53	\$0.00	\$1,428,581.53																																											
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																											
Amount Due:	\$1,428,581.53	\$0.00	\$1,428,581.53																																											
Fuel Adjustments:	\$0.00	\$0.00	\$0.00																																											
Bituminous Adjustments:	\$28,665.39	\$0.00	\$28,665.39																																											
307AC Adjustments:	\$0.00	\$0.00	\$0.00																																											
411AC Adjustments:	\$5,213.39	\$0.00	\$5,213.39																																											
Liquid Anti-Strip Adjustments:	\$5,949.00	\$0.00	\$5,949.00																																											
Material Discrepancy Adjustments:	-\$564.11	\$0.00	-\$564.11																																											
Payment Due:	\$1,467,845.20	\$0.00	\$1,467,845.20																																											
		<p style="text-align: right;">Amounts Current Contract: Original Contract:</p>																																												
		<p style="text-align: right;">\$9,924,137.61 \$9,924,137.61</p>																																												

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
75I024-F8-014	98.25%	NH-I-24-1(143)	\$9,750,828.39	The resurfacing on I-24 from the Davidson County line (L.M. 0.00) to the Baker Road underpass (L.M. 7.75), including bridge expansion joint repairs.
75I024-M3-014	1.75%	NH-I-24-1(143)	\$173,309.22	BRIDGES OVER ROCK SPRINGS ROAD LM 3.81 ALMAVILLE ROAD & OLIVE BRANCH LM 6.77 RT AND STEWARTS CREEK LM 7.07 RT. & LT.

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
75I024-F8-014	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
75I024-M3-014	0500	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$1,000.00 This Est: \$0.00 Total: \$0.00
75I024-F8-014	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$0.00
75I024-M3-014	0500	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000 This Est: 0.000 Total: 0.000	Unit Price: \$2,000.00 This Est: \$0.00 Total: \$0.00
75I024-F8-014	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 31.000 This Est: 15.500 Total: 15.500	Unit Price: \$1,600.00 This Est: \$24,800.00 Total: \$24,800.00
75I024-F8-014	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid: 3,059.000 This Est: 0.000 Total: 0.000	Unit Price: \$38.00 This Est: \$0.00 Total: \$0.00
75I024-F8-014	0100	0030	307-03.08	TON	ASPHALT CONCRETE MIX (PG76-22) (BPMB-HM) GRADING B-M2	Bid: 500.000 This Est: 0.000 Total: 0.000	Unit Price: \$152.00 This Est: \$0.00 Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	280.000	Unit Price:	\$900.00
						This Est:	37.383	This Est:	\$33,644.70
						Total:	37.383	Total:	\$33,644.70
					BITM	Adj This Est:	37.383	Adj This Est:	\$1,811.57
						Adj Total:	37.383	Adj Total:	\$1,811.57
75I024-F8-014	0100	8504	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0050	411-01.51	L.F.	VOID REDUCING ASPHALT MEMBRANE (VRAM) HALF-WIDTH	Bid:	491,040.000	Unit Price:	\$1.95
						This Est:	79,647.000	This Est:	\$155,311.65
						Total:	79,647.000	Total:	\$155,311.65
75I024-F8-014	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	Bid:	44,335.000	Unit Price:	\$124.00
						This Est:	6,441.210	This Est:	\$798,710.04
						Total:	6,441.210	Total:	\$798,710.04
					BITM	Adj This Est:	6,441.210	Adj This Est:	\$26,853.82
						Adj Total:	6,441.210	Adj Total:	\$26,853.82
					Anti-strip 411 (English and Metric)	Adj This Est:	396.600	Adj This Est:	\$5,949.00
						Adj Total:	396.600	Adj Total:	\$5,949.00
					411AC	Adj This Est:	6,441.210	Adj This Est:	\$5,213.39
						Adj Total:	6,441.210	Adj Total:	\$5,213.39
75I024-F8-014	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-M3-014	0500	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0070	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	28.100	Unit Price:	\$565.72
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	61,437.000	Unit Price:	\$14.50
						This Est:	9,177.410	This Est:	\$133,072.45
						Total:	9,177.410	Total:	\$133,072.45
75I024-F8-014	0100	0090	502-03.25	C.Y.	FULL DEPTH PCC PAVEMENT REPAIR HIGH EARLY	Bid:	131.000	Unit Price:	\$854.08
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0100	502-04.01	L.F.	SAWING CONCRETE PAVEMENT (FULL DEPTH)	Bid:	790.000	Unit Price:	\$21.08
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0110	502-04.02	EACH	LOAD TRANSFER DOWELS	Bid:	326.000	Unit Price:	\$25.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0120	502-04.03	EACH	TRANSVERSE TIE-BARS	Bid:	92.000	Unit Price:	\$17.52
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	0130	502-07	S.Y.	SPALL REPAIR	Bid:	12.000	Unit Price:	\$815.82
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0140	502-08.02	L.F.	RESEALING JOINTS (SILICONE SEALANT)	Bid:	1,017.000	Unit Price:	\$6.76
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0150	502-08.07	L.F.	SEALING RANDOM CRACKS (SILICONE SEALANT)	Bid:	1,476.000	Unit Price:	\$6.76
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-M3-014	0500	0010	604-10.44	L.F.	EXPANSION JOINT REPAIRS	Bid:	558.000	Unit Price:	\$310.59
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	8508	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0160	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$175,000.00
						This Est:	0.360	This Est:	\$63,000.00
						Total:	0.360	Total:	\$63,000.00
75I024-F8-014	0100	0170	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	448.000	Unit Price:	\$31.04
						This Est:	160.000	This Est:	\$4,966.40
						Total:	160.000	Total:	\$4,966.40
75I024-F8-014	0100	0180	712-05.03	EACH	WARNING LIGHTS (TYPE C)	Bid:	28.000	Unit Price:	\$10.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0190	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	2,706.000	Unit Price:	\$6.86
						This Est:	2,462.000	This Est:	\$16,889.32
						Total:	2,462.000	Total:	\$16,889.32

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	0200	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	8.000	Unit Price:	\$450.57
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0210	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	Bid:	48.000	Unit Price:	\$15.02
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	9000	712-08.01	DOLL	UNIFORMED POLICE OFFICER	Bid:	0.000	Unit Price:	\$1.00
						This Est:	6,105.000	This Est:	\$6,105.00
						Total:	6,105.000	Total:	\$6,105.00
75I024-F8-014	0100	0220	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	4.000	Unit Price:	\$1,101.39
						This Est:	5.000	This Est:	\$5,506.95
						Total:	5.000	Total:	\$5,506.95
75I024-F8-014	0100	0230	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	2.000	Unit Price:	\$4,205.32
						This Est:	2.000	This Est:	\$8,410.64
						Total:	2.000	Total:	\$8,410.64
75I024-F8-014	0100	0240	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	22.000	Unit Price:	\$4,205.32
						This Est:	8.000	This Est:	\$33,642.56
						Total:	8.000	Total:	\$33,642.56
75I024-F8-014	0100	0250	712-08.12	DAY	QUEUE PROTECTION TRUCK	Bid:	120.000	Unit Price:	\$1,151.46
						This Est:	25.000	This Est:	\$28,786.50
						Total:	25.000	Total:	\$28,786.50
75I024-F8-014	0100	0260	713-02.14	EACH	FLEXIBLE DELINEATOR (WHITE)	Bid:	413.000	Unit Price:	\$55.07
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0270	713-02.15	EACH	FLEXIBLE DELINEATOR (YELLOW)	Bid:	147.000	Unit Price:	\$55.07
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	0280	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	Bid:	2.000	Unit Price:	\$5,306.71
						This Est:	2.000	This Est:	\$10,613.42
						Total:	2.000	Total:	\$10,613.42
75I024-F8-014	0100	0290	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	4,878.000	Unit Price:	\$38.05
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0300	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	4,703.000	Unit Price:	\$10.01
						This Est:	1,684.000	This Est:	\$16,856.84
						Total:	1,684.000	Total:	\$16,856.84
75I024-F8-014	0100	0310	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	620.000	Unit Price:	\$25.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0320	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	138.000	Unit Price:	\$20.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0330	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	13.000	Unit Price:	\$200.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0340	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	7,350.000	Unit Price:	\$10.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0350	716-02.23	L.F.	PLASTIC PAVEMENT MARKING (12IN BARRIER LINE)	Bid:	1,052.000	Unit Price:	\$5.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0360	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	10.000	Unit Price:	\$200.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	0370	716-04.09	EACH	PLASTIC PAVEMENT MARKING (H.O.V. DIAMOND)	Bid:	62.000	Unit Price:	\$200.25
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0380	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	96.000	Unit Price:	\$45.06
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0390	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	Bid:	1,395.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0400	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	44.000	Unit Price:	\$1,802.28
						This Est:	26.780	This Est:	\$48,265.06
						Total:	26.780	Total:	\$48,265.06
					Material Discrepancy	Adj This Est:	-0.313	Adj This Est:	-\$564.11
						Adj Total:	-0.313	Adj Total:	-\$564.11
75I024-F8-014	0100	0410	716-08.01	L.F.	REMOVAL OF PAVEMENT MARKING (LINE)	Bid:	21,026.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0420	716-08.04	S.Y.	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	Bid:	620.000	Unit Price:	\$20.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0430	716-08.05	L.F.	REMOVAL OF PAVEMENT MARKING (STOP LINE)	Bid:	138.000	Unit Price:	\$10.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0440	716-08.06	EACH	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	Bid:	13.000	Unit Price:	\$100.13
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0450	716-09.86	L.M.	CONTRAST PAVEMENT MARKING 6"	Bid:	3.600	Unit Price:	\$20,025.32
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



75I024-F8-014	0100	0460	716-09.89	L.F.	CONTRAST PAVEMENT MARKING 12"	Bid:	490.000	Unit Price:	\$18.02
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0470	716-09.94	L.M.	CONTRAST PAVEMENT SHADOW MARKING 6"	Bid:	0.200	Unit Price:	\$15,019.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0480	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	44.000	Unit Price:	\$7,008.86
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0490	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	Bid:	13,081.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0500	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	Bid:	2,677.000	Unit Price:	\$1.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0510	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	Bid:	40,920.000	Unit Price:	\$4.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0520	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$160,000.00
						This Est:	0.250	This Est:	\$40,000.00
						Total:	0.250	Total:	\$40,000.00
75I024-F8-014	0100	0530	730-14.02	L.F.	SAW SLOT	Bid:	1,932.000	Unit Price:	\$5.01
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
75I024-F8-014	0100	0540	730-14.03	L.F.	LOOP WIRE	Bid:	8,141.000	Unit Price:	\$1.10
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00