

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



**Contract ID:** CNZ316      **Estimate Number:** 0001      **Estimate Type:** Progress      **Estimate Approved:** No      **Pay Period:** 01/08/2026      **To:** 03/31/2026

<p><b>Contractor:</b> Volunteer Paving, LLC  <b>Contractor's Address:</b> PO Box 682423          Franklin TN 37068</p> <p><b>Contract Location:</b> The resurfacing on I-840 from near U.S. 31 (S.R. 6) (L.M. 21.68) to east of Arno Road (L.M. 31.68), including bridge deck repairs.</p> <p><b>Counties:</b> WILLIAMSON</p> <p><b>Projects:</b> 94I840-F8-009, 94I840-M3-009</p>	<p style="text-align: right;"><b>Allowed:</b>  <b>Charged:</b>  <b>Elapsed Calendar Days:</b>  <b>Percent Time:</b>  <b>Percent Complete(\$):</b>  <b>Percent Behind:</b></p>	<p style="text-align: right;"><b>Time</b>          306.0 Days          62.0 Days          62.0 Days          20.26%          11.82%          8.44%</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td><b>Total Earnings:</b></td> <td style="text-align: right;">\$1,150,420.04</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,150,420.04</td> </tr> <tr> <td><b>Stockpiled Materials:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Amount Due:</b></td> <td style="text-align: right;">\$1,150,420.04</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,150,420.04</td> </tr> <tr> <td><b>Fuel Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Bituminous Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>307AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>411AC Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Liquid Anti-Strip Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Material Discrepancy Adjustments:</b></td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td><b>Payment Due:</b></td> <td style="text-align: right;">\$1,150,420.04</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$1,150,420.04</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	<b>Total Earnings:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04	<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00	<b>Amount Due:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04	<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00	<b>Payment Due:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04	<p style="text-align: right;"><b>Let:</b>  <b>Awarded:</b>  <b>Contract Executed:</b>  <b>Notice to Proceed:</b>  <b>Work Began:</b>  <b>To Be Completed:</b>  <b>Substantial Work Complete:</b>  <b>Accepted:</b></p>	<p style="text-align: right;"><b>Dates</b>          12/05/2025          12/15/2025          01/08/2026          01/29/2026          03/04/2026          11/30/2026</p>
	Total to Date	Previous to Date	This Estimate																																											
<b>Total Earnings:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04																																											
<b>Stockpiled Materials:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Amount Due:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04																																											
<b>Fuel Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Bituminous Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>307AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>411AC Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Liquid Anti-Strip Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Material Discrepancy Adjustments:</b>	\$0.00	\$0.00	\$0.00																																											
<b>Payment Due:</b>	\$1,150,420.04	\$0.00	\$1,150,420.04																																											
		<p style="text-align: right;"><b>Amounts</b>  <b>Current Contract:</b>  <b>Original Contract:</b></p>																																												
		<p style="text-align: right;">\$9,547,556.60          \$9,547,556.60</p>																																												

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
94I840-F8-009	98.70%	NH-I-840(26)	\$9,423,509.48	The resurfacing on I-840 from near U.S. 31 (S.R. 6) (L.M. 21.68) to east of Arno Road (L.M. 31.68), including bridge deck repairs.
94I840-M3-009	1.30%	NH-I-840(26)	\$124,047.12	BRIDGES OVER BRANCH LM 21.68 RT. & LT., BRANCH LM 22.82 RT., BRANCH 23.55 RT., TOM ANDERSON RD. LM 23.61 RT., CAMPBELL ROAD LM 26.00 RT. & LT. AND STARNES CREEK LM 28.67

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
94I840-F8-009	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94I840-M3-009	0500	8502	108-07	DAY	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$1,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94I840-F8-009	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$2,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94I840-M3-009	0500	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	<b>Bid:</b> 0.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$2,000.00 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94I840-F8-009	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	<b>Bid:</b> 40.000 <b>This Est:</b> 4.000 <b>Total:</b> 4.000	<b>Unit Price:</b> \$1,083.81 <b>This Est:</b> \$4,335.24 <b>Total:</b> \$4,335.24
94I840-F8-009	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	<b>Bid:</b> 5,294.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$31.68 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00
94I840-F8-009	0100	0030	307-03.12	TON	ASPHALT CONCRETE MIX (PG76-22) GRADING CM	<b>Bid:</b> 28,606.000 <b>This Est:</b> 0.000 <b>Total:</b> 0.000	<b>Unit Price:</b> \$88.45 <b>This Est:</b> \$0.00 <b>Total:</b> \$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-F8-009	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	<b>Bid:</b>	222.000	<b>Unit Price:</b>	\$924.75
						<b>This Est:</b>	33.715	<b>This Est:</b>	\$31,177.95
						<b>Total:</b>	33.715	<b>Total:</b>	\$31,177.95
94I840-F8-009	1100	0490	403-02.01	TON	TRACKLESS TACK COAT	<b>Bid:</b>	302.000	<b>Unit Price:</b>	\$950.79
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	8504	407-07	DOLL	DENSITY DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0050	411-01.21	L.M.	LONGITUDINAL JOINT SEALANT	<b>Bid:</b>	12.600	<b>Unit Price:</b>	\$2,828.00
						<b>This Est:</b>	8.290	<b>This Est:</b>	\$23,444.12
						<b>Total:</b>	8.290	<b>Total:</b>	\$23,444.12
94I840-F8-009	0100	0060	411-03.10	TON	ACS MIX(PG76-22) GRADING D	<b>Bid:</b>	10,726.000	<b>Unit Price:</b>	\$119.74
						<b>This Est:</b>	6,973.280	<b>This Est:</b>	\$834,980.55
						<b>Total:</b>	6,973.280	<b>Total:</b>	\$834,980.55
94I840-F8-009	0100	0070	411-03.23	TON	ACS MIX (PG76-22) OGFC	<b>Bid:</b>	19,357.000	<b>Unit Price:</b>	\$127.16
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-M3-009	0500	8500	411-03.32	DOLL	RIDEABILITY (SP411B)	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	<b>Bid:</b>	0.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0080	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	<b>Bid:</b>	32.900	<b>Unit Price:</b>	\$555.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0090	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	<b>Bid:</b>	38,635.000	<b>Unit Price:</b>	\$18.20
						<b>This Est:</b>	7,080.880	<b>This Est:</b>	\$128,872.02
						<b>Total:</b>	7,080.880	<b>Total:</b>	\$128,872.02
94I840-M3-009	0500	0010	604-10.44	L.F.	EXPANSION JOINT REPAIRS	<b>Bid:</b>	372.000	<b>Unit Price:</b>	\$333.46
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0100	712-01	LS	TRAFFIC CONTROL	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$233,815.00
						<b>This Est:</b>	0.150	<b>This Est:</b>	\$35,072.25
						<b>Total:</b>	0.150	<b>Total:</b>	\$35,072.25
94I840-F8-009	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	<b>Bid:</b>	753.000	<b>Unit Price:</b>	\$30.30
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0120	712-05.01	EACH	WARNING LIGHTS (TYPE A)	<b>Bid:</b>	8.000	<b>Unit Price:</b>	\$15.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-F8-009	0100	0130	712-05.03	EACH	WARNING LIGHTS (TYPE C)	<b>Bid:</b>	93.000	<b>Unit Price:</b>	\$15.15
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0140	712-06	S.F.	SIGNS (CONSTRUCTION)	<b>Bid:</b>	2,292.000	<b>Unit Price:</b>	\$7.07
						<b>This Est:</b>	480.000	<b>This Est:</b>	\$3,393.60
						<b>Total:</b>	480.000	<b>Total:</b>	\$3,393.60
94I840-F8-009	0100	0150	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$353.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0160	712-07.03	L.F.	TEMPORARY BARRICADES (TYPE III)	<b>Bid:</b>	48.000	<b>Unit Price:</b>	\$23.23
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0170	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$4,242.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0180	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	<b>Bid:</b>	30.000	<b>Unit Price:</b>	\$4,242.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0190	712-08.12	DAY	QUEUE PROTECTION TRUCK	<b>Bid:</b>	150.000	<b>Unit Price:</b>	\$1,161.50
						<b>This Est:</b>	4.000	<b>This Est:</b>	\$4,646.00
						<b>Total:</b>	4.000	<b>Total:</b>	\$4,646.00
94I840-F8-009	0100	0200	713-16.01	EACH	CHANGEABLE MESSAGE SIGN UNIT	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$5,353.00
						<b>This Est:</b>	4.000	<b>This Est:</b>	\$21,412.00
						<b>Total:</b>	4.000	<b>Total:</b>	\$21,412.00
94I840-F8-009	0100	0210	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	<b>Bid:</b>	2,849.000	<b>Unit Price:</b>	\$40.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-F8-009	0100	0220	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	<b>Bid:</b>	2,849.000	<b>Unit Price:</b>	\$10.00
						<b>This Est:</b>	456.000	<b>This Est:</b>	\$4,560.00
						<b>Total:</b>	456.000	<b>Total:</b>	\$4,560.00
94I840-F8-009	0100	0230	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	<b>Bid:</b>	6.000	<b>Unit Price:</b>	\$250.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0240	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	<b>Bid:</b>	11,053.000	<b>Unit Price:</b>	\$8.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0250	716-04.01	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	<b>Bid:</b>	5.000	<b>Unit Price:</b>	\$400.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0260	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$225.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0270	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$550.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0280	716-05.02	L.F.	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	<b>Bid:</b>	18,340.000	<b>Unit Price:</b>	\$0.75
						<b>This Est:</b>	2,472.000	<b>This Est:</b>	\$1,854.00
						<b>Total:</b>	2,472.000	<b>Total:</b>	\$1,854.00
94I840-F8-009	0100	0290	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	<b>Bid:</b>	74.900	<b>Unit Price:</b>	\$900.00
						<b>This Est:</b>	16.827	<b>This Est:</b>	\$15,144.30
						<b>Total:</b>	16.827	<b>Total:</b>	\$15,144.30
94I840-F8-009	0100	0300	716-08.02	L.F.	REMOVAL OF PAVEMENT MARKING (8" BARRIER LINE)	<b>Bid:</b>	3,963.000	<b>Unit Price:</b>	\$1.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-F8-009	0100	0310	716-08.09	L.F.	REMOVAL OF PAVEMENT MARKING (DOTTED LINE)	<b>Bid:</b>	1,824.000	<b>Unit Price:</b>	\$1.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0320	716-08.20	L.M.	REMOVAL OF PAVEMENT MARKING (LINE)	<b>Bid:</b>	3.000	<b>Unit Price:</b>	\$4,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0330	716-08.21	L.F.	REMOVAL OF PAVEMENT MARKING (24IN BARRIER LINE)	<b>Bid:</b>	2,423.000	<b>Unit Price:</b>	\$5.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0340	716-09.86	L.M.	CONTRAST PAVEMENT MARKING 6"	<b>Bid:</b>	2.300	<b>Unit Price:</b>	\$30,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0350	716-09.88	L.M.	CONTRAST PAVEMENT MARKING 8"	<b>Bid:</b>	0.700	<b>Unit Price:</b>	\$35,000.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0360	716-09.89	L.F.	CONTRAST PAVEMENT MARKING 12"	<b>Bid:</b>	908.000	<b>Unit Price:</b>	\$13.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0370	716-09.90	L.F.	CONTRAST PAVEMENT MARKING 6" DOTTED	<b>Bid:</b>	1,372.000	<b>Unit Price:</b>	\$7.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0380	716-09.97	L.F.	CONTRAST PAVEMENT SHADOW MARKING 6"	<b>Bid:</b>	3,120.000	<b>Unit Price:</b>	\$7.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0390	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	<b>Bid:</b>	42.800	<b>Unit Price:</b>	\$6,850.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00

**STATE OF TENNESSEE**  
**DEPARTMENT OF TRANSPORTATION**  
**Estimate Summary To Contractor Report**



94I840-F8-009	0100	0400	716-12.03	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	<b>Bid:</b>	18,340.000	<b>Unit Price:</b>	\$2.50
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0410	716-12.05	L.F.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	<b>Bid:</b>	12,891.000	<b>Unit Price:</b>	\$2.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0420	716-12.09	L.F.	ENHANCED FLAT LINE THERMO (12IN LINE)	<b>Bid:</b>	5,279.000	<b>Unit Price:</b>	\$4.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0430	716-12.10	L.F.	ENHANCED FLAT LINE THERMO (12IN DOTTED)	<b>Bid:</b>	4,058.000	<b>Unit Price:</b>	\$4.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0440	717-01	LS	MOBILIZATION	<b>Bid:</b>	1.000	<b>Unit Price:</b>	\$166,112.04
						<b>This Est:</b>	0.250	<b>This Est:</b>	\$41,528.01
						<b>Total:</b>	0.250	<b>Total:</b>	\$41,528.01
94I840-F8-009	0100	0450	730-03.20	EACH	INSTALL PULL BOX (TYPE A)	<b>Bid:</b>	4.000	<b>Unit Price:</b>	\$1,111.00
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0460	730-12.02	L.F.	CONDUIT 2" DIAMETER (PVC SCHEDULE 40)	<b>Bid:</b>	80.000	<b>Unit Price:</b>	\$24.24
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0470	730-14.02	L.F.	SAW SLOT	<b>Bid:</b>	1,200.000	<b>Unit Price:</b>	\$5.05
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00
94I840-F8-009	0100	0480	730-14.03	L.F.	LOOP WIRE	<b>Bid:</b>	2,000.000	<b>Unit Price:</b>	\$1.11
						<b>This Est:</b>	0.000	<b>This Est:</b>	\$0.00
						<b>Total:</b>	0.000	<b>Total:</b>	\$0.00