

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CNZ323 **Estimate Number:** 0001 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 12/22/2025 **To** 04/20/2026

<p>Contractor: Rogers Group, Inc. Contractor's Address: PO Box 25250 Nashville TN 37202</p> <p>Contract Location: The resurfacing on U.S. 27 (S.R. 29) from near Underpass Drive (L.M. 16.76) to near Sand Cut Road (L.M. 21.00), and on S.R. 456 from near Leamon Lane (L.M. 10.05) to near U.S. 27 (S.R. 29) (L.M. 10.05).</p> <p>Counties: SCOTT</p> <p>Projects: 76S029-F3-008, 76S029-F8-008, 76S456-F3-002, 76S456-F8-002</p>	<p style="text-align: center;">Time</p> <p>Allowed: 55.0 Days Charged: 8.0 Days Elapsed Calendar Days: 8.0 Days Percent Time: 14.55% Percent Complete(\$): 3.37% Percent Behind: 11.18%</p> <p style="text-align: center;">Dates</p> <p>Let: 12/05/2025 Awarded: 12/15/2025 Contract Executed: 12/22/2025 Notice to Proceed: 04/13/2026 Work Began: 04/13/2026 To Be Completed: 06/06/2026 Substantial Work Complete: Accepted:</p>	<p style="text-align: center;">Amounts</p> <p>Current Contract: \$2,549,431.00 Original Contract: \$2,549,431.00</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$122,048.49</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$122,048.49</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$122,048.49</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$122,048.49</td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$122,048.49</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$122,048.49</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	Total Earnings:	\$122,048.49	\$0.00	\$122,048.49	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$122,048.49	\$0.00	\$122,048.49	Fuel Adjustments:	\$0.00	\$0.00	\$0.00	Bituminous Adjustments:	\$0.00	\$0.00	\$0.00	307AC Adjustments:	\$0.00	\$0.00	\$0.00	411AC Adjustments:	\$0.00	\$0.00	\$0.00	Liquid Anti-Strip Adjustments:	\$0.00	\$0.00	\$0.00	Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00	Payment Due:	\$122,048.49	\$0.00	\$122,048.49		
	Total to Date	Previous to Date	This Estimate																																											
Total Earnings:	\$122,048.49	\$0.00	\$122,048.49																																											
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																											
Amount Due:	\$122,048.49	\$0.00	\$122,048.49																																											
Fuel Adjustments:	\$0.00	\$0.00	\$0.00																																											
Bituminous Adjustments:	\$0.00	\$0.00	\$0.00																																											
307AC Adjustments:	\$0.00	\$0.00	\$0.00																																											
411AC Adjustments:	\$0.00	\$0.00	\$0.00																																											
Liquid Anti-Strip Adjustments:	\$0.00	\$0.00	\$0.00																																											
Material Discrepancy Adjustments:	\$0.00	\$0.00	\$0.00																																											
Payment Due:	\$122,048.49	\$0.00	\$122,048.49																																											

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
76S029-F3-008	2.60%	NH/HSIP-29(132)	\$66,249.00	The resurfacing on U.S. 27 (S.R. 29) from near Underpass Drive (L.M. 16.76) to near Sand Cut Road (L.M. 21.00).
76S029-F8-008	83.90%	NH/HSIP-29(132)	\$2,138,925.50	The resurfacing on U.S. 27 (S.R. 29) from near Underpass Drive (L.M. 16.76) to near Sand Cut Road (L.M. 21.00).
76S456-F3-002	1.10%	STP/HSIP-456(13)	\$28,060.00	The resurfacing on S.R. 456 from near Leamon Lane (L.M. 10.05) to near U.S. 27 (S.R. 29) (L.M. 10.05).
76S456-F8-002	12.40%	STP/HSIP-456(13)	\$316,196.50	The resurfacing on S.R. 456 from near Leamon Lane (L.M. 10.05) to near U.S. 27 (S.R. 29) (L.M. 10.05).

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
76S029-F3-008	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
76S029-F8-008	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
76S456-F3-002	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
76S456-F8-002	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
76S029-F3-008	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
76S029-F8-008	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S456-F3-002	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid:	0.000	Unit Price:	\$1,000.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	9.000	Unit Price:	\$1,480.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid:	3.000	Unit Price:	\$1,480.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0020	307-01.15	TON	ASC MIX (PG64-22) (BPMLC-HM) GRADING CS	Bid:	266.000	Unit Price:	\$134.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0020	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	58.000	Unit Price:	\$980.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0030	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	21.000	Unit Price:	\$980.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	8504	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S456-F8-002	0100	8504	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0030	411-01.07	TON	ACS MIX (PG64-22) GRADING E SHOULDER	Bid:	1,332.000	Unit Price:	\$132.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0040	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	7,480.000	Unit Price:	\$144.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0040	411-03.13	TON	ACS MIX(PG70-22) THIN LIFT D ASPHALT	Bid:	1,328.000	Unit Price:	\$148.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F3-008	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S456-F8-002	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0050	411-12.02	L.M.	SCORING SHOULDERS (NON- CONTINUOUS) (16IN WIDTH)	Bid:	3.000	Unit Price:	\$880.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0060	411-12.03	L.M.	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (8IN WIDTH)	Bid:	3.000	Unit Price:	\$880.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0050	411-12.04	L.M.	SCORING FOR RUMBLE STRIPE (NON- CONTINUOUS) (4IN WIDTH)	Bid:	2.000	Unit Price:	\$880.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0070	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	8,805.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S029-F8-008	0100	0080	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$99,778.50
						This Est:	0.250	This Est:	\$24,944.63
						Total:	0.250	Total:	\$24,944.63
76S456-F8-002	0100	0060	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$11,086.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0090	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	131.000	Unit Price:	\$35.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0100	712-05.01	EACH	WARNING LIGHTS (TYPE A)	Bid:	66.000	Unit Price:	\$2.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0110	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	1,421.000	Unit Price:	\$9.00
						This Est:	865.000	This Est:	\$7,785.00
						Total:	865.000	Total:	\$7,785.00
76S456-F8-002	0100	0070	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	477.000	Unit Price:	\$9.00
						This Est:	176.000	This Est:	\$1,584.00
						Total:	176.000	Total:	\$1,584.00
76S029-F8-008	0100	0120	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$750.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0080	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$750.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0130	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	428.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S456-F8-002	0100	0090	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	109.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0140	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	200.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0100	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	20.000	Unit Price:	\$41.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0150	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	628.000	Unit Price:	\$12.00
						This Est:	759.000	This Est:	\$9,108.00
						Total:	759.000	Total:	\$9,108.00
76S456-F8-002	0100	0110	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	129.000	Unit Price:	\$12.00
						This Est:	202.000	This Est:	\$2,424.00
						Total:	202.000	Total:	\$2,424.00
76S029-F3-008	0100	0010	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	1,439.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	0010	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	840.000	Unit Price:	\$24.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F3-008	0100	0020	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	624.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	0020	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	15.000	Unit Price:	\$12.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S029-F3-008	0100	0030	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	49.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	0030	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	4.000	Unit Price:	\$200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F3-008	0100	0040	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	195.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	0040	716-02.09	L.F.	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	Bid:	120.000	Unit Price:	\$25.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F3-008	0100	0050	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	1,550.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F3-002	0100	0050	716-04.04	L.F.	PLASTIC PAVEMENT MARKING (TRANSVERSE SHOULDER)	Bid:	784.000	Unit Price:	\$5.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F3-008	0100	0060	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	6.000	Unit Price:	\$300.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0160	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	19.000	Unit Price:	\$1,080.00
						This Est:	6.127	This Est:	\$6,617.16
						Total:	6.127	Total:	\$6,617.16
76S456-F8-002	0100	0120	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	3.000	Unit Price:	\$1,080.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



76S029-F8-008	0100	0170	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	19.000	Unit Price:	\$3,600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S456-F8-002	0100	0130	716-13.02	L.M.	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	Bid:	6.000	Unit Price:	\$3,600.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0180	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$78,048.00
						This Est:	0.500	This Est:	\$39,024.00
						Total:	0.500	Total:	\$39,024.00
76S456-F8-002	0100	0140	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$8,672.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
76S029-F8-008	0100	0190	730-14.02	L.F.	SAW SLOT	Bid:	15,000.000	Unit Price:	\$6.50
						This Est:	3,274.000	This Est:	\$21,281.00
						Total:	3,274.000	Total:	\$21,281.00
76S029-F8-008	0100	0200	730-14.03	L.F.	LOOP WIRE	Bid:	30,000.000	Unit Price:	\$1.10
						This Est:	8,437.000	This Est:	\$9,280.70
						Total:	8,437.000	Total:	\$9,280.70