

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Contract ID: CNZ335 **Estimate Number:** 0002 **Estimate Type:** Progress **Estimate Approved:** No **Pay Period:** 05/01/2026 **To** 05/31/2026

<p>Contractor: Volunteer Paving, LLC Contractor's Address: PO Box 682423 Franklin TN 37068</p> <p>Contract Location: The resurfacing on U.S. 43BP (S.R. 6) from the bridge over Old Williamsport Pike (L.M. 19.77) to U.S. 31 (S.R. 7) (L.M. 23.23), including repair work on bridges.</p> <p>Counties: MAURY</p> <p>Projects: 60S006-F3-004, 60S006-F8-004, 60S006-M3-005</p>	<p style="text-align: right;">Allowed: Charged: Elapsed Calendar Days: Percent Time: Percent Complete(\$): Percent Behind:</p>	<p style="text-align: right;">Time 215.0 Days 123.0 Days 123.0 Days 57.21% 74.18% 0.00%</p>																																												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;"></th> <th style="width: 15%; text-align: right;">Total to Date</th> <th style="width: 15%; text-align: right;">Previous to Date</th> <th style="width: 15%; text-align: right;">This Estimate</th> </tr> </thead> <tbody> <tr> <td>Total Earnings:</td> <td style="text-align: right;">\$1,684,597.04</td> <td style="text-align: right;">\$881,597.61</td> <td style="text-align: right;">\$802,999.43</td> </tr> <tr> <td>Stockpiled Materials:</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Amount Due:</td> <td style="text-align: right;">\$1,684,597.04</td> <td style="text-align: right;">\$881,597.61</td> <td style="text-align: right;">\$802,999.43</td> </tr> <tr> <td>Fuel Adjustments:</td> <td style="text-align: right;">\$26,775.30</td> <td style="text-align: right;">\$26,775.30</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>Bituminous Adjustments:</td> <td style="text-align: right;">\$51,483.64</td> <td style="text-align: right;">\$22,076.95</td> <td style="text-align: right;">\$29,406.69</td> </tr> <tr> <td>307AC Adjustments:</td> <td style="text-align: right;">-\$556.03</td> <td style="text-align: right;">-\$556.03</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td>411AC Adjustments:</td> <td style="text-align: right;">\$87,993.21</td> <td style="text-align: right;">\$45,345.32</td> <td style="text-align: right;">\$42,647.89</td> </tr> <tr> <td>Liquid Anti-Strip Adjustments:</td> <td style="text-align: right;">\$11,517.30</td> <td style="text-align: right;">\$6,111.00</td> <td style="text-align: right;">\$5,406.30</td> </tr> <tr> <td>Material Discrepancy Adjustments:</td> <td style="text-align: right;">-\$0.70</td> <td style="text-align: right;">\$0.00</td> <td style="text-align: right;">-\$0.70</td> </tr> <tr> <td>Payment Due:</td> <td style="text-align: right;">\$1,861,809.76</td> <td style="text-align: right;">\$981,350.15</td> <td style="text-align: right;">\$880,459.61</td> </tr> </tbody> </table>		Total to Date	Previous to Date	This Estimate	Total Earnings:	\$1,684,597.04	\$881,597.61	\$802,999.43	Stockpiled Materials:	\$0.00	\$0.00	\$0.00	Amount Due:	\$1,684,597.04	\$881,597.61	\$802,999.43	Fuel Adjustments:	\$26,775.30	\$26,775.30	\$0.00	Bituminous Adjustments:	\$51,483.64	\$22,076.95	\$29,406.69	307AC Adjustments:	-\$556.03	-\$556.03	\$0.00	411AC Adjustments:	\$87,993.21	\$45,345.32	\$42,647.89	Liquid Anti-Strip Adjustments:	\$11,517.30	\$6,111.00	\$5,406.30	Material Discrepancy Adjustments:	-\$0.70	\$0.00	-\$0.70	Payment Due:	\$1,861,809.76	\$981,350.15	\$880,459.61	<p style="text-align: right;">Let: Awarded: Contract Executed: Notice to Proceed: Work Began: To Be Completed: Substantial Work Complete: Accepted:</p>	<p style="text-align: right;">Dates 12/05/2025 12/15/2025 01/08/2026 01/29/2026 04/10/2026 08/31/2026</p>
	Total to Date	Previous to Date	This Estimate																																											
Total Earnings:	\$1,684,597.04	\$881,597.61	\$802,999.43																																											
Stockpiled Materials:	\$0.00	\$0.00	\$0.00																																											
Amount Due:	\$1,684,597.04	\$881,597.61	\$802,999.43																																											
Fuel Adjustments:	\$26,775.30	\$26,775.30	\$0.00																																											
Bituminous Adjustments:	\$51,483.64	\$22,076.95	\$29,406.69																																											
307AC Adjustments:	-\$556.03	-\$556.03	\$0.00																																											
411AC Adjustments:	\$87,993.21	\$45,345.32	\$42,647.89																																											
Liquid Anti-Strip Adjustments:	\$11,517.30	\$6,111.00	\$5,406.30																																											
Material Discrepancy Adjustments:	-\$0.70	\$0.00	-\$0.70																																											
Payment Due:	\$1,861,809.76	\$981,350.15	\$880,459.61																																											
		<p style="text-align: right;">Amounts Current Contract: Original Contract:</p>																																												
		<p style="text-align: right;">\$2,313,816.55 \$2,313,816.55</p>																																												

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



Project Number	Bid %	Federal Project Number	Project Current Amount	Project Description
60S006-F3-004	1.23%	NH/HSIP-6(161)	\$28,347.94	The resurfacing on U.S. 43BP (S.R. 6) from the bridge over Old Williamsport Pike (L.M. 19.77) to U.S. 31 (S.R. 7) (L.M. 23.23), including repair work on bridges.
60S006-F8-004	90.34%	NH/HSIP-6(161)	\$2,090,412.00	The resurfacing on U.S. 43BP (S.R. 6) from the bridge over Old Williamsport Pike (L.M. 19.77) to U.S. 31 (S.R. 7) (L.M. 23.23), including repair work on bridges.
60S006-M3-005	8.43%	NH/HSIP-6(161)	\$195,056.61	From bridge over Old Williamsport Pike to SR-7 (US-31)

Project Number	Cat #	Line Item #	Item Code	Units	Primary / Supplemental Description	Total Item Quantity	Total Amount
60S006-F3-004	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-F8-004	0100	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-M3-005	0500	8502	108-07	DAY	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,000.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-F3-004	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,500.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-F8-004	0100	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,500.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-M3-005	0500	8501	108-08.04	HOUR	LIQUIDATED DAMAGES	Bid: 0.000	Unit Price: \$1,500.00
						This Est: 0.000	This Est: \$0.00
						Total: 0.000	Total: \$0.00
60S006-F8-004	0100	0010	208-01.05	L.M.	BROOMING & DEGRASSING SHOULDERS	Bid: 12.000	Unit Price: \$940.26
						This Est: 12.000	This Est: \$11,283.12
						Total: 12.000	Total: \$11,283.12

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0020	303-01	TON	MINERAL AGGREGATE, TYPE A BASE, GRADING D	Bid:	1,070.000	Unit Price:	\$35.95
						This Est:	808.520	This Est:	\$29,066.29
						Total:	808.520	Total:	\$29,066.29
60S006-F8-004	0100	0030	307-02.08	TON	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	Bid:	151.000	Unit Price:	\$195.31
						This Est:	0.000	This Est:	\$0.00
						Total:	245.690	Total:	\$47,985.71
					FUEL	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	245.690	Adj Total:	\$1,152.05
					307AC	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	245.690	Adj Total:	-\$556.03
					Anti-strip 307 (English and Metric)	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	9.580	Adj Total:	\$143.70
					BITM	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	245.690	Adj Total:	\$682.23
60S006-F8-004	0100	8503	307-05.41	DOLL	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0040	403-01	TON	BITUMINOUS MATERIAL FOR TACK COAT (TC)	Bid:	75.000	Unit Price:	\$929.32
						This Est:	44.400	This Est:	\$41,261.81
						Total:	44.400	Total:	\$41,261.81
					BITM	Adj This Est:	44.400	Adj This Est:	\$2,559.34
						Adj Total:	44.400	Adj Total:	\$2,559.34
60S006-F8-004	0100	8504	407-07	DOLL	DENSITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	8505	407-09	DOLL	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0050	411-02.10	TON	ACS MIX(PG70-22) GRADING D	Bid:	11,347.000	Unit Price:	\$100.75
						This Est:	4,950.750	This Est:	\$498,788.06
						Total:	10,415.240	Total:	\$1,049,335.43
					FUEL	Adj This Est:	0.000	Adj This Est:	\$0.00
						Adj Total:	5,464.490	Adj Total:	\$25,623.25
					Anti-strip 411 (English and Metric)	Adj This Est:	360.420	Adj This Est:	\$5,406.30
						Adj Total:	758.240	Adj Total:	\$11,373.60
					411AC	Adj This Est:	4,950.750	Adj This Est:	\$42,647.89
						Adj Total:	10,415.240	Adj Total:	\$87,993.21
					BITM	Adj This Est:	4,950.750	Adj This Est:	\$26,847.35
						Adj Total:	10,415.240	Adj Total:	\$48,242.07
60S006-F3-004	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-M3-005	0500	8500	411-03.30	DOLL	RIDEABILITY DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	8506	411-03.40	DOLL	MATERIAL VARIATION DEDUCTION	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	8507	411-05.41	DOLL	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0060	411-12.01	L.M.	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	Bid:	6.000	Unit Price:	\$634.38
						This Est:	5.003	This Est:	\$3,173.80
						Total:	5.003	Total:	\$3,173.80

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0070	411-12.02	L.M.	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	Bid:	6.000	Unit Price:	\$653.83
						This Est:	3.938	This Est:	\$2,574.78
						Total:	3.938	Total:	\$2,574.78
60S006-F8-004	0100	0080	415-01.01	TON	COLD PLANING BITUMINOUS PAVEMENT	Bid:	11,000.000	Unit Price:	\$15.89
						This Est:	0.000	This Est:	\$0.00
						Total:	9,443.440	Total:	\$150,056.26
60S006-F8-004	0100	0090	502-01	L.F.	CLEANING AND SEALING JOINTS	Bid:	36.000	Unit Price:	\$157.33
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-M3-005	0500	0010	604-10.50	S.Y.	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	Bid:	20.000	Unit Price:	\$253.75
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-M3-005	0500	0020	604-10.53	S.Y.	CONCRETE REPAIRS	Bid:	20.000	Unit Price:	\$507.50
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	8508	604-22.50	DOLL	DEFECTIVE CONCRETE	Bid:	0.000	Unit Price:	\$1.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-M3-005	0500	0030	617-04.01	S.Y.	TYPE 1 THIN EPOXY OVERLAY (EPOXY-URETHANE)	Bid:	5,211.000	Unit Price:	\$34.51
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0010	705-02.10	EACH	GUARDRAIL TRANSITION 27IN TO 31IN	Bid:	4.000	Unit Price:	\$182.70
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0020	705-04.09	EACH	EARTH PAD FOR TYPE 38 GR END TREATMENT	Bid:	2.000	Unit Price:	\$1,827.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F3-004	0100	0030	705-06.20	EACH	TANGENT ENERGY ABSORBING TERM MASH TL-3	Bid:	2.000	Unit Price:	\$3,572.80
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0040	705-16.01	EACH	MEDIAN ATTENUATING TREND TERMINAL (MATT)	Bid:	1.000	Unit Price:	\$15,225.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0050	706-01	L.F.	GUARDRAIL REMOVED	Bid:	200.000	Unit Price:	\$2.03
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0100	712-01	LS	TRAFFIC CONTROL	Bid:	1.000	Unit Price:	\$127,991.50
						This Est:	0.500	This Est:	\$63,995.75
						Total:	0.750	Total:	\$95,993.63
60S006-F8-004	0100	0110	712-04.01	EACH	FLEXIBLE DRUMS (CHANNELIZING)	Bid:	100.000	Unit Price:	\$30.45
						This Est:	0.000	This Est:	\$0.00
						Total:	50.000	Total:	\$1,522.50
60S006-F8-004	0100	0120	712-06	S.F.	SIGNS (CONSTRUCTION)	Bid:	2,696.000	Unit Price:	\$7.11
						This Est:	982.000	This Est:	\$6,982.02
						Total:	1,456.190	Total:	\$10,353.51
60S006-F8-004	0100	0130	712-06.16	EACH	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	Bid:	4.000	Unit Price:	\$329.88
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$989.64
60S006-F8-004	0100	0140	712-08.03	EACH	ARROW BOARD (TYPE C)	Bid:	2.000	Unit Price:	\$1,116.50
						This Est:	0.000	This Est:	\$0.00
						Total:	3.000	Total:	\$3,349.50
60S006-F8-004	0100	0150	712-08.08	EACH	SPEED FEEDBACK SIGN ASSEMBLY	Bid:	2.000	Unit Price:	\$4,161.50
						This Est:	0.000	This Est:	\$0.00
						Total:	2.000	Total:	\$8,323.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0160	712-08.09	EACH	DIGITAL SPEED LIMIT SIGN ASSEMBLY	Bid:	4.000	Unit Price:	\$4,161.50
						This Est:	0.000	This Est:	\$0.00
						Total:	4.000	Total:	\$16,646.00
60S006-F3-004	0100	0060	713-16.50	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) (Exit Gore, E5-1)	Bid:	1.000	Unit Price:	\$696.29
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0070	713-16.51	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) (LOG MILE REFERENCED MARKER, TN-17B)	Bid:	1.000	Unit Price:	\$92.37
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F3-004	0100	0080	713-16.52	EACH	REMOVE AND REPLACE SIGN (DESCRIPTION) (STATUTORY SPEED LIMIT, TN-7A)	Bid:	1.000	Unit Price:	\$397.88
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0170	716-01.21	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR) (1 COLOR)	Bid:	150.000	Unit Price:	\$45.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0180	716-01.22	EACH	SNOWPLOWABLE RAISED PAVMENT MARKERS (MONO-DIR)(1 COLOR)	Bid:	30.000	Unit Price:	\$45.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0190	716-01.23	EACH	SNOWPLOWABLE RAISED PAVEMENT MARKERS (BI-DIR)(2 COLOR)	Bid:	712.000	Unit Price:	\$45.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0200	716-01.30	EACH	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	Bid:	892.000	Unit Price:	\$10.00
						This Est:	0.000	This Est:	\$0.00
						Total:	771.000	Total:	\$7,710.00
60S006-F8-004	0100	0210	716-02.04	S.Y.	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	Bid:	150.000	Unit Price:	\$35.00
						This Est:	71.800	This Est:	\$2,513.00
						Total:	71.800	Total:	\$2,513.00
					Material Discrepancy	Adj This Est:	-0.020	Adj This Est:	-\$0.70
						Adj Total:	-0.020	Adj Total:	-\$0.70

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0220	716-02.05	L.F.	PLASTIC PAVEMENT MARKING (STOP LINE)	Bid:	275.000	Unit Price:	\$25.00
						This Est:	88.000	This Est:	\$2,200.00
						Total:	88.000	Total:	\$2,200.00
60S006-F8-004	0100	0230	716-02.06	EACH	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	Bid:	8.000	Unit Price:	\$225.00
						This Est:	9.000	This Est:	\$2,025.00
						Total:	9.000	Total:	\$2,025.00
60S006-F8-004	0100	0240	716-02.07	L.F.	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	Bid:	146.000	Unit Price:	\$8.00
						This Est:	330.000	This Est:	\$2,640.00
						Total:	330.000	Total:	\$2,640.00
60S006-F8-004	0100	0250	716-02.08	L.F.	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	Bid:	825.000	Unit Price:	\$4.00
						This Est:	848.000	This Est:	\$3,392.00
						Total:	848.000	Total:	\$3,392.00
60S006-F8-004	0100	0260	716-02.11	L.F.	PLASTIC PAVEMENT MARKING (6" DOTTED LINE)	Bid:	2,096.000	Unit Price:	\$2.50
						This Est:	2,246.000	This Est:	\$5,615.00
						Total:	2,246.000	Total:	\$5,615.00
60S006-F8-004	0100	0270	716-02.12	L.M.	PLASTIC PAVEMENT MARKING (8IN LINE)	Bid:	0.300	Unit Price:	\$10,000.00
						This Est:	1.086	This Est:	\$10,860.00
						Total:	1.086	Total:	\$10,860.00
60S006-F8-004	0100	0280	716-04.05	EACH	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	Bid:	6.000	Unit Price:	\$225.00
						This Est:	4.000	This Est:	\$900.00
						Total:	4.000	Total:	\$900.00
60S006-F8-004	0100	0290	716-04.06	EACH	PLASTIC PAVEMENT MARKING (WRONG WAY ARROW)	Bid:	4.000	Unit Price:	\$300.00
						This Est:	4.000	This Est:	\$1,200.00
						Total:	4.000	Total:	\$1,200.00
60S006-F8-004	0100	0300	716-04.12	S.F.	PLASTIC PAVEMENT MARKING (YIELD LINE)	Bid:	135.000	Unit Price:	\$30.00
						This Est:	168.000	This Est:	\$5,040.00
						Total:	168.000	Total:	\$5,040.00

STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
Estimate Summary To Contractor Report



60S006-F8-004	0100	0310	716-04.14	EACH	PLASTIC PAVEMENT MARKING (LANE REDUCTION ARROW)	Bid:	2.000	Unit Price:	\$550.00
						This Est:	2.000	This Est:	\$1,100.00
						Total:	2.000	Total:	\$1,100.00
60S006-F8-004	0100	0320	716-05.20	L.M.	PAINTED PAVEMENT MARKING (6" LINE)	Bid:	16.000	Unit Price:	\$1,200.00
						This Est:	0.000	This Est:	\$0.00
						Total:	15.259	Total:	\$18,310.80
60S006-F8-004	0100	0330	716-09.57	L.F.	CONTRAST PVMT SHADOW MARKING 6" (TAPE)	Bid:	1,210.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0340	716-12.02	L.M.	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN LINE)	Bid:	16.000	Unit Price:	\$7,200.00
						This Est:	15.054	This Est:	\$108,388.80
						Total:	15.054	Total:	\$108,388.80
60S006-F8-004	0100	0350	716-15.10	L.F.	PREFORMED PERMANENT TAPE (6IN LINE)	Bid:	15,840.000	Unit Price:	\$7.00
						This Est:	0.000	This Est:	\$0.00
						Total:	0.000	Total:	\$0.00
60S006-F8-004	0100	0360	717-01	LS	MOBILIZATION	Bid:	1.000	Unit Price:	\$83,732.20
						This Est:	0.000	This Est:	\$0.00
						Total:	0.362	Total:	\$30,311.06
60S006-F8-004	0100	0370	730-14.02	L.F.	SAW SLOT	Bid:	1,370.000	Unit Price:	\$5.08
						This Est:	0.000	This Est:	\$0.00
						Total:	1,370.000	Total:	\$6,959.60
60S006-F8-004	0100	0380	730-14.03	L.F.	LOOP WIRE	Bid:	3,140.000	Unit Price:	\$1.12
						This Est:	0.000	This Est:	\$0.00
						Total:	3,140.000	Total:	\$3,516.80