

Rpt-ID: RCPCSUM1

Tennessee

Date: 08/13/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000058874

Vendor Name: LOJAC ENTERPRISES, INC.

Contract ID: CNG101

Estimate Number: 0036

Pay Period: 12/01/2011
to: 07/11/2012

Contract Location:

FROM SOUTH OF SPRING CREEK EXTENDING TO TOMLINSON PLACE

Time Allowed:	983.0 days
Time Charged:	983.0 days
Elapsed Calendar Days:	983.0 days
Percent Time:	100.00 %
Percent Complete (\$)	100.41 %
Percent Behind:	- %

Contractor:

LOJAC ENTERPRISES, INC.
P.O. Box 998
Lebanon, TN 37088
Phone:

Date Let:	06/20/2008
Date Awarded:	07/02/2008
Date Contract Executed:	07/31/2008
Date Notice to Proceed:	08/21/2008
Date Work Began:	08/23/2008
Date to be Completed:	04/30/2011
Date Time Stopped:	04/30/2011
Date Accepted:	06/24/2011

Estimate Paid: NO

Counties:

WILSON

Project Number	BID PCT	Fed State Project Number	Description 1
95013-3217-14	100.00	STP-141(19)	SR 141 over Spring Creek at L.M. 6.87
Current Contract Amount	\$	9,935,698.28	
Original Contract Amount	\$	9,906,165.78	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 9,442,170.46	\$ 9,573,225.29	\$ -131,054.83
Total Earnings	\$ 9,442,170.46	\$ 9,573,225.29	\$ -131,054.83
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 9,442,170.46	\$ 9,573,225.29	\$ -131,054.83
Test Report Payment Adjustment	\$ -4,296.38	\$ -4,296.38	\$ 0.00

Total Adjusted Earnings	\$	9,437,874.08	\$	9,568,928.91	\$	-131,054.83
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	9,437,874.08	\$	9,568,928.91	\$	-131,054.83

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description						Unit Price				
95013-3217-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 130,000.00
						\$130,000.000				
95013-3217-14	0100	9047	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0300	9048	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0500	9049	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0900	9050	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0910	9051	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0920	9052	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				
95013-3217-14	0930	9053	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$950.000				

95013-3217-14	1100	9054	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$950.000
95013-3217-14	1130	9055	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$950.000
95013-3217-14	0100	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
	0100	9023	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-154,270.540	\$	-154,270.54
95013-3217-14	0300	9024	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0500	9025	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0900	9026	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0910	9027	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0920	9028	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0930	9029	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	1100	9030	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
	1100	9030	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-243,234.780	\$	-243,234.78
95013-3217-14	1130	9031	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

												\$1.000
95013-3217-14	0100	9032	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0300	9033	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0500	9034	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0900	9035	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0910	9036	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0920	9037	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0930	9038	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	1100	9039	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
	1100	9039	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-90,300.300	\$	-90,300.30
95013-3217-14	1130	9040	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
95013-3217-14	0100	0020	109-10.01	TRAINEE	HOUR	5,000.000	0.000	\$	0.00	0.000	\$	0.00
												\$0.800
95013-3217-14	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	210,000.00

												\$210,000.000
95013-3217-14	0100	9500	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	0.000	0.000	\$ 0.00	1.000	\$ 10,460.00		\$10,460.000
95013-3217-14	0500	1080	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 95-SR141-06.87)	LS	1.000	0.000	\$ 0.00	1.000	\$ 34,000.00		\$34,000.000
95013-3217-14	0100	0040	202-06.01	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 26)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00		\$1,000.000
95013-3217-14	0100	0050	202-06.02	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 29)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00		\$2,000.000
95013-3217-14	0100	0060	202-06.03	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 13A)	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,000.00		\$2,000.000
95013-3217-14	0100	0070	202-13	WATER WELL ABANDONMENT	EACH	1.000	0.000	\$ 0.00	3.000	\$ 6,000.00		\$2,000.000
95013-3217-14	0100	0080	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	265,533.000	23,407.010	\$ -159,167.67	324,601.990	\$ 2,207,293.53		\$6.800
95013-3217-14	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00		\$8.160
95013-3217-14	0100	0090	203-01.11	PRESPLITTING OF ROCK EXCAVATION	S.Y.	4,541.000	2,713.890	\$ 32,566.68	4,838.330	\$ 58,059.96		\$12.000
95013-3217-14	0100	0100	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	11,249.000	3,651.510	\$ 16,796.95	21,916.510	\$ 100,815.95		\$4.600
95013-3217-14	0100	0110	203-05	UNDERCUTTING	C.Y.	5,919.000	0.000	\$ 0.00	3,168.060	\$ 21,384.41		\$6.750

95013-3217-14	0100	0120	203-06	WATER	M.G.	819.000	0.000	\$ 0.00	161.600	\$ 1,131.20
						\$7.000				
95013-3217-14	0100	0130	203-07	FURNISHING & SPREADING TOPSOIL	C.Y.	11,000.000	-3,178.000	\$ -14,618.80	0.000	\$ 0.00
						\$4.600				
95013-3217-14	0100	0140	203-10.16	GRADED SOLID ROCK (IN-PLACE)	C.Y.	5,919.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$11.500				
95013-3217-14	0500	1090	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	155.000	0.000	\$ 0.00	201.470	\$ 4,029.40
						\$20.000				
95013-3217-14	0500	9017	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$30.000				
95013-3217-14	0500	9018	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$36.000				
95013-3217-14	0500	1100	204-03.01	WET EXCAVATION (BRIDGES) (BRIDGES)	C.Y.	97.000	0.000	\$ 0.00	3.000	\$ 90.00
						\$30.000				
95013-3217-14	0500	9019	204-03.02	EXTRA DEPTH WET EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$45.000				
95013-3217-14	0500	9020	204-03.03	EXTRA DEPTH WET EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$54.000				
95013-3217-14	0500	1110	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	15.000	0.000	\$ 0.00	59.180	\$ 5,030.30
						\$85.000				
95013-3217-14	0500	9021	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$127.500				

95013-3217-14	0500	9022	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$153.000						
95013-3217-14	0500	1120	204-05	ROCK DRILLING (BRIDGES)	L.F.	36.000	0.000	\$	0.00	36.000	\$	720.00
						\$20.000						
95013-3217-14	0500	1130	204-10.01	FOUNDATION PREPARATION(PR NO. ,STA) (PIER 1-STATION 29+02.73)	LS	1.000	0.000	\$	0.00	1.000	\$	7,500.00
						\$7,500.000						
95013-3217-14	0500	1140	204-10.02	FOUNDATION PREPARATION(PR NO. ,STA) (PIER 2-STATION 29+64.73)	LS	1.000	0.000	\$	0.00	1.000	\$	8,500.00
						\$8,500.000						
95013-3217-14	0100	0150	209-01.31	TEMPORARY MULCH FILTER BERM	C.Y.	200.000	0.000	\$	0.00	0.000	\$	0.00
						\$30.000						
95013-3217-14	0100	0160	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	805.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.750						
95013-3217-14	0100	0170	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	270.000	0.000	\$	0.00	0.000	\$	0.00
						\$12.250						
95013-3217-14	0100	0180	209-02.06	15" TEMPORARY SLOPE DRAIN	L.F.	48.000	0.000	\$	0.00	0.000	\$	0.00
						\$14.850						
95013-3217-14	0100	0190	209-03	CHECK DAMS	S.F.	22,731.000	0.000	\$	0.00	4,543.020	\$	36,344.16
						\$8.000						
95013-3217-14	0100	0200	209-05	SEDIMENT REMOVAL	C.Y.	155.000	0.000	\$	0.00	25.000	\$	125.00
						\$5.000						
95013-3217-14	0100	0210	209-06	BALED HAY OR STRAW EROSION CHECKS	BALE	500.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.450						

95013-3217-14	0100	0220	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	7,404.000	0.000	\$	0.00	9,560.000	\$	45,888.00
						\$4.800						
95013-3217-14	0100	0230	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	12,180.000	0.000	\$	0.00	6,855.000	\$	12,339.00
						\$1.800						
95013-3217-14	0100	0240	209-09.01	SANDBAGS	BAG	22,264.000	0.000	\$	0.00	1,640.000	\$	4,428.00
						\$2.700						
95013-3217-14	0100	0250	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	4.000	0.000	\$	0.00	3.000	\$	1,950.00
						\$650.000						
95013-3217-14	0100	0260	209-10.20	TEMPORARY SEDIMENT TRAP	C.Y.	115.000	0.000	\$	0.00	21.330	\$	213.30
						\$10.000						
95013-3217-14	0100	0270	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	294.000	0.000	\$	0.00	1,255.560	\$	3,578.35
						\$2.850						
95013-3217-14	0100	0280	209-65.21	SEQUENCING FOR CONSTRUCTION IN THE DRY (DESCRIPTION)	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$3,000.000						
95013-3217-14	1100	3220	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	97,132.000	0.000	\$	0.00	78,486.710	\$	1,036,024.57
						\$13.200						
95013-3217-14	0100	0290	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	5,680.000	0.000	\$	0.00	2,248.110	\$	52,830.59
						\$23.500						
95013-3217-14	0500	1150	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	24.000	0.000	\$	0.00	371.220	\$	14,848.80
						\$40.000						
95013-3217-14	0100	0300	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	238.000	-65.070	\$	-1,431.54	271.160	\$	5,965.52
						\$22.000						

95013-3217-14	1100	3230	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	9,915.000	0.000	\$	0.00	10,829.000	\$	622,667.50
						\$57.500						
95013-3217-14	1100	3240	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	230.000	0.000	\$	0.00	213.995	\$	121,977.15
						\$570.000						
95013-3217-14	1100	3250	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	6,840.000	0.000	\$	0.00	6,919.170	\$	262,928.46
						\$38.000						
95013-3217-14	1100	3260	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	8,486.000	0.000	\$	0.00	8,632.460	\$	527,011.68
						\$61.050						
95013-3217-14	1100	9001	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	1100	9001	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-36,599.270	\$	-36,599.27
95013-3217-14	1100	9002	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	46.200	\$	46.20	46.200	\$	46.20
						\$1.000						
	1100	9002	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	6,234.850	\$	6,234.85
95013-3217-14	1100	9003	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	1100	3270	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	173.000	0.000	\$	0.00	58.700	\$	39,622.50
						\$675.000						
95013-3217-14	1100	3280	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	684.000	23.540	\$	517.88	411.760	\$	9,058.72
						\$22.000						
95013-3217-14	1100	3290	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	16.000	0.000	\$	0.00	6.410	\$	3,301.15
						\$515.000						
95013-3217-14	1100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						

95013-3217-14	1100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	1100	3300	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	2,905.000	0.000	\$	0.00	3,022.650	\$	218,688.73
						\$72.350						
95013-3217-14	1100	3310	411-01.10	ACS MIX(PG64-22) GRADING D	TON	4,930.000	0.000	\$	0.00	4,767.740	\$	350,667.28
						\$73.550						
95013-3217-14	1100	9006	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	1100	9006	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-19,066.920	\$	-19,066.92
95013-3217-14	0100	9041	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	0300	9042	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	0500	9043	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	0900	9044	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	1100	9045	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	1130	9046	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	1100	9007	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

										\$1.000		
95013-3217-14	1100	9008	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	35.850	\$	35.85	35.850	\$	35.85
						\$1.000						
	1100	9008	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	40.600	\$	40.60	3,234.250	\$	3,234.25
95013-3217-14	1100	9009	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	0300	9010	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$373.750						
95013-3217-14	0300	9011	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$282.750						
95013-3217-14	0500	9013	604-01.08	CLASS A CONCRETE (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$158.000						
95013-3217-14	0300	1050	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	510.000	0.000	\$	0.00	659.600	\$	214,370.00
						\$325.000						
95013-3217-14	0300	1060	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	99,243.000	0.000	\$	0.00	120,448.000	\$	114,425.60
						\$0.950						
	0300	1060	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 0.950	0.000	\$	0.00	-186.000	\$	-176.70
95013-3217-14	0500	1160	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	66,778.000	0.000	\$	0.00	66,878.000	\$	80,253.60
						\$1.200						
	0500	1160	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 1.200	0.000	\$	0.00	-164.000	\$	-196.80
95013-3217-14	0500	1170	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	134.000	-9.750	\$	-3,851.25	138.050	\$	54,529.75
						\$395.000						
95013-3217-14	0500	1180	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	17,202.000	0.000	\$	0.00	17,202.000	\$	17,202.00
						\$1.000						

	0500	1180	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 1.000	0.000	\$	0.00	-724.000	\$ -724.00
95013-3217-14	0500	1190	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	256.000	0.000	\$	0.00	252.000	\$ 54,180.00
						\$215.000					
95013-3217-14	0500	1200	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	212.000	0.000	\$	0.00	203.580	\$ 79,396.20
						\$390.000					
95013-3217-14	0500	1210	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	946.000	0.000	\$	0.00	946.000	\$ 5,676.00
						\$6.000					
95013-3217-14	0500	1220	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	117.000	0.000	\$	0.00	117.000	\$ 702.00
						\$6.000					
95013-3217-14	0500	1230	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	1,202.000	0.000	\$	0.00	1,212.000	\$ 3,636.00
						\$3.000					
95013-3217-14	0500	9014	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
95013-3217-14	0500	1240	604-36	SCARIFYING	S.Y.	198.000	0.000	\$	0.00	731.460	\$ 29,258.40
						\$40.000					
95013-3217-14	0500	1250	606-02.03	STEEL PILES (10 INCH)	L.F.	47.000	0.000	\$	0.00	42.870	\$ 3,000.90
						\$70.000					
95013-3217-14	0500	1260	606-02.06	PILE TIPS (STEEL PILES, 10 INCH)	EACH	4.000	0.000	\$	0.00	4.000	\$ 440.00
						\$110.000					
95013-3217-14	0100	0310	607-03.30	18" PIPE CULVERT	L.F.	873.000	0.000	\$	0.00	575.000	\$ 27,600.00
						\$48.000					
95013-3217-14	0100	0320	607-05.30	24" PIPE CULVERT	L.F.	394.000	0.000	\$	0.00	512.000	\$ 31,232.00
						\$61.000					

95013-3217-14	0100	0330	607-06.30	30" PIPE CULVERT	L.F.	286.000	0.000	\$	0.00	322.000	\$	26,404.00
						\$82.000						
	0100	0330	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 82.000	0.000	\$	0.00	-2.000	\$	-164.00
95013-3217-14	0100	0340	607-07.30	36" PIPE CULVERT	L.F.	471.000	0.000	\$	0.00	490.000	\$	50,470.00
						\$103.000						
95013-3217-14	0100	0350	607-08.30	42" PIPE CULVERT	L.F.	104.000	0.000	\$	0.00	458.000	\$	57,250.00
						\$125.000						
95013-3217-14	0100	0360	607-09.30	48" PIPE CULVERT	L.F.	230.000	0.000	\$	0.00	232.000	\$	36,656.00
						\$158.000						
95013-3217-14	0100	0370	607-40.02	CORRUGATED METAL PIPE ARCH (SIZE EQUIV. 18" ROUND)	L.F.	92.000	0.000	\$	0.00	90.000	\$	3,870.00
						\$43.000						
95013-3217-14	0100	0380	607-41.03	18" SLOPE DRAIN PIPE	L.F.	76.000	0.000	\$	0.00	0.000	\$	0.00
						\$19.600						
95013-3217-14	0100	0390	610-07.03	18" PIPE DRAIN (BRIDGE DRAIN)	L.F.	80.000	0.000	\$	0.00	80.000	\$	2,000.00
						\$25.000						
95013-3217-14	0100	0400	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	71.000	0.000	\$	0.00	81.350	\$	41,895.25
						\$515.000						
95013-3217-14	0100	0410	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	5,418.000	0.000	\$	0.00	6,386.000	\$	10,856.20
						\$1.700						
	0100	0410	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 1.700	0.000	\$	0.00	-926.000	\$	-1,574.20
95013-3217-14	0100	0420	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	1,806.000	0.000	\$	0.00	3,529.000	\$	13,233.75
						\$3.750						
	0100	0420	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 3.750	0.000	\$	0.00	-235.000	\$	-881.25

95013-3217-14	0100	0430	611-07.05	CLASS A CONCRETE (DISSIPATOR)	C.Y.	67.000	0.000	\$	0.00	62.800	\$	34,540.00
						\$550.000						
95013-3217-14	0100	0440	611-07.06	STEEL BAR REINFORCEMENT (DISSIPATOR)	LB.	6,411.000	0.000	\$	0.00	6,172.000	\$	7,406.40
						\$1.200						
95013-3217-14	0500	1270	615-01.03	PRESTRESSED CONCRETE I-BEAM (TYPE III)	L.F.	371.000	0.000	\$	0.00	371.000	\$	61,215.00
						\$165.000						
	0500	1270	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 165.000	0.000	\$	0.00	-3.500	\$	-577.50
95013-3217-14	0500	1280	617-02	BRIDGE DECK CRACK SEALING	L.F.	187.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
95013-3217-14	0500	1290	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	428.000	0.000	\$	0.00	430.000	\$	25,800.00
						\$60.000						
95013-3217-14	0100	0450	701-02	CONCRETE DRIVEWAY	S.F.	5,139.000	0.000	\$	0.00	14,150.350	\$	70,751.75
						\$5.000						
95013-3217-14	0100	0460	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	54.000	0.000	\$	0.00	54.000	\$	3,645.00
						\$67.500						
95013-3217-14	0100	0470	705-01.04	METAL BEAM GUARD FENCE	L.F.	45.000	0.000	\$	0.00	0.000	\$	0.00
						\$57.500						
95013-3217-14	0100	9056	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	91.000	\$	3,913.00
						\$43.000						
95013-3217-14	0100	9016	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$84.375						
95013-3217-14	0100	0480	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	6,496.000	0.000	\$	0.00	5,612.500	\$	120,668.75
						\$21.500						

95013-3217-14	0100	9012	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	37.500	\$	1,209.38
												\$32.250
95013-3217-14	0100	0490	705-04.02	GUARDRAIL TERMINAL (TYPE 12)	EACH	3.000	0.000	\$	0.00	1.000	\$	800.00
												\$800.000
95013-3217-14	0100	0500	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	4.000	0.000	\$	0.00	2.000	\$	4,500.00
												\$2,250.000
95013-3217-14	0100	0510	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	8.000	0.000	\$	0.00	5.000	\$	3,250.00
												\$650.000
95013-3217-14	0100	0520	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	13.000	0.000	\$	0.00	17.000	\$	50,575.00
												\$2,975.000
95013-3217-14	0100	0530	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	10.000	0.000	\$	0.00	6.000	\$	69,000.00
												\$11,500.000
95013-3217-14	0100	0540	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	84.000	0.000	\$	0.00	84.000	\$	9,660.00
												\$115.000
95013-3217-14	0100	0550	709-01.01	RUBBLE STONE RIP-RAP	C.Y.	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$45.000
95013-3217-14	0100	0560	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	11,315.000	-89.790	\$	-2,424.33	4,787.070	\$	129,250.89
												\$27.000
95013-3217-14	0100	0570	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	2,291.000	0.000	\$	0.00	123.860	\$	3,344.22
												\$27.000
95013-3217-14	0100	0580	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	435.000	0.000	\$	0.00	505.710	\$	13,654.17
												\$27.000

95013-3217-14	0100	0590	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	17,325.000	0.000	\$	0.00	24,186.000	\$	60,465.00
						\$2.500						
95013-3217-14	0100	0600	710-05	LATERAL UNDERDRAIN	L.F.	2,208.000	0.000	\$	0.00	3,183.000	\$	4,774.50
						\$1.500						
95013-3217-14	0100	0610	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	3.000	0.000	\$	0.00	0.000	\$	0.00
						\$275.000						
95013-3217-14	0100	0620	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	5.000	0.000	\$	0.00	12.000	\$	3,300.00
						\$275.000						
95013-3217-14	0100	0630	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	5.000	0.000	\$	0.00	52.000	\$	14,300.00
						\$275.000						
95013-3217-14	0100	0640	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	73.000	0.000	\$	0.00	53.000	\$	14,575.00
						\$275.000						
95013-3217-14	0300	1070	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	78.000	0.000	\$	0.00	0.000	\$	0.00
						\$20.000						
95013-3217-14	0500	1300	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	67.000	0.000	\$	0.00	94.330	\$	1,886.60
						\$20.000						
95013-3217-14	0500	1310	710-09.02	6" PIPE UNDERDRAIN	L.F.	29.000	0.000	\$	0.00	91.500	\$	915.00
						\$10.000						
95013-3217-14	0100	0650	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	27,000.00
						\$27,000.000						
95013-3217-14	0100	0660	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	3,975.000	0.000	\$	0.00	2,268.000	\$	45,360.00
						\$20.000						

95013-3217-

14	0100	0670	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	110.000 \$52.000	0.000	\$	0.00	242.000	\$	12,584.00
95013-3217-14	0100	0680	712-05.01	WARNING LIGHTS (TYPE A)	EACH	27.000 \$22.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0100	0690	712-05.03	WARNING LIGHTS (TYPE C)	EACH	62.000 \$25.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0100	0700	712-06	SIGNS (CONSTRUCTION)	S.F.	996.000 \$11.500	-103.600	\$	-1,191.40	1,112.750	\$	12,796.63
95013-3217-14	0100	0710	712-06.01	VERTICAL PANELS	S.F.	186.000 \$22.500	0.000	\$	0.00	28.000	\$	630.00
95013-3217-14	0100	0720	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	260.000 \$22.500	0.000	\$	0.00	170.000	\$	3,825.00
95013-3217-14	0100	0730	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$1,125.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0100	0740	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	5,150.000 \$3.500	0.000	\$	0.00	936.000	\$	3,276.00
95013-3217-14	0100	0750	713-11.01	"U" SECTION STEEL POSTS	LB.	609.000 \$3.250	0.000	\$	0.00	640.600	\$	2,081.95
	0100	0750	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 3.250	0.000	\$	0.00	-0.600	\$	-1.95
95013-3217-14	0100	0760	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	527.000 \$4.000	0.000	\$	0.00	471.600	\$	1,886.40
95013-3217-14	0100	0770	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	104.000 \$12.250	0.000	\$	0.00	108.690	\$	1,331.45

95013-3217-14	0100	0780	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK) S.F.		173.000	0.000	\$	0.00	159.000	\$	2,106.75
						\$13.250						
95013-3217-14	0100	0790	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	2.000	0.000	\$	0.00	2.000	\$	21,000.00
						\$10,500.000						
95013-3217-14	0100	0800	713-16.07	END OF ROADWAY SIGN AND SUPPORT	EACH	4.000	0.000	\$	0.00	4.000	\$	800.00
						\$200.000						
95013-3217-14	0100	0810	716-01.06	TEMPORARY RAISED PAVEMENT MARKER,WHITE	EACH	210.000	0.000	\$	0.00	0.000	\$	0.00
						\$14.000						
95013-3217-14	0100	0820	716-01.07	TEMPORARY RAISED PAVEMENT MARKER,YELLOW	EACH	35.000	0.000	\$	0.00	0.000	\$	0.00
						\$14.000						
95013-3217-14	0100	0830	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	9.000	0.000	\$	0.00	9.057	\$	43,247.18
						\$4,775.000						
95013-3217-14	0100	0840	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	0.750	0.000	\$	0.00	25.398	\$	76,194.00
						\$3,000.000						
95013-3217-14	0100	0850	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	126.000	0.000	\$	0.00	175.000	\$	1,925.00
						\$11.000						
95013-3217-14	0100	0860	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	66,000.00
						\$66,000.000						
95013-3217-14	1130	3590	730-40	TEMPORARY TRAFFIC SIGNAL SYSTEM	EACH	1.000	0.000	\$	0.00	1.000	\$	15,000.00
						\$15,000.000						
95013-3217-14	0100	0870	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	18,548.000	0.000	\$	0.00	13,247.450	\$	27,819.65
						\$2.100						

95013-3217-

14	0100	0880	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	78.000 \$3.850	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0100	0890	740-11.04	TEMPORARY SEDIMENT TUBE 20IN (DESCRIPTION) (20 INCH)	L.F.	200.000 \$10.900	0.000	\$	0.00	1,729.000	\$	18,846.10
95013-3217-14	0910	1390	770-35.01	INSTALL VA1-SINGLE PHASE TANGENT	EACH	4.000 \$136.640	0.000	\$	0.00	5.000	\$	683.20
95013-3217-14	0910	1400	770-35.02	INSTALL VA1-1-SINGLE PHASE TANGENT DOUBLE PIN	EACH	3.000 \$198.440	0.000	\$	0.00	4.000	\$	793.76
95013-3217-14	0910	1410	770-35.05	INSTALL VA4-SINGLE PHASE DOUBLE DEADEND(60-90 DEG.)	EACH	3.000 \$323.680	0.000	\$	0.00	3.000	\$	971.04
95013-3217-14	0910	1420	770-35.06	INSTALL VA5-SINGLE PHASE DEADEND	EACH	10.000 \$176.040	0.000	\$	0.00	12.000	\$	2,112.48
95013-3217-14	0910	1430	770-35.07	INSTALL VA6-SINGLE PHASE DOUBLE DEADEND (TAN.-60 DEG.)	EACH	4.000 \$318.160	0.000	\$	0.00	1.000	\$	318.16
95013-3217-14	0910	1440	770-35.08	INSTALL VA5-1-SINGLE PHASE TAP	EACH	1.000 \$225.480	0.000	\$	0.00	3.000	\$	676.44
95013-3217-14	0910	1450	770-35.09	INSTALL VA5-2-SINGLE PHASE TAP EXTENSION LINK	EACH	18.000 \$257.240	0.000	\$	0.00	21.000	\$	5,402.04
95013-3217-14	0910	1460	770-35.25	INSTALL VC1-3-THREE PHASE TANGENT HEAVY CONDUCTOR	EACH	66.000 \$616.280	0.000	\$	0.00	66.000	\$	40,674.48
95013-3217-14	0910	1470	770-35.27	INSTALL VC2-2-THREE PHASE LIGHT ANGLE HEAVY CONDUCTOR	EACH	12.000 \$710.500	0.000	\$	0.00	15.000	\$	10,657.50
95013-3217-14	0910	1480	770-35.30	INSTALL VC3L-THREE PHASE HEAVY ANGLE LARGE COND.	EACH	2.000	0.000	\$	0.00	2.000	\$	1,228.48

95013-3217-14	0910	1600	770-35.48	INSTALL F7-6-TRIPLE EYE EXPANDING ROCK ANCHOR	EACH	41.000	0.000	\$	0.00	32.000	\$	7,654.40
						\$239.200						
95013-3217-14	0910	1610	770-35.52	INSTALL VG5T-10-10kVA CONVENTIONAL TRANSFORMER	EACH	5.000	0.000	\$	0.00	4.000	\$	1,099.20
						\$274.800						
95013-3217-14	0910	1620	770-35.53	INSTALL VG5T-15-15kVA CONVENTIONAL TRANSFORMER	EACH	6.000	0.000	\$	0.00	7.000	\$	1,923.60
						\$274.800						
95013-3217-14	0910	1630	770-35.54	INSTALL VG5T-25-25kVA CONVENTIONAL TRANSFORMER	EACH	4.000	0.000	\$	0.00	4.000	\$	1,099.20
						\$274.800						
95013-3217-14	0910	1640	770-35.55	INSTALL VG5T-37.5-37.5kVA CONVENTIONAL TRANSFORMER	EACH	1.000	0.000	\$	0.00	3.000	\$	944.40
						\$314.800						
95013-3217-14	0910	1650	770-35.56	INSTALL VG5T-50-50kVA CONVENTIONAL TRANSFORMER	EACH	15.000	0.000	\$	0.00	10.000	\$	4,648.00
						\$464.800						
95013-3217-14	0910	1660	770-35.57	REMOVE VG105-10-10kVA SINGLE PHASE TRANSFORMER	EACH	7.000	0.000	\$	0.00	8.000	\$	1,080.00
						\$135.000						
95013-3217-14	0910	1670	770-35.62	REMOVE VG135-10-10kVA SINGLE PHASE TRANSFORMER	EACH	7.000	0.000	\$	0.00	4.000	\$	540.00
						\$135.000						
95013-3217-14	0910	1680	770-35.63	REMOVE VG135-15-15kVA SINGLE PHASE TRANSFORMER	EACH	10.000	0.000	\$	0.00	6.000	\$	810.00
						\$135.000						
95013-3217-14	0910	1690	770-35.64	REMOVE VG135-25-25kVA SINGLE PHASE TRANSFORMER	EACH	5.000	0.000	\$	0.00	4.000	\$	540.00
						\$135.000						
95013-3217-14	0910	1700	770-35.65	REMOVE VG135-37.5-37.5kVA SINGLE PHASE TRANSFORMER	EACH	1.000	0.000	\$	0.00	3.000	\$	480.00
						\$160.000						

95013-3217-14	0910	1710	770-35.67	REMOVE J8-UPSET BOLT SPOOL	EACH	3.000	0.000	\$ 0.00	3.000	\$ 30.00
						\$10.000				
95013-3217-14	0910	1720	770-35.70	INSTALL K6C-SERVICE ASSEMBLY	EACH	7.000	0.000	\$ 0.00	9.000	\$ 473.40
						\$52.600				
95013-3217-14	0910	1730	770-35.71	REMOVE K6C-SERVICE ASSEMBLY	EACH	24.000	0.000	\$ 0.00	12.000	\$ 120.00
						\$10.000				
95013-3217-14	0910	1740	770-35.72	REMOVE K11C-CLEVIS SERVICE ASSEMBLY	EACH	1.000	0.000	\$ 0.00	3.000	\$ 30.00
						\$10.000				
95013-3217-14	0910	1750	770-35.75	INSTAL VM2-11-COPPER POLE GROUND	EACH	103.000	15.000	\$ 1,626.00	100.000	\$ 10,840.00
						\$108.400				
95013-3217-14	0910	1760	770-35.76	REMOVE VM2-11-COPPER POLE GROUND	EACH	56.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$20.000				
95013-3217-14	0910	1770	770-35.77	INSTALL VM2-15S-COPPER POLE GROUND (STEEL POLE)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 298.00
						\$298.000				
95013-3217-14	0910	1780	770-35.78	REMOVE VM2-15S-COPPER POLE GROUND (STEEL POLE)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$20.000				
95013-3217-14	0910	1790	770-35.85	INSTALL VM3-1LB-LOAD BREAK CUTOUT	EACH	19.000	0.000	\$ 0.00	19.000	\$ 4,981.80
						\$262.200				
95013-3217-14	0910	1800	770-35.86	RMEOVE VM3-1LB-LOAD BREAK CUTOUT	EACH	8.000	0.000	\$ 0.00	11.000	\$ 495.00
						\$45.000				
95013-3217-14	0910	1810	770-35.89	INSTALL VM3-13E-THREE PHASE RECLOSER	EACH	3.000	0.000	\$ 0.00	2.000	\$ 10,725.44
						\$5,362.720				

95013-3217-14	0910	1820	770-35.90	REMOVE VM3-13E-THREE PHASE RECLOSER	EACH	1.000	0.000	\$	0.00	1.000	\$	1,200.00
												\$1,200.000
95013-3217-14	0910	1830	770-35.91	INSTALL VM3-16LB-GANG OPERATED LOAD BREAK SWITCH	EACH	1.000	0.000	\$	0.00	1.000	\$	7,371.60
												\$7,371.600
95013-3217-14	0910	1840	770-35.92	REMOVE VM3-16LB-GANG OPERATED LOAD BREAK SWITCH	EACH	1.000	0.000	\$	0.00	1.000	\$	1,100.00
												\$1,100.000
95013-3217-14	0910	1850	770-35.94	INSTALL VM3-20-THREE CANISTER OCR	EACH	1.000	0.000	\$	0.00	2.000	\$	3,047.16
												\$1,523.580
95013-3217-14	0910	1860	770-35.95	REMOVE VM3-20-THREE CANISTER OCR	EACH	2.000	0.000	\$	0.00	2.000	\$	600.00
												\$300.000
95013-3217-14	0910	1870	770-35.99	INSTALL VM9-600-THREE PHASE CAPACITOR BANK	EACH	1.000	0.000	\$	0.00	1.000	\$	4,056.00
												\$4,056.000
95013-3217-14	0910	1880	770-41.01	INSTALL M26-175-175 WATT SECURITY LIGHT	EACH	2.000	0.000	\$	0.00	1.000	\$	270.00
												\$270.000
95013-3217-14	0910	1890	770-41.02	REMOVE M26-175-175 WATT SECURITY LIGHT	EACH	6.000	0.000	\$	0.00	1.000	\$	80.00
												\$80.000
95013-3217-14	0910	1900	770-41.03	INSTALL M29-250-250 WATT HPS SECURITY LIGHT	EACH	1.000	0.000	\$	0.00	2.000	\$	1,070.00
												\$535.000
95013-3217-14	0910	1910	770-41.04	REMOVE M29-250-250 WATT HPS SECURITY LIGHT	EACH	2.000	0.000	\$	0.00	2.000	\$	160.00
												\$80.000
95013-3217-14	0910	1920	770-41.06	REMOVE M29-100-100 WATT HPS SECURITY LIGHT	EACH	1.000	0.000	\$	0.00	2.000	\$	160.00
												\$80.000

95013-3217-14	0910	1930	770-41.07	INSTALL VM5-2-POLE TOP JUMPER PIN	EACH	4.000	0.000	\$	0.00	2.000	\$	91.68
						\$45.840						
95013-3217-14	0910	1940	770-41.08	REMOVE VM5-2-POLE TOP JUMPER PIN	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.000						
95013-3217-14	0910	1950	770-41.09	INSTALL VM5-4-POLE MOUNTED JUMPER PIN	EACH	9.000	0.000	\$	0.00	1.000	\$	80.64
						\$80.640						
95013-3217-14	0910	1960	770-41.11	INSTALL VM5-5-CROSSARM JUMPER PIN	EACH	18.000	0.000	\$	0.00	4.000	\$	165.60
						\$41.400						
95013-3217-14	0910	1970	770-41.12	REMOVE VM5-5-CROSSARM JUMPER PIN	EACH	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95013-3217-14	0910	1980	770-41.15	REMOVE VM9-600-THREE PHASE CAPACITOR BANK	EACH	1.000	0.000	\$	0.00	1.000	\$	2,100.00
						\$2,100.000						
95013-3217-14	0910	1990	770-41.16	INSTALL MOP-POLE MOUNTED METER	EACH	2.000	0.000	\$	0.00	1.000	\$	175.00
						\$175.000						
95013-3217-14	0910	2000	770-41.17	REMOVE MOP-POLE MOUNTED METER	EACH	5.000	0.000	\$	0.00	1.000	\$	90.00
						\$90.000						
95013-3217-14	0910	2010	770-41.18	REMOVE 30FT-6-30FT WOOD POLE	EACH	3.000	0.000	\$	0.00	9.000	\$	1,350.00
						\$150.000						
95013-3217-14	0910	2020	770-41.20	REMOVE 30FT-5-30FT WOOD POLE	EACH	2.000	0.000	\$	0.00	10.000	\$	1,500.00
						\$150.000						
95013-3217-14	0910	2030	770-41.21	INSTALL 35FT-3-35FT WOOD POLE	EACH	2.000	0.000	\$	0.00	1.000	\$	857.60
						\$857.600						

95013-3217-

14	0910	2040	770-41.22	INSTALL 35FT-4FT-35FT WOOD POLE	EACH	2.000	0.000	\$	0.00	2.000	\$	1,648.00
						\$824.000						
95013-3217-14	0910	2050	770-41.24	REMOVE 35FT-4-35FT WOOD POLE	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$165.000						
95013-3217-14	0910	2060	770-41.25	REMOVE 35FT-5-35FT WOOD POLE	EACH	6.000	0.000	\$	0.00	13.000	\$	2,145.00
						\$165.000						
95013-3217-14	0910	2070	770-41.26	REMOVE 35FT-6-35FT WOOD POLE	EACH	3.000	0.000	\$	0.00	2.000	\$	330.00
						\$165.000						
95013-3217-14	0910	2080	770-41.27	INSTALL 40FT-3-40FT WOOD POLE	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,030.000						
95013-3217-14	0910	2090	770-41.28	INSTALL 40FT-4-40FT WOOD POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	994.00
						\$994.000						
95013-3217-14	0910	2100	770-41.29	REMOVE 40FT-4-40FT WOOD POLE	EACH	10.000	0.000	\$	0.00	13.000	\$	2,340.00
						\$180.000						
95013-3217-14	0910	2110	770-41.30	REMOVE 40FT-5-40FT WOOD POLE	EACH	2.000	0.000	\$	0.00	3.000	\$	540.00
						\$180.000						
95013-3217-14	0910	2120	770-41.31	REMOVE 40FT-6-40FT WOOD POLE	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$180.000						
95013-3217-14	0910	2130	770-41.32	INSTALL 45FT-2-45FT WOOD POLE	EACH	12.000	0.000	\$	0.00	9.000	\$	10,683.00
						\$1,187.000						
95013-3217-14	0910	2140	770-41.33	INSTALL 45FT-3-45FT WOOD POLE	EACH	26.000	0.000	\$	0.00	28.000	\$	39,429.60
						\$1,408.200						
95013-3217-14	0910	2150	770-41.34	INSTALL 45FT-4-45FT WOOD POLE	EACH	4.000	0.000	\$	0.00	5.000	\$	5,215.00

							\$1,043.000					
95013-3217-14	0910	2160	770-41.35	REMOVE 45FT-3-45FT WOOD POLE	EACH	21.000	0.000	\$	0.00	16.000	\$	3,040.00
							\$190.000					
95013-3217-14	0910	2170	770-41.36	REMOVE 45FT-4-45FT WOOD POLE	EACH	22.000	0.000	\$	0.00	8.000	\$	1,520.00
							\$190.000					
95013-3217-14	0910	2180	770-41.37	REMOVE 45FT-5-45FT WOOD POLE	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
							\$190.000					
95013-3217-14	0910	2190	770-41.39	INSTALL 50FT-2-50FT WOOD POLE	EACH	20.000	0.000	\$	0.00	26.000	\$	36,171.20
							\$1,391.200					
95013-3217-14	0910	2200	770-41.40	INSTALL 50FT-3-50FT WOOD POLE	EACH	20.000	0.000	\$	0.00	23.000	\$	28,096.80
							\$1,221.600					
95013-3217-14	0910	2210	770-41.41	INSTALL 50FT-4-50FT WOOD POLE	EACH	2.000	0.000	\$	0.00	1.000	\$	1,152.00
							\$1,152.000					
95013-3217-14	0910	2220	770-41.42	REMOVE 50FT-3-50FT WOOD POLE	EACH	1.000	0.000	\$	0.00	4.000	\$	780.00
							\$195.000					
95013-3217-14	0910	2230	770-41.45	INSTALL 55FT-2-55FT WOOD POLE	EACH	8.000	0.000	\$	0.00	14.000	\$	21,190.40
							\$1,513.600					
95013-3217-14	0910	2240	770-41.46	INSTALL 55FT-3-55FT WOOD POLE	EACH	8.000	0.000	\$	0.00	7.000	\$	10,133.20
							\$1,447.600					
95013-3217-14	0910	2250	770-41.50	INSTALL 60FT-2-60FT WOOD POLE	EACH	4.000	0.000	\$	0.00	4.000	\$	7,448.00
							\$1,862.000					
95013-3217-14	0910	2260	770-41.51	INSTALL 60FT-3-60FT WOOD POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	1,778.00
							\$1,778.000					

95013-3217-14	0910	2270	770-41.53	INSTALL 65FT-2-65FT WOOD POLE	EACH	2.000	0.000	\$	0.00	3.000	\$	7,470.00
						\$2,490.000						
95013-3217-14	0910	2280	770-41.57	INSTALL 50FT-2S-50FT STEEL POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	6,524.00
						\$6,524.000						
95013-3217-14	0910	2290	770-41.61	INSTALL UM50-SECONDARY UNDERGROUND RISER	EACH	7.000	0.000	\$	0.00	11.000	\$	14,080.00
						\$1,280.000						
95013-3217-14	0910	2300	770-41.62	REMOVE UM50-SECONDARY UNDERGROUND RISER	EACH	6.000	0.000	\$	0.00	11.000	\$	1,100.00
						\$100.000						
95013-3217-14	0910	2310	770-41.65	INSTALL 2ACSR-CONDUCTOR 2ACSR	L.F.	17,977.000	0.000	\$	0.00	12,652.000	\$	9,868.56
						\$0.780						
95013-3217-14	0910	2320	770-41.66	REMOVE 2ACSR-CONDUCTOR 2ACSR	L.F.	17,158.000	0.000	\$	0.00	15,624.000	\$	4,687.20
						\$0.300						
95013-3217-14	0910	2330	770-41.67	REMOVE 4ACSR-CONDUCTOR 4ACSR	L.F.	5,440.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.300						
95013-3217-14	0910	2340	770-41.68	INSTALL 1/0ACSR-CONDUCTOR 1/0ACSR	L.F.	5,271.000	0.000	\$	0.00	9,216.000	\$	11,151.36
						\$1.210						
95013-3217-14	0910	2350	770-41.69	REMOVE 1/0ACSR-CONDUCTOR 1/0ACSR	L.F.	42,171.000	0.000	\$	0.00	30,636.000	\$	15,318.00
						\$0.500						
95013-3217-14	0910	2360	770-41.70	INSTALL 3/0ACSR-CONDUCTOR 3/0ACSR	L.F.	17,482.000	0.000	\$	0.00	17,220.000	\$	24,796.80
						\$1.440						
95013-3217-14	0910	2370	770-41.71	REMOVE 3/0ACSR-CONDUCTOR 3/0ACSR	L.F.	4,582.000	0.000	\$	0.00	4,596.000	\$	2,298.00
						\$0.500						

95013-3217-14	0910	2380	770-41.74	INSTALL 795AAC-CONDUCTOR 795AAC	L.F.	52,446.000	0.000	\$	0.00	51,659.000	\$	169,441.52
						\$3.280						
95013-3217-14	0910	2390	770-41.75	REMOVE 795AAC-CONDUCTOR 796AAC	L.F.	13,836.000	0.000	\$	0.00	13,866.000	\$	11,092.80
						\$0.800						
95013-3217-14	0910	2400	770-41.77	REMOVE 4TPX-#4 TRIPLEX	L.F.	271.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.250						
95013-3217-14	0910	2410	770-41.78	INSTALL 2TPX-#2 TRIPLEX	L.F.	52.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.940						
95013-3217-14	0910	2420	770-41.79	REMOVE 2TPX-#2 TRIPLEX	L.F.	394.000	0.000	\$	0.00	156.000	\$	195.00
						\$1.250						
95013-3217-14	0910	2430	770-41.80	INSTALL 1/0TPX-1/0 TRIPLEX	L.F.	444.000	0.000	\$	0.00	300.000	\$	1,290.00
						\$4.300						
95013-3217-14	0910	2440	770-41.81	REMOVE 1/0TPX-1/0 TRIPLEX	L.F.	1,920.000	0.000	\$	0.00	553.000	\$	691.25
						\$1.250						
95013-3217-14	0910	2450	770-41.83	REMOVE 4/0TPX-4/0 TRIPLEX	L.F.	60.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.500						
95013-3217-14	0910	2460	770-41.85	REMOVE 1/0 URD TPX-1/0 UNDERGROUND TRIPLEX	L.F.	28.000	0.000	\$	0.00	4.000	\$	6.00
						\$1.500						
95013-3217-14	0910	2470	770-41.89	REMOVE 6DPX-#6 DUPLEX	L.F.	212.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.050						
95013-3217-14	0910	2480	770-41.90	REMOVE 6WPCU-#6 WEATHERPROFF COPPER	L.F.	1.000	0.000	\$	0.00	2.000	\$	0.60
						\$0.300						

95013-3217-14	0910	2490	770-41.91	INSTALL 4/0TPX-4/0 TRIPLEX	L.F.	1.000	0.000	\$	0.00	1.000	\$	6.50
												\$6.500
95013-3217-14	0910	2500	770-41.94	REMOVE 1/0 URD TPX-1/0 UNDERGROUND TRIPLEX	L.F.	86.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.500
95013-3217-14	0910	2510	770-42.01	REMOVE VA1-SINGLE PHASE TANGENT	EACH	2.000	0.000	\$	0.00	2.000	\$	80.00
												\$40.000
95013-3217-14	0910	2520	770-42.05	REMOVE VA4-SINGLE PHASE DOUBLE DEADEND	EACH	1.000	0.000	\$	0.00	1.000	\$	85.00
												\$85.000
95013-3217-14	0910	2530	770-42.06	REMOVE VA5=SINGLE PHASE DEADEND	EACH	4.000	0.000	\$	0.00	2.000	\$	170.00
												\$85.000
95013-3217-14	0910	2540	770-42.08	REMOVE VA5-2-SINGLE PHASE TAP EXTENSION LINK	EACH	14.000	0.000	\$	0.00	13.000	\$	780.00
												\$60.000
95013-3217-14	0910	2550	770-42.09	REMOVE VA6-SINGLE PHASE DOUBLE DEADEND TANGENT	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$85.000
95013-3217-14	0910	2560	770-42.18	REMOVE VC1-2-THREE PHASE TANGENT SADDLE CLAMPS	EACH	23.000	0.000	\$	0.00	23.000	\$	1,840.00
												\$80.000
95013-3217-14	0910	2570	770-42.19	REMOVE VC1-3-THREE PHASE TANGENT LARGE CONDUCTOR	EACH	22.000	0.000	\$	0.00	30.000	\$	3,750.00
												\$125.000
95013-3217-14	0910	2580	770-42.20	REMOVE VC2-THREE PHASE LIGHT ANGLE	EACH	3.000	0.000	\$	0.00	2.000	\$	250.00
												\$125.000
95013-3217-14	0910	2590	770-42.21	REMOVE VC2-2-THREE PHASE LIGHT ANGLE LARGE CONDUCTOR	EACH	7.000	0.000	\$	0.00	6.000	\$	810.00
												\$135.000

95013-3217-14	0910	2600	770-42.23	REMOVE VC7-1-THREE PHASE DEADEND ARMS	EACH	3.000	0.000	\$	0.00	3.000	\$	540.00
						\$180.000						
95013-3217-14	0910	2610	770-42.24	REMOVE VC8-THREE PHASE DOUBLE DEADEND ARMS	EACH	4.000	0.000	\$	0.00	5.000	\$	1,250.00
						\$250.000						
95013-3217-14	0910	2620	770-42.25	REMOVE VC8CG-THREE PHASE DOUBLE DEADEND ARMS ANGLE	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$250.000						
95013-3217-14	0910	2630	770-42.26	REMOVE VE1-2-DOWN GUY LIGHT	EACH	47.000	0.000	\$	0.00	42.000	\$	1,680.00
						\$40.000						
95013-3217-14	0910	2640	770-42.27	REMOVE VE2-2-OVERHEAD GUY LIGHT	EACH	2.000	0.000	\$	0.00	6.000	\$	240.00
						\$40.000						
95013-3217-14	0910	2650	770-42.28	REMOVE VE3-5-DOWN GUY HEAVY	EACH	8.000	0.000	\$	0.00	8.000	\$	480.00
						\$60.000						
95013-3217-14	0910	2660	770-42.29	REMOVE VE4-5-OVERHEAD GUY HEAVY	EACH	4.000	0.000	\$	0.00	3.000	\$	180.00
						\$60.000						
95013-3217-14	0910	2670	770-42.30	REMOVE F1-7-TWIN EYE ANCHOR	EACH	43.000	0.000	\$	0.00	42.000	\$	3,150.00
						\$75.000						
95013-3217-14	0910	2680	770-42.31	REMOVE F6-7-TWIN EYE ANCHOR POWER INSTALLED	EACH	6.000	0.000	\$	0.00	1.000	\$	75.00
						\$75.000						
95013-3217-14	0910	9501	770-54.97	(I) SECONDARY LARGE PULLBOX UM35L	EACH	0.000	0.000	\$	0.00	1.000	\$	3,045.00
						\$3,045.000						
95013-3217-14	0910	9502	770-54.98	(I) SECONDARY PLE MOUNTED CONDUIT 3IN UM53	EACH	0.000	0.000	\$	0.00	1.000	\$	1,086.00
						\$1,086.000						
95013-3217-				(I) 350 MCM UNDERGROND SECODNARY								

14	0910	9503	770-54.99	WIRE	L.F.	0.000 \$22.550	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0910	9504	770-64.88	TRANSFER VM7-3 3PH VOLTAGE REGULATOR	EACH	0.000 \$11,559.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0900	1320	771-15.34	2IN PE SDR11	L.F.	3,524.000 \$20.000	0.000	\$	0.00	3,653.500	\$	73,070.00
95013-3217-14	0900	1330	771-15.35	3/4IN PE SDR11	L.F.	510.000 \$18.000	0.000	\$	0.00	727.000	\$	13,086.00
95013-3217-14	0900	1340	771-15.36	3/4IN ON 2IN PE TAPPING TEE	EACH	6.000 \$400.000	0.000	\$	0.00	4.000	\$	1,600.00
95013-3217-14	0900	1350	771-15.37	36IN x 100FT SILT FENCE	L.F.	200.000 \$4.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0900	1360	771-15.38	FESCUE GRASS SEED (50 LB)	LB.	500.000 \$7.500	0.000	\$	0.00	300.000	\$	2,250.00
95013-3217-14	0900	1370	771-15.39	WHEAT STRAW SQUARE BALE	BALE	50.000 \$8.000	0.000	\$	0.00	73.000	\$	584.00
95013-3217-14	0900	1380	771-15.40	CRUSHER RUN GRAVEL	TON	30.000 \$50.000	0.000	\$	0.00	69.830	\$	3,491.50
95013-3217-14	0920	2690	773-07.66	EXPT 1-1/4IN EXPANDABLE ANCHOR	EACH	41.000 \$450.000	0.000	\$	0.00	45.000	\$	20,250.00
95013-3217-14	0920	2700	773-07.67	REMOVE POLE	EACH	34.000 \$100.000	0.000	\$	0.00	0.000	\$	0.00
95013-3217-14	0920	2710	773-07.68	35 FT CLASS 5 POLE SSP	EACH	2.000	0.000	\$	0.00	4.000	\$	3,200.00

							\$800.000					
95013-3217-14	0920	2720	773-07.69	4IN SCH 40 PVC CONDUIT	L.F.	570.000	0.000	\$	0.00	2,396.000	\$	28,752.00
						\$12.000						
95013-3217-14	0920	2730	773-07.70	4IN SCH 40 PVC 90 DEG 3FT RADIUS	EACH	6.000	0.000	\$	0.00	14.000	\$	1,750.00
						\$125.000						
95013-3217-14	0930	2740	778-01.09	INSTALL COMMUNICATION ASSEMBLY (SC)	EACH	66.000	0.000	\$	0.00	108.000	\$	4,536.00
						\$42.000						
95013-3217-14	0930	2750	778-01.10	INSTALL COMMUNICATION ASSEMBLY (CSC)	EACH	20.000	0.000	\$	0.00	23.000	\$	1,196.00
						\$52.000						
95013-3217-14	0930	2760	778-01.11	INSTALL COMMUNICATION ASSEMBLY (DE)	EACH	30.000	0.000	\$	0.00	46.000	\$	2,990.00
						\$65.000						
95013-3217-14	0930	2770	778-01.12	INSTALL COMMUNICATION ASSEMBLY (DDE)	EACH	12.000	0.000	\$	0.00	16.000	\$	2,080.00
						\$130.000						
95013-3217-14	0930	2780	778-01.13	INSTALL COMMUNICATION ASSEMBLY (EXLP)	EACH	4.000	0.000	\$	0.00	6.000	\$	360.00
						\$60.000						
95013-3217-14	0930	2790	778-01.14	INSTALL COMMUNICATION ASSEMBLY (FOSS)	EACH	2.000	0.000	\$	0.00	2.000	\$	3,000.00
						\$1,500.000						
95013-3217-14	0930	2800	778-01.15	INSTALL COMMUNICATION ASSEMBLY (LX)	EACH	4.000	0.000	\$	0.00	4.000	\$	6,400.00
						\$1,600.000						
95013-3217-14	0930	2810	778-01.16	INSTALL COMMUNICATION ASSEMBLY (SPLIT-2)	EACH	5.000	0.000	\$	0.00	7.000	\$	18,200.00
						\$2,600.000						
95013-3217-14	0930	2820	778-01.17	INSTALL COMMUNICATION ASSEMBLY (SPLIT-3)	EACH	1.000	0.000	\$	0.00	1.000	\$	3,400.00
						\$3,400.000						

95013-3217-14	0930	2830	778-01.18	INSTALL COMMUNICATION ASSEMBLY (AMP) EACH	4.000	0.000	\$	0.00	4.000	\$	15,440.00
					\$3,860.000						
95013-3217-14	0930	2840	778-01.19	INSTALL COMMUNICATION ASSEMBLY (DC) EACH	6.000	0.000	\$	0.00	6.000	\$	20,760.00
					\$3,460.000						
95013-3217-14	0930	2850	778-01.20	INSTALL COMMUNICATION ASSEMBLY (FOR) EACH	2.000	0.000	\$	0.00	2.000	\$	7,280.00
					\$3,640.000						
95013-3217-14	0930	2860	778-01.21	INSTALL COMMUNICATION ASSEMBLY (TAP) EACH	24.000	0.000	\$	0.00	24.000	\$	78,240.00
					\$3,260.000						
95013-3217-14	0930	2870	778-01.22	INSTALL COMMUNICATION ASSEMBLY (PI) EACH	2.000	0.000	\$	0.00	2.000	\$	5,680.00
					\$2,840.000						
95013-3217-14	0930	2880	778-01.23	INSTALL COMMUNICATION ASSEMBLY (POWER SUPPLY) EACH	2.000	0.000	\$	0.00	2.000	\$	11,360.00
					\$5,680.000						
95013-3217-14	0930	2890	778-01.24	INSTALL COMMUNICATION ASSEMBLY (RISER) EACH	6.000	0.000	\$	0.00	6.000	\$	7,200.00
					\$1,200.000						
95013-3217-14	0930	2900	778-01.25	INSTALL COMMUNICATION ASSEMBLY (E1-2) EACH	44.000	0.000	\$	0.00	60.000	\$	38,400.00
					\$640.000						
95013-3217-14	0930	2910	778-01.26	INSTALL COMMUNICATION ASSEMBLY (F3) EACH	44.000	0.000	\$	0.00	60.000	\$	31,500.00
					\$525.000						
95013-3217-14	0930	2920	778-01.27	INSTALL COMMUNICATION ASSEMBLY (E2-2) EACH	4.000	0.000	\$	0.00	5.000	\$	650.00
					\$130.000						
95013-3217-14	0930	2930	778-01.28	INSTALL TRUNK CABLE (.875) L.F.	14,600.000	0.000	\$	0.00	20,150.000	\$	43,927.00
					\$2.180						

95013-3217-14	0930	2940	778-01.29	INSTALL UNDERGROUND CABLE (.875)	L.F.	200.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.600						
95013-3217-14	0930	2950	778-01.30	INSTALL FEEDER CABLE (.625)	L.F.	17,000.000	0.000	\$	0.00	21,372.000	\$	35,904.96
						\$1.680						
95013-3217-14	0930	2960	778-01.31	INSTALL FIBEROPTIC CABLE	L.F.	24,000.000	0.000	\$	0.00	30,501.000	\$	99,128.25
						\$3.250						
95013-3217-14	0930	2970	778-01.32	REMOVE COMMUNICATION ASSEMBLY (SC)	EACH	50.000	0.000	\$	0.00	64.000	\$	1,280.00
						\$20.000						
95013-3217-14	0930	2980	778-01.33	REMOVE COMMUNICATION ASSEMBLY (CSC)	EACH	16.000	0.000	\$	0.00	16.000	\$	320.00
						\$20.000						
95013-3217-14	0930	2990	778-01.34	REMOVE COMMUNICATION ASSEMBLY (DE)	EACH	18.000	0.000	\$	0.00	22.000	\$	440.00
						\$20.000						
95013-3217-14	0930	3000	778-01.35	REMOVE COMMUNICATION ASSEMBLY (DDE)	EACH	2.000	0.000	\$	0.00	2.000	\$	40.00
						\$20.000						
95013-3217-14	0930	3010	778-01.36	REMOVE COMMUNICATION ASSEMBLY (EXLP)	EACH	4.000	0.000	\$	0.00	4.000	\$	80.00
						\$20.000						
95013-3217-14	0930	3020	778-01.37	REMOVE COMMUNICATION ASSEMBLY (FOSS)	EACH	2.000	0.000	\$	0.00	2.000	\$	60.00
						\$30.000						
95013-3217-14	0930	3030	778-01.38	REMOVE COMMUNICATION ASSEMBLY (LX)	EACH	4.000	0.000	\$	0.00	4.000	\$	80.00
						\$20.000						
95013-3217-14	0930	3040	778-01.39	REMOVE COMMUNICATION ASSEMBLY (SPLIT-2)	EACH	4.000	0.000	\$	0.00	4.000	\$	80.00
						\$20.000						

95013-3217-14	0930	3050	778-01.40	REMOVE COMMUNICATION ASSEMBLY (SPLIT-3)	EACH	1.000	0.000	\$	0.00	1.000	\$	20.00
						\$20.000						
95013-3217-14	0930	3060	778-01.41	REMOVE COMMUNICATION ASSEMBLY (AMP)	EACH	5.000	0.000	\$	0.00	8.000	\$	160.00
						\$20.000						
95013-3217-14	0930	3070	778-01.42	REMOVE COMMUNICATION ASSEMBLY (DC)	EACH	2.000	0.000	\$	0.00	2.000	\$	40.00
						\$20.000						
95013-3217-14	0930	3080	778-01.43	REMOVE COMMUNICATION ASSEMBLY (FOR)	EACH	1.000	0.000	\$	0.00	1.000	\$	20.00
						\$20.000						
95013-3217-14	0930	3090	778-01.44	REMOVE COMMUNICATION ASSEMBLY (TAP)	EACH	22.000	0.000	\$	0.00	13.000	\$	260.00
						\$20.000						
95013-3217-14	0930	3100	778-01.45	REMOVE COMMUNICATION ASSEMBLY (PI)	EACH	2.000	0.000	\$	0.00	2.000	\$	40.00
						\$20.000						
95013-3217-14	0930	3110	778-01.46	REMOVE COMMUNICATION ASSEMBLY (POWER SUPPLY)	EACH	2.000	0.000	\$	0.00	2.000	\$	500.00
						\$250.000						
95013-3217-14	0930	3120	778-01.47	REMOVE COMMUNICATION ASSEMBLY (RISER)	EACH	6.000	0.000	\$	0.00	4.000	\$	120.00
						\$30.000						
95013-3217-14	0930	3130	778-01.48	REMOVE COMMUNICATION ASSEMBLY (E1-2)	EACH	20.000	0.000	\$	0.00	21.000	\$	420.00
						\$20.000						
95013-3217-14	0930	3140	778-01.49	REMOVE COMMUNICATION ASSEMBLY (F2)	EACH	20.000	0.000	\$	0.00	21.000	\$	420.00
						\$20.000						
95013-3217-14	0930	3150	778-01.50	REMOVE COMMUNICATION ASSEMBLY (E2-2)	EACH	4.000	0.000	\$	0.00	2.000	\$	40.00
						\$20.000						

95013-3217-14	0930	3160	778-01.51	REMOVE TRUNK CABLE (.750)	L.F.	14,800.000	0.000	\$	0.00	21,392.000	\$	5,348.00
						\$0.250						
95013-3217-14	0930	3170	778-01.52	REMOVE UNDERGROUND CABLE (.750)	L.F.	200.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.250						
95013-3217-14	0930	3180	778-01.53	REMOVE FEEDER CABLE (.540)	L.F.	9,000.000	0.000	\$	0.00	12,919.000	\$	3,229.75
						\$0.250						
95013-3217-14	0930	3190	778-01.54	REMOVE FIBEROPTIC CABLE	L.F.	22,000.000	0.000	\$	0.00	20,005.000	\$	5,001.25
						\$0.250						
95013-3217-14	0930	3200	778-01.55	REMOVE 1/4 IN EHS STEEL STRAND	L.F.	22,600.000	0.000	\$	0.00	25,586.000	\$	6,396.50
						\$0.250						
95013-3217-14	0930	3210	778-01.56	INSTALL 1/4 IN EHS STEEL STRAND	L.F.	28,000.000	0.000	\$	0.00	34,501.000	\$	69,002.00
						\$2.000						
95013-3217-14	0100	0900	801-01	SEEDING (WITH MULCH)	UNIT	673.000	0.000	\$	0.00	778.610	\$	30,832.96
						\$39.600						
95013-3217-14	0100	0910	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	377.000	0.000	\$	0.00	3,750.450	\$	80,597.17
						\$21.490						
95013-3217-14	0100	0920	801-02	SEEDING (WITHOUT MULCH)	UNIT	217.000	0.000	\$	0.00	2,255.390	\$	31,169.49
						\$13.820						
95013-3217-14	0100	0930	801-02.01	CROWN VETCH MIXTURE (WITHOUT MULCH)	UNIT	768.000	0.000	\$	0.00	54.090	\$	990.93
						\$18.320						
95013-3217-14	0100	0940	801-02.08	TEMPORARY SEEDING (WITHOUT MULCH)	UNIT	326.000	0.000	\$	0.00	281.400	\$	2,814.00
						\$10.000						

95013-3217-

