

Rpt-ID: RCPCSUM1

Tennessee

Date: 08/13/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000029737

Vendor Name: HIGHWAYS, INC.

Contract ID: CNG158

Estimate Number: 0010

Pay Period: 05/15/2009
to: 05/21/2009

Contract Location:
ON WATERLOO ROAD OVER SPRING CREEK

Time Allowed: 341.0 days
Time Charged: 216.0 days
Elapsed Calendar Days: 216.0 days
Percent Time: 63.34 %
Percent Complete (\$): 100.86 %
Percent Behind: - %

Contractor:
HIGHWAYS, INC.
PO Box 96
Brentwood, TN 37024
Phone:

Date Let: 06/20/2008
Date Awarded: 07/02/2008
Date Contract Executed: 07/23/2008
Date Notice to Proceed: 07/25/2008
Date Work Began: 07/25/2008
Date to be Completed: 06/30/2009
Date Time Stopped: 02/25/2009
Date Accepted: 02/17/2009

Estimate Paid: NO

Counties:
OVERTON
PUTNAM

Project Number	BID PCT	Fed State Project Number	Description 1
71945-3488-94	100.00	BRZE-7100(38)	Waterloo Road, Bridge over Spring Creek, LM 0.65
Current Contract Amount		\$ 921,984.28	
Original Contract Amount		\$ 921,984.28	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 919,734.90	\$ 919,734.90	\$ 0.00
Total Earnings	\$ 919,734.90	\$ 919,734.90	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 919,734.90	\$ 919,734.90	\$ 0.00

Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	919,734.90	\$	919,734.90	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	919,734.90	\$	919,734.90	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
71945-3488-94	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 18,000.00
						\$18,000.000				
71945-3488-94	0100	9026	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$350.000				
71945-3488-94	0100	9022	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9022	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-6,359.520	\$ -6,359.52
71945-3488-94	0500	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
71945-3488-94	0100	9024	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9024	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-694.000	\$ -694.00
71945-3488-94	0500	9025	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
71945-3488-94	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$ 0.00	1.000	\$ 8,000.00
						\$8,000.000				
71945-3488-94	0500	0600	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (EXISTING BR. NO. 71-0A272-0.65)	LS	1.000	0.000	\$ 0.00	1.000	\$ 30,000.00
						\$30,000.000				
71945-3488-94	0100	0030	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED) C.Y.		1,900.000	0.000	\$ 0.00	1,375.000	\$ 16,500.00

													\$12.000
71945-3488-94 0100	9007	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$14.400
71945-3488-94 0100	0040	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	4,684.000	0.000	\$	0.00	3,200.000	\$	32,000.00		
													\$10.000
71945-3488-94 0100	0050	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	306.000	0.000	\$	0.00	0.000	\$	0.00		
													\$6.000
71945-3488-94 0100	9008	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$18.000
71945-3488-94 0100	0060	203-06	WATER	M.G.	16.000	0.000	\$	0.00	0.000	\$	0.00		
													\$20.000
71945-3488-94 0100	0070	203-07	FURNISHING & SPREADING TOPSOIL	C.Y.	70.000	0.000	\$	0.00	221.110	\$	11,055.50		
													\$50.000
71945-3488-94 0100	0080	203-10.16	GRADED SOLID ROCK (IN-PLACE)	C.Y.	445.000	0.000	\$	0.00	162.970	\$	4,074.25		
													\$25.000
71945-3488-94 0500	0610	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	229.000	0.000	\$	0.00	181.660	\$	2,543.24		
													\$14.000
71945-3488-94 0500	9017	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$21.000
71945-3488-94 0500	9018	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$25.200
71945-3488-94 0500	0620	204-03.01	WET EXCAVATION (BRIDGES) (BRIDGES)	C.Y.	14.000	0.000	\$	0.00	0.000	\$	0.00		
													\$65.000
71945-3488-94 0500	9019	204-03.02	EXTRA DEPTH WET EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$97.500
71945-3488-94 0500	9020	204-03.03	EXTRA DEPTH WET EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00		
													\$117.000

71945-3488-94 0500	0630	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	45.000	0.000	\$	0.00	62.720	\$	5,017.60
					\$80.000						
71945-3488-94 0500	9015	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$120.000						
71945-3488-94 0500	9016	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$144.000						
71945-3488-94 0500	0640	204-05	ROCK DRILLING (BRIDGES)	L.F.	24.000	0.000	\$	0.00	18.000	\$	540.00
					\$30.000						
71945-3488-94 0500	0650	204-10.01	FOUNDATION PREPARATION(PR NO. ,STA) (PIER NO. 1, STA. 24+55.50)	LS	1.000	0.000	\$	0.00	1.000	\$	10,000.00
					\$10,000.000						
71945-3488-94 0500	0660	204-10.02	FOUNDATION PREPARATION(PR NO. ,STA) (PIER NO. 2, STA. 25+34.50)	LS	1.000	0.000	\$	0.00	1.000	\$	6,000.00
					\$6,000.000						
71945-3488-94 0100	0090	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	52.000	0.000	\$	0.00	80.000	\$	800.00
					\$10.000						
71945-3488-94 0100	0100	209-03	CHECK DAMS	S.F.	54.000	0.000	\$	0.00	0.000	\$	0.00
					\$10.000						
71945-3488-94 0100	0110	209-05	SEDIMENT REMOVAL	C.Y.	81.000	0.000	\$	0.00	0.000	\$	0.00
					\$10.000						
71945-3488-94 0100	0120	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	610.000	0.000	\$	0.00	970.000	\$	4,850.00
					\$5.000						
71945-3488-94 0100	0130	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	251.000	0.000	\$	0.00	267.000	\$	747.60
					\$2.800						
71945-3488-94 0100	0140	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	6.000	0.000	\$	0.00	3.000	\$	2,100.00
					\$700.000						
71945-3488-94 0100	0150	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	1,225.000	0.000	\$	0.00	417.780	\$	835.56
					\$2.000						
71945-3488-94 0100	0160	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,282.000	0.000	\$	0.00	1,258.590	\$	17,620.26
					\$14.000						

71945-3488-94	0500	0670	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	25.000	0.000	\$	0.00	65.950	\$	3,297.50
						\$50.000						
71945-3488-94	0100	0170	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	61.000	0.000	\$	0.00	22.010	\$	440.20
						\$20.000						
71945-3488-94	0100	0180	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	297.000	0.000	\$	0.00	348.540	\$	30,322.98
						\$87.000						
71945-3488-94	0100	0190	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	194.000	0.000	\$	0.00	234.120	\$	20,368.44
						\$87.000						
71945-3488-94	0100	9002	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9002	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-2,824.370	\$	-2,824.37
71945-3488-94	0100	9003	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9003	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	375.200	\$	375.20
71945-3488-94	0100	9004	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
71945-3488-94	0100	0200	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	6.000	0.000	\$	0.00	0.000	\$	0.00
						\$200.000						
71945-3488-94	0100	0210	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	21.000	0.000	\$	0.00	0.000	\$	0.00
						\$14.000						
71945-3488-94	0100	0220	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	2.000	0.000	\$	0.00	1.910	\$	955.00
						\$500.000						
71945-3488-94	0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
71945-3488-94	0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
71945-3488-94	0100	0230	411-01.10	ACS MIX(PG64-22) GRADING D	TON	163.000	0.000	\$	0.00	209.570	\$	20,328.29

\$97.000

71945-3488-94	0100	9009	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9009	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-502.970	\$	-502.97
71945-3488-94	0100	9010	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
71945-3488-94	0100	9011	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9011	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	194.600	\$	194.60
71945-3488-94	0100	9012	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
71945-3488-94	0500	9000	604-01.08	CLASS A CONCRETE (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	15.500	\$	2,728.00
						\$176.000						
71945-3488-94	0500	0680	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	76,494.000	0.000	\$	0.00	85,958.800	\$	91,116.33
						\$1.060						
71945-3488-94	0500	0690	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	185.000	0.000	\$	0.00	205.890	\$	90,591.60
						\$440.000						
71945-3488-94	0500	0700	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	43,299.000	0.000	\$	0.00	44,280.900	\$	42,509.66
						\$0.960						
71945-3488-94	0500	0710	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	136.000	0.000	\$	0.00	136.000	\$	27,200.00
						\$200.000						
71945-3488-94	0500	0720	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	189.000	0.000	\$	0.00	200.120	\$	93,055.80
						\$465.000						
71945-3488-94	0500	0730	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	877.000	0.000	\$	0.00	877.000	\$	9,208.50
						\$10.500						
71945-3488-94	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-11,278.020	\$	-11,278.02
						\$1.000						
71945-3488-94	0500	0740	606-02.03	STEEL PILES (10 INCH)	L.F.	215.000	0.000	\$	0.00	191.800	\$	9,590.00

\$50.000

71945-3488-94 0500	9027	606-02.04	STEEL PILES (10 INCH)(CUT-OFFS)	L.F.	0.000	0.000	\$ 0.00	14.740	\$ 369.33
					\$25.056				
71945-3488-94 0100	0240	607-05.30	24" PIPE CULVERT	L.F.	52.000	0.000	\$ 0.00	98.000	\$ 3,430.00
					\$35.000				
71945-3488-94 0100	0250	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	14.000	0.000	\$ 0.00	40.000	\$ 1,000.00
					\$25.000				
71945-3488-94 0100	0260	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	4.000	0.000	\$ 0.00	3.240	\$ 1,944.00
					\$600.000				
71945-3488-94 0500	0750	615-01.03	PRESTRESSED CONCRETE I-BEAM (TYPE III)	L.F.	697.000	0.000	\$ 0.00	696.100	\$ 126,690.20
					\$182.000				
71945-3488-94 0500	0760	620-06	CONCRETE RAILING	L.F.	530.000	0.000	\$ 0.00	531.200	\$ 42,496.00
					\$80.000				
71945-3488-94 0100	0270	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	108.000	0.000	\$ 0.00	107.600	\$ 5,891.10
					\$54.750				
71945-3488-94 0100	9014	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$68.437				
71945-3488-94 0100	0280	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	451.000	0.000	\$ 0.00	425.000	\$ 8,075.00
					\$19.000				
71945-3488-94 0100	9013	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$ 0.00	37.500	\$ 1,068.75
					\$28.500				
71945-3488-94 0100	0290	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	4.000	0.000	\$ 0.00	4.000	\$ 10,000.00
					\$2,500.000				
71945-3488-94 0100	0300	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 750.00
					\$750.000				
71945-3488-94 0100	0310	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	19.000	0.000	\$ 0.00	19.000	\$ 2,375.00
					\$125.000				
71945-3488-94 0100	0320	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	490.000	0.000	\$ 0.00	0.000	\$ 0.00

\$17.000

71945-3488-94 0100	0330	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	93.000	0.000	\$ 0.00	1,085.380	\$ 21,707.60
					\$20.000				
71945-3488-94 0100	0340	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	2,173.000	0.000	\$ 0.00	1,631.320	\$ 29,363.76
					\$18.000				
71945-3488-94 0500	0770	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	99.000	0.000	\$ 0.00	109.500	\$ 2,190.00
					\$20.000				
71945-3488-94 0500	0780	710-09.02	6" PIPE UNDERDRAIN	L.F.	30.000	0.000	\$ 0.00	38.000	\$ 760.00
					\$20.000				
71945-3488-94 0100	0350	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$ 0.00	1.000	\$ 8,000.00
					\$8,000.000				
71945-3488-94 0100	0360	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$ 0.00	10.000	\$ 400.00
					\$40.000				
71945-3488-94 0100	0370	712-06	SIGNS (CONSTRUCTION)	S.F.	177.000	0.000	\$ 0.00	204.500	\$ 1,431.50
					\$7.000				
71945-3488-94 0100	0380	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	52.000	0.000	\$ 0.00	65.000	\$ 780.00
					\$12.000				
71945-3488-94 0100	0390	713-16.20	SIGNS (DESCRIPTION) (R1-1W/ 1-U3 SUPPORT)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 250.00
					\$250.000				
71945-3488-94 0100	0400	713-16.21	SIGNS (DESCRIPTION) (MOD)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 250.00
					\$250.000				
71945-3488-94 0100	0410	713-16.22	SIGNS (DESCRIPTION) (MOD)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 250.00
					\$250.000				
71945-3488-94 0100	0420	713-16.23	SIGNS (DESCRIPTION) (STOP SIGN)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 250.00
					\$250.000				
71945-3488-94 0100	0430	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	1.000	0.000	\$ 0.00	0.929	\$ 5,109.50
					\$5,500.000				

71945-3488-94 0100	0440	716-10.07	PREFORMED PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	9.000	0.000	\$ 0.00	16.000	\$ 800.00
					\$50.000				
71945-3488-94 0100	0450	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 43,000.00
					\$43,000.000				
71945-3488-94 0100	0460	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	1,022.000	0.000	\$ 0.00	546.660	\$ 1,639.98
					\$3.000				
71945-3488-94 0100	0470	801-01	SEEDING (WITH MULCH)	UNIT	16.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$35.000				
71945-3488-94 0100	0480	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	4.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$35.000				
71945-3488-94 0100	0490	801-02	SEEDING (WITHOUT MULCH)	UNIT	4.000	0.000	\$ 0.00	21.660	\$ 389.88
					\$18.000				
71945-3488-94 0100	0500	801-03	WATER (SEEDING & SODDING)	M.G.	3.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1.000				
71945-3488-94 0100	9021	801-06	MULCH	UNIT	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$21.000				
71945-3488-94 0100	0510	801-07.01	CROWN VETCH SEED (SUPPLEMENTAL APPLICATION)	LB.	13.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$4.000				
71945-3488-94 0100	0520	802-01.10	TREES (DESCRIPTION) (TULIP POPLAR: LIRIODENDRON TULIPFERA)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 330.00
					\$15.000				
71945-3488-94 0100	0530	802-01.11	TREES (DESCRIPTION) (NORTHERN RED OAK: OUERCUS RUBRA)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 330.00
					\$15.000				
71945-3488-94 0100	0540	802-01.12	TREES (DESCRIPTION) (HEMLOCK: TSUGA CARNADENSIS)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 550.00
					\$25.000				
71945-3488-94 0100	0550	802-01.13	TREES (DESCRIPTION) (RED MAPLE: ACER RUBRUM)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 330.00
					\$15.000				
71945-3488-94 0100	0560	802-01.14	TREES (DESCRIPTION)	EACH	22.000	0.000	\$ 0.00	22.000	\$ 330.00

			(SYCAMORE: PLATANUS OCCIDENTALIS)		\$15.000							
71945-3488-94	0100	0570	802-04.70	GROUND COVER (DESCRIPTION) (VIRGINIA CREEPER:PARTHENOCISSUS QUINQ.)	EACH	140.000	0.000	\$	0.00	140.000	\$	840.00
						\$6.000						
71945-3488-94	0100	0580	805-01.65	TEMPORARY MULCH	UNIT	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.000						
71945-3488-94	0100	0590	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	1,442.000	0.000	\$	0.00	3,064.280	\$	5,056.06
						\$1.650						
Project Number:	71945-3488-94											
				Project Current Amount		\$			0.00			
				Contract Current Amount		\$			0.00			