

Rpt-ID: RCPCSUM1

Tennessee

Date: 07/30/2013

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000058874

Vendor Name: LOJAC ENTERPRISES, INC.

Contract ID: CNG925

Estimate Number: 0046

Pay Period: 04/26/2013
to: 06/03/2013

Contract Location:

BEGINNING AT I-40 AND EXTENDING TO SOUTH OF US 70 (SR 24)

Time Allowed:	1422 days
Time Charged:	1422 days
Elapsed Calendar Days:	1422 days
Percent Time:	100.00 %
Percent Complete (\$)	98.25 %
Percent Behind:	1.75 %

Contractor:

LOJAC ENTERPRISES, INC.
P.O. Box 998
Lebanon, TN 37088
Phone:

Date Let:	09/19/2008
Date Awarded:	10/17/2008
Date Contract Executed:	10/28/2008
Date Notice to Proceed:	11/10/2008
Date Work Began:	11/10/2008
Date to be Completed:	10/01/2012
Date Time Stopped:	10/01/2012
Date Accepted:	10/22/2012

Estimate Paid: NO

Counties:

WILSON

Project Number	BID PCT	Fed State Project Number	Description 1
95011-3213-14	83.92	STP-109(15)	SR 109 over Nashville & Eastern at L.M. 0
95011-3214-04	16.08	NA	STATE ROUTE 109: FROM I-40 TO NORTH FORK OF CEDAR CREEK
Current Contract Amount	\$	18,770,587.52	
Original Contract Amount	\$	18,552,175.91	

		Total to Date	Prev to Date	This Estimate
Participating	\$	16,965,135.94	\$ 16,965,135.94	\$ 0.00
Total Earnings	\$	16,965,135.94	\$ 16,965,135.94	\$ 0.00
Stockpiled Materials	\$	-0.02	\$ -0.02	\$ 0.00
Other Line Item Adjustments	\$	0.00	\$ 0.00	\$ 0.00
Amount Due	\$	16,965,135.92	\$ 16,965,135.92	\$ 0.00

Test Report Payment Adjustment	\$	-46,910.87	\$	-46,910.87	\$	0.00
Total Adjusted Earnings	\$	16,918,225.05	\$	16,918,225.05	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	16,918,225.05	\$	16,918,225.05	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
95011-3213-14	0100	9532	104-04.30	ADDITIONAL WORK () ADDED DRAINAGE WORK	LS	0.000	0.000	\$ 0.00	1.000	\$ 42,308.00
								\$42,308.000		
95011-3213-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 144,000.00
								\$144,000.000		
95011-3214-04	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 36,000.00
								\$36,000.000		
95011-3213-14	0500	9046	106-09.01	PRECAST CONCRETE DESTRUCTIVE TESTING	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
95011-3213-14	0100	9039	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1,400.000		
95011-3214-04	0100	9040	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1,400.000		
95011-3213-14	0100	9020	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9020	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-498,892.510	\$ -498,892.51
95011-3213-14	0190	9047	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

\$1.000

95011-3213-14	0300	9021	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0500	9022	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0900	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0910	9024	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3214-04	0100	9025	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

	0100	9025	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-55,469.680	\$	-55,469.68
--	------	------	------------	-----------------	------	---------	-------	----	------	-------------	----	------------

95011-3214-04	0190	9048	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3214-04	0300	9026	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	-------------------------	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0100	9027	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	---	------	-------	-------	----	------	-------	----	------

\$1.000

	0100	9027	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-637,357.900	\$	-637,357.90
--	------	------	------------	-----------------------	------	---------	-------	----	------	--------------	----	-------------

95011-3213-14	0300	9028	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	---	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0500	9029	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
---------------	------	------	-----------	---	------	-------	-------	----	------	-------	----	------

\$1.000

95011-3213-14	0900	9030	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0910	9031	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0100	9032	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9032	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-94,971.950	\$	-94,971.95
95011-3214-04	0300	9033	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0110	9045	109-05.01	ELIMINATED OR ALTERED ITEM (730-23.03)	DOLL	0.000	0.000	\$	0.00	6,275.170	\$	6,275.17
						\$1.000						
95011-3213-14	0100	0020	109-10.01	TRAINEE	HOUR	5,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.800						
95011-3213-14	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	275,200.00
						\$275,200.000						
95011-3214-04	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	68,800.00
						\$68,800.000						
95011-3213-14	0100	0040	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	5,200.00
						\$5,200.000						
95011-3214-04	0100	0030	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	1,300.00
						\$1,300.000						
95011-3214-04	0100	0040	202-02.01	REMOVAL OF PIPE (SIZE ,STA.) (15" ST. , STA. 22+47.79)	L.F.	92.000	0.000	\$	0.00	318.000	\$	3,180.00
						\$10.000						

95011-3214-04	0100	0050	202-02.02	REMOVAL OF PIPE (SIZE ,STA.) (18" CMP, PVT. DRIVES)	L.F.	142.000	0.000	\$ 0.00	260.000	\$ 2,600.00
						\$10.000				
95011-3214-04	0100	0060	202-02.03	REMOVAL OF PIPE (SIZE ,STA.) (18" RCP, PVT. DRIVES)	L.F.	93.000	0.000	\$ 0.00	173.000	\$ 1,730.00
						\$10.000				
95011-3214-04	0100	0070	202-02.04	REMOVAL OF PIPE (SIZE ,STA.) (15" RCP, PVT. DRIVES)	L.F.	88.000	0.000	\$ 0.00	88.000	\$ 880.00
						\$10.000				
95011-3214-04	0100	0080	202-02.05	REMOVAL OF PIPE (SIZE ,STA.) (24" RCP, STA. 28+98.24)	L.F.	63.000	0.000	\$ 0.00	63.000	\$ 630.00
						\$10.000				
95011-3213-14	0100	0050	202-02.06	REMOVAL OF PIPE (SIZE ,STA.) (42" RCP ,STA. 38+15 RT)	L.F.	60.000	0.000	\$ 0.00	60.000	\$ 600.00
						\$10.000				
95011-3213-14	0100	0060	202-02.07	REMOVAL OF PIPE (SIZE ,STA.) (60" CMP ,STA. 602+15 RT)	L.F.	47.000	0.000	\$ 0.00	47.000	\$ 470.00
						\$10.000				
95011-3213-14	0100	0070	202-02.08	REMOVAL OF PIPE (SIZE ,STA.) (60" CMP ,STA. 607+48 RT)	L.F.	14.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$10.000				
95011-3213-14	0100	0080	202-02.09	REMOVAL OF PIPE (SIZE ,STA.) (72" CMP ,STA. 619+29 RT)	L.F.	40.000	0.000	\$ 0.00	40.000	\$ 400.00
						\$10.000				
95011-3213-14	0100	0090	202-02.10	REMOVAL OF PIPE (SIZE ,STA.) (40"X52" CMP ,STA. 652+60 LT)	L.F.	20.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$10.000				
95011-3213-14	0100	0100	202-02.11	REMOVAL OF PIPE (SIZE ,STA.) (60" RCP ,STA. 601+65)	L.F.	63.000	0.000	\$ 0.00	63.000	\$ 630.00
						\$10.000				
95011-3214-04	0100	0090	202-03	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	S.Y.	7,641.000	0.000	\$ 0.00	7,114.540	\$ 22,766.53
						\$3.200				

95011-3213-14	0100	0110	202-04.50	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (2 @ 4'X12' BOX BRIDGE, STA. 604+34 RT)	LS	1.000	0.000	\$ 0.00	1.000	\$ 2,000.00
						\$2,000.000				
95011-3214-04	0300	1650	202-04.50	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (WINGWALLS, STA. 20+12)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2,500.000				
95011-3213-14	0100	0120	202-06.01	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 2, 2 STORY HOME, STA. 512+90)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
95011-3213-14	0100	0130	202-06.02	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 9, 1 STORY BLOCK BUILDING,	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00
						\$1.000				
95011-3213-14	0100	0140	202-06.03	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 9, SHED, STA. 523+20)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00
						\$1.000				
95011-3213-14	0100	0150	202-06.04	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 65, SHED, STA. 614+00)	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
95011-3213-14	0100	0160	202-06.05	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 65, 1 STORY BRICK, STA. 61	LS	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
95011-3213-14	0100	0170	202-08.15	REMOVAL OF CURB AND GUTTER (DESCRIPTION) (BUSINESS PARK DR.)	L.F.	1,069.000	0.000	\$ 0.00	1,069.000	\$ 1,870.75
						\$1.750				
95011-3214-04	0100	0100	202-08.15	REMOVAL OF CURB AND GUTTER (DESCRIPTION) (S.R. 109 AND EASTGATE BLVD.)	L.F.	4,503.000	0.000	\$ 0.00	4,503.000	\$ 7,880.25
						\$1.750				
95011-3213-14	0100	9533	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	0.000	0.000	\$ 0.00	93.330	\$ 2,426.58
						\$26.000				
95011-3213-14	0100	0190	203-01.11	PRESPLITTING OF ROCK EXCAVATION	S.Y.	3,530.000	0.000	\$ 0.00	916.670	\$ 12,833.38
						\$14.000				

95011-3213-

14	0100	0220	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	36,848.000	0.000	\$	0.00	19,188.420	\$	81,550.79
						\$4.250						
95011-3213-14	0100	9041	203-05	UNDERCUTTING (for 203-10)	C.Y.	0.000	0.000	\$	0.00	27,815.420	\$	285,803.44
						\$10.275						
95011-3214-04	0100	9042	203-05	UNDERCUTTING (For 203-10)	C.Y.	0.000	0.000	\$	0.00	1,283.340	\$	13,186.32
						\$10.275						
95011-3213-14	0100	0230	203-06	WATER	M.G.	1,747.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
95011-3214-04	0100	0130	203-06	WATER	M.G.	110.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
95011-3213-14	0100	0240	203-08	CHANNEL EXCAVATION (UNCLASSIFIED)	C.Y.	475.000	0.000	\$	0.00	0.000	\$	0.00
						\$7.500						
95011-3214-04	0100	0140	203-08	CHANNEL EXCAVATION (UNCLASSIFIED)	C.Y.	303.000	0.000	\$	0.00	303.010	\$	2,272.58
						\$7.500						
95011-3213-14	0100	0242	203-10	EMBANKMENT (COMPACTED IN PLACE)	C.Y.	302,518.000	0.000	\$	0.00	274,433.130	\$	1,879,866.94
						\$6.850						
95011-3214-04	0100	0142	203-10	EMBANKMENT (COMPACTED IN PLACE)	C.Y.	8,437.000	0.000	\$	0.00	8,152.960	\$	55,847.78
						\$6.850						
95011-3213-14	0100	0244	203-10.16	GRADED SOLID ROCK (IN-PLACE)	C.Y.	26,039.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.850						
95011-3213-14	0500	1770	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	1,697.000	0.000	\$	0.00	1,698.510	\$	16,985.10
						\$10.000						
95011-3213-14	0500	9013	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00

												\$15.000
95011-3213-14	0500	9014	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$18.000
95011-3213-14	0500	1780	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	56.000	0.000	\$	0.00	56.370	\$	1,409.25
												\$25.000
95011-3213-14	0500	9018	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$37.500
95011-3213-14	0500	9019	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$45.000
95011-3213-14	0500	1790	204-05	ROCK DRILLING (BRIDGES)	L.F.	168.000	0.000	\$	0.00	168.000	\$	2,016.00
												\$12.000
95011-3213-14	0100	0250	204-08	FOUNDATION FILL MATERIAL	C.Y.	101.000	0.000	\$	0.00	98.240	\$	2,456.00
												\$25.000
95011-3213-14	0300	1740	204-08	FOUNDATION FILL MATERIAL	C.Y.	10.000	0.000	\$	0.00	0.000	\$	0.00
												\$50.000
95011-3213-14	0100	0260	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	2,565.000	0.000	\$	0.00	0.000	\$	0.00
												\$7.750
95011-3214-04	0100	0150	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	51.000	0.000	\$	0.00	0.000	\$	0.00
												\$7.750
95011-3213-14	0100	0270	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	110.000	0.000	\$	0.00	220.000	\$	2,607.00
												\$11.850
95011-3214-04	0100	0160	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	28.000	0.000	\$	0.00	0.000	\$	0.00
												\$11.850

95011-3213-14	0100	0280	209-03	CHECK DAMS	S.F.	10,494.000	0.000	\$	0.00	1,529.000	\$	9,174.00
						\$6.000						
95011-3214-04	0100	0170	209-03	CHECK DAMS	S.F.	2,514.000	0.000	\$	0.00	80.000	\$	480.00
						\$6.000						
95011-3213-14	0100	0290	209-05	SEDIMENT REMOVAL	C.Y.	1,529.000	0.000	\$	0.00	462.890	\$	1,851.56
						\$4.000						
95011-3214-04	0100	0180	209-05	SEDIMENT REMOVAL	C.Y.	511.000	0.000	\$	0.00	0.000	\$	0.00
						\$4.000						
95011-3213-14	0100	0300	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	18,385.000	0.000	\$	0.00	11,658.000	\$	61,787.40
						\$5.300						
95011-3214-04	0100	0190	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	2,486.000	0.000	\$	0.00	1,172.000	\$	6,211.60
						\$5.300						
95011-3213-14	0100	0310	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	26,396.000	0.000	\$	0.00	10,548.000	\$	22,150.80
						\$2.100						
95011-3214-04	0100	0200	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	11,995.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.100						
95011-3213-14	0100	9534	209-08.08	ENHANCED ROCK CHECK DAM	EACH	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$500.000						
95011-3214-04	0100	0210	209-09.01	SANDBAGS	BAG	8,160.000	0.000	\$	0.00	2,500.000	\$	10,625.00
						\$4.250						
95011-3214-04	0100	0220	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	2.000	0.000	\$	0.00	2.000	\$	1,000.00
						\$500.000						

95011-3214-04	0100	0230	209-09.41	CURB INLET PROTECTION (TYPE 2)	EACH	14.000	0.000	\$	0.00	0.000	\$	0.00
						\$270.000						
95011-3213-14	0100	0320	209-10.20	TEMPORARY SEDIMENT TRAP	C.Y.	8,250.000	0.000	\$	0.00	11.110	\$	72.22
						\$6.500						
95011-3214-04	0100	0240	209-10.20	TEMPORARY SEDIMENT TRAP	C.Y.	1,093.000	0.000	\$	0.00	3.700	\$	24.05
						\$6.500						
95011-3214-04	0100	0250	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	122.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.350						
95011-3214-04	0100	0260	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$448.000						
95011-3214-04	0100	0270	209-40.43	CATCH BASIN FILTER ASSEMBLY(TYPE 3)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$821.000						
95011-3214-04	0100	0280	209-40.44	CATCH BASIN FILTER ASSEMBLY(TYPE 4)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,400.000						
95011-3213-14	0100	0330	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	125,596.000	0.000	\$	0.00	122,149.920	\$	1,801,711.32
						\$14.750						
95011-3214-04	0100	0290	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	13,707.000	0.000	\$	0.00	9,551.190	\$	140,880.05
						\$14.750						
95011-3213-14	0100	0340	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	2,585.000	0.000	\$	0.00	2,009.200	\$	36,165.60
						\$18.000						
95011-3214-04	0300	1660	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	849.000	0.000	\$	0.00	691.180	\$	12,061.09
						\$17.450						

95011-3213-14	0500	1800	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	94.000	0.000	\$	0.00	1,713.150	\$	59,960.25
												\$35.000
95011-3213-14	0100	0350	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	3,260.000	0.000	\$	0.00	999.120	\$	23,229.54
												\$23.250
95011-3214-04	0100	0300	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	116.000	0.000	\$	0.00	107.660	\$	2,503.10
												\$23.250
95011-3213-14	0100	0360	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	4,416.000	0.000	\$	0.00	6,465.830	\$	468,772.68
												\$72.500
95011-3214-04	0100	0310	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	3,675.000	0.000	\$	0.00	3,298.970	\$	239,175.33
												\$72.500
95011-3213-14	0100	0370	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	3,147.000	0.000	\$	0.00	7,500.130	\$	577,510.01
												\$77.000
95011-3214-04	0100	0320	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	2,463.000	0.000	\$	0.00	3,441.910	\$	265,027.07
												\$77.000
95011-3213-14	0100	0380	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	21,777.000	0.000	\$	0.00	20,653.650	\$	1,559,350.58
												\$75.500
95011-3214-04	0100	0330	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	2,393.000	0.000	\$	0.00	1,022.420	\$	77,192.71
												\$75.500
95011-3213-14	0100	0390	307-02.02	ASPHALT CEMENT (PG70-22)(BPMB-HM) GRADING A-S	TON	430.000	0.000	\$	0.00	514.988	\$	463,489.20
												\$900.000
95011-3214-04	0100	0340	307-02.02	ASPHALT CEMENT (PG70-22)(BPMB-HM) GRADING A-S	TON	62.000	0.000	\$	0.00	24.936	\$	22,442.40
												\$900.000

95011-3213-14	0100	0400	307-02.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	12,789.000	0.000	\$	0.00	16,651.430	\$	734,328.06
						\$44.100						
95011-3214-04	0100	0350	307-02.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	1,821.000	0.000	\$	0.00	806.250	\$	35,555.63
						\$44.100						
95011-3213-14	0100	0410	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	17,938.000	0.000	\$	0.00	18,922.670	\$	1,537,466.94
						\$81.250						
95011-3214-04	0100	0360	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	1,180.000	0.000	\$	0.00	486.440	\$	39,523.25
						\$81.250						
95011-3213-14	0100	9000	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-146,720.890	\$	-146,720.89
95011-3214-04	0100	9000	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9000	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-18,892.750	\$	-18,892.75
95011-3213-14	0100	9001	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9001	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	18,379.250	\$	18,379.25
95011-3214-04	0100	9001	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9001	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,282.500	\$	2,282.50
95011-3213-14	0100	9002	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0100	9002	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						

95011-3214-04	0100	0370	313-03	TREATED PERMEABLE BASE	S.Y.	500.000	0.000	\$	0.00	727.770	\$	14,446.23
						\$19.850						
95011-3213-14	0100	0420	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	203.000	0.000	\$	0.00	78.160	\$	60,964.80
						\$780.000						
95011-3214-04	0100	0380	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	35.000	0.000	\$	0.00	1.830	\$	1,427.40
						\$780.000						
95011-3213-14	0100	0430	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	804.000	0.000	\$	0.00	639.000	\$	14,856.75
						\$23.250						
95011-3214-04	0100	0390	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	134.000	0.000	\$	0.00	0.000	\$	0.00
						\$23.250						
95011-3213-14	0100	0440	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	36.000	0.000	\$	0.00	50.820	\$	30,746.10
						\$605.000						
95011-3214-04	0100	0400	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	4.000	0.000	\$	0.00	4.000	\$	2,420.00
						\$605.000						
95011-3214-04	0100	0410	403-02	ASPHALT CEMENT FOR TACK COAT (TC)	TON	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$605.000						
95011-3213-14	0100	9003	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	-1,273.380	\$	-1,273.38
						\$1.000						
95011-3214-04	0100	9003	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0100	9004	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-				ASPHALT CEMENT CONTENT & GRADATION								

04	0100	9004	407-09	DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0100	0450	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	11,471.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0100	9535	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	0.000	0.000	\$	0.00	48.000	\$	240.00
						\$5.000						
95011-3213-14	0100	0460	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1,308.000	0.000	\$	0.00	2,372.850	\$	227,200.39
						\$95.750						
95011-3214-04	0100	0420	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	424.000	0.000	\$	0.00	0.000	\$	0.00
						\$95.750						
95011-3213-14	0100	0470	411-01.10	ACS MIX(PG64-22) GRADING D	TON	2,056.000	0.000	\$	0.00	1,596.910	\$	154,660.73
						\$96.850						
95011-3214-04	0100	0430	411-01.10	ACS MIX(PG64-22) GRADING D	TON	1,076.000	0.000	\$	0.00	123.330	\$	11,944.51
						\$96.850						
95011-3213-14	0100	0480	411-02.10	ACS MIX(PG70-22) GRADING D	TON	7,634.000	0.000	\$	0.00	8,830.250	\$	931,591.38
						\$105.500						
95011-3214-04	0100	0440	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,795.000	0.000	\$	0.00	2,207.620	\$	232,903.91
						\$105.500						
95011-3213-14	0100	9005	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9005	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-44,670.660	\$	-44,670.66
95011-3214-04	0100	9005	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9005	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-9,141.340	\$	-9,141.34

95011-3213-14	0100	9034	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0300	9035	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0500	9036	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0100	9037	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0300	9038	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0100	9006	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0100	9006	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3213-14	0100	9007	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9007	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,360.600	\$	5,360.60
95011-3214-04	0100	9007	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9007	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	974.400	\$	974.40
95011-3213-14	0100	9008	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
95011-3214-04	0100	9008	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

										\$1.000	
95011-3214-04	0100	0450	415-01.01	COLD PLANING BITUMINOUS PAVEMENT	TON	2,701.000	0.000	\$ 0.00	1,765.610	\$ 17,656.10	
						\$10.000					
95011-3213-14	0100	0490	415-01.03	COLD PLANING BITUMINOUS PAVEMENT	C.Y.	536.000	0.000	\$ 0.00	3,151.240	\$ 63,024.80	
						\$20.000					
95011-3214-04	0100	0460	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	500.000	0.000	\$ 0.00	577.810	\$ 36,633.15	
						\$63.400					
95011-3213-14	0100	0500	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	254.000	0.000	\$ 0.00	287.300	\$ 129,285.00	
						\$450.000					
95011-3213-14	0100	0510	604-01.02	STEEL BAR REINFORCEMENT (ROADWAY)	LB.	57,209.000	0.000	\$ 0.00	70,558.000	\$ 69,146.84	
						\$0.980					
	0100	0510	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 0.980	0.000	\$ 0.00	-13,597.000	\$ -13,325.06	
95011-3213-14	0300	9015	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000	0.000	\$ 0.00	70.550	\$ 36,509.63	
						\$517.500					
95011-3214-04	0300	9009	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$517.500					
95011-3213-14	0300	9016	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$391.500					
95011-3214-04	0300	9010	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$391.500					
95011-3213-14	0500	9009	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$ 0.00	1.230	\$ 159.90	
						\$130.000					
95011-3213-14	0300	1750	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	34.000	0.000	\$ 0.00	2.000	\$ 900.00	

							\$450.000				
95011-3214-04	0300	1670	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	265.000	0.000	\$	0.00	206.250	\$ 92,812.50
						\$450.000					
95011-3213-14	0300	1760	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	7,990.000	0.000	\$	0.00	7,000.000	\$ 6,860.00
						\$0.980					
95011-3214-04	0300	1680	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	56,107.000	0.000	\$	0.00	51,735.100	\$ 50,700.40
						\$0.980					
	0300	1680	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 0.980	0.000	\$	0.00	-4,234.100	\$ -4,149.42
95011-3213-14	0500	1810	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	264,927.000	0.000	\$	0.00	264,927.000	\$ 291,419.70
						\$1.100					
95011-3213-14	0500	1820	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	1,136.000	0.000	\$	0.00	1,049.390	\$ 341,051.75
						\$325.000					
95011-3213-14	0500	1830	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	138,598.000	0.000	\$	0.00	130,164.000	\$ 127,560.72
						\$0.980					
95011-3213-14	0500	1840	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	457.000	0.000	\$	0.00	457.000	\$ 77,690.00
						\$170.000					
95011-3213-14	0500	1850	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	874.000	0.000	\$	0.00	874.000	\$ 321,632.00
						\$368.000					
95011-3213-14	0500	1860	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	2,272.000	0.000	\$	0.00	2,272.000	\$ 12,496.00
						\$5.500					
95011-3213-14	0500	1870	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	3,428.000	0.000	\$	0.00	3,386.670	\$ 8,466.68
						\$2.500					
95011-3214-04	0100	0470	604-10.51	SCARIFYING	S.Y.	3,094.000	0.000	\$	0.00	0.000	\$ 0.00

\$5.000

95011-3213-14	0500	9010	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-1,297.400	\$	-1,297.40
												\$1.000
95011-3213-14	0500	1880	606-02.03	STEEL PILES (10 INCH)	L.F.	1,209.000	0.000	\$	0.00	1,243.750	\$	64,675.00
												\$52.000
	0500	1880	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 52.000	0.000	\$	0.00	-0.250	\$	-13.00
95011-3213-14	0100	0520	606-24.12	TEMPORARY SHEET PILES	S.F.	3,540.000	0.000	\$	0.00	0.000	\$	0.00
												\$10.000
95011-3214-04	0100	0480	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	13.000	0.000	\$	0.00	144.000	\$	8,856.00
												\$61.500
	0100	0480	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 61.500	0.000	\$	0.00	-128.000	\$	-7,872.00
95011-3213-14	0100	0530	607-03.30	18" PIPE CULVERT	L.F.	1,180.000	0.000	\$	0.00	913.000	\$	45,650.00
												\$50.000
95011-3214-04	0100	0490	607-03.30	18" PIPE CULVERT	L.F.	539.000	0.000	\$	0.00	141.000	\$	7,050.00
												\$50.000
95011-3214-04	0100	0500	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	32.000	0.000	\$	0.00	6.000	\$	372.00
												\$62.000
95011-3213-14	0100	0540	607-05.30	24" PIPE CULVERT	L.F.	584.000	0.000	\$	0.00	660.000	\$	41,580.00
												\$63.000
	0100	0540	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 63.000	0.000	\$	0.00	-110.000	\$	-6,930.00
95011-3214-04	0100	0510	607-05.30	24" PIPE CULVERT	L.F.	6.000	0.000	\$	0.00	46.000	\$	2,898.00
												\$63.000
95011-3213-14	0100	0550	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	204.000	0.000	\$	0.00	156.000	\$	12,792.00
												\$82.000

95011-3213-14	0100	0560	607-06.30	30" PIPE CULVERT	L.F.	171.000	0.000	\$	0.00	188.000	\$	15,416.00
												\$82.000
95011-3214-04	0100	0520	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	18.000	0.000	\$	0.00	16.000	\$	1,616.00
												\$101.000
95011-3213-14	0100	0570	607-07.30	36" PIPE CULVERT	L.F.	180.000	0.000	\$	0.00	1,022.000	\$	103,222.00
												\$101.000
	0100	0570	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 101.000	0.000	\$	0.00	-6.000	\$	-606.00
95011-3214-04	0100	0530	607-07.30	36" PIPE CULVERT	L.F.	10.000	0.000	\$	0.00	16.000	\$	1,616.00
												\$101.000
95011-3213-14	0100	0580	607-08.30	42" PIPE CULVERT	L.F.	50.000	0.000	\$	0.00	100.000	\$	12,500.00
												\$125.000
95011-3213-14	0100	0590	607-09.30	48" PIPE CULVERT	L.F.	213.000	0.000	\$	0.00	328.000	\$	50,840.00
												\$155.000
95011-3213-14	0100	0600	607-10.30	54" PIPE CULVERT	L.F.	20.000	0.000	\$	0.00	40.000	\$	8,000.00
												\$200.000
95011-3213-14	0100	0610	607-11.30	60" PIPE CULVERT	L.F.	45.000	0.000	\$	0.00	112.000	\$	25,200.00
												\$225.000
95011-3214-04	0100	0540	607-16.01	23"X 14" HORIZONTAL OVAL CONCRETE PIPE CULVERT	L.F.	12.000	0.000	\$	0.00	8.000	\$	480.00
												\$60.000
95011-3213-14	0100	9536	607-37.05	36" CORRUGATED METAL PIPE CULVERT	L.F.	0.000	0.000	\$	0.00	80.000	\$	4,400.00
												\$55.000
95011-3214-04	0100	0550	607-45	12" SLOTTED DRAIN PIPE	L.F.	39.000	0.000	\$	0.00	40.000	\$	4,200.00
												\$105.000

95011-3213-14	0100	0620	610-07.03	18" PIPE DRAIN (BRIDGE DRAIN)	L.F.	127.000	0.000	\$	0.00	136.000	\$	4,624.00
						\$34.000						
	0100	0620	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 34.000	0.000	\$	0.00	-76.000	\$	-2,584.00
95011-3214-04	0100	0560	611-01.20	ADJUSTMENT OF EXISTING MANHOLE	EACH	1.000	0.000	\$	0.00	1.000	\$	800.00
						\$800.000						
95011-3213-14	0100	0630	611-02.03	SPRING DRAIN BOX, TYPE 2B	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$1,985.000						
95011-3213-14	0100	0640	611-02.10	JUNCTION BOX, TYPE 1	EACH	5.000	0.000	\$	0.00	1.000	\$	1,580.00
						\$1,580.000						
95011-3213-14	0100	0650	611-02.11	JUNCTION BOX, TYPE 2	EACH	3.000	0.000	\$	0.00	3.000	\$	7,275.00
						\$2,425.000						
95011-3214-04	0100	0570	611-02.11	JUNCTION BOX, TYPE 2	EACH	1.000	0.000	\$	0.00	1.000	\$	2,425.00
						\$2,425.000						
95011-3213-14	0100	9502	611-02.12	JUNCTION BOX, TYPE 3	EACH	0.000	0.000	\$	0.00	2.000	\$	8,000.00
						\$4,000.000						
95011-3213-14	0100	0660	611-02.13	JUNCTION BOX, TYPE 4	EACH	2.000	0.000	\$	0.00	4.000	\$	20,240.00
						\$5,060.000						
95011-3213-14	0100	0670	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	149.000	0.000	\$	0.00	213.640	\$	122,843.00
						\$575.000						
95011-3213-14	0190	9530	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	0.000	0.000	\$	0.00	6.600	\$	2,466.75
						\$373.750						
95011-3214-04	0100	0580	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	13.000	0.000	\$	0.00	17.560	\$	10,097.00

						\$575.000					
95011-3213-14	0100	0680	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	10,149.000	0.000	\$ 0.00	8,319.000	\$ 18,717.75	
						\$2.250					
95011-3213-14	0190	9531	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	0.000	0.000	\$ 0.00	825.000	\$ 1,206.56	
						\$1.462					
95011-3214-04	0100	0590	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	60.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$2.250					
95011-3213-14	0100	0690	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	8,937.000	0.000	\$ 0.00	8,858.000	\$ 26,131.10	
						\$2.950					
95011-3213-14	0100	0700	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	1.000	0.000	\$ 0.00	1.000	\$ 800.00	
						\$800.000					
95011-3214-04	0100	0600	611-09.01	ADJUSTMENT OF EXISTING CATCHBASIN	EACH	3.000	0.000	\$ 0.00	3.000	\$ 2,400.00	
						\$800.000					
	0100	0600	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 800.000	0.000	\$ 0.00	-2.000	\$ -1,600.00	
95011-3213-14	0100	0710	611-09.03	CAPPING EXISTING CATCHBASIN	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$535.000					
95011-3213-14	0100	0720	611-12.01	CATCH BASINS, TYPE 12, 0' - 4' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$ 2,420.00	
						\$2,420.000					
95011-3214-04	0100	0610	611-12.01	CATCH BASINS, TYPE 12, 0' - 4' DEPTH	EACH	4.000	0.000	\$ 0.00	4.000	\$ 9,680.00	
						\$2,420.000					
95011-3214-04	0100	0620	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	5.000	0.000	\$ 0.00	5.000	\$ 13,920.00	
						\$2,784.000					
95011-3214-04	0100	0630	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00	

												\$2,600.000
95011-3213-14	0100	9524	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	0.000	0.000	\$	0.00	1.000	\$	2,200.00
												\$2,200.000
95011-3213-14	0100	0730	611-42.02	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$3,026.000
95011-3213-14	0500	1890	615-01.11	PRESTRESSED CONCRETE BULB TEE BEAM (6" WEB)(BT-63)	L.F.	2,881.000	0.000	\$	0.00	2,881.000	\$	593,486.00
												\$206.000
95011-3213-14	0500	1900	620-03.10	CONCRETE PARAPET (DESCRIPTION) (SEE PLANS DESCR.)	L.F.	765.000	0.000	\$	0.00	765.000	\$	45,135.00
												\$59.000
95011-3213-14	0100	0740	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	193.000	0.000	\$	0.00	0.000	\$	0.00
												\$34.000
95011-3213-14	0100	0750	621-03.03	24" TEMPORARY DRAINAGE PIPE	L.F.	66.000	0.000	\$	0.00	0.000	\$	0.00
												\$40.000
95011-3213-14	0100	0760	621-03.04	30" TEMPORARY DRAINAGE PIPE	L.F.	18.000	0.000	\$	0.00	126.000	\$	6,048.00
												\$48.000
	0100	0760	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 48.000	0.000	\$	0.00	-118.000	\$	-5,664.00
95011-3213-14	0100	0770	621-03.05	36" TEMPORARY DRAINAGE PIPE	L.F.	138.000	0.000	\$	0.00	0.000	\$	0.00
												\$56.000
95011-3214-04	0100	0640	701-01.01	CONCRETE SIDEWALK (4 ")	S.F.	4,298.000	0.000	\$	0.00	9,710.860	\$	28,064.39
												\$2.890
95011-3213-14	0100	0780	701-01.07	EXPOSED AGGREGATE CONCRETE DRIVEWAY	S.F.	748.000	0.000	\$	0.00	5,768.000	\$	45,394.16
												\$7.870
95011-3213-14	0100	0790	701-02	CONCRETE DRIVEWAY	S.F.	7,913.000	0.000	\$	0.00	16,593.000	\$	81,471.63

												\$4.910
95011-3214-04	0100	0650	701-02	CONCRETE DRIVEWAY	S.F.	5,527.000	0.000	\$ 0.00	2,562.000	\$	12,579.42	
												\$4.910
95011-3214-04	0100	0660	702-01	CONCRETE CURB	C.Y.	74.000	0.000	\$ 0.00	23.230	\$	4,088.48	
						\$176.000						
	0100	0660	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	C.Y.	\$ 176.000	0.000	\$ 0.00	-0.005	\$	-0.88	
95011-3213-14	0100	0800	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	62.000	0.000	\$ 0.00	29.030	\$	4,894.46	
						\$168.600						
95011-3214-04	0100	0670	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	213.000	0.000	\$ 0.00	217.090	\$	36,601.37	
						\$168.600						
95011-3213-14	0100	9537	703-02	CEMENT CONCRETE DITCH PAVING (REINFORCED)	C.Y.	0.000	0.000	\$ 0.00	31.580	\$	15,790.00	
						\$500.000						
95011-3213-14	0100	0810	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	108.000	0.000	\$ 0.00	108.000	\$	5,940.00	
						\$55.000						
95011-3214-04	0100	0680	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	27.000	0.000	\$ 0.00	0.000	\$	0.00	
						\$55.000						
95011-3214-04	0100	0690	705-01.04	METAL BEAM GUARD FENCE	L.F.	188.000	0.000	\$ 0.00	188.000	\$	9,212.00	
						\$49.000						
95011-3213-14	0100	9043	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$ 0.00	41.000	\$	1,558.00	
						\$38.000						
95011-3214-04	0100	9044	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$ 0.00	4.000	\$	152.00	
						\$38.000						
95011-3213-14	0100	9017	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$ 0.00	0.000	\$	0.00	

												\$68.750
95011-3214-04	0100	9014	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$68.750
95011-3214-04	0100	0700	705-02.01	SINGLE GUARDRAIL, WITH RUB-RAIL (TYPE 2)	L.F.	730.000	0.000	\$	0.00	0.000	\$	0.00
												\$24.000
95011-3213-14	0100	0820	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	3,749.000	0.000	\$	0.00	4,315.500	\$	81,994.50
												\$19.000
95011-3214-04	0100	0710	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	730.000	0.000	\$	0.00	1,290.750	\$	24,524.25
												\$19.000
95011-3213-14	0100	9011	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$28.500
95011-3214-04	0100	9011	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$28.500
95011-3213-14	0100	0830	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	1.000	0.000	\$	0.00	1.000	\$	600.00
												\$600.000
95011-3214-04	0100	0720	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	6.000	0.000	\$	0.00	5.000	\$	3,000.00
												\$600.000
	0100	0720	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 600.000	0.000	\$	0.00	-1.000	\$	-600.00
95011-3213-14	0100	0840	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	8.000	0.000	\$	0.00	8.000	\$	13,600.00
												\$1,700.000
95011-3213-14	0100	0850	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	24.000	0.000	\$	0.00	16.000	\$	8,000.00
												\$500.000
95011-3214-04	0100	0730	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	5.000	0.000	\$	0.00	3.000	\$	1,500.00

							\$500.000					
95011-3213-14	0100	0860	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	15.000	0.000	\$	0.00	12.000	\$	25,200.00
							\$2,100.000					
95011-3214-04	0100	0740	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	10.000	0.000	\$	0.00	11.000	\$	23,100.00
							\$2,100.000					
95011-3213-14	0100	0870	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	12.000	0.000	\$	0.00	4.000	\$	400.00
							\$100.000					
	0100	0870	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 100.000	0.000	\$	0.00	-1.000	\$	-100.00
95011-3214-04	0100	0750	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	8.000	0.000	\$	0.00	1.000	\$	100.00
							\$100.000					
95011-3214-04	0100	0760	706-01	GUARDRAIL REMOVED	L.F.	1,519.000	0.000	\$	0.00	1,519.000	\$	3,038.00
							\$2.000					
95011-3213-14	0100	0880	707-01.01	CHAIN-LINK FENCE (4-FOOT)	L.F.	520.000	0.000	\$	0.00	520.000	\$	7,540.00
							\$14.500					
95011-3213-14	0100	0890	707-01.03	GATE - CHAIN-LINK FENCE-4 FOOT (DESCRIPTION) (TRACT 57 - VEHICLE ACCESS)	EACH	1.000	0.000	\$	0.00	1.000	\$	2,800.00
							\$2,800.000					
95011-3213-14	0100	0900	707-01.04	GATE - CHAIN-LINK FENCE-4 FOOT (DESCRIPTION) (TRACT 57 - PEDESTRIAN ACCESS)	EACH	1.000	0.000	\$	0.00	1.000	\$	750.00
							\$750.000					
95011-3214-04	0100	0770	707-01.11	CHAIN LINK FENCE (6 FOOT)	L.F.	132.000	0.000	\$	0.00	132.000	\$	2,448.60
							\$18.550					
95011-3214-04	0100	0780	707-01.12	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6')	EACH	15.000	0.000	\$	0.00	2.000	\$	600.00
							\$300.000					
95011-3213-14	0100	0910	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	137.000	0.000	\$	0.00	132.000	\$	14,520.00

												\$110.000
95011-3214-04	0100	0790	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	9.000	0.000	\$	0.00	9.000	\$	990.00
												\$110.000
95011-3213-14	0100	0920	709-01.01	RUBBLE STONE RIP-RAP	C.Y.	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$75.000
95011-3213-14	0100	0930	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	2,644.000	0.000	\$	0.00	1,308.230	\$	34,668.10
												\$26.500
95011-3213-14	0100	0940	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	3,647.000	0.000	\$	0.00	1,903.520	\$	50,443.28
												\$26.500
95011-3214-04	0100	0800	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	2,064.000	0.000	\$	0.00	580.940	\$	15,394.91
												\$26.500
95011-3214-04	0100	0810	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	100.000	0.000	\$	0.00	121.590	\$	3,222.14
												\$26.500
95011-3213-14	0100	0950	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	363.000	0.000	\$	0.00	94.120	\$	2,494.18
												\$26.500
95011-3214-04	0100	0820	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	37.000	0.000	\$	0.00	0.000	\$	0.00
												\$26.500
95011-3213-14	0100	0960	710-04	FILTER CLOTH UNDERDRAIN (WITH PIPE)	L.F.	29,267.000	0.000	\$	0.00	28,489.000	\$	86,891.45
												\$3.050
95011-3214-04	0100	0830	710-04	FILTER CLOTH UNDERDRAIN (WITH PIPE)	L.F.	2,362.000	0.000	\$	0.00	424.000	\$	1,293.20
												\$3.050
95011-3213-14	0100	0970	710-05	LATERAL UNDERDRAIN	L.F.	4,720.000	0.000	\$	0.00	3,806.000	\$	7,612.00
												\$2.000

95011-3214-04	0100	0840	710-05	LATERAL UNDERDRAIN	L.F.	222.000	0.000	\$	0.00	42.000	\$	84.00
						\$2.000						
95011-3213-14	0100	0980	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	4.000	0.000	\$	0.00	7.000	\$	1,925.00
						\$275.000						
95011-3213-14	0100	0990	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	13.000	0.000	\$	0.00	23.000	\$	6,325.00
						\$275.000						
95011-3214-04	0100	0850	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	1.000	0.000	\$	0.00	1.000	\$	275.00
						\$275.000						
95011-3213-14	0100	1000	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	23.000	0.000	\$	0.00	25.000	\$	6,875.00
						\$275.000						
95011-3214-04	0100	0860	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	4.000	0.000	\$	0.00	2.000	\$	550.00
						\$275.000						
95011-3213-14	0100	1010	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	103.000	0.000	\$	0.00	81.000	\$	22,275.00
						\$275.000						
95011-3214-04	0100	0870	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$275.000						
95011-3213-14	0100	1020	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	300.000	0.000	\$	0.00	0.000	\$	0.00
						\$20.350						
95011-3213-14	0500	1910	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	402.000	0.000	\$	0.00	402.000	\$	8,040.00
						\$20.000						
	0500	1910	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 20.000	0.000	\$	0.00	-2.000	\$	-40.00
95011-3214-04	0300	1690	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	63.000	0.000	\$	0.00	0.000	\$	0.00

							\$20.000				
95011-3213-14	0500	1920	710-09.02	6" PIPE UNDERDRAIN	L.F.	37.000	0.000	\$	0.00	0.000	\$ 0.00
						\$8.000					
95011-3213-14	0100	1030	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 56,000.00
						\$56,000.000					
95011-3214-04	0100	0880	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$ 14,000.00
						\$14,000.000					
95011-3214-04	0100	9525	712-01.01	ADDITIONAL TRAFFIC CONTROL	LS	0.000	0.000	\$	0.00	1.000	\$ 4,000.00
						\$4,000.000					
95011-3213-14	0100	1040	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	15,680.000	0.000	\$	0.00	4,116.000	\$ 4,116.00
						\$1.000					
95011-3214-04	0100	0890	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	2,858.000	0.000	\$	0.00	560.000	\$ 560.00
						\$1.000					
95011-3213-14	0100	1050	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	465.000	0.000	\$	0.00	465.000	\$ 24,180.00
						\$52.000					
95011-3214-04	0100	0900	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	161.000	0.000	\$	0.00	141.000	\$ 7,332.00
						\$52.000					
95011-3213-14	0100	1060	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000	0.000	\$	0.00	0.000	\$ 0.00
						\$22.000					
95011-3214-04	0100	0910	712-05.01	WARNING LIGHTS (TYPE A)	EACH	10.000	0.000	\$	0.00	0.000	\$ 0.00
						\$22.000					
95011-3214-04	0100	0920	712-05.03	WARNING LIGHTS (TYPE C)	EACH	69.000	0.000	\$	0.00	23.000	\$ 506.00
						\$22.000					

95011-3213-14	0100	1070	712-06	SIGNS (CONSTRUCTION)	S.F.	832.000	0.000	\$	0.00	1,072.610	\$	11,530.56
						\$10.750						
95011-3213-14	0100	1080	712-06.01	VERTICAL PANELS	S.F.	378.000	0.000	\$	0.00	124.000	\$	2,790.00
						\$22.500						
95011-3214-04	0100	0930	712-06.01	VERTICAL PANELS	S.F.	96.000	0.000	\$	0.00	0.000	\$	0.00
						\$22.500						
95011-3214-04	0100	0940	712-06.10	NEW SIGNS (CONSTRUCTION)	S.F.	643.000	0.000	\$	0.00	270.500	\$	2,907.88
						\$10.750						
95011-3213-14	0100	1090	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	35.000	0.000	\$	0.00	198.000	\$	4,455.00
						\$22.500						
95011-3213-14	0100	1100	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	2,400.00
						\$1,200.000						
95011-3214-04	0100	0950	712-08.03	ARROW BOARD (TYPE C)	EACH	3.000	0.000	\$	0.00	2.000	\$	2,400.00
						\$1,200.000						
95011-3213-14	0100	1110	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	2,000.000	0.000	\$	0.00	1,704.000	\$	4,260.00
						\$2.500						
95011-3214-04	0100	0960	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	13,952.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.500						
95011-3214-04	0100	0970	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	14,523.000	0.000	\$	0.00	0.000	\$	0.00
						\$4.500						
95011-3214-04	0100	0980	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	0.400	0.000	\$	0.00	0.400	\$	200.00
						\$500.000						

95011-3214-04	0100	0990	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	100.200	0.000	\$	0.00	0.000	\$	0.00
						\$2.750						
95011-3214-04	0100	1000	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	5.000	0.000	\$	0.00	5.000	\$	167.50
						\$33.500						
95011-3214-04	0100	1010	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	310.000	0.000	\$	0.00	312.000	\$	936.00
						\$3.000						
95011-3213-14	0100	1120	713-11.01	"U" SECTION STEEL POSTS	LB.	702.000	0.000	\$	0.00	680.400	\$	2,381.40
						\$3.500						
95011-3214-04	0100	1020	713-11.01	"U" SECTION STEEL POSTS	LB.	880.000	0.000	\$	0.00	894.600	\$	3,131.10
						\$3.500						
95011-3213-14	0100	1130	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	457.000	0.000	\$	0.00	562.500	\$	2,531.25
						\$4.500						
95011-3214-04	0100	1030	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	428.000	0.000	\$	0.00	452.200	\$	2,034.90
						\$4.500						
95011-3213-14	0100	1140	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	114.000	0.000	\$	0.00	99.940	\$	1,224.27
						\$12.250						
95011-3214-04	0100	1040	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	148.000	0.000	\$	0.00	143.690	\$	1,760.20
						\$12.250						
95011-3213-14	0100	1150	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	144.000	0.000	\$	0.00	172.000	\$	2,279.00
						\$13.250						
95011-3214-04	0100	1050	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	116.000	0.000	\$	0.00	126.500	\$	1,676.13
						\$13.250						

95011-3214-04	0100	1060	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	35.000	0.000	\$	0.00	35.000	\$	813.75
												\$23.250
95011-3213-14	0100	1160	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	1.000	\$	240.00
												\$240.000
95011-3214-04	0100	1070	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	1.000	\$	60.00
												\$60.000
95011-3213-14	0100	1170	713-15.07	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$100.000
95011-3214-04	0100	1080	713-15.08	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.100" THICK)	EACH	10.000	0.000	\$	0.00	10.000	\$	1,000.00
												\$100.000
95011-3214-04	0100	1090	713-15.09	STEEL CABLE OVERHEAD SIGN SUPPORT	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$26,750.000
95011-3213-14	0110	9528	713-15.60	STEEL CABLE OVERHEAD SIGN SUPPORT (DESCRIPTION)	EACH	0.000	0.000	\$	0.00	1.000	\$	29,119.58
												\$29,119.580
95011-3213-14	0110	9529	713-15.61	STEEL CABLE OVERHEAD SIGN SUPPORT (DESCRIPTION)	EACH	0.000	0.000	\$	0.00	1.000	\$	40,089.11
												\$40,089.110
95011-3213-14	0100	1180	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	3.000	0.000	\$	0.00	3.000	\$	31,500.00
												\$10,500.000
95011-3214-04	0100	1100	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	5.000	0.000	\$	0.00	0.000	\$	0.00
												\$10,500.000
95011-3213-14	0100	1190	713-16.07	END OF ROADWAY SIGN AND SUPPORT	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$150.000

95011-3214-04	0100	1110	713-16.41	RELOCATE SIGN	LS	1.000	0.000	\$ 0.00	1.000	\$ 300.00
										\$300.000
95011-3214-04	0100	1120	714-08.03	LIGHT STANDARDS (35' M.H., 6' ARM)	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1,688.000
95011-3213-14	0100	9500	716-01.06	TEMPORARY RAISED PAVEMENT MARKER,WHITE	EACH	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$16.500
95011-3213-14	0100	9501	716-01.07	TEMPORARY RAISED PAVEMENT MARKER,YELLOW	EACH	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$16.500
95011-3214-04	0100	1130	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	324.000	0.000	\$ 0.00	192.000	\$ 8,640.00
										\$45.000
95011-3213-14	0100	1200	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	17.000	0.000	\$ 0.00	17.145	\$ 60,007.50
										\$3,500.000
95011-3214-04	0100	1140	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	5.000	0.000	\$ 0.00	4.655	\$ 16,292.50
										\$3,500.000
95011-3213-14	0100	1210	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	29.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$30.000
95011-3214-04	0100	1150	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	26.000	0.000	\$ 0.00	51.000	\$ 1,530.00
										\$30.000
95011-3213-14	0100	1220	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	277.000	0.000	\$ 0.00	154.000	\$ 1,848.00
										\$12.000
95011-3214-04	0100	1160	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	366.000	0.000	\$ 0.00	574.000	\$ 6,888.00
										\$12.000
95011-3213-				PLASTIC PAVEMENT MARKING (TURN LANE						

14	0100	1230	716-02.06	ARROW)	EACH	24.000	0.000	\$	0.00	25.000	\$	3,750.00
						\$150.000						
95011-3214-04	0100	1170	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	46.000	0.000	\$	0.00	50.000	\$	7,500.00
						\$150.000						
95011-3214-04	0100	1180	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	404.000	0.000	\$	0.00	483.000	\$	1,449.00
						\$3.000						
95011-3214-04	0100	1190	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	11.000	0.000	\$	0.00	11.000	\$	3,300.00
						\$300.000						
95011-3214-04	0100	1200	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	3.000	0.000	\$	0.00	2.000	\$	600.00
						\$300.000						
95011-3213-14	0100	1240	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	52.800	0.000	\$	0.00	34.262	\$	34,262.00
						\$1,000.000						
95011-3214-04	0100	1210	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	2.400	0.000	\$	0.00	10.128	\$	10,128.00
						\$1,000.000						
95011-3213-14	0100	1250	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	2,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.500						
95011-3214-04	0100	1220	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	5,139.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.500						
95011-3213-14	0100	1260	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	277.000	0.000	\$	0.00	634.000	\$	5,072.00
						\$8.000						
95011-3214-04	0100	1230	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	31,038.000	0.000	\$	0.00	14,935.000	\$	11,201.25
						\$0.750						
95011-3214-04	0100	1240	716-10.01	PREFORMED PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	1.000	0.000	\$	0.00	0.464	\$	7,888.00

											\$17,000.000
95011-3214-04	0100	1250	716-10.02	PREFORMED PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	167.000	0.000	\$ 0.00	0.000	\$ 0.00	
											\$10.000
95011-3214-04	0100	1260	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	1.000	0.000	\$ 0.00	0.465	\$ 9,765.00	
											\$21,000.000
95011-3213-14	0100	1270	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 120,000.00	
											\$120,000.000
95011-3214-04	0100	1270	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 30,000.00	
											\$30,000.000
95011-3214-04	0100	1280	730-01.02	REMOVAL OF SIGNAL EQUIPMENT	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,582.00	
											\$1,582.000
95011-3213-14	0100	1280	730-02.01	SIGNAL HEAD ASSEMBLY (110)	EACH	4.000	0.000	\$ 0.00	0.000	\$ 0.00	
											\$385.000
95011-3213-14	0100	1290	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	6.000	0.000	\$ 0.00	14.000	\$ 11,998.00	
											\$857.000
	0100	1290	ADJUSTMENT	STOCKPILED MATERIALS -				\$		\$ -0.01	
95011-3214-04	0100	1290	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	8.000	0.000	\$ 0.00	7.000	\$ 5,999.00	
											\$857.000
95011-3214-04	0100	1300	730-02.10	SIGNAL HEAD ASSEMBLY (130 A2)	EACH	8.000	0.000	\$ 0.00	8.000	\$ 6,048.00	
											\$756.000
95011-3214-04	0100	1310	730-02.13	SIGNAL HEAD ASSEMBLY (140 A1)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 2,042.00	
											\$1,021.000
	0100	1310	ADJUSTMENT	STOCKPILED MATERIALS -				\$		\$ -0.01	

95011-3214-04	0100	1320	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	3.000	0.000	\$ 0.00	4.000	\$ 6,080.00
						\$1,520.000				
95011-3213-14	0100	1300	730-02.21	SIGNAL HEAD ASSEMBLY (220)	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$691.000				
95011-3213-14	0100	1310	730-02.30	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (130A2 WITH BACKPLATE)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 773.00
						\$773.000				
95011-3213-14	0100	1320	730-03.20	INSTALL PULL BOX (TYPE A)	EACH	4.000	0.000	\$ 0.00	8.000	\$ 1,944.00
						\$243.000				
95011-3214-04	0100	1330	730-03.20	INSTALL PULL BOX (TYPE A)	EACH	1.000	0.000	\$ 0.00	4.000	\$ 972.00
						\$243.000				
95011-3213-14	0100	1330	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	7.000	0.000	\$ 0.00	9.000	\$ 3,492.00
						\$388.000				
95011-3214-04	0100	1340	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	5.000	0.000	\$ 0.00	5.000	\$ 1,940.00
						\$388.000				
95011-3214-04	0100	1350	730-03.23	INSTALL PULL BOX (FIBER OPTIC-TYPE A)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 2,970.00
						\$990.000				
95011-3214-04	0100	1360	730-03.24	INSTALL PULL BOX (FIBER OPTIC-TYPE B)	EACH	1.000	0.000	\$ 0.00	3.000	\$ 4,155.00
						\$1,385.000				
95011-3213-14	0100	1340	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,164.00
						\$582.000				
95011-3214-04	0100	1370	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	2.000	0.000	\$ 0.00	2.000	\$ 1,164.00
						\$582.000				

95011-3213-

14	0100	1350	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	445.000	0.000	\$	0.00	445.000	\$	445.00
						\$1.000						
95011-3214-04	0100	1380	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	783.000	0.000	\$	0.00	315.000	\$	315.00
						\$1.000						
95011-3213-14	0100	1360	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	671.000	0.000	\$	0.00	1,786.000	\$	2,143.20
						\$1.200						
95011-3214-04	0100	1390	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	1,098.000	0.000	\$	0.00	1,185.000	\$	1,422.00
						\$1.200						
95011-3214-04	0100	1400	730-08.40	INTERCONNECT CABLE - FIBER OPTIC (DESCRIPTION) (SIGNAL NETWORK COMMUNICATIONS)	L.F.	2,211.000	0.000	\$	0.00	2,381.000	\$	7,381.10
						\$3.100						
95011-3213-14	0100	1370	730-08.41	INTERCONNECT CABLE - FIBER OPTIC (DESCRIPTION) (SIGNAL NETWORK COMM.)	L.F.	170.000	0.000	\$	0.00	236.000	\$	684.40
						\$2.900						
95011-3214-04	0100	1410	730-09.01	SPAN WIRE ASSEMBLY(____LBS.MIN.BRK STRENGTH) (15,000 LBS.MIN.BRK STRENGTH)	L.F.	584.000	0.000	\$	0.00	675.000	\$	1,417.50
						\$2.100						
95011-3213-14	0100	1380	730-09.02	SPAN WIRE ASSEMBLY(____LBS.MIN.BRK STRENGTH) (11,500 LBS.MIN.BRK STRENGTH)	L.F.	180.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.600						
95011-3213-14	0100	1390	730-09.03	SPAN WIRE ASSEMBLY(____LBS.MIN.BRK STRENGTH) (19,650 LBS. (M.B.S.))	L.F.	525.000	0.000	\$	0.00	1,095.000	\$	3,723.00
						\$3.400						
95011-3213-14	0100	1400	730-10.01	TETHER WIRE ASSEMBLY - 1/4" DIAMETER	L.F.	525.000	0.000	\$	0.00	490.000	\$	833.00
						\$1.700						
95011-3214-04	0100	1420	730-10.01	TETHER WIRE ASSEMBLY - 1/4" DIAMETER	L.F.	584.000	0.000	\$	0.00	675.000	\$	1,147.50
						\$1.700						
95011-3213-14	0100	1410	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	851.000	0.000	\$	0.00	900.000	\$	3,420.00

												\$3.800
95011-3214-04	0100	1430	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	241.000	0.000	\$	0.00	363.000	\$	1,379.40
												\$3.800
95011-3213-14	0100	1420	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	85.000	0.000	\$	0.00	85.000	\$	391.00
												\$4.600
95011-3214-04	0100	1440	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	1,623.000	0.000	\$	0.00	2,925.000	\$	13,455.00
												\$4.600
95011-3214-04	0100	1450	730-12.08	CONDUIT 2" DIAMETER (RGS)	L.F.	385.000	0.000	\$	0.00	0.000	\$	0.00
												\$10.000
95011-3213-14	0100	1430	730-12.13	CONDUIT 2" DIAMETER (JACK AND BORE)	L.F.	252.000	0.000	\$	0.00	215.000	\$	5,160.00
												\$24.000
95011-3214-04	0100	1460	730-12.13	CONDUIT 2" DIAMETER (JACK AND BORE)	L.F.	230.000	0.000	\$	0.00	250.000	\$	6,000.00
												\$24.000
95011-3214-04	0100	1470	730-13.02	VEHICLE DETECTOR (VIDEO)	EACH	8.000	0.000	\$	0.00	13.000	\$	77,597.00
												\$5,969.000
95011-3213-14	0100	1440	730-13.03	VEHICLE DETECTOR (4 - CHANNEL, RACK MOUNT)	EACH	2.000	0.000	\$	0.00	5.000	\$	2,420.00
												\$484.000
95011-3213-14	0100	1450	730-14.01	SHIELDED DETECTOR CABLE	L.F.	2,006.000	0.000	\$	0.00	2,965.000	\$	2,075.50
												\$0.700
95011-3214-04	0100	1480	730-14.01	SHIELDED DETECTOR CABLE	L.F.	480.000	0.000	\$	0.00	0.000	\$	0.00
												\$0.700
95011-3213-14	0100	1460	730-14.02	SAW SLOT	L.F.	775.000	0.000	\$	0.00	1,235.000	\$	5,063.50
												\$4.100

95011-3214-04	0100	1490	730-14.02	SAW SLOT	L.F.	111.000	0.000	\$	0.00	762.000	\$	3,124.20
						\$4.100						
95011-3213-14	0100	1470	730-14.03	LOOP WIRE	L.F.	2,290.000	0.000	\$	0.00	2,017.000	\$	1,210.20
						\$0.600						
95011-3214-04	0100	1500	730-14.03	LOOP WIRE	L.F.	263.000	0.000	\$	0.00	1,536.000	\$	921.60
						\$0.600						
95011-3213-14	0100	1480	730-15.07	CABINET (DESCRIPTION) (NEMA TYPE 3R FLASHING SIGNAL CABINET)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$823.000						
95011-3213-14	0100	1490	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	1.000	0.000	\$	0.00	2.000	\$	24,160.00
						\$12,080.000						
95011-3213-14	0100	1500	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	1.000	0.000	\$	0.00	2.000	\$	5,046.00
						\$2,523.000						
95011-3213-14	0100	1510	730-16.03	CONTROLLER (FLASHING BEACON)	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$177.000						
95011-3214-04	0100	1510	730-16.12	CONTROLLER (8 - PHASE WITH TYPE IV CABINET)	EACH	2.000	0.000	\$	0.00	2.000	\$	34,786.00
						\$17,393.000						
	0100	1510	ADJUSTMENT	STOCKPILED MATERIALS -				\$			\$	0.01
95011-3214-04	0100	9526	730-18.01	MASTER CONTROLLER	EACH	0.000	0.000	\$	0.00	1.000	\$	6,319.50
						\$6,319.500						
95011-3214-04	0100	1520	730-23.01	STEEL STRAIN POLE (SIGNAL SUPPORT)	EACH	4.000	0.000	\$	0.00	4.000	\$	34,976.00
						\$8,744.000						
95011-3214-04	0100	1530	730-23.02	STEEL STRAIN POLE (DESCRIPTION)	EACH	1.000	0.000	\$	0.00	2.000	\$	3,376.00

				(VIDEO DETECTION SUPPORT)				\$			\$	1,688.000
95011-3213-14	0100	1520	730-23.03	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$6,534.000
95011-3213-14	0100	1530	730-23.04	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	1.000	0.000	\$	0.00	1.000	\$	8,688.00
												\$8,688.000
95011-3213-14	0100	1540	730-23.05	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	3.000	0.000	\$	0.00	3.000	\$	24,537.00
												\$8,179.000
	0100	1540	ADJUSTMENT	STOCKPILED MATERIALS -				\$			\$	-0.01
95011-3214-04	0100	9527	730-23.06	STEEL STRAIN POLE (DESCRIPTION) HICKORY RIDGE ROAD	EACH	0.000	0.000	\$	0.00	4.000	\$	42,823.00
												\$10,705.750
95011-3214-04	0100	1540	730-23.78	CANTILEVER SIGNAL SUPPORT (2 @ 35' & 40')	EACH	1.000	0.000	\$	0.00	1.000	\$	12,937.00
												\$12,937.000
95011-3214-04	0100	1550	730-23.96	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 @ 55')	EACH	1.000	0.000	\$	0.00	2.000	\$	27,956.00
												\$13,978.000
95011-3213-14	0100	1550	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	20,719.000	0.000	\$	0.00	3,037.630	\$	9,720.42
												\$3.200
95011-3214-04	0100	1560	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	3,231.000	0.000	\$	0.00	0.000	\$	0.00
												\$3.200
95011-3213-14	0910	1960	770-07.40	3 PHASE VERTICAL DEADEND STRUCTURE VC5-1LX	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$180.000
95011-3213-14	0910	1970	770-07.43	21KV LIGHTNING ARRESTERS VG5AL	EACH	1.000	0.000	\$	0.00	3.000	\$	150.00
												\$50.000
95011-3213-14	0910	1980	770-07.44	8FT CROSSARM VG5H	EACH	2.000	0.000	\$	0.00	4.000	\$	300.00

						\$75.000							
95011-3213-14	0910	1990	770-07.45	GROUNDING ASS. GROUND ROD TYPE VM2-11	EACH	52.000	0.000	\$	0.00	42.000	\$	1,260.00	
						\$30.000							
95011-3213-14	0910	2000	770-07.46	GROUNDING ASS. GROUND ROD TYPE FOR STEEL POLES VM2-11S	EACH	1.000	0.000	\$	0.00	1.000	\$	30.00	
						\$30.000							
95011-3213-14	0910	2010	770-07.47	UNDERGROUND PRIMARY TERMINATOR VUM2-5	EACH	1.000	0.000	\$	0.00	1.000	\$	300.00	
						\$300.000							
95011-3213-14	0910	2020	770-07.48	3 PHASE TANGENT DOUBLE SUPPORT VC1-3X	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00	
						\$125.000							
95011-3213-14	0910	2030	770-07.49	SINGLE PHASE NEUTRAL ON CROSSARM VA9	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00	
						\$95.000							
95011-3213-14	0910	2040	770-07.50	3 TRANSFORMER CLUSTER 4-WIRE WYE-WYE 120/208 VG312	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00	
						\$1,100.000							
95011-3213-14	0910	2050	770-07.51	3 PHASE HOR. UNBALANCED LOADING DBL. DEADEND STRUC. VC8-3	EACH	1.000	0.000	\$	0.00	1.000	\$	250.00	
						\$250.000							
95011-3213-14	0910	2060	770-07.52	SINGLE PHASE VERTICAL MEDIUM ANGLE VA3	EACH	1.000	0.000	\$	0.00	2.000	\$	100.00	
						\$50.000							
95011-3213-14	0910	2070	770-07.53	SINGLE PHASE VERTICAL TAP STRUCTURE VA5-1	EACH	2.000	0.000	\$	0.00	3.000	\$	180.00	
						\$60.000							
95011-3213-14	0910	2080	770-07.54	SINGLE PHASE HORIZONTAL TANGENT STRUCTURE VA1	EACH	3.000	0.000	\$	0.00	3.000	\$	120.00	
						\$40.000							
95011-3213-14	0910	2090	770-07.55	SOLID BLADE LOADBREAK CUTOUT VM3-1KS	EACH	1.000	0.000	\$	0.00	1.000	\$	45.00	
						\$45.000							

95011-3213-14	0910	2100	770-07.56	OIL CIRCUIT RECLOSER VM3-10	EACH	1.000	0.000	\$	0.00	1.000	\$	225.00
												\$225.000
95011-3213-14	0910	2110	770-07.57	SINGLE PHASE DOUBLE DEADEND STRUCTURE VA6X	EACH	1.000	0.000	\$	0.00	1.000	\$	85.00
												\$85.000
95011-3213-14	0910	2120	770-07.58	3 PHASE DOUBLE SUPPORT PRIMARY STRUCTURE VC1-3	EACH	5.000	0.000	\$	0.00	4.000	\$	500.00
												\$125.000
95011-3213-14	0910	2130	770-07.59	LOADBREAK FUSED CUTOFF VG5C-LB	EACH	1.000	0.000	\$	0.00	3.000	\$	150.00
												\$50.000
95011-3213-14	0910	2140	770-07.60	3 PHASE MEDIUM CONDUCTOR TANGENT STRUCTURE VC1-2	EACH	37.000	0.000	\$	0.00	20.000	\$	2,200.00
												\$110.000
95011-3213-14	0910	2150	770-07.61	GROUNDING ASS. GROUND ROD TYPE SWITCH POLE USE VM2-15	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$50.000
95011-3213-14	0910	2160	770-07.62	18KV LIGHTNING ARRESTER VG5A	EACH	4.000	0.000	\$	0.00	11.000	\$	550.00
												\$50.000
95011-3213-14	0910	2170	770-07.63	10FT CROSSARM DOUBLE DEADEND STRUCTURE VC8-4	EACH	1.000	0.000	\$	0.00	1.000	\$	300.00
												\$300.000
95011-3213-14	0910	2180	770-07.64	HORIZONTAL 600AMP LOADBREAK SWITCH GOLB VM3-17LB	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$1,200.000
95011-3213-14	0910	2190	770-07.65	INSULATOR PIN 14.4KV VM5-4	EACH	3.000	0.000	\$				