

Rpt-ID: RCPCSUM1

Tennessee

Date: 09/26/2012

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000116835

Vendor Name: DEMENT CONSTRUCTION COMPANY, LLC

Contract ID: CNH277

Estimate Number: 0024

Pay Period: 07/10/2012
to: 09/07/2012

Contract Location:

AT THE JUNCTION WITH SR 12 (ROSA PARKS BLVD., 8TH AVENUE)

Time Allowed: 577.0 days
Time Charged: 577.0 days
Elapsed Calendar Days: 577.0 days
Percent Time: 100.00 %
Percent Complete (\$): 113.10 %
Percent Behind: - %

Contractor:

DEMENT CONSTRUCTION COMPANY, LLC
P. O. Box 1812
Jackson, TN 38302
Phone:

Date Let: 12/11/2009
Date Awarded: 01/05/2010
Date Contract Executed: 02/02/2010
Date Notice to Proceed: 02/10/2010
Date Work Began: 02/10/2010
Date to be Completed: 09/09/2011
Date Time Stopped: 09/09/2011
Date Accepted: 09/09/2011

Estimate Paid: NO

Counties:

DAVIDSON

Project Number	BID PCT	Fed State Project Number	Description 1
19010-3156-44	73.92	IM/BH-65-3(105)	I-65 INTERCHANGE AT SR-12 (8TH AVENUE) IN NASHVILLE
19010-3158-94	26.08	IM/BH-65-3(105)	SR 12 over I-65
Current Contract Amount \$		8,022,444.92	
Original Contract Amount \$		7,544,358.15	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 9,084,291.10	\$ 9,084,291.10	\$ 0.00
Total Earnings	\$ 9,084,291.10	\$ 9,084,291.10	\$ 0.00
Stockpiled Materials	\$ 0.01	\$ 0.01	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 9,084,291.11	\$ 9,084,291.11	\$ 0.00

Test Report Payment Adjustment	\$	-1,936.56	\$	-1,936.56	\$	0.00
Total Adjusted Earnings	\$	9,082,354.55	\$	9,082,354.55	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	9,082,354.55	\$	9,082,354.55	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
Supplemental Description										
19010-3158-94	0100	9528	104-03.10	ADDITIONAL WORK (DESCRIPTION) Panicled Golden Rain Tree (Koelreuteria Paniculata)	EACH	0.000	0.000	\$ 0.00	13.000	\$ 2,627.69
										\$202.130
19010-3156-44	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 70,000.00
										\$70,000.000
19010-3156-44	0100	9025	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1,100.000
19010-3158-94	0100	9026	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1,100.000
19010-3156-44	0100	9023	108-08.04	LIQUIDATED DAMAGES (I-65 LANE CLOSURE)	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$2,500.000
19010-3158-94	0100	9024	108-08.04	LIQUIDATED DAMAGES (ROSA PARKS BLVD)	HOURL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1,000.000
19010-3156-44	0100	9015	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1.000
	0100	9015	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	31,072.550	\$ 31,072.55
19010-3158-94	0100	9016	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1.000
19010-3158-94	0500	9017	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$1.000

PAYMENT ADJUSTMENT FOR BITUMINOUS

19010-3156-44 0100	9018	109-01.02	MATERIAL.	DOLL	0.000	0.000	\$	0.00	-425.550	\$	-425.55
					\$1.000						
	0100	9018	ADJUSTMENT BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	59,845.650	\$	59,845.65
19010-3158-94 0100	9019	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3158-94 0500	9020	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3156-44 0100	0020	109-10.01	TRAINEE	HOUR	1,596.000	0.000	\$	0.00	0.000	\$	0.00
					\$0.800						
19010-3158-94 0100	0010	109-10.01	TRAINEE	HOUR	1,064.000	0.000	\$	0.00	0.000	\$	0.00
					\$0.800						
19010-3156-44 0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	330,000.00
					\$330,000.000						
19010-3156-44 0100	0040	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	5,000.00
					\$5,000.000						
19010-3156-44 0100	0050	202-02.01	REMOVAL OF PIPE (SIZE ,STA.) (15", RAMP A STA. 34+10)	L.F.	61.000	0.000	\$	0.00	61.000	\$	305.00
					\$5.000						
19010-3156-44 0100	0060	202-02.02	REMOVAL OF PIPE (SIZE ,STA.) (CMP, RAMP A STA. 35+65)	L.F.	60.000	0.000	\$	0.00	60.000	\$	300.00
					\$5.000						
19010-3156-44 0100	0065	202-02.03	REMOVAL OF PIPE (SIZE ,STA.) (SEE PLANS)	L.F.	72.000	0.000	\$	0.00	72.000	\$	360.00
					\$5.000						
19010-3156-44 0100	0070	202-02.05	REMOVAL OF PIPE (SIZE ,STA.) (CMP, RAMP D STA. 16+98)	L.F.	88.000	0.000	\$	0.00	88.000	\$	440.00
					\$5.000						
19010-3156-44 0100	0080	202-02.06	REMOVAL OF PIPE (SIZE ,STA.) (36", RAMP D STA. 20+75)	L.F.	167.000	0.000	\$	0.00	167.000	\$	835.00
					\$5.000						
19010-3156-44 0100	0090	202-02.08	REMOVAL OF PIPE (SIZE ,STA.) (12", 8TH AVE. STA. 12+55)	L.F.	71.000	0.000	\$	0.00	71.000	\$	355.00
					\$5.000						

19010-3156-44 0100	0100	202-02.09	REMOVAL OF PIPE (SIZE ,STA.) (15", 8TH AVE. STA. 12+90)	L.F.	109.000 \$5.000	0.000	\$ 0.00	109.000	\$ 545.00
19010-3156-44 0100	0110	202-02.10	REMOVAL OF PIPE (SIZE ,STA.) (15", 8TH AVE. STA. 14+83)	L.F.	20.000 \$5.000	0.000	\$ 0.00	20.000	\$ 100.00
19010-3156-44 0100	0120	202-02.11	REMOVAL OF PIPE (SIZE ,STA.) (15", 8TH AVE. STA. 19+56)	L.F.	16.000 \$5.000	0.000	\$ 0.00	16.000	\$ 80.00
19010-3156-44 0100	0130	202-02.12	REMOVAL OF PIPE (SIZE ,STA.) (15", 8TH AVE. STA. 22+27)	L.F.	23.000 \$5.000	0.000	\$ 0.00	23.000	\$ 115.00
19010-3156-44 0100	0140	202-02.13	REMOVAL OF PIPE (SIZE ,STA.) (24", 8TH AVE. STA. 21+46)	L.F.	17.000 \$5.000	0.000	\$ 0.00	17.000	\$ 85.00
19010-3156-44 0100	0150	202-02.14	REMOVAL OF PIPE (SIZE ,STA.) (24", 8TH AVE. STA. 21+43)	L.F.	30.000 \$5.000	0.000	\$ 0.00	30.000	\$ 150.00
19010-3156-44 0100	0160	202-02.15	REMOVAL OF PIPE (SIZE ,STA.) (24", 8TH AVE. STA. 21+72)	L.F.	96.000 \$5.000	0.000	\$ 0.00	96.000	\$ 480.00
19010-3156-44 0100	0180	202-02.17	REMOVAL OF PIPE (SIZE ,STA.) (24", 8TH AVE. STA. 22+95)	L.F.	73.000 \$5.000	0.000	\$ 0.00	73.000	\$ 365.00
19010-3156-44 0100	0190	202-02.18	REMOVAL OF PIPE (SIZE ,STA.) (18", 8TH AVE. STA. 30+04)	L.F.	87.000 \$5.000	0.000	\$ 0.00	57.000	\$ 285.00
19010-3156-44 0100	0195	202-02.19	REMOVAL OF PIPE (SIZE ,STA.) (24" - 8th AVENUE, STA. 22+35)	L.F.	125.000 \$5.000	0.000	\$ 0.00	125.000	\$ 625.00
19010-3158-94 0500	0020	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 52-3313-0.22)	LS	1.000 \$70,000.000	0.000	\$ 0.00	1.000	\$ 70,000.00
19010-3156-44 0100	0200	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	36,276.000 \$9.850	0.000	\$ 0.00	48,892.850	\$ 481,594.57
19010-3156-44 0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000 \$14.775	0.000	\$ 0.00	0.000	\$ 0.00
19010-3156-44 0100	0210	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	1,266.000	0.000	\$ 0.00	1,399.370	\$ 8,396.22

\$6.000

19010-3156-44 0100	9001	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$ 0.00	1,586.540	\$ 23,441.13
					\$14.775				
19010-3156-44 0100	0220	203-06	WATER	M.G.	704.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$5.000				
19010-3156-44 0100	0230	203-07	FURNISHING & SPREADING TOPSOIL	C.Y.	4,144.000	0.000	\$ 0.00	4,486.540	\$ 80,757.72
					\$18.000				
19010-3158-94 0500	0030	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	736.000	0.000	\$ 0.00	1,291.870	\$ 19,378.05
					\$15.000				
19010-3158-94 0500	9002	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$22.500				
19010-3158-94 0500	9003	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$27.000				
19010-3158-94 0500	0040	204-04.01	ROCK EXCAVATION (BRIDGES)	C.Y.	29.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$30.000				
19010-3158-94 0500	9004	204-04.02	EXTRA DEPTH ROCK EXCAVATION (a)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$45.000				
19010-3158-94 0500	9005	204-04.03	EXTRA DEPTH ROCK EXCAVATION (b)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$54.000				
19010-3158-94 0500	0050	204-05	ROCK DRILLING (BRIDGES)	L.F.	60.000	0.000	\$ 0.00	108.000	\$ 2,700.00
					\$25.000				
19010-3156-44 0100	0245	209-03.22	FILTER SOCK (18 INCH)	L.F.	83.000	0.000	\$ 0.00	180.000	\$ 855.00
					\$4.750				
19010-3156-44 0100	0250	209-05	SEDIMENT REMOVAL	C.Y.	52.000	0.000	\$ 0.00	1.730	\$ 5.19
					\$3.000				
19010-3156-44 0100	0260	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	4,025.000	0.000	\$ 0.00	2,752.000	\$ 3,577.60
					\$1.300				
19010-3156-44 0100	0270	209-08.07	ROCK CHECK DAM PER	EACH	40.000	0.000	\$ 0.00	20.000	\$ 6,000.00

						\$300.000					
19010-3156-44	0100	0275	209-08.08	ENHANCED ROCK CHECK DAM	EACH	5.000	0.000	\$	0.00	19.000	\$ 6,650.00
						\$350.000					
19010-3156-44	0100	0280	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	1.000	0.000	\$	0.00	0.000	\$ 0.00
						\$150.000					
19010-3156-44	0100	0290	209-09.40	CURB INLET PROTECTION (TYPE 1)	EACH	39.000	0.000	\$	0.00	0.000	\$ 0.00
						\$275.000					
19010-3156-44	0100	0300	209-09.42	CURB INLET PROTECTION (TYPE 3)	EACH	12.000	0.000	\$	0.00	5.000	\$ 1,000.00
						\$200.000					
19010-3156-44	0100	0310	209-40.30	CATCH BASIN PROTECTION (TYPE A)	EACH	3.000	0.000	\$	0.00	18.000	\$ 8,550.00
						\$475.000					
19010-3156-44	0100	0320	209-40.33	CATCH BASIN PROTECTION (TYPE D)	EACH	2.000	0.000	\$	0.00	1.000	\$ 175.00
						\$175.000					
19010-3156-44	0100	0330	209-40.43	CATCH BASIN FILTER ASSEMBLY(TYPE 3)	EACH	5.000	0.000	\$	0.00	0.000	\$ 0.00
						\$325.000					
19010-3156-44	0100	0340	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	16,816.000	0.000	\$	0.00	29,045.440	\$ 493,772.48
						\$17.000					
19010-3158-94	0500	0060	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	63.000	0.000	\$	0.00	545.900	\$ 27,295.00
						\$50.000					
19010-3156-44	0100	0345	303-01.03	GRANULAR BACKFILL (RETAINING WALLS)	TON	103.000	0.000	\$	0.00	193.100	\$ 7,115.74
						\$36.850					
19010-3156-44	0100	0350	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	85.000	0.000	\$	0.00	1,555.020	\$ 54,425.70
						\$35.000					
19010-3156-44	0100	0355	303-10.03	MINERAL AGGREGATE (SIZE 68)	TON	129.000	0.000	\$	0.00	0.000	\$ 0.00
						\$35.000					
19010-3156-44	0100	0360	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	1,234.000	0.000	\$	0.00	939.430	\$ 58,244.66
						\$62.000					

19010-3156-44	0100	0370	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	808.000	0.000	\$	0.00	1,130.780	\$	73,500.70
												\$65.000
19010-3156-44	0100	0380	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	6,047.000	0.000	\$	0.00	4,020.070	\$	233,164.06
												\$58.000
19010-3156-44	0100	0390	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	1,981.000	0.000	\$	0.00	2,462.870	\$	156,392.25
												\$63.500
19010-3156-44	0100	9002	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	252.120	\$	252.12
												\$1.000
	0100	9002	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-21,054.840	\$	-21,054.84
19010-3156-44	0100	9003	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	35.000	\$	35.00
												\$1.000
	0100	9003	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	2,224.600	\$	2,224.60
19010-3156-44	0100	9004	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
19010-3156-44	0100	0400	313-03	TREATED PERMEABLE BASE	S.Y.	15,020.000	0.000	\$	0.00	17,145.490	\$	240,036.86
												\$14.000
19010-3156-44	0100	0410	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	46.000	0.000	\$	0.00	0.000	\$	0.00
												\$650.000
19010-3156-44	0100	0420	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	131.000	0.000	\$	0.00	0.000	\$	0.00
												\$30.000
19010-3156-44	0100	0430	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	4.000	0.000	\$	0.00	0.000	\$	0.00
												\$470.000
19010-3156-44	0100	0440	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.240	0.000	\$	0.00	0.000	\$	0.00
												\$470.000
19010-3156-44	0100	0450	403-02	ASPHALT CEMENT FOR TACK COAT (TC)	TON	8.000	0.000	\$	0.00	0.000	\$	0.00
												\$470.000

19010-3156-44 0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3156-44 0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3156-44 0100	0460	411-01.10	ACS MIX(PG64-22) GRADING D	TON	476.000	0.000	\$	0.00	1,397.170	\$	111,773.60
					\$80.000						
19010-3156-44 0100	0470	411-02.10	ACS MIX(PG70-22) GRADING D	TON	1,247.000	0.000	\$	0.00	2,430.560	\$	201,736.48
					\$83.000						
19010-3156-44 0100	9007	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
0100	9007	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-13,510.470	\$	-13,510.47
19010-3156-44 0100	9008	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3156-44 0100	9009	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
0100	9009	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	1,695.400	\$	1,695.40
19010-3156-44 0100	9010	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3156-44 0100	0480	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	3,504.000	0.000	\$	0.00	11,759.940	\$	32,927.83
					\$2.800						
19010-3156-44 0100	0490	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	15,020.000	0.000	\$	0.00	13,361.380	\$	587,900.72
					\$44.000						
19010-3156-44 0100	9027	501-05.04	THICKNESS DEFICIENCY (%)	S.Y.	0.000	0.000	\$	0.00	-105.340	\$	-1,158.74
					\$11.000						
19010-3156-44 0100	9028	501-05.04	THICKNESS DEFICIENCY (%)	S.Y.	0.000	0.000	\$	0.00	-53.330	\$	-1,173.26
		50%			\$22.000						
19010-3158-94 0500	0070	602-03	STEEL STRUCTURES	LS	1.000	0.000	\$	0.00	1.000	\$	200,000.00
					\$200,000.000						

19010-3156-44 0100	9021	602-04	STEEL INSPECTION COST	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3158-94 0500	9022	602-04	STEEL INSPECTION COST	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
					\$1.000						
19010-3158-94 0500	0080	602-10.60	BEARING DEVICE (DESCRIPTION) (STEEL REINFORCED ELASTROMERIC)	EACH	70.000	0.000	\$	0.00	70.000	\$	161,000.00
					\$2,300.000						
0500	0080	ADJUSTMENT	STOCKPILED MATERIALS -				\$			\$	0.01
19010-3158-94 0500	0090	603-01.01	PAINTING STEEL STRUCTURES (LOCATION & DESCRIPTION) (BR. NO. 19-SR12-1.32)	LS	1.000	0.000	\$	0.00	1.000	\$	42,000.00
					\$42,000.000						
19010-3158-94 0500	0100	603-02.01	REPAINTING EXISTING STEEL STRUCTURES (LOC. & DES.) (BR. NO. 19-SR12-1.32)	LS	1.000	0.000	\$	0.00	1.000	\$	227,000.00
					\$227,000.000						
19010-3158-94 0500	0110	603-05.20	CONTAINMENT & DISPOSAL OF WASTE (LOCATION & DESCRP) (BR. NO 19-SR12-1.32)	LS	1.000	0.000	\$	0.00	1.000	\$	37,000.00
					\$37,000.000						
19010-3156-44 0100	0498	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	167.000	0.000	\$	0.00	202.370	\$	68,350.47
					\$337.750						
19010-3158-94 0500	9000	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	60.090	\$	10,816.20
					\$180.000						
19010-3158-94 0500	0120	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	248,590.000	0.000	\$	0.00	268,877.700	\$	182,836.84
					\$0.680						
19010-3158-94 0500	0130	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	319.000	0.000	\$	0.00	397.030	\$	178,663.50
					\$450.000						
19010-3158-94 0500	0140	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	64,735.000	0.000	\$	0.00	73,050.100	\$	36,525.05
					\$0.500						
19010-3158-94 0500	0150	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	568.000	0.000	\$	0.00	609.350	\$	100,542.75
					\$165.000						
19010-3158-94 0500	0160	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	1,149.000	0.000	\$	0.00	1,059.710	\$	370,898.50

						\$350.000					
19010-3158-94	0500	0170	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	1,241.000	0.000	\$	0.00	1,385.990	\$ 9,008.94
						\$6.500					
19010-3158-94	0500	0180	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	883.000	0.000	\$	0.00	883.000	\$ 6,181.00
						\$7.000					
19010-3158-94	0500	0190	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	3,933.000	0.000	\$	0.00	4,301.110	\$ 8,602.22
						\$2.000					
19010-3158-94	0500	0200	604-07.01	RETAINING WALL (DESCRIPTION) (NO. 1)	S.F.	2,385.000	0.000	\$	0.00	3,122.750	\$ 137,401.00
						\$44.000					
19010-3158-94	0500	0210	604-07.02	RETAINING WALL (DESCRIPTION) (NO. 2)	S.F.	341.000	0.000	\$	0.00	341.010	\$ 18,755.55
						\$55.000					
19010-3158-94	0500	0220	604-10.05	CONCRETE	S.F.	25.000	0.000	\$	0.00	0.000	\$ 0.00
						\$150.000					
19010-3158-94	0500	0230	604-10.17	NON-PENETRATING CONCRETE SEAL	S.Y.	292.000	0.000	\$	0.00	0.000	\$ 0.00
						\$10.000					
19010-3158-94	0500	0240	604-10.54	CONCRETE REPAIRS	S.F.	35.000	0.000	\$	0.00	53.970	\$ 8,095.50
						\$150.000					
19010-3158-94	0500	0250	604-11.01	EXPANSION DEVICE (DESCRIPTION) ()	L.F.	326.000	0.000	\$	0.00	331.820	\$ 124,432.50
						\$375.000					
19010-3158-94	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-169.400	\$ -169.40
						\$1.000					
19010-3156-44	0100	9509	606-02.03	STEEL PILES (10 INCH)	L.F.	0.000	0.000	\$	0.00	169.580	\$ 8,618.06
						\$50.820					
19010-3156-44	0100	0520	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	2,670.000	0.000	\$	0.00	2,391.200	\$ 76,518.40
						\$32.000					
19010-3156-44	0100	0530	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	287.000	0.000	\$	0.00	163.000	\$ 7,335.00
						\$45.000					

19010-3156-44 0100	0540	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	137.000 \$75.000	0.000	\$ 0.00	194.000	\$ 14,550.00
19010-3156-44 0100	0550	611-01.02	MANHOLES, > 4' - 8' DEPTH	EACH	1.000 \$2,500.000	0.000	\$ 0.00	3.000	\$ 7,500.00
19010-3156-44 0100	0560	611-01.04	MANHOLES, > 12' - 16' DEPTH	EACH	2.000 \$6,500.000	0.000	\$ 0.00	2.000	\$ 13,000.00
19010-3156-44 0100	0570	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	8.000 \$500.000	0.000	\$ 0.00	5.990	\$ 2,995.00
19010-3156-44 0100	0580	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	1,117.000 \$1.500	0.000	\$ 0.00	588.000	\$ 882.00
19010-3156-44 0100	0590	611-12.01	CATCH BASINS, TYPE 12, 0' - 4' DEPTH	EACH	5.000 \$2,000.000	0.000	\$ 0.00	7.000	\$ 14,000.00
19010-3156-44 0100	0600	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	13.000 \$2,250.000	0.000	\$ 0.00	13.000	\$ 29,250.00
19010-3156-44 0100	0610	611-12.03	CATCH BASINS, TYPE 12, > 8' - 12' DEPTH	EACH	1.000 \$3,250.000	0.000	\$ 0.00	0.000	\$ 0.00
19010-3156-44 0100	0620	611-13.02	CATCH BASINS, TYPE 13, > 4' - 8' DEPTH	EACH	1.000 \$2,000.000	0.000	\$ 0.00	1.000	\$ 2,000.00
19010-3156-44 0100	0630	611-14.01	CATCH BASINS, TYPE 14, 0' - 4' DEPTH	EACH	1.000 \$3,100.000	0.000	\$ 0.00	1.000	\$ 3,100.00
19010-3156-44 0100	0640	611-14.02	CATCH BASINS, TYPE 14, > 4' - 8' DEPTH	EACH	2.000 \$3,350.000	0.000	\$ 0.00	1.000	\$ 3,350.00
19010-3156-44 0100	0650	611-41.02	CATCH BASINS, TYPE 41, > 4' - 8' DEPTH	EACH	5.000 \$6,750.000	0.000	\$ 0.00	6.000	\$ 40,500.00
19010-3156-44 0100	0660	611-41.03	CATCH BASINS, TYPE 41, > 8' - 12' DEPTH	EACH	1.000 \$3,600.000	0.000	\$ 0.00	1.000	\$ 3,600.00
19010-3156-44 0100	0670	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	2.000 \$1,800.000	0.000	\$ 0.00	2.000	\$ 3,600.00

19010-3156-44 0100	0680	611-42.02	CATCH BASINS, TYPE 42, > 4' - 8' DEPTH	EACH	2.000	0.000	\$	0.00	1.000	\$	2,275.00
					\$2,275.000						
19010-3156-44 0100	0690	611-42.03	CATCH BASINS, TYPE 42, > 8' - 12' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	3,200.00
					\$3,200.000						
19010-3158-94 0500	0260	617-02	BRIDGE DECK CRACK SEALING	L.F.	1,355.000	0.000	\$	0.00	2,996.000	\$	29,960.00
					\$10.000						
19010-3158-94 0500	0270	617-05	SEALANT (DESCRIPTION) (HMWM)	GAL.	19.000	0.000	\$	0.00	10.000	\$	1,097.50
					\$109.750						
19010-3158-94 0500	0280	620-05	CONCRETE PARAPET WITH STRUCTURAL TUBING	L.F.	768.000	0.000	\$	0.00	761.000	\$	72,295.00
					\$95.000						
19010-3158-94 0500	0290	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	75.000	0.000	\$	0.00	75.000	\$	3,750.00
					\$50.000						
19010-3156-44 0100	0700	701-01.01	CONCRETE SIDEWALK (4 ")	S.F.	23,665.000	0.000	\$	0.00	21,850.770	\$	44,575.57
					\$2.040						
19010-3156-44 0100	0710	701-02.03	CONCRETE HANDICAP RAMP	S.F.	2,762.000	0.000	\$	0.00	2,154.230	\$	23,847.33
					\$11.070						
19010-3156-44 0100	0720	701-03	CONCRETE MEDIAN PAVEMENT	C.Y.	748.000	0.000	\$	0.00	588.760	\$	70,297.94
					\$119.400						
19010-3156-44 0100	0730	702-01	CONCRETE CURB	C.Y.	157.000	0.000	\$	0.00	103.070	\$	16,233.53
					\$157.500						
19010-3156-44 0100	0740	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	278.000	0.000	\$	0.00	271.740	\$	37,309.90
					\$137.300						
19010-3156-44 0100	0750	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	40.000	0.000	\$	0.00	0.000	\$	0.00
					\$400.000						
19010-3156-44 0100	0760	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	81.000	0.000	\$	0.00	81.000	\$	4,462.29
					\$55.090						
19010-3156-44 0100	9029	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	11.000	\$	363.00
					\$33.000						

19010-3156-44 0100	9012	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000 \$68.862	0.000	\$ 0.00	25.000	\$ 1,721.56
19010-3156-44 0100	0770	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	725.000 \$16.500	0.000	\$ 0.00	906.000	\$ 14,949.00
19010-3156-44 0100	9011	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$24.750	0.000	\$ 0.00	25.000	\$ 618.75
19010-3156-44 0100	0780	705-03.02	MEDIAN DIVIDER GUARDRAIL (TYPE 2)	L.F.	70.000 \$27.360	0.000	\$ 0.00	0.000	\$ 0.00
19010-3156-44 0100	0790	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	3.000 \$665.000	0.000	\$ 0.00	3.000	\$ 1,995.00
19010-3156-44 0100	0800	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	1.000 \$2,126.000	0.000	\$ 0.00	5.000	\$ 10,630.00
19010-3156-44 0100	0810	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	16.000 \$1,500.000	0.000	\$ 0.00	25.000	\$ 37,500.00
19010-3156-44 0100	0820	707-01.11	CHAIN LINK FENCE (6 FOOT)	L.F.	4,407.000 \$8.000	0.000	\$ 0.00	3,132.000	\$ 25,056.00
19010-3156-44 0100	0830	707-01.12	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6')	EACH	23.000 \$160.000	0.000	\$ 0.00	27.000	\$ 4,320.00
19010-3156-44 0100	0850	707-06.01	REMOVAL OF FENCE (DESCRIPTION) (I-65 STA. 465+00 TO STA. 540+00)	L.F.	4,107.000 \$3.000	0.000	\$ 0.00	3,147.000	\$ 9,441.00
19010-3156-44 0100	0860	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	3.000 \$350.000	0.000	\$ 0.00	0.000	\$ 0.00
19010-3158-94 0500	0300	709-04	REINFORCED CONCRETE SLOPE PAVEMENT	C.Y.	61.000 \$350.000	0.000	\$ 0.00	65.040	\$ 22,764.00
19010-3156-44 0100	0870	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	45.000 \$35.000	0.000	\$ 0.00	0.000	\$ 0.00

19010-3156-44 0100	0880	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	753.000 \$35.000	0.000	\$ 0.00	2,032.750	\$ 71,146.25
19010-3156-44 0100	0890	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	14.000 \$35.000	0.000	\$ 0.00	0.000	\$ 0.00
19010-3156-44 0100	0900	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	9,959.000 \$2.500	0.000	\$ 0.00	6,309.000	\$ 15,772.50
19010-3158-94 0100	9521	710-05	LATERAL UNDERDRAIN	L.F.	0.000 \$2.360	0.000	\$ 0.00	212.000	\$ 500.32
19010-3158-94 0100	9522	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	0.000 \$262.500	0.000	\$ 0.00	4.000	\$ 1,050.00
19010-3156-44 0100	9523	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	0.000 \$262.500	0.000	\$ 0.00	1.000	\$ 262.50
19010-3158-94 0100	9524	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	0.000 \$262.500	0.000	\$ 0.00	0.000	\$ 0.00
19010-3158-94 0500	0310	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	154.000 \$100.000	0.000	\$ 0.00	120.000	\$ 12,000.00
19010-3158-94 0500	0320	710-09.02	6" PIPE UNDERDRAIN	L.F.	48.000 \$10.000	0.000	\$ 0.00	400.000	\$ 4,000.00
19010-3156-44 0100	0910	711-01.07	CONCRETE HALF BARRIER WALL	L.F.	75.000 \$145.000	0.000	\$ 0.00	64.000	\$ 9,280.00
19010-3156-44 0100	0920	711-02	CONCRETE MEDIAN B.R (BR PIER PROTECTION)	L.F.	305.000 \$55.000	0.000	\$ 0.00	305.000	\$ 16,775.00
19010-3156-44 0100	0930	711-02.01	REINFORCED CONCRETE BARRIER (BRIDGE PIER PROTECTION)	L.F.	107.000 \$230.000	0.000	\$ 0.00	146.000	\$ 33,580.00
19010-3156-44 0100	0940	712-01	TRAFFIC CONTROL	LS	1.000 \$125,000.000	0.000	\$ 0.00	1.000	\$ 125,000.00
19010-3156-44 0100	0950	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	7,326.000	0.000	\$ 0.00	22,170.000	\$ 886,800.00

						\$40.000					
19010-3158-94	0500	0330	712-02.47	BRIDGE MOUNTED INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,020.000	0.000	\$	0.00	0.000	\$ 0.00
						\$40.000					
19010-3156-44	0100	0960	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	109.000	0.000	\$	0.00	281.000	\$ 8,430.00
						\$30.000					
19010-3156-44	0100	0970	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	546.000	0.000	\$	0.00	599.000	\$ 4,941.75
						\$8.250					
19010-3156-44	0100	0980	712-05.01	WARNING LIGHTS (TYPE A)	EACH	10.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
19010-3156-44	0100	0990	712-05.03	WARNING LIGHTS (TYPE C)	EACH	24.000	0.000	\$	0.00	0.000	\$ 0.00
						\$5.000					
19010-3156-44	0100	1000	712-06	SIGNS (CONSTRUCTION)	S.F.	1,113.000	0.000	\$	0.00	1,897.000	\$ 19,444.25
						\$10.250					
19010-3156-44	0100	1020	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	108.000	0.000	\$	0.00	72.000	\$ 1,440.00
						\$20.000					
19010-3156-44	0100	1030	712-08.03	ARROW BOARD (TYPE C)	EACH	4.000	0.000	\$	0.00	6.000	\$ 5,100.00
						\$850.000					
19010-3156-44	0100	1040	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	85,728.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
19010-3156-44	0100	1050	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	7,018.000	0.000	\$	0.00	13,876.000	\$ 52,035.00
						\$3.750					
19010-3156-44	0100	1060	712-09.04	REMOVABLE PAVEMENT MARKING (STOP LINE)	L.F.	192.000	0.000	\$	0.00	123.000	\$ 1,845.00
						\$15.000					
19010-3156-44	0100	1070	712-09.05	REMOVABLE PAVEMENT MARKING (ARROW)	EACH	12.000	0.000	\$	0.00	0.000	\$ 0.00
						\$180.000					
19010-3156-44	0100	1080	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	1.000	0.000	\$	0.00	21.560	\$ 10,672.20
						\$495.000					

19010-3156-44	0100	1090	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	301.000	0.000	\$	0.00	1,009.600	\$	1,908.14
						\$1.890						
	0100	1090	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 1.890	0.000	\$	0.00	-0.040	\$	-0.08
19010-3156-44	0100	1100	713-05	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	LB.	1,221.000	0.000	\$	0.00	292.600	\$	1,272.81
						\$4.350						
	0100	1100	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 4.350	0.000	\$	0.00	-1.090	\$	-4.74
19010-3156-44	0100	1110	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	1,199.000	0.000	\$	0.00	2,807.000	\$	9,094.68
						\$3.240						
19010-3156-44	0100	1138	713-10.50	MONOTUBE OVERHEAD SIGN STRUCTURE (SPAN LENGTH) (SEE PLANS)	EACH	1.000	0.000	\$	0.00	1.000	\$	44,000.00
						\$44,000.000						
19010-3156-44	0100	1139	713-10.51	MONOTUBE OVERHEAD SIGN STRUCTURE (SPAN LENGTH) (SEE PLANS)	EACH	1.000	0.000	\$	0.00	1.000	\$	48,250.00
						\$48,250.000						
19010-3156-44	0100	9529	713-11.01	"U" SECTION STEEL POSTS	LB.	0.000	0.000	\$	0.00	490.890	\$	1,806.48
						\$3.680						
19010-3156-44	0100	9530	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	0.000	0.000	\$	0.00	885.220	\$	5,116.57
						\$5.780						
19010-3156-44	0100	1140	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	351.000	0.000	\$	0.00	356.820	\$	3,996.38
						\$11.200						
	0100	1140	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.F.	\$ 11.200	0.000	\$	0.00	-31.450	\$	-352.24
19010-3156-44	0100	1150	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	186.000	0.000	\$	0.00	153.000	\$	1,989.00
						\$13.000						
19010-3156-44	0100	1160	713-13.15	OVERHEAD SIGN SHEETING	S.F.	836.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.250						
19010-3156-44	0100	1170	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	333.000	0.000	\$	0.00	414.000	\$	8,073.00
						\$19.500						
	0100	1170	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.F.	\$ 19.500	0.000	\$	0.00	-81.000	\$	-1,579.50

19010-3156-44 0100	1180	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$ 0.00	1.000	\$ 750.00
					\$750.000				
19010-3156-44 0100	1190	713-15.07	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	5.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$220.000				
19010-3156-44 0100	1200	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	4.000	0.000	\$ 0.00	6.000	\$ 27,000.00
					\$4,500.000				
19010-3158-94 0500	0340	714-01.01	STRUCTURAL LIGHTING (BRIDGE NO.) (BR. NO. 19-SR12-1.32)	LS	1.000	0.000	\$ 0.00	1.000	\$ 25,000.00
					\$25,000.000				
19010-3156-44 0100	9510	714-02.01	ENCASED CONDUIT (2" PVC, SCHEDULE 80)	L.F.	0.000	0.000	\$ 0.00	130.000	\$ 2,730.00
					\$21.000				
19010-3156-44 0100	9511	714-03.01	DIRECT BURIAL CONDUIT (2" PVC, SCHEDULE 40)	L.F.	0.000	0.000	\$ 0.00	9,454.000	\$ 54,644.12
					\$5.780				
19010-3156-44 0100	9520	714-05.03	PULL BOXES (TYPE B)	EACH	0.000	0.000	\$ 0.00	54.000	\$ 19,051.20
					\$352.800				
19010-3156-44 0100	1210	714-06.05	CABLE (1/C # 6 AWG)	L.F.	1,800.000	0.000	\$ 0.00	1,800.000	\$ 1,530.00
					\$0.850				
19010-3156-44 0100	9512	714-06.07	CABLE (1/C # 2 AWG)	L.F.	0.000	0.000	\$ 0.00	31,615.000	\$ 66,391.50
					\$2.100				
19010-3156-44 0100	1220	714-08.03	LIGHT STANDARDS (35' M.H., 6' ARM)	EACH	4.000	0.000	\$ 0.00	4.000	\$ 7,172.00
					\$1,793.000				
19010-3156-44 0100	9513	714-08.09	LIGHT STANDARDS (DESCRIPTION) (45' M.H., 6' ARM)	EACH	0.000	0.000	\$ 0.00	41.000	\$ 100,091.25
					\$2,441.250				
19010-3156-44 0100	9514	714-08.20	FOUNDATION (ONLY) FOR LIGHT STANDARD	EACH	0.000	0.000	\$ 0.00	47.000	\$ 52,162.95
					\$1,109.850				
19010-3156-44 0100	9515	714-08.30	REMOVE & RELOCATE LIGHT STANDARD	EACH	0.000	0.000	\$ 0.00	0.000	\$ 0.00
					\$1,643.250				
19010-3156-44 0100	9518	714-08.32	REMOVAL OF LIGHT STANDARD & FOUNDATION	EACH	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$787.500					
19010-3156-44 0100	9519	714-08.34	REMOVAL OF LIGHT STANDARD	EACH	0.000	0.000	\$ 0.00	30.000	\$	10,395.00	
						\$346.500					
19010-3156-44 0100	1230	714-09.03	LUMINAIRES (250 WATT)	EACH	4.000	0.000	\$ 0.00	45.000	\$	9,630.00	
						\$214.000					
19010-3156-44 0100	9516	714-12.01	CONTROL CENTER (NO. 1)	LS	0.000	0.000	\$ 0.00	1.000	\$	8,788.50	
						\$8,788.500					
19010-3156-44 0100	9517	714-25	ELECTRICAL CONNECTION	EACH	0.000	0.000	\$ 0.00	1.000	\$	782.25	
						\$782.250					
19010-3156-44 0100	1235	716-01.01	RAISED PAVEMENT MARKERS (TYPE 1)	EACH	211.000	0.000	\$ 0.00	1,532.000	\$	22,980.00	
						\$15.000					
19010-3156-44 0100	9500	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	0.000	0.000	\$ 0.00	0.000	\$	0.00	
						\$68.250					
19010-3156-44 0100	9501	716-01.30	REMOVAL OF SNOWPLOWABLE REFLECTIVE MARKER	EACH	0.000	0.000	\$ 0.00	22.000	\$	415.80	
						\$18.900					
19010-3156-44 0100	1237	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	2.040	0.000	\$ 0.00	5.669	\$	42,517.50	
						\$7,500.000					
19010-3156-44 0100	9502	716-02.02	PLASTIC PAVEMENT MARKING (8" BARRIER LINE)	L.F.	0.000	0.000	\$ 0.00	0.000	\$	0.00	
						\$4.200					
19010-3156-44 0100	1240	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	579.000	0.000	\$ 0.00	551.074	\$	13,776.85	
						\$25.000					
19010-3156-44 0100	1245	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	346.000	0.000	\$ 0.00	426.000	\$	6,390.00	
						\$15.000					
19010-3156-44 0100	1250	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	20.000	0.000	\$ 0.00	27.000	\$	6,075.00	
						\$225.000					
19010-3156-44 0100	1260	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED	L.F.	1,344.000	0.000	\$ 0.00	742.000	\$	1,484.00	

			LINE)			\$2.000				
19010-3156-44 0100	1270	716-02.09	PLASTIC PAVEMENT MARKING (LONGITUDINAL CROSS-WALK)	L.F.	528.000	0.000	\$ 0.00	631.000	\$ 22,716.00	
					\$36.000					
19010-3156-44 0100	9503	716-02.10	PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
					\$7,875.000					
19010-3156-44 0100	1280	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	8.000	0.000	\$ 0.00	8.000	\$ 2,800.00	
					\$350.000					
19010-3156-44 0100	1285	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 600.00	
					\$300.000					
19010-3156-44 0100	1287	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	9.000	0.000	\$ 0.00	4.000	\$ 800.00	
					\$200.000					
19010-3156-44 0100	9504	716-04.15	PLASTIC PAVEMENT MARKING-BIKE SYMBOL/ARROW	EACH	0.000	0.000	\$ 0.00	17.000	\$ 7,140.00	
					\$420.000					
19010-3156-44 0100	1290	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	2.890	0.000	\$ 0.00	3.719	\$ 5,485.53	
					\$1,475.000					
19010-3156-44 0100	1300	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	364.000	0.000	\$ 0.00	412.000	\$ 4,532.00	
					\$11.000					
19010-3156-44 0100	9505	716-05.06	PAINTED PAVEMENT MARKING (TURN LANE ARROW)	EACH	0.000	0.000	\$ 0.00	26.000	\$ 2,047.50	
					\$78.750					
19010-3156-44 0100	9506	716-05.09	PAINTED PAVEMENT MARKING(STRAIGHT-TURN ARROW)	EACH	0.000	0.000	\$ 0.00	8.000	\$ 840.00	
					\$105.000					
19010-3156-44 0100	1310	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	0.710	0.000	\$ 0.00	12.409	\$ 21,095.30	
					\$1,700.000					
19010-3156-44 0100	9507	716-05.21	PAINTED PAVEMENT MARKING(4"DOTTED LINE)	L.F.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	

\$1.050

19010-3156-44 0100	1320	716-05.50	PAINTED PAVEMENT MARKINGS(8" LINE)	L.F.	1,927.000	0.000	\$ 0.00	21,263.000	\$ 31,894.50
					\$1.500				
19010-3156-44 0100	9508	716-06.01	PAINTED WORD PVMT MARK ()	EACH	0.000	0.000	\$ 0.00	4.000	\$ 420.00
					\$105.000				
19010-3158-94 0100	9526	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	0.000	0.000	\$ 0.00	77,367.000	\$ 61,893.60
					\$0.800				
19010-3156-44 0100	1325	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	3.340	0.000	\$ 0.00	1.048	\$ 29,868.00
					\$28,500.000				
19010-3156-44 0100	1330	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 375,000.00
					\$375,000.000				
19010-3158-94 0100	9525	717-01.01	REMOBILIZATION	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,362.50
					\$2,362.500				
19010-3156-44 0100	1340	730-01.02	REMOVAL OF SIGNAL EQUIPMENT	EACH	3.000	0.000	\$ 0.00	7.000	\$ 10,899.00
					\$1,557.000				
19010-3156-44 0100	1350	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	17.000	0.000	\$ 0.00	17.000	\$ 14,195.00
					\$835.000				
19010-3156-44 0100	1360	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	3.000	0.000	\$ 0.00	3.000	\$ 4,149.00
					\$1,383.000				
19010-3156-44 0100	1370	730-02.30	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (130A2 WITH BACKPLATE)	EACH	5.000	0.000	\$ 0.00	8.000	\$ 6,272.00
					\$784.000				
19010-3156-44 0100	1380	730-02.31	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (140A2 WITH BACKPLATE)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 992.00
					\$992.000				
19010-3156-44 0100	1390	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	19.000	0.000	\$ 0.00	19.000	\$ 6,384.00
					\$336.000				
19010-3156-44 0100	1400	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	3.000	0.000	\$ 0.00	3.000	\$ 2,100.00
					\$700.000				

19010-3156-44 0100	1410	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	1,572.000	0.000	\$ 0.00	2,431.000	\$ 2,431.00
					\$1.000				
19010-3156-44 0100	1420	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	1,797.000	0.000	\$ 0.00	2,146.000	\$ 2,575.20
					\$1.200				
19010-3156-44 0100	1430	730-08.04	SIGNAL CABLE - 9 CONDUCTOR	L.F.	1,820.000	0.000	\$ 0.00	2,911.000	\$ 3,784.30
					\$1.300				
19010-3156-44 0100	1440	730-08.32	INTERCONNECT CABLE (DESCRIPTION) (12-PR COMM CABLE)	L.F.	2,202.000	0.000	\$ 0.00	2,548.000	\$ 5,605.60
					\$2.200				
19010-3156-44 0100	1450	730-11.01	STEEL CONDUIT RISER ASSEMBLY	EACH	1.000	0.000	\$ 0.00	2.000	\$ 728.00
					\$364.000				
19010-3156-44 0100	1460	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	34.000	0.000	\$ 0.00	120.000	\$ 624.00
					\$5.200				
19010-3156-44 0100	1470	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	4,274.000	0.000	\$ 0.00	6,360.000	\$ 34,980.00
					\$5.500				
19010-3156-44 0100	1480	730-13.02	VEHICLE DETECTOR (VIDEO)	EACH	4.000	0.000	\$ 0.00	5.000	\$ 27,435.00
					\$5,487.000				
19010-3156-44 0100	1490	730-13.03	VEHICLE DETECTOR (4 - CHANNEL, RACK MOUNT)	EACH	4.000	0.000	\$ 0.00	5.000	\$ 1,655.00
					\$331.000				
19010-3156-44 0100	1500	730-14.01	SHIELDED DETECTOR CABLE	L.F.	1,205.000	0.000	\$ 0.00	1,515.000	\$ 1,136.25
					\$0.750				
19010-3156-44 0100	1510	730-14.02	SAW SLOT	L.F.	1,075.000	0.000	\$ 0.00	1,010.000	\$ 3,535.00
					\$3.500				
19010-3156-44 0100	1520	730-14.03	LOOP WIRE	L.F.	2,786.000	0.000	\$ 0.00	2,150.000	\$ 1,075.00
					\$0.500				
19010-3156-44 0100	1530	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	3.000	0.000	\$ 0.00	3.500	\$ 43,771.00
					\$12,506.000				
0100	1530	ADJUSTMENT	STOCKPILED MATERIALS -				\$		\$ 0.01

19010-3156-44 0100	1540	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	3.000	0.000	\$ 0.00	3.000	\$ 11,892.00
									\$3,964.000
19010-3156-44 0100	1550	730-18.01	MASTER CONTROLLER	EACH	1.000	0.000	\$ 0.00	1.000	\$ 3,953.00
									\$3,953.000
19010-3156-44 0100	1560	730-23.30	PEDESTAL POLE (DESCRIPTION) (PEDESTRIAN SIGNAL SUPPORT)	EACH	10.000	0.000	\$ 0.00	12.000	\$ 12,708.00
									\$1,059.000
19010-3156-44 0100	1570	730-23.37	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 50')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 9,025.00
									\$9,025.000
19010-3156-44 0100	1580	730-23.38	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 52')	EACH	2.000	0.000	\$ 0.00	2.000	\$ 20,152.00
									\$10,076.000
19010-3156-44 0100	1590	730-23.39	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 55')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 10,177.00
									\$10,177.000
0100	1590	ADJUSTMENT	STOCKPILED MATERIALS -				\$		\$ -0.01
19010-3156-44 0100	1600	730-23.64	CANTILEVER SIGNAL SUPPORT (1 ARM @ 30')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 8,337.00
									\$8,337.000
19010-3156-44 0100	1605	730-23.88	CANTILEVER SIGNAL SUPPORT (1 ARM @ 45')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 8,897.00
									\$8,897.000
19010-3156-44 0100	1610	730-23.96	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 58')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 10,457.00
									\$10,457.000
19010-3156-44 0100	1620	730-23.97	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 60')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 10,463.00
									\$10,463.000
19010-3156-44 0100	1630	730-23.98	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 @ 30' & 46')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 10,803.00
									\$10,803.000
19010-3156-44 0100	1640	730-23.99	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 @ 32' & 60')	EACH	1.000	0.000	\$ 0.00	1.000	\$ 13,814.00
									\$13,814.000
19010-3156-44 0100	1650	730-26.05	COUNTDOWN PEDESTRIAN SIGNAL	EACH	14.000	0.000	\$ 0.00	16.000	\$ 14,672.00
									\$917.000
19010-3156-44 0100	1660	730-40	TEMPORARY TRAFFIC SIGNAL SYSTEM	EACH	2.000	0.000	\$ 0.00	3.000	\$ 24,492.00
									\$8,164.000

19010-3156-44 0100	1670	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	132.000 \$3.150	0.000	\$	0.00	0.000	\$	0.00
19010-3156-44 0100	1685	740-11.03	TEMPORARY SEDIMENT TUBE 18IN (DESCRIPTION) (SEE PLANS)	L.F.	132.000 \$2.500	0.000	\$	0.00	1,690.000	\$	4,225.00
19010-3156-44 0900	1870	771-21.35	PIPE ERW CFB 2IN X .154 WALL X42	L.F.	540.000 \$60.000	0.000	\$	0.00	356.000	\$	21,360.00
19010-3156-44 0900	1880	771-21.36	ELL WLD 90 2IN STD WT GRADE B	EACH	16.000 \$150.000	0.000	\$	0.00	8.000	\$	1,200.00
19010-3156-44 0900	1890	771-21.37	CAP WLD 2IN	EACH	8.000 \$50.000	0.000	\$	0.00	4.000	\$	200.00
19010-3156-44 0900	1900	771-21.38	TEE WELD 2INX2INX2IN GRADE B	EACH	2.000 \$200.000	0.000	\$	0.00	1.000	\$	200.00
19010-3156-44 0900	1910	771-21.39	STOPPER LINE WLD2IN 275MWP BTM OUTt	EACH	8.000 \$500.000	0.000	\$	0.00	4.000	\$	2,000.00
19010-3156-44 0900	1920	771-21.40	VALVE BALL 2 WXW ANSI 150	EACH	1.000 \$550.000	0.000	\$	0.00	1.000	\$	550.00
19010-3156-44 0900	1930	771-21.41	VALVE BOX ASSEMBLY BASE TOP & CAP	EACH	1.000 \$200.000	0.000	\$	0.00	1.000	\$	200.00
19010-3156-44 0900	1940	771-21.42	ANODE 32 LB	EACH	5.000 \$300.000	0.000	\$	0.00	2.000	\$	600.00
19010-3156-44 0900	1950	771-21.43	WIRE STRANDED INS #12 BLACK WHITE ROLL	EACH	1.000 \$200.000	0.000	\$	0.00	0.000	\$	0.00
19010-3156-44 0900	1960	771-21.44	TAPE WAX #1 TRENTON 6INX9FT ROLL BELOW GROUND	EACH	10.000 \$400.000	0.000	\$	0.00	6.000	\$	2,400.00
19010-3156-44 0900	1970	771-21.45	PRIMER WAX TAPE 1 GAL WHITE	GAL.	4.000 \$150.000	0.000	\$	0.00	2.000	\$	300.00

19010-3156-44 0900	1980	771-21.46	BACKFILL ROCKDUST #10 SCREENINGS	TON	75.000	0.000	\$	0.00	41.150	\$	2,057.50
					\$50.000						
19010-3156-44 0900	1990	773-02.09	4IN. SCHEDULE 40 PVC CONDUIT	L.F.	4,800.000	0.000	\$	0.00	5,335.000	\$	13,871.00
					\$2.600						
19010-3156-44 0900	2000	773-02.11	DCT 12 (PLACE 12 DCT FORM WITH SWEEP BENDS WHERE REQ)	L.F.	400.000	0.000	\$	0.00	445.000	\$	20,915.00
					\$47.000						
19010-3156-44 0900	2005	773-02.18	CONCRETE ENCASEMENT (12 DCT FORM)	L.F.	400.000	0.000	\$	0.00	445.000	\$	12,015.00
					\$27.000						
19010-3156-44 0900	2007	775-09.88	6IN DIP WATER MAIN (CL 52), INSIDE ROADWAY	L.F.	57.000	0.000	\$	0.00	13.000	\$	845.00
					\$65.000						
19010-3156-44 0900	2008	775-09.89	12IN DIP WATER MAIN (CL 52), INSIDE ROADWAY	L.F.	133.000	0.000	\$	0.00	114.000	\$	10,830.00
					\$95.000						
19010-3156-44 0900	2009	775-09.90	16IN DIP WATER MAIN (CL 52), INSIDE ROADWAY	L.F.	199.000	0.000	\$	0.00	0.000	\$	0.00
					\$125.000						
19010-3156-44 0900	2011	775-09.91	16IN DIP WATER MAIN (CL 52), OUTSIDE ROADWAY	L.F.	145.000	0.000	\$	0.00	0.000	\$	0.00
					\$120.000						
19010-3156-44 0900	2012	775-09.92	INSTALL 16IN WATER MAIN ON VERTICAL BLUFF ()	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
					\$25,000.000						
19010-3156-44 0900	2013	775-09.93	INSTALL 16IN WATER MAIN ON VERTICAL BLUFF ()	LS	1.000	0.000	\$	0.00	1.000	\$	25,000.00
					\$25,000.000						
19010-3156-44 0900	2014	775-09.94	DUCTILE IRON FITTINGS	LB.	9,710.000	0.000	\$	0.00	1,574.000	\$	9,444.00
					\$6.000						
19010-3156-44 0900	2015	775-09.95	30IN STEEL CASING	L.F.	78.000	0.000	\$	0.00	0.000	\$	0.00
					\$300.000						
19010-3156-44 0900	2016	775-09.96	36IN STEEL CASING	L.F.	40.000	0.000	\$	0.00	0.000	\$	0.00

						\$350.000					
19010-3156-44 0900	2017	775-09.97	WATER VALVE BOX FRAME AND COVER ADJUSTMENTS	EACH	2.000	0.000	\$ 0.00	0.000	\$ 0.00		
						\$300.000					
19010-3156-44 0900	2018	775-09.98	12IN VALVE W/BOX	EACH	3.000	0.000	\$ 0.00	3.000	\$ 1,050.00		
						\$350.000					
19010-3156-44 0900	9531	775-63.98	EXISTING MAN HOLE BOX ADJUSTMENT	EACH	0.000	0.000	\$ 0.00	7.000	\$ 2,572.50		
						\$367.500					
19010-3156-44 0100	1690	801-01	SEEDING (WITH MULCH)	UNIT	122.000	0.000	\$ 0.00	119.860	\$ 2,636.92		
						\$22.000					
19010-3156-44 0100	1700	801-01.02	CROWN VETCH MIXTURE (WITH MULCH)	UNIT	91.000	0.000	\$ 0.00	0.000	\$ 0.00		
						\$23.000					
19010-3156-44 0100	1710	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	122.000	0.000	\$ 0.00	267.000	\$ 5,340.00		
						\$20.000					
19010-3156-44 0100	9013	801-02	SEEDING (WITHOUT MULCH)	UNIT	0.000	0.000	\$ 0.00	131.430	\$ 1,301.16		
						\$9.900					
19010-3156-44 0100	1720	801-03	WATER (SEEDING & SODDING)	M.G.	19.000	0.000	\$ 0.00	0.000	\$ 0.00		
						\$1.000					
19010-3156-44 0100	9014	801-06	MULCH	UNIT	0.000	0.000	\$ 0.00	69.400	\$ 916.08		
						\$13.200					
19010-3158-94 0100	9527	802-11.11	CERCIS CANADENSIS (REDBUD 2-5FT CNTNR GRWN)	EACH	0.000	0.000	\$ 0.00	13.000	\$ 2,627.69		
						\$202.130					
19010-3156-44 0100	1730	803-01	SODDING (NEW SOD)	S.Y.	783.000	0.000	\$ 0.00	6,199.580	\$ 61,995.80		
						\$10.000					
19010-3156-44 0100	1740	805-12.01	EROSION CONTROL BLANKET (TYPE I)	S.Y.	2,194.000	0.000	\$ 0.00	0.000	\$ 0.00		
						\$0.930					
19010-3156-44 0100	1745	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	2,475.000	0.000	\$ 0.00	14,297.310	\$ 15,012.18		
						\$1.050					

19010-3156-44 0100	1750	806-02.03	PROJECT MOWING	CYCL	4.000	0.000	\$	0.00	4.000	\$	4,000.00
					\$1,000.000						