

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation  
Estimate Summary to Contractor

Date: 09/16/2013

Vendor ID: 0000029737

Vendor Name: HIGHWAYS, INC.

Contract ID: CNH311

Estimate Number: 0009

Pay Period: 06/01/2011  
to: 06/02/2011

**Contract Location:**

AT THE JUNCTION OF I-40 WITH SR 298 (GENESIS ROAD)

<b>Time Allowed:</b>	223.0 days
<b>Time Charged:</b>	288.0 days
<b>Elapsed Calendar Days:</b>	288.0 days
<b>Percent Time:</b>	129.15 %
<b>Percent Complete (\$)</b>	100.13 %
<b>Percent Behind:</b>	29.02 %

**Contractor:**

HIGHWAYS, INC.  
PO Box 96  
Brentwood, TN 37024  
Phone:

<b>Date Let:</b>	10/30/2009
<b>Date Awarded:</b>	11/16/2009
<b>Date Contract Executed:</b>	11/30/2009
<b>Date Notice to Proceed:</b>	12/21/2009
<b>Date Work Began:</b>	04/20/2010
<b>Date to be Completed:</b>	07/31/2010
<b>Date Time Stopped:</b>	10/04/2010
<b>Date Accepted:</b>	10/04/2010

Estimate Paid: NO

**Counties:**

CUMBERLAND

Project Number	BID PCT	Fed State Project Number	Description 1
18100-3134-44	100.00	HSIP-I-40-6(145)	I-40 .. INTERCHANGE AT S.R. 298 (GENESIS RD.), EXIT 320
	<b>Current Contract Amount</b>	\$ 600,414.07	
	<b>Original Contract Amount</b>	\$ 596,826.65	

	Total to Date	Prev to Date	This Estimate
<b>Participating</b>	\$ 600,245.62	\$ 600,245.62	\$ 0.00
<b>Total Earnings</b>	\$ <b>600,245.62</b>	\$ <b>600,245.62</b>	\$ <b>0.00</b>
<b>Stockpiled Materials</b>	\$ 0.00	\$ 0.00	\$ 0.00
<b>Other Line Item Adjustments</b>	\$ 0.00	\$ 0.00	\$ 0.00
<b>Amount Due</b>	\$ <b>600,245.62</b>	\$ <b>600,245.62</b>	\$ <b>0.00</b>
<b>Test Report Payment Adjustment</b>	\$ 0.00	\$ 0.00	\$ 0.00

<b>Total Adjusted Earnings</b>	\$	<b>600,245.62</b>	\$	<b>600,245.62</b>	\$	<b>0.00</b>
<b>Retainage</b>	\$	<b>0.00</b>	\$	<b>0.00</b>	\$	<b>0.00</b>
<b>Payment Due</b>	\$	<b>600,245.62</b>	\$	<b>600,245.62</b>	\$	<b>0.00</b>

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
18100-3134-44	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 6,000.00
								\$6,000.000		
18100-3134-44	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	-58.000	\$ -22,620.00
								\$390.000		
18100-3134-44	0100	9013	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9013	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	790.610	\$ 790.61
18100-3134-44	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9014	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	769.610	\$ 769.61
18100-3134-44	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$ 0.00	1.000	\$ 6,500.00
								\$6,500.000		
18100-3134-44	0100	0030	202-03	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	S.Y.	50.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$5.000		
18100-3134-44	0100	0040	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	546.000	0.000	\$ 0.00	1,705.920	\$ 17,059.20
								\$10.000		
18100-3134-44	0100	9009	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$15.000		
18100-3134-44	0100	0050	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	1,924.000	0.000	\$ 0.00	2,035.000	\$ 16,280.00
								\$8.000		
18100-3134-44	0100	9500	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	0.000	0.000	\$ 0.00	709.000	\$ 5,969.78



18100-3134-44	0100	9008	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.00 \$1.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0160	313-03	TREATED PERMEABLE BASE	S.Y.	997.000 \$18.000	0.000	\$	0.00	1,115.390	\$	20,077.02
18100-3134-44	0100	0170	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	8.000 \$250.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0180	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	28.000 \$13.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0190	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.000 \$500.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0200	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	854.000 \$2.000	0.000	\$	0.00	1,224.000	\$	2,448.00
18100-3134-44	0100	0210	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	280.000 \$66.000	0.000	\$	0.00	69.250	\$	4,570.50
18100-3134-44	0100	0220	411-02.10	ACS MIX(PG70-22) GRADING D	TON	324.000 \$74.000	0.000	\$	0.00	635.180	\$	47,003.32
18100-3134-44	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-2,047.640	\$	-2,047.64
18100-3134-44	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	618.000	\$	618.00

18100-3134-44	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0230	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	3,810.000 \$2.000	0.000	\$	0.00	6,765.780	\$	13,531.56
18100-3134-44	0100	0240	501-01.03	PORTLAND CEMENT CONCRETE PAVEMENT (PLAIN) 10"	S.Y.	835.000 \$50.000	0.000	\$	0.00	838.450	\$	41,922.50
18100-3134-44	0100	0250	502-04.03	TRANSVERSE TIE-BARS	EACH	825.000 \$6.000	0.000	\$	0.00	710.000	\$	4,260.00
18100-3134-44	0100	0260	705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	41.000 \$15.000	0.000	\$	0.00	46.000	\$	690.00
18100-3134-44	0100	0270	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000 \$7,500.000	0.000	\$	0.00	4.000	\$	30,000.00
18100-3134-44	0100	0280	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	100.000 \$22.000	0.000	\$	0.00	22.040	\$	484.88
18100-3134-44	0100	0290	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	23.000 \$25.000	0.000	\$	0.00	0.000	\$	0.00
18100-3134-44	0100	0300	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	1,665.000 \$2.500	0.000	\$	0.00	1,766.000	\$	4,415.00
18100-3134-44	0100	0310	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	3.000 \$250.000	0.000	\$	0.00	5.000	\$	1,250.00
18100-3134-44	0100	0320	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	9.000 \$250.000	0.000	\$	0.00	3.000	\$	750.00
18100-3134-44	0100	0330	712-01	TRAFFIC CONTROL	LS	1.000 \$15,000.000	0.000	\$	0.00	1.000	\$	15,000.00
18100-3134-44	0100	0340	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,025.000 \$25.000	0.000	\$	0.00	1,080.000	\$	27,000.00
18100-3134-44	0100	0350	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	59.000 \$50.000	0.000	\$	0.00	59.000	\$	2,950.00

18100-3134-44	0100	0360	712-05.01	WARNING LIGHTS (TYPE A)	EACH	8.000 \$50.000	0.000	\$ 0.00	14.000	\$ 700.00
18100-3134-44	0100	0370	712-05.03	WARNING LIGHTS (TYPE C)	EACH	8.000 \$50.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0380	712-06	SIGNS (CONSTRUCTION)	S.F.	431.000 \$8.000	0.000	\$ 0.00	330.000	\$ 2,640.00
18100-3134-44	0100	0390	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	48.000 \$15.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	9501	712-08.03	ARROW BOARD (TYPE C)	EACH	0.000 \$1,348.000	0.000	\$ 0.00	1.000	\$ 1,348.00
18100-3134-44	0100	0400	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	500.000 \$3.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0410	713-01.01	CLASS A CONCRETE (FOUNDATION FOR SIGN SUPPORTS)	C.Y.	1.000 \$500.000	0.000	\$ 0.00	2.280	\$ 1,140.00
18100-3134-44	0100	0420	713-01.02	STEEL BAR REINFORCEMENT(FOUNDATION FOR SIGN SUPPORTS)	LB.	130.000 \$3.000	0.000	\$ 0.00	606.600	\$ 1,819.80
18100-3134-44	0100	0430	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	50.000 \$30.000	0.000	\$ 0.00	52.000	\$ 1,560.00
18100-3134-44	0100	0440	713-05	STEEL HOLLOW SQUARE POST (BREAKAWAY) SIGN SUPPORTS	LB.	196.000 \$4.000	0.000	\$ 0.00	192.700	\$ 770.80
18100-3134-44	0100	0450	713-06	STEEL I-BEAMS & WF-BEAMS(BREAKAWAY) SIGN SUPPORT	LB.	638.000 \$4.000	0.000	\$ 0.00	1,213.875	\$ 4,855.50
18100-3134-44	0100	0460	713-11.01	"U" SECTION STEEL POSTS	LB.	32.000 \$5.000	0.000	\$ 0.00	31.300	\$ 156.50
18100-3134-44	0100	0470	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	132.000 \$4.000	0.000	\$ 0.00	151.100	\$ 604.40
18100-3134-44	0100	0480	713-11.03	2 1/2" DIA ROUND STEEL TUBE SIGN POST	LB.	227.000 \$5.000	0.000	\$ 0.00	180.800	\$ 904.00

18100-3134-44	0100	0490	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	62.000 \$15.000	0.000	\$ 0.00	109.020	\$ 1,635.30
18100-3134-44	0100	0500	713-14	EXTRUDED ALUMINUM PANEL SIGNS	S.F.	71.000 \$25.000	0.000	\$ 0.00	71.000	\$ 1,775.00
18100-3134-44	0100	0510	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000 \$500.000	0.000	\$ 0.00	1.000	\$ 500.00
18100-3134-44	0100	0520	713-16.22	SIGNS (DESCRIPTION) (GENESIS ROAD)	EACH	2.000 \$250.000	0.000	\$ 0.00	2.000	\$ 500.00
18100-3134-44	0100	0530	713-16.23	SIGNS (DESCRIPTION) (R3-2)	EACH	2.000 \$250.000	0.000	\$ 0.00	2.000	\$ 500.00
18100-3134-44	0100	0540	713-16.24	SIGNS (DESCRIPTION) (R10-12)	EACH	2.000 \$250.000	0.000	\$ 0.00	2.000	\$ 500.00
18100-3134-44	0100	9502	716-02.01	PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	0.000 \$6,000.000	0.000	\$ 0.00	1.456	\$ 8,736.00
18100-3134-44	0100	0550	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	747.000 \$15.000	0.000	\$ 0.00	100.000	\$ 1,500.00
18100-3134-44	0100	0560	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	150.000 \$10.000	0.000	\$ 0.00	108.500	\$ 1,085.00
18100-3134-44	0100	0570	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	14.000 \$150.000	0.000	\$ 0.00	4.000	\$ 600.00
18100-3134-44	0100	9503	716-02.10	PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	0.000 \$7,200.000	0.000	\$ 0.00	0.088	\$ 633.60
18100-3134-44	0100	0580	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	2.000 \$250.000	0.000	\$ 0.00	1.000	\$ 250.00
18100-3134-44	0100	0590	716-04.03	PLASTIC PAVEMENT MARKING (4" DOTTED LINE)	L.F.	126.000 \$2.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0600	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	2.000 \$250.000	0.000	\$ 0.00	2.000	\$ 500.00

18100-3134-44	0100	0610	716-04.12	PLASTIC PAVEMENT MARKING (YIELD LINE)	S.F.	12.000 \$30.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0620	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	1.000 \$1,200.000	0.000	\$ 0.00	1.900	\$ 2,280.00
18100-3134-44	0100	0630	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	500.000 \$1.000	0.000	\$ 0.00	1,436.000	\$ 1,436.00
18100-3134-44	0100	9504	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	0.000 \$1.000	0.000	\$ 0.00	2,117.000	\$ 2,117.00
18100-3134-44	0100	0640	716-08.04	REMOVAL OF PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	196.000 \$15.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	9505	716-08.06	REMOVAL OF PAVEMENT MARKING (TURN LANE ARROW)	EACH	0.000 \$100.000	0.000	\$ 0.00	2.000	\$ 200.00
18100-3134-44	0100	0650	716-10.01	PREFORMED PLASTIC PAVEMENT MARKING (4" LINE)	L.M.	1.000 \$21,794.000	0.000	\$ 0.00	0.180	\$ 3,922.92
18100-3134-44	0100	9506	716-10.04	PREFORMED PLASTIC PAVEMENT MARKING (CHNLZTN STRIPING)	S.Y.	0.000 \$40.000	0.000	\$ 0.00	26.080	\$ 1,043.20
18100-3134-44	0100	9507	716-10.05	PREFORMED PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	0.000 \$275.000	0.000	\$ 0.00	10.000	\$ 2,750.00
18100-3134-44	0100	9508	716-10.07	PREFORMED PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	0.000 \$25.000	0.000	\$ 0.00	18.000	\$ 450.00
18100-3134-44	0100	0660	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	0.340 \$25,000.000	0.000	\$ 0.00	0.278	\$ 6,950.00
18100-3134-44	0100	9509	716-10.22	PREFORMED PLASTIC PAVEMENT MARKING (YIELD LINE TEETH )	L.F.	0.000 \$25.500	0.000	\$ 0.00	17.000	\$ 433.50
18100-3134-44	0100	0670	717-01	MOBILIZATION	LS	1.000 \$29,500.000	0.000	\$ 0.00	1.000	\$ 29,500.00
18100-3134-44	0100	0680	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	10.000 \$825.000	0.000	\$ 0.00	10.000	\$ 8,250.00



18100-3134-44	0100	0690	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	12.000 \$1,350.000	0.000	\$ 0.00	2.000	\$ 2,700.00
18100-3134-44	0100	0700	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	18.000 \$350.000	0.000	\$ 0.00	13.000	\$ 4,550.00
18100-3134-44	0100	0710	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	2.000 \$925.000	0.000	\$ 0.00	2.000	\$ 1,850.00
18100-3134-44	0100	0720	730-05.02	SERVICE CABLE (2 CONDUCTOR, # 8 AWG)	L.F.	750.000 \$2.000	0.000	\$ 0.00	325.000	\$ 650.00
18100-3134-44	0100	0730	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	1,475.000 \$1.250	0.000	\$ 0.00	944.000	\$ 1,180.00
18100-3134-44	0100	0740	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	2,295.000 \$5.500	0.000	\$ 0.00	1,265.000	\$ 6,957.50
18100-3134-44	0100	0750	730-12.13	CONDUIT 2" DIAMETER (JACK AND BORE)	L.F.	900.000 \$18.500	0.000	\$ 0.00	1,370.000	\$ 25,345.00
18100-3134-44	0100	0760	730-13.01	VEHICLE LOOP DETECTOR (SHELF MOUNT)	EACH	4.000 \$250.000	0.000	\$ 0.00	11.000	\$ 2,750.00
18100-3134-44	0100	0770	730-14.01	SHIELDED DETECTOR CABLE	L.F.	2,975.000 \$0.750	0.000	\$ 0.00	3,739.000	\$ 2,804.25
18100-3134-44	0100	0780	730-14.02	SAW SLOT	L.F.	1,910.000 \$3.750	0.000	\$ 0.00	1,807.000	\$ 6,776.25
18100-3134-44	0100	0790	730-14.03	LOOP WIRE	L.F.	5,385.000 \$0.750	0.000	\$ 0.00	5,579.000	\$ 4,184.25
18100-3134-44	0100	0800	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	2.000 \$16,500.000	0.000	\$ 0.00	2.000	\$ 33,000.00
18100-3134-44	0100	0810	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	2.000 \$3,500.000	0.000	\$ 0.00	2.000	\$ 7,000.00
18100-3134-44	0100	0820	730-23.96	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 50')	EACH	1.000 \$9,500.000	0.000	\$ 0.00	1.000	\$ 9,500.00

18100-3134-44	0100	0830	730-23.97	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 ARM @ 60' & 55')	EACH	1.000 \$13,500.000	0.000	\$ 0.00	1.000	\$ 13,500.00
18100-3134-44	0100	0840	730-23.98	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (1 ARM @ 55')	EACH	1.000 \$9,500.000	0.000	\$ 0.00	1.000	\$ 9,500.00
18100-3134-44	0100	0850	730-23.99	CANTILEVER SIGNAL SUPPORT (DESCRIPTION) (2 ARM @ 55' & 45')	EACH	1.000 \$11,500.000	0.000	\$ 0.00	1.000	\$ 11,500.00
18100-3134-44	0100	0860	730-35.01	RF DATA SYSTEM (DESCRIPTION) (SPREAD SPECTRUM RADIOS)	EACH	2.000 \$3,500.000	0.000	\$ 0.00	2.000	\$ 7,000.00
18100-3134-44	0100	0870	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	226.000 \$3.400	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0880	740-11.04	TEMPORARY SEDIMENT TUBE 20IN (DESCRIPTION) (DESCRIPTION)	L.F.	224.000 \$5.250	0.000	\$ 0.00	51.500	\$ 270.38
18100-3134-44	0100	0890	801-01	SEEDING (WITH MULCH)	UNIT	72.000 \$30.000	0.000	\$ 0.00	67.160	\$ 2,014.80
18100-3134-44	0100	0900	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	18.000 \$30.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	9011	801-02	SEEDING (WITHOUT MULCH)	UNIT	0.000 \$13.500	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	0910	801-03	WATER (SEEDING & SODDING)	M.G.	9.000 \$5.000	0.000	\$ 0.00	0.000	\$ 0.00
18100-3134-44	0100	9012	801-06	MULCH	UNIT	0.000 \$18.000	0.000	\$ 0.00	41.500	\$ 747.00
18100-3134-44	0100	0920	803-01	SODDING (NEW SOD)	S.Y.	315.000 \$4.000	0.000	\$ 0.00	908.880	\$ 3,635.52