

Rpt-ID: RCPCSUM1

Tennessee

Date: 02/28/2014

User:

Department of Transportation
Estimate Summary to Contractor

Vendor ID: 0000009403

Vendor Name: ROGERS GROUP, INC.

Contract ID: CNH695

Estimate Number: 0049

Pay Period: 07/04/2013
to: 07/06/2013

Contract Location:

FROM SR 282 (DUNBAR ROAD) TO SR 392 (MILLER AVENUE)

Time Allowed: 1143 days
Time Charged: 1143 days
Elapsed Calendar Days: 1143 days
Percent Time: 100.00 %
Percent Complete (\$): 98.83 %
Percent Behind: 1.17 %

Contractor:

ROGERS GROUP, INC.
PO Box 25250
Nashville, TN 37202
Phone:

Date Let: 06/12/2009
Date Awarded: 06/18/2009
Date Contract Executed: 07/08/2009
Date Notice to Proceed: 07/15/2009
Date Work Began: 08/04/2009
Date to be Completed: 08/30/2012
Date Time Stopped: 08/30/2012
Date Accepted: 12/05/2012

Estimate Paid: NO

Counties:

CUMBERLAND

Project Number	BID PCT	Fed State Project Number	Description 1
18038-3236-14	100.00	ARRA/HPP-STP-101(15)	FROM STATE ROUTE 282 (DUNBAR RD) TO STATE ROUTE 392
		Current Contract Amount \$	22,414,750.46
		Original Contract Amount \$	21,991,685.21

	Total to Date	Prev to Date	This Estimate
Participating	\$ 23,114,029.15	\$ 23,084,177.35	\$ 29,851.80
Total Earnings	\$ 23,114,029.15	\$ 23,084,177.35	\$ 29,851.80
Stockpiled Materials	\$ -0.01	\$ -0.01	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 23,114,029.14	\$ 23,084,177.34	\$ 29,851.80
Test Report Payment Adjustment	\$ -3,313.43	\$ -3,313.43	\$ 0.00

Total Adjusted Earnings	\$	23,110,715.71	\$	23,080,863.91	\$	29,851.80
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	23,110,715.71	\$	23,080,863.91	\$	29,851.80

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
18038-3236-14	0100	9554	104-03	ADDITIONAL WORK (DESCRIPTION) Temporary Signals at Dunbar Road	LS	0.000	0.000	\$ 0.00	1.000	\$ 5,365.66
								\$5,365.660		
18038-3236-14	0100	9576	104-03.01	ADDITIONAL WORK (DESCRIPTION) Line and Grade	LS	0.000	0.000	\$ 0.00	1.000	\$ 8,835.00
								\$8,835.000		
18038-3236-14	0100	9577	104-03.02	ADDITIONAL WORK (DESCRIPTION) Drainage Structures	LS	0.000	0.000	\$ 0.00	1.000	\$ 6,599.77
								\$6,599.770		
18038-3236-14	0100	9578	104-03.03	ADDITIONAL WORK (DESCRIPTION) Tree Removal	LS	0.000	0.000	\$ 0.00	1.000	\$ 1,800.00
								\$1,800.000		
18038-3236-14	0100	9579	104-03.04	ADDITIONAL WORK (DESCRIPTION) Hand Rail	LS	0.000	0.000	\$ 0.00	1.000	\$ 2,030.00
								\$2,030.000		
18038-3236-14	0900	9555	104-03.10	ADDITIONAL WORK (DESCRIPTION) Septic Tank Modification	EACH	0.000	0.000	\$ 0.00	5.000	\$ 3,500.00
								\$700.000		
18038-3236-14	0900	9556	104-03.11	ADDITIONAL WORK (DESCRIPTION) Septic Tank Pumping	EACH	0.000	0.000	\$ 0.00	75.000	\$ 13,125.00
								\$175.000		
18038-3236-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 333,000.00
								\$333,000.000		

18038-3236-14	0100	9017	106-09.01	PRECAST CONCRETE DESTRUCTIVE TESTING	DOLL	0.000	0.000	\$	0.00	799.800	\$	799.80
						\$1.000						
18038-3236-14	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,100.000						
18038-3236-14	0100	9013	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$	0.00	5,008.110	\$	5,008.11
						\$1.000						
	0100	9013	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	511,615.720	\$	511,615.72
18038-3236-14	0100	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	17,765.660	\$	17,765.66
						\$1.000						
	0100	9014	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	696,952.950	\$	696,952.95
18038-3236-14	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	850,373.00
						\$850,373.000						
18038-3236-14	0100	0030	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	3,000.00
						\$3,000.000						
18038-3236-14	0100	0040	202-06.01	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 1)	LS	1.000	0.000	\$	0.00	1.000	\$	1.00
						\$1.000						
18038-3236-14	0100	0050	202-06.02	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 13)	LS	1.000	0.000	\$	0.00	1.000	\$	1.00
						\$1.000						
18038-3236-14	0100	0060	202-06.03	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 23)	LS	1.000	0.000	\$	0.00	1.000	\$	1.00
						\$1.000						
18038-3236-14	0100	0070	202-06.04	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 27)	LS	1.000	0.000	\$	0.00	1.000	\$	1.00
						\$1.000						
18038-3236-14	0100	0080	202-06.05	REMOVAL OF BUILDINGS (TRACT NO.)	LS	1.000	0.000	\$	0.00	1.000	\$	1.00

				(TRACT NO. 49)		\$1.000					
18038-3236-14	0100	0090	202-06.06	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 50)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0100	202-06.07	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 56)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0110	202-06.08	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 82)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0120	202-06.09	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 98)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0130	202-06.10	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 121)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0140	202-06.11	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 158)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0150	202-06.12	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 159)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0160	202-06.13	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO. 174)	LS	1.000	0.000	\$ 0.00	1.000	\$ 1.00	
						\$1.000					
18038-3236-14	0100	0170	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	263,533.000	0.000	\$ 0.00	258,636.000	\$ 1,461,293.40	
						\$5.650					
18038-3236-14	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$ 0.00	0.000	\$ 0.00	
						\$8.475					
18038-3236-14	0100	0185	203-02.02	BORROW EXCAVATION (GRADED SOLID ROCK)	C.Y.	15,857.000	0.000	\$ 0.00	13,495.880	\$ 229,429.96	
						\$17.000					

18038-3236-14	0100	0190	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	81,256.000	0.000	\$	0.00	51,407.600	\$	269,889.90
						\$5.250						
18038-3236-14	0100	0195	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	22,838.000	0.000	\$	0.00	21,514.040	\$	86,056.16
						\$4.000						
18038-3236-14	0100	0200	203-05	UNDERCUTTING	C.Y.	46,391.000	0.000	\$	0.00	13,871.210	\$	72,823.85
						\$5.250						
18038-3236-14	0100	0210	203-06	WATER	M.G.	4,390.000	0.000	\$	0.00	509.600	\$	1,528.80
						\$3.000						
18038-3236-14	0100	0230	204-08	FOUNDATION FILL MATERIAL	C.Y.	12.400	0.000	\$	0.00	14.130	\$	635.85
						\$45.000						
18038-3236-14	0100	9557	204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	0.000	0.000	\$	0.00	20.700	\$	7,969.50
						\$385.000						
18038-3236-14	0100	0240	205-01.98	ROCK FILL	TON	500.000	0.000	\$	0.00	370.430	\$	6,667.74
						\$18.000						
18038-3236-14	0100	0250	209-02.03	8" TEMPORARY SLOPE DRAIN	L.F.	140.000	0.000	\$	0.00	156.000	\$	1,872.00
						\$12.000						
18038-3236-14	0100	0260	209-02.05	12" TEMPORARY SLOPE DRAIN	L.F.	142.000	0.000	\$	0.00	133.000	\$	1,995.00
						\$15.000						
18038-3236-14	0100	0270	209-05	SEDIMENT REMOVAL	C.Y.	2,600.000	0.000	\$	0.00	736.260	\$	3,681.30
						\$5.000						
18038-3236-14	0100	9558	209-06.12	9IN DIA COIR LOG (DESCRIPTION)	L.F.	0.000	0.000	\$	0.00	3,408.500	\$	10,395.93
				Erosion Control		\$3.050						

18038-3236-14	0100	0280	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	6,500.000	0.000	\$	0.00	19,241.220	\$	67,729.09
						\$3.520						
18038-3236-14	0100	0290	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	14,000.000	0.000	\$	0.00	23,216.000	\$	26,001.92
						\$1.120						
18038-3236-14	0100	0300	209-08.05	ENHANCED SILT FENCE CHECK (V-DITCH)	EACH	34.000	0.000	\$	0.00	0.000	\$	0.00
						\$590.000						
18038-3236-14	0100	0310	209-08.06	ENHANCED SILT FENCE CHECK (TRAPEZOIDAL)	EACH	28.000	0.000	\$	0.00	0.000	\$	0.00
						\$350.000						
18038-3236-14	0100	0320	209-08.07	ROCK CHECK DAM PER	EACH	150.000	0.000	\$	0.00	149.000	\$	59,600.00
						\$400.000						
18038-3236-14	0100	0330	209-08.08	ENHANCED ROCK CHECK DAM	EACH	63.000	0.000	\$	0.00	32.000	\$	16,000.00
						\$500.000						
18038-3236-14	0100	0340	209-09.01	SANDBAGS	BAG	2,650.000	0.000	\$	0.00	1,211.000	\$	4,177.95
						\$3.450						
18038-3236-14	0100	0350	209-09.02	TEMPORARY SEDIMENT FILTER BAG (14'6" X 2'0" X 13'3")	BAG	10.000	0.000	\$	0.00	4.000	\$	3,800.00
						\$950.000						
18038-3236-14	0100	0360	209-09.40	CURB INLET PROTECTION (TYPE 1)	EACH	13.000	0.000	\$	0.00	0.000	\$	0.00
						\$490.000						
18038-3236-14	0100	0370	209-09.41	CURB INLET PROTECTION (TYPE 2)	EACH	139.000	0.000	\$	0.00	0.000	\$	0.00
						\$190.000						
18038-3236-14	0100	0380	209-11.01	SEDIMENT BASIN RISER(")	EACH	1.000	0.000	\$	0.00	1.000	\$	2,000.00
				(21 ")		\$2,000.000						
	0100	0380	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 2,000.000	0.000	\$	0.00	-1.000	\$	-2,000.00

18038-3236-14	0100	0390	209-11.02	SEDIMENT BASIN RISER(") (27")	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,000.000						
18038-3236-14	0100	0400	209-11.20	SEDIMENT BASIN BAFFLES	L.F.	32.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.000						
18038-3236-14	0100	0410	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	56.000	0.000	\$	0.00	0.000	\$	0.00
						\$21.840						
18038-3236-14	0100	0420	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	134.000	0.000	\$	0.00	50.000	\$	19,450.00
						\$389.000						
18038-3236-14	0100	0430	209-40.42	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	EACH	17.000	0.000	\$	0.00	27.000	\$	18,603.00
						\$689.000						
18038-3236-14	0100	0440	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	104,692.000	0.000	\$	0.00	120,895.710	\$	1,704,629.51
						\$14.100						
18038-3236-14	0100	0450	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	422.000	0.000	\$	0.00	705.050	\$	9,095.15
						\$12.900						
18038-3236-14	0100	0460	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	1,545.000	0.000	\$	0.00	2,426.030	\$	129,622.78
						\$53.430						
18038-3236-14	0100	0470	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	30,397.000	0.000	\$	0.00	33,987.240	\$	1,561,033.93
						\$45.930						
18038-3236-14	0100	0480	307-02.02	ASPHALT CEMENT (PG70-22)(BPMB-HM) GRADING A-S	TON	953.000	0.000	\$	0.00	752.770	\$	340,824.15
						\$452.760						
18038-3236-14	0100	0490	307-02.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	28,367.000	0.000	\$	0.00	22,772.160	\$	797,025.60
						\$35.000						

18038-3236-14	0100	0500	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	19,706.000	0.000	\$	0.00	23,143.740	\$ 1,115,296.83
						\$48.190					
18038-3236-14	0100	9001	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	42,956.350	\$ 42,956.35
						\$1.000					
	0100	9001	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-234,168.490	\$ -234,168.49
18038-3236-14	0100	9002	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9002	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	41,515.600	\$ 41,515.60
18038-3236-14	0100	9003	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
18038-3236-14	0100	0510	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	316.000	0.000	\$	0.00	0.000	\$ 0.00
						\$693.090					
18038-3236-14	0100	0520	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	1,252.000	0.000	\$	0.00	0.000	\$ 0.00
						\$17.200					
18038-3236-14	0100	0530	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	47.000	0.000	\$	0.00	26.630	\$ 13,975.69
						\$524.810					
18038-3236-14	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	-5,888.300	\$ -5,888.30
						\$1.000					
18038-3236-14	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
18038-3236-14	0100	0540	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	256.000	0.000	\$	0.00	414.970	\$ 29,782.40
						\$71.770					
18038-3236-14	0100	0550	411-01.10	ACS MIX(PG64-22) GRADING D	TON	2,543.000	0.000	\$	0.00	3,699.630	\$ 271,108.89

							\$73.280				
18038-3236-14	0100	0560	411-02.10	ACS MIX(PG70-22) GRADING D	TON	11,563.000	0.000	\$	0.00	12,241.800	\$ 825,219.74
						\$67.410					
18038-3236-14	0100	9006	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	2,082.220	\$ 2,082.22
						\$1.000					
	0100	9006	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-53,667.970	\$ -53,667.97
18038-3236-14	0100	9012	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000	0.000	\$	0.00	18,801.120	\$ 18,801.12
						\$1.000					
18038-3236-14	0100	9007	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
18038-3236-14	0100	9008	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9008	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	12,798.800	\$ 12,798.80
18038-3236-14	0100	9009	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
18038-3236-14	0100	0570	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	47.100	0.000	\$	0.00	54.610	\$ 40,087.02
						\$734.060					
18038-3236-14	0100	0580	604-01.02	STEEL BAR REINFORCEMENT (ROADWAY)	LB.	7,953.000	0.000	\$	0.00	9,397.600	\$ 8,551.82
						\$0.910					
18038-3236-14	0100	9018	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-28.420	\$ -28.42
						\$1.000					
18038-3236-14	0100	0590	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	14,441.000	0.000	\$	0.00	15,005.070	\$ 600,202.80
						\$40.000					

18038-3236-14	0100	0600	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	4,997.000	0.000	\$	0.00	4,991.000	\$	244,559.00
						\$49.000						
18038-3236-14	0100	0610	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,857.000	0.000	\$	0.00	1,787.300	\$	121,536.40
						\$68.000						
18038-3236-14	0100	9559	607-06.03	30" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	0.000	0.000	\$	0.00	137.900	\$	13,031.55
						\$94.500						
18038-3236-14	0100	0620	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	443.000	0.000	\$	0.00	336.800	\$	31,996.00
						\$95.000						
18038-3236-14	0100	9560	607-08.02	42" CONCRETE PIPE CULVERT (CLASS III)	L.F.	0.000	0.000	\$	0.00	106.700	\$	10,990.10
						\$103.000						
18038-3236-14	0100	0630	607-37.01	15" CORRUGATED METAL PIPE CULVERT	L.F.	32.000	0.000	\$	0.00	60.000	\$	1,500.00
						\$25.000						
18038-3236-14	0100	0640	607-37.02	18" CORRUGATED METAL PIPE CULVERT	L.F.	28.000	0.000	\$	0.00	152.000	\$	5,320.00
						\$35.000						
18038-3236-14	0100	0650	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	1,762.000	0.000	\$	0.00	1,666.000	\$	41,650.00
						\$25.000						
18038-3236-14	0100	0660	607-39.03	24" PIPE CULVERT (SIDE DRAIN)	L.F.	58.000	0.000	\$	0.00	165.000	\$	4,950.00
						\$30.000						
18038-3236-14	0100	0670	611-02.11	JUNCTION BOX, TYPE 2	EACH	2.000	0.000	\$	0.00	2.000	\$	5,000.00
						\$2,500.000						
18038-3236-14	0100	0680	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	60.000	0.000	\$	0.00	81.790	\$	46,620.30
						\$570.000						
18038-3236-				STEEL BAR REINFORCEMENT (PIPE								

14	0100	0690	611-07.02	ENDWALLS)	LB.	6,896.000	0.000	\$	0.00	8,886.000	\$	17,772.00
						\$2.000						
	0100	0690	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	LB.	\$ 2.000	0.000	\$	0.00	-202.000	\$	-404.00
18038-3236-14	0100	0700	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	1,530.000	0.000	\$	0.00	1,904.000	\$	4,760.00
						\$2.500						
18038-3236-14	0100	0710	611-12.02	CATCH BASINS, TYPE 12, > 4' - 8' DEPTH	EACH	130.000	0.000	\$	0.00	126.750	\$	278,850.00
						\$2,200.000						
18038-3236-14	0100	0720	611-12.03	CATCH BASINS, TYPE 12, > 8' - 12' DEPTH	EACH	7.000	0.000	\$	0.00	5.000	\$	12,000.00
						\$2,400.000						
18038-3236-14	0100	0730	611-12.04	CATCH BASINS, TYPE 12, > 12' - 16' DEPTH	EACH	4.000	0.000	\$	0.00	7.500	\$	26,250.00
						\$3,500.000						
18038-3236-14	0100	0740	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	7.000	0.000	\$	0.00	12.000	\$	24,000.00
						\$2,000.000						
18038-3236-14	0100	9561	611-38.02	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	EACH	0.000	0.000	\$	0.00	1.000	\$	2,950.00
						\$2,950.000						
18038-3236-14	0100	0750	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	1.000	0.000	\$	0.00	3.000	\$	5,400.00
						\$1,800.000						
18038-3236-14	0100	0760	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	68.000	0.000	\$	0.00	420.000	\$	10,500.00
						\$25.000						
18038-3236-14	0100	0770	621-03.04	30" TEMPORARY DRAINAGE PIPE	L.F.	60.000	0.000	\$	0.00	40.000	\$	1,200.00
						\$30.000						
18038-3236-14	0100	0780	621-03.05	36" TEMPORARY DRAINAGE PIPE	L.F.	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$40.000						

18038-3236-14	0100	0790	621-03.07	48" TEMPORARY DRAINAGE PIPE	L.F.	40.000	0.000	\$	0.00	60.000	\$	3,600.00
						\$60.000						
18038-3236-14	0100	0800	701-01.01	CONCRETE SIDEWALK (4 ")	S.F.	147,237.000	0.000	\$	0.00	118,110.320	\$	295,275.80
						\$2.500						
18038-3236-14	0100	0810	701-02	CONCRETE DRIVEWAY	S.F.	2,085.000	0.000	\$	0.00	30,080.720	\$	150,403.60
						\$5.000						
18038-3236-14	0100	0820	701-02.03	CONCRETE HANDICAP RAMP	S.F.	2,924.000	0.000	\$	0.00	4,163.800	\$	48,924.65
						\$11.750						
18038-3236-14	0100	0830	702-03	CONCRETE COMBINED CURB & GUTTER	C.Y.	2,209.000	135.690	\$	29,851.80	2,361.910	\$	519,620.20
						\$220.000						
18038-3236-14	0100	9016	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	5.000	\$	190.00
						\$38.000						
18038-3236-14	0100	0840	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	1,032.000	0.000	\$	0.00	1,518.750	\$	28,856.25
						\$19.000						
18038-3236-14	0100	9011	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	50.000	\$	1,425.00
						\$28.500						
18038-3236-14	0100	0850	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	4.000	0.000	\$	0.00	7.000	\$	5,250.00
						\$750.000						
18038-3236-14	0100	0860	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	6.000	0.000	\$	0.00	7.000	\$	16,100.00
						\$2,300.000						
18038-3236-14	0100	9562	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	0.000	0.000	\$	0.00	1.000	\$	5,100.00
						\$5,100.000						
18038-3236-				GATE - CHAIN-LINK FENCE-4 FOOT								

14	0100	0870	707-01.03	(DESCRIPTION) (DOUBLE)	EACH	2.000 \$500.000	0.000	\$	0.00	2.000	\$	1,000.00
18038-3236-14	0100	0880	707-01.11	CHAIN LINK FENCE (6 FOOT)	L.F.	1,391.000 \$9.500	0.000	\$	0.00	317.000	\$	3,011.50
18038-3236-14	0100	0890	707-01.12	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 6')	EACH	8.000 \$150.000	0.000	\$	0.00	6.000	\$	900.00
18038-3236-14	0100	9563	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	0.000 \$2.400	0.000	\$	0.00	0.000	\$	0.00
18038-3236-14	0100	0900	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	228.000 \$90.000	0.000	\$	0.00	225.000	\$	20,250.00
18038-3236-14	0100	0910	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	502.000 \$26.000	0.000	\$	0.00	1,959.010	\$	50,934.26
18038-3236-14	0100	0920	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	932.000 \$26.000	0.000	\$	0.00	3,134.390	\$	81,494.14
18038-3236-14	0100	0930	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	854.000 \$28.000	0.000	\$	0.00	395.680	\$	11,079.04
18038-3236-14	0100	0940	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	35,530.000 \$2.680	0.000	\$	0.00	33,191.000	\$	88,951.88
18038-3236-14	0100	0950	710-05	LATERAL UNDERDRAIN	L.F.	1,270.000 \$1.730	0.000	\$	0.00	542.000	\$	937.66
18038-3236-14	0100	0960	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	26.000 \$231.010	0.000	\$	0.00	25.000	\$	5,775.25
18038-3236-14	0100	0970	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	26.000	0.000	\$	0.00	2.000	\$	493.52

												\$246.760
18038-3236-14	0100	0980	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	70,000.00
												\$70,000.000
18038-3236-14	0100	0990	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,000.000	0.000	\$	0.00	1,140.000	\$	19,003.80
												\$16.670
18038-3236-14	0100	1000	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	500.000	0.000	\$	0.00	631.000	\$	24,924.50
												\$39.500
18038-3236-14	0100	1010	712-05.01	WARNING LIGHTS (TYPE A)	EACH	30.000	0.000	\$	0.00	65.000	\$	2,730.00
												\$42.000
18038-3236-14	0100	1020	712-05.03	WARNING LIGHTS (TYPE C)	EACH	500.000	0.000	\$	0.00	3.000	\$	144.00
												\$48.000
18038-3236-14	0100	1030	712-06	SIGNS (CONSTRUCTION)	S.F.	1,000.000	0.000	\$	0.00	1,526.890	\$	10,917.26
												\$7.150
18038-3236-14	0100	1040	712-06.01	VERTICAL PANELS	S.F.	100.000	0.000	\$	0.00	0.000	\$	0.00
												\$11.500
18038-3236-14	0100	1050	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	150.000	0.000	\$	0.00	336.000	\$	4,368.00
												\$13.000
18038-3236-14	0100	1060	712-08.03	ARROW BOARD (TYPE C)	EACH	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$500.000
18038-3236-14	0100	1070	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	18,000.000	0.000	\$	0.00	5,031.000	\$	15,495.48
												\$3.080
18038-3236-14	0100	1080	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	1,000.000	0.000	\$	0.00	0.000	\$	0.00
												\$6.160

18038-3236-14	0100	1090	712-09.03	REMOVABLE PAVEMENT MARKING (CHANNELIZING STRIPING)	S.Y.	278.000	0.000	\$	0.00	0.000	\$	0.00
						\$65.000						
18038-3236-14	0100	1100	712-09.05	REMOVABLE PAVEMENT MARKING (ARROW)	EACH	10.000	0.000	\$	0.00	0.000	\$	0.00
						\$300.000						
18038-3236-14	0100	1110	712-09.30	REMOVABLE BLACK-OUT TAPE (6")	L.F.	5,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.800						
18038-3236-14	0100	1120	713-02.04	DELINEATOR (MILE MARKER) & STEEL POST	EACH	9.000	0.000	\$	0.00	8.000	\$	1,056.00
						\$132.000						
18038-3236-14	0100	1130	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	40.000	0.000	\$	0.00	48.000	\$	1,488.00
						\$31.000						
18038-3236-14	0100	1140	713-11.01	"U" SECTION STEEL POSTS	LB.	2,427.000	0.000	\$	0.00	3,043.200	\$	7,303.68
						\$2.400						
18038-3236-14	0100	1150	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	2,594.000	0.000	\$	0.00	2,430.900	\$	10,088.24
						\$4.150						
18038-3236-14	0100	1160	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	838.000	0.000	\$	0.00	899.320	\$	9,128.10
						\$10.150						
18038-3236-14	0100	1170	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	391.000	0.000	\$	0.00	458.880	\$	5,093.57
						\$11.100						
18038-3236-14	0100	1180	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$500.000						
18038-3236-14	0100	1190	713-15.07	SUSPENDED FLAT SHEET ALUMINUM SIGN (0.080" THICK)	EACH	4.000	0.000	\$	0.00	2.000	\$	492.50
						\$246.250						

18038-3236-14	0100	1200	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$8,500.000
18038-3236-14	0100	1210	713-16.07	END OF ROADWAY SIGN AND SUPPORT	EACH	12.000	0.000	\$	0.00	12.000	\$	2,220.00
												\$185.000
18038-3236-14	0900	2000	714-01.38	LIGHT POLE RELOCATION	EACH	3.000	0.000	\$	0.00	4.000	\$	12,000.00
												\$3,000.000
18038-3236-14	0900	2010	714-01.39	TRENCH & WIRING FOR LIGHT POLES	L.F.	675.000	0.000	\$	0.00	1,228.000	\$	14,736.00
												\$12.000
18038-3236-14	0100	1220	716-01.05	TEMPORARY RAISED PAVEMENT MARKER	EACH	200.000	0.000	\$	0.00	403.000	\$	8,060.00
												\$20.000
18038-3236-14	0100	1230	716-01.10	SNOWPLOWABLE REFLECTIVE MARKER	EACH	925.000	0.000	\$	0.00	1,225.000	\$	67,375.00
												\$55.000
18038-3236-14	0100	1240	716-02.03	PLASTIC PAVEMENT MARKING (CROSS-WALK)	L.F.	732.000	0.000	\$	0.00	650.000	\$	9,750.00
												\$15.000
18038-3236-14	0100	1250	716-02.04	PLASTIC PAVEMENT MARKING (CHANNELIZATION STRIPING)	S.Y.	76.820	0.000	\$	0.00	138.006	\$	4,830.21
												\$35.000
18038-3236-14	0100	1260	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	320.000	0.000	\$	0.00	723.000	\$	13,014.00
												\$18.000
18038-3236-14	0100	1270	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	75.000	0.000	\$	0.00	65.000	\$	9,750.00
												\$150.000
18038-3236-14	0100	1280	716-02.07	PLASTIC PAVEMENT MARKING (24" BARRIER LINE)	L.F.	95.000	0.000	\$	0.00	107.000	\$	1,605.00
												\$15.000

18038-3236-14	0100	1290	716-02.08	PLASTIC PAVEMENT MARKING (8" DOTTED LINE)	L.F.	47.000	0.000	\$ 0.00	40.000	\$ 200.00
						\$5.000				
18038-3236-14	0100	1300	716-02.10	PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	10.020	0.000	\$ 0.00	24.451	\$ 103,916.75
						\$4,250.000				
18038-3236-14	0100	1310	716-03.01	PLASTIC WORD PAVEMENT MARKING (ONLY)	EACH	9.000	0.000	\$ 0.00	10.000	\$ 2,000.00
						\$200.000				
18038-3236-14	0100	1320	716-04.01	PLASTIC PAVEMENT MARKING (STRAIGHT-TURN ARROW)	EACH	2.000	0.000	\$ 0.00	7.000	\$ 1,400.00
						\$200.000				
18038-3236-14	0100	1330	716-04.05	PLASTIC PAVEMENT MARKING (STRAIGHT ARROW)	EACH	32.000	0.000	\$ 0.00	34.000	\$ 5,100.00
						\$150.000				
18038-3236-14	0100	1340	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	10.000	0.000	\$ 0.00	41.934	\$ 41,934.00
						\$1,000.000				
18038-3236-14	0100	1350	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	1,000.000	0.000	\$ 0.00	1,020.000	\$ 510.00
						\$0.500				
18038-3236-14	0100	1360	716-05.05	PAINTED PAVEMENT MARKING (STOP LINE)	L.F.	150.000	0.000	\$ 0.00	753.500	\$ 15,070.00
						\$20.000				
18038-3236-14	0100	1370	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	4,500.000	0.000	\$ 0.00	16,833.000	\$ 16,833.00
						\$1.000				
18038-3236-14	0100	1380	716-08.05	REMOVAL OF PAVEMENT MARKING (STOP LINE)	L.F.	280.000	0.000	\$ 0.00	92.000	\$ 920.00
						\$10.000				
18038-3236-14	0100	1390	717-01	MOBILIZATION	LS	1.000	0.000	\$ 0.00	1.000	\$ 500,000.00
						\$500,000.000				

18038-3236-14	0100	1400	730-01.02	REMOVAL OF SIGNAL EQUIPMENT	EACH	3.000	0.000	\$	0.00	3.000	\$	3,672.00
												\$1,224.000
18038-3236-14	0100	1410	730-01.08	SCHOOL SPEED LIMIT FLASHING SIGNAL INSTALLED	EACH	2.000	0.000	\$	0.00	2.000	\$	9,404.40
												\$4,702.200
18038-3236-14	0100	1420	730-02.09	SIGNAL HEAD ASSEMBLY (130 WITH BACKPLATE)	EACH	19.000	0.000	\$	0.00	19.000	\$	14,244.30
												\$749.700
18038-3236-14	0100	1430	730-02.17	SIGNAL HEAD ASSEMBLY (150 A2H WITH BACKPLATE)	EACH	7.000	0.000	\$	0.00	7.000	\$	9,060.66
												\$1,294.380
18038-3236-14	0100	1440	730-02.30	SIGNAL HEAD ASSEMBLY (DESCRIPTION) (130 A2 WITH BACKPLATE)	EACH	4.000	0.000	\$	0.00	4.000	\$	2,888.64
												\$722.160
18038-3236-14	0100	1450	730-03.21	INSTALL PULL BOX (TYPE B)	EACH	18.000	0.000	\$	0.00	20.000	\$	6,120.00
												\$306.000
18038-3236-14	0100	1460	730-05.01	ELECTRICAL SERVICE CONNECTION	EACH	3.000	0.000	\$	0.00	3.000	\$	2,448.00
												\$816.000
18038-3236-14	0100	1470	730-08.01	SIGNAL CABLE - 3 CONDUCTOR	L.F.	285.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.020
18038-3236-14	0100	1480	730-08.02	SIGNAL CABLE - 5 CONDUCTOR	L.F.	2,211.000	0.000	\$	0.00	4,238.000	\$	5,424.64
												\$1.280
18038-3236-14	0100	1490	730-08.03	SIGNAL CABLE - 7 CONDUCTOR	L.F.	3,484.000	0.000	\$	0.00	2,461.000	\$	3,396.18
												\$1.380
18038-3236-14	0100	1500	730-08.30	INTERCONNECT CABLE (COPPER-TWISTED PAIR)	L.F.	675.000	0.000	\$	0.00	860.000	\$	2,502.60
												\$2.910
18038-3236-				SPAN WIRE ASSEMBLY(____LBS.MIN.BRK								

14	0100	1510	730-09.01	STRENGTH) (___LBS.MIN.BRK STRENGTH)	L.F.	296.000 \$2.040	0.000	\$	0.00	431.000	\$	879.24
18038-3236-14	0100	1520	730-09.02	SPAN WIRE ASSEMBLY(___LBS.MIN.BRK STRENGTH) (___LBS.MIN.BRK STRENGTH)	L.F.	576.000 \$2.040	0.000	\$	0.00	615.000	\$	1,254.60
18038-3236-14	0100	1530	730-09.03	SPAN WIRE ASSEMBLY(___LBS.MIN.BRK STRENGTH) (___LBS.MIN.BRK STRENGTH)	L.F.	506.000 \$2.040	0.000	\$	0.00	541.000	\$	1,103.64
18038-3236-14	0100	1540	730-10.01	TETHER WIRE ASSEMBLY - 1/4" DIAMETER	L.F.	1,378.000 \$2.040	0.000	\$	0.00	1,587.000	\$	3,237.48
18038-3236-14	0100	1550	730-10.02	MESSENGER CABLE - 1/4" DIAMETER	L.F.	95.000 \$2.040	0.000	\$	0.00	95.000	\$	193.80
18038-3236-14	0100	1560	730-12.01	CONDUIT 1" DIAMETER (PVC)	L.F.	2,011.000 \$5.100	0.000	\$	0.00	2,447.000	\$	12,479.70
18038-3236-14	0100	1570	730-12.02	CONDUIT 2" DIAMETER (PVC)	L.F.	440.000 \$6.120	0.000	\$	0.00	731.000	\$	4,473.72
18038-3236-14	0100	1580	730-12.08	CONDUIT 2" DIAMETER (RGS)	L.F.	231.000 \$15.300	0.000	\$	0.00	229.000	\$	3,503.70
18038-3236-14	0100	1590	730-13.03	VEHICLE DETECTOR (4 - CHANNEL, RACK MOUNT)	EACH	8.000 \$231.540	0.000	\$	0.00	8.000	\$	1,852.32
18038-3236-14	0100	1600	730-14.01	SHIELDED DETECTOR CABLE	L.F.	6,765.000 \$1.020	0.000	\$	0.00	11,594.000	\$	11,825.88
18038-3236-14	0100	1610	730-14.02	SAW SLOT	L.F.	4,612.000 \$3.570	0.000	\$	0.00	3,416.000	\$	12,195.12
18038-3236-14	0100	1620	730-14.03	LOOP WIRE	L.F.	14,090.000	0.000	\$	0.00	11,286.000	\$	5,755.86

												\$0.510
18038-3236-14	0100	1630	730-15.32	CABINET (EIGHT PHASE BASE MOUNTED)	EACH	3.000	0.000	\$	0.00	3.000	\$	28,617.12
												\$9,539.040
18038-3236-14	0100	1640	730-16.02	EIGHT PHASE ACTUATED CONTROLLER	EACH	3.000	0.000	\$	0.00	3.000	\$	6,389.28
												\$2,129.760
18038-3236-14	0100	1650	730-18.01	MASTER CONTROLLER	EACH	1.000	0.000	\$	0.00	1.000	\$	3,997.38
												\$3,997.380
18038-3236-14	0100	1660	730-23.01	STEEL STRAIN POLE (SIGNAL SUPPORT)	EACH	4.000	0.000	\$	0.00	4.000	\$	27,621.60
												\$6,905.400
18038-3236-14	0100	1670	730-23.02	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	4.000	0.000	\$	0.00	4.000	\$	34,777.92
												\$8,694.480
18038-3236-14	0100	1680	730-23.03	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	3.000	0.000	\$	0.00	3.000	\$	24,118.92
												\$8,039.640
18038-3236-14	0100	1690	730-23.04	STEEL STRAIN POLE (DESCRIPTION) (SIGNAL SUPPORT)	EACH	1.000	0.000	\$	0.00	1.000	\$	8,156.94
												\$8,156.940
18038-3236-14	0100	1700	730-23.30	PEDESTAL POLE (DESCRIPTION) (PEDESTRIAN SIGNAL SUPPORT)	EACH	1.000	0.000	\$	0.00	1.000	\$	1,224.00
												\$1,224.000
18038-3236-14	0100	1710	730-23.40	CANTILEVER SIGNAL SUPPORT (1 ARM @ 15')	EACH	2.000	0.000	\$	0.00	2.000	\$	12,235.92
												\$6,117.960
	0100	1710	ADJUSTMENT	STOCKPILED MATERIALS -				\$			\$	-0.01
18038-3236-14	0100	1720	730-26.05	COUNTDOWN PEDESTRIAN SIGNAL	EACH	20.000	0.000	\$	0.00	20.000	\$	14,178.00
												\$708.900
18038-3236-14	0100	1730	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	7,008.000	0.000	\$	0.00	2,086.550	\$	5,320.70

							\$2.550					
18038-3236-14	0100	1740	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	2,500.000	0.000	\$	0.00	4,192.800	\$	4,737.86
							\$1.130					
18038-3236-14	0900	2020	770-72.01	INSTALL VA1	EACH	4.000	0.000	\$	0.00	3.000	\$	494.25
							\$164.750					
18038-3236-14	0900	2030	770-72.02	INSTALL VA1-1	EACH	1.000	0.000	\$	0.00	1.000	\$	214.85
							\$214.850					
18038-3236-14	0900	2040	770-72.03	INSTALL VA2	EACH	2.000	0.000	\$	0.00	2.000	\$	452.50
							\$226.250					
18038-3236-14	0900	2050	770-72.04	INSTALL VA3	EACH	1.000	0.000	\$	0.00	1.000	\$	248.15
							\$248.150					
18038-3236-14	0900	2060	770-72.05	INSTALL VA4	EACH	4.000	0.000	\$	0.00	4.000	\$	2,129.40
							\$532.350					
18038-3236-14	0900	2070	770-72.06	INSTALL VA5	EACH	15.000	0.000	\$	0.00	15.000	\$	3,208.50
							\$213.900					
18038-3236-14	0900	2080	770-72.07	INSTALL VA5-1	EACH	2.000	0.000	\$	0.00	2.000	\$	526.90
							\$263.450					
18038-3236-14	0900	2090	770-72.08	INSTALL VA5-2	EACH	27.000	0.000	\$	0.00	27.000	\$	7,261.65
							\$268.950					
18038-3236-14	0900	2100	770-72.09	INSTALL TRENCH	L.F.	840.000	0.000	\$	0.00	374.000	\$	32,912.00
							\$88.000					
18038-3236-14	0900	2110	770-72.10	INSTALL VA6	EACH	7.000	0.000	\$	0.00	7.000	\$	3,150.70
							\$450.100					

18038-3236-14	0900	2120	770-72.11	INSTALL VB7-1	EACH	2.000	0.000	\$	0.00	2.000	\$	1,283.70
												\$641.850
18038-3236-14	0900	2130	770-72.12	INSTALL VC1	EACH	2.000	0.000	\$	0.00	2.000	\$	809.70
												\$404.850
18038-3236-14	0900	2140	770-72.13	INSTALL VC1-1	EACH	3.000	0.000	\$	0.00	2.000	\$	1,243.50
												\$621.750
18038-3236-14	0900	2150	770-72.14	INSTALL VC1-2	EACH	2.000	0.000	\$	0.00	2.000	\$	993.30
												\$496.650
18038-3236-14	0900	2160	770-72.15	INSTALL VC1-3P	EACH	10.000	0.000	\$	0.00	10.000	\$	8,714.30
												\$871.430
18038-3236-14	0900	2170	770-72.16	INSTALL VC2	EACH	1.000	0.000	\$	0.00	2.000	\$	1,221.30
												\$610.650
18038-3236-14	0900	2180	770-72.17	INSTALL VC2-2P	EACH	6.000	0.000	\$	0.00	7.000	\$	7,132.58
												\$1,018.940
18038-3236-14	0900	2190	770-72.18	INSTALL VC3	EACH	5.000	0.000	\$	0.00	5.000	\$	1,964.50
												\$392.900
18038-3236-14	0900	2200	770-72.19	INSTALL VC3-1	EACH	4.000	0.000	\$	0.00	4.000	\$	3,100.32
												\$775.080
18038-3236-14	0900	2210	770-72.20	INSTALL VC4-1	EACH	4.000	0.000	\$	0.00	4.000	\$	3,833.00
												\$958.250
18038-3236-14	0900	2220	770-72.21	INSTALL VC5-1	EACH	6.000	0.000	\$	0.00	6.000	\$	2,998.50
												\$499.750

18038-3236-14	0900	2230	770-72.22	INSTALL VC7	EACH	7.000	0.000	\$	0.00	6.000	\$	3,552.30
												\$592.050
18038-3236-14	0900	2240	770-72.23	INSTALL VC7A	EACH	14.000	0.000	\$	0.00	14.000	\$	9,305.10
												\$664.650
18038-3236-14	0900	2250	770-72.24	INSTALL VC8	EACH	7.000	0.000	\$	0.00	7.000	\$	8,667.75
												\$1,238.250
18038-3236-14	0900	2260	770-72.25	INSTALL VC8-1	EACH	1.000	0.000	\$	0.00	1.000	\$	1,429.70
												\$1,429.700
18038-3236-14	0900	2270	770-72.26	INSTALL VC9-2	EACH	2.000	0.000	\$	0.00	2.000	\$	1,154.20
												\$577.100
18038-3236-14	0900	2280	770-72.27	INSTALL 2AL-DB	L.F.	698.000	0.000	\$	0.00	563.000	\$	3,428.67
												\$6.090
18038-3236-14	0900	2290	770-72.28	INSTALL E1-2	EACH	250.000	0.000	\$	0.00	253.000	\$	44,965.69
												\$177.730
18038-3236-14	0900	2300	770-72.29	INSTALL E2-2	EACH	50.000	0.000	\$	0.00	57.000	\$	13,690.83
												\$240.190
18038-3236-14	0900	2310	770-72.30	INSTALL P1-C1V	EACH	20.000	0.000	\$	0.00	17.000	\$	12,365.46
												\$727.380
18038-3236-14	0900	2320	770-72.31	INSTALL P1-C2V	EACH	15.000	0.000	\$	0.00	13.000	\$	12,510.68
												\$962.360
18038-3236-14	0900	2330	770-72.32	INSTALL F1-5	EACH	287.000	0.000	\$	0.00	157.000	\$	50,930.80
												\$324.400

18038-3236-14	0900	2340	770-72.33	INSTALL G136-5	EACH	2.000	0.000	\$	0.00	2.000	\$	4,000.00
												\$2,000.000
18038-3236-14	0900	2350	770-72.34	INSTALL C9-5H	EACH	22.000	0.000	\$	0.00	13.000	\$	11,660.22
												\$896.940
18038-3236-14	0900	2360	770-72.35	INSTALL G105-15	EACH	2.000	0.000	\$	0.00	2.000	\$	4,354.80
												\$2,177.400
18038-3236-14	0900	2370	770-72.36	INSTALL G106-15	EACH	2.000	0.000	\$	0.00	3.000	\$	6,532.20
												\$2,177.400
18038-3236-14	0900	2380	770-72.37	INSTALL UG7-25	EACH	1.000	0.000	\$	0.00	1.000	\$	5,045.00
												\$5,045.000
18038-3236-14	0900	2390	770-72.38	INSTALL UM6-1	EACH	1.000	0.000	\$	0.00	1.000	\$	490.70
												\$490.700
18038-3236-14	0900	2400	770-72.39	INSTALL UM6-34	EACH	1.000	0.000	\$	0.00	1.000	\$	456.00
												\$456.000
18038-3236-14	0900	2410	770-72.40	INSTALL UM48-2	EACH	1.000	0.000	\$	0.00	1.000	\$	670.10
												\$670.100
18038-3236-14	0900	2420	770-72.41	INSTALL UM1-5C	EACH	1.000	0.000	\$	0.00	1.000	\$	967.40
												\$967.400
18038-3236-14	0900	2430	770-72.42	INSTALL G9-10	EACH	1.000	0.000	\$	0.00	1.000	\$	2,098.40
												\$2,098.400
18038-3236-14	0900	2440	770-72.43	INSTALL VG136-10	EACH	4.000	0.000	\$	0.00	4.000	\$	7,584.00
												\$1,896.000

18038-3236-14	0900	2450	770-72.44	INSTALL VG136-15	EACH	19.000	0.000	\$	0.00	20.000	\$	43,900.00
												\$2,195.000
18038-3236-14	0900	2460	770-72.45	INSTALL VG136-25	EACH	14.000	0.000	\$	0.00	11.000	\$	25,701.50
												\$2,336.500
18038-3236-14	0900	2470	770-72.46	INSTALL VG136-37.5	EACH	2.000	0.000	\$	0.00	2.000	\$	5,878.20
												\$2,939.100
18038-3236-14	0900	2480	770-72.47	INSTALL 60FT CLASS H1 WOOD POLE	EACH	1.000	0.000	\$	0.00	4.000	\$	13,202.00
												\$3,300.500
18038-3236-14	0900	2490	770-72.48	INSTALL G210-50-25	EACH	1.000	0.000	\$	0.00	1.000	\$	5,281.00
												\$5,281.000
18038-3236-14	0900	2500	770-72.49	INSTALL J6	EACH	7.000	0.000	\$	0.00	8.000	\$	620.56
												\$77.570
18038-3236-14	0900	2510	770-72.50	INSTALL J8	EACH	3.000	0.000	\$	0.00	3.000	\$	222.78
												\$74.260
18038-3236-14	0900	2520	770-72.51	INSTALL J10	EACH	16.000	0.000	\$	0.00	17.000	\$	1,292.17
												\$76.010
18038-3236-14	0900	2530	770-72.52	INSTALL K11C	EACH	84.000	0.000	\$	0.00	85.000	\$	8,511.05
												\$100.130
18038-3236-14	0900	2540	770-72.53	INSTALL M2-11	EACH	126.000	0.000	\$	0.00	119.000	\$	13,637.40
												\$114.600
18038-3236-14	0900	2550	770-72.54	INSTALL M3-3A	EACH	3.000	0.000	\$	0.00	2.000	\$	8,151.70
												\$4,075.850

18038-3236-

14	0900	2560	770-72.55	INSTALL VM3-15	EACH	2.000	0.000	\$	0.00	2.000	\$	14,767.92
												\$7,383.960
18038-3236-14	0900	2570	770-72.56	INSTALL 90FT CLASS H3 CONCRETE POLE	EACH	1.000	0.000	\$	0.00	1.000	\$	11,264.10
												\$11,264.100
18038-3236-14	0900	2580	770-72.57	INSTALL VM3-12A	EACH	1.000	0.000	\$	0.00	1.000	\$	10,182.50
												\$10,182.500
18038-3236-14	0900	2590	770-72.58	INSTALL TENSION SWITCH	EACH	9.000	0.000	\$	0.00	9.000	\$	16,560.00
												\$1,840.000
18038-3236-14	0900	2600	770-72.59	INSTALL VM5-2	EACH	8.000	0.000	\$	0.00	7.000	\$	2,085.51
												\$297.930
18038-3236-14	0900	2610	770-72.60	INSTALL VM5-4	EACH	11.000	0.000	\$	0.00	9.000	\$	1,148.58
												\$127.620
18038-3236-14	0900	2620	770-72.61	INSTALL VM5-5	EACH	28.000	0.000	\$	0.00	28.000	\$	2,648.80
												\$94.600
18038-3236-14	0900	2630	770-72.62	INSTALL VM5-6	EACH	7.000	0.000	\$	0.00	7.000	\$	1,687.70
												\$241.100
18038-3236-14	0900	2640	770-72.63	INSTALL M5-9	EACH	10.000	0.000	\$	0.00	9.000	\$	2,263.50
												\$251.500
18038-3236-14	0900	2650	770-72.64	INSTALL M5-9(3SHOT)	EACH	1.000	0.000	\$	0.00	1.000	\$	544.00
												\$544.000
18038-3236-14	0900	2660	770-72.65	INSTALL TS-5G	EACH	3.000	0.000	\$	0.00	3.000	\$	16,755.00
												\$5,585.000
18038-3236-14	0900	2670	770-72.66	INSTALL 65FT CLASS 2 STEEL POLE	EACH	2.000	0.000	\$	0.00	2.000	\$	8,846.00

												\$4,423.000
18038-3236-14	0900	2680	770-72.67	INSTALL M26-5	EACH	7.000	0.000	\$	0.00	7.000	\$	1,895.46
												\$270.780
18038-3236-14	0900	2690	770-72.68	INSTALL M26-FLD	EACH	5.000	0.000	\$	0.00	6.000	\$	5,392.20
												\$898.700
18038-3236-14	0900	2700	770-72.69	INSTALL STREET LT	EACH	8.000	0.000	\$	0.00	8.000	\$	6,700.00
												\$837.500
18038-3236-14	0900	2710	770-72.70	INSTALL UM5	EACH	9.000	0.000	\$	0.00	9.000	\$	7,195.50
												\$799.500
18038-3236-14	0900	2720	770-72.71	INSTALL MOP	EACH	1.000	0.000	\$	0.00	1.000	\$	1,293.00
												\$1,293.000
18038-3236-14	0900	2730	770-72.72	INSTALL STB	EACH	4.000	0.000	\$	0.00	3.000	\$	967.50
												\$322.500
18038-3236-14	0900	2740	770-72.73	INSTALL TP69-G	EACH	11.000	0.000	\$	0.00	12.000	\$	29,446.80
												\$2,453.900
18038-3236-14	0900	2750	770-72.74	INSTALL TP69-GB	EACH	20.000	0.000	\$	0.00	13.000	\$	35,343.10
												\$2,718.700
18038-3236-14	0900	2760	770-72.75	INSTALL TS-4G	EACH	4.000	0.000	\$	0.00	4.000	\$	10,356.00
												\$2,589.000
18038-3236-14	0900	2770	770-72.76	INSTALL A7	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$488.300
18038-3236-14	0900	2780	770-72.77	INSTALL 60FT CLASS 3 WOOD POLE	EACH	4.000	0.000	\$	0.00	4.000	\$	7,962.00
												\$1,990.500

18038-3236-14	0900	2790	770-72.78	INSTALL 45FT CLASS 2 WOOD POLE	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,316.10
										\$1,316.100
18038-3236-14	0900	2800	770-72.79	INSTALL 35FT CLASS 4 WOOD POLE	EACH	9.000	0.000	\$ 0.00	12.000	\$ 11,906.52
										\$992.210
18038-3236-14	0900	2810	770-72.80	INSTALL 40FT CLASS 3 WOOD POLE	EACH	6.000	0.000	\$ 0.00	8.000	\$ 9,121.60
										\$1,140.200
18038-3236-14	0900	2820	770-72.81	INSTALL 40FT CLASS 4 WOOD POLE	EACH	4.000	0.000	\$ 0.00	4.000	\$ 4,384.00
										\$1,096.000
18038-3236-14	0900	2830	770-72.82	INSTALL 55FT CLASS 2 WOOD POLE	EACH	12.000	0.000	\$ 0.00	14.000	\$ 23,910.60
										\$1,707.900
18038-3236-14	0900	2840	770-72.83	INSTALL 45FT CLASS 3 WOOD POLE	EACH	19.000	0.000	\$ 0.00	19.000	\$ 23,598.00
										\$1,242.000
18038-3236-14	0900	2850	770-72.84	INSTALL 45FT CLASS 4 WOOD POLE	EACH	3.000	0.000	\$ 0.00	1.000	\$ 1,173.10
										\$1,173.100
18038-3236-14	0900	2860	770-72.85	INSTALL 50FT CLASS 2 WOOD POLE	EACH	5.000	0.000	\$ 0.00	5.000	\$ 7,540.50
										\$1,508.100
18038-3236-14	0900	2870	770-72.86	INSTALL 50FT CLASS 3 WOOD POLE	EACH	9.000	0.000	\$ 0.00	8.000	\$ 11,253.60
										\$1,406.700
18038-3236-14	0900	2880	770-72.87	INSTALL 70FT CLASS 1 WOOD POLE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 7,258.00
										\$3,629.000
18038-3236-14	0900	2890	770-72.88	INSTALL 55FT CLASS 1 WOOD POLE	EACH	3.000	0.000	\$ 0.00	3.000	\$ 5,463.00
										\$1,821.000

18038-3236-14	0900	2900	770-72.89	INSTALL 80FT CLASS 1 STEEL POLE	EACH	3.000	0.000	\$	0.00	3.000	\$	17,973.00
												\$5,991.000
18038-3236-14	0900	2910	770-72.90	INSTALL 80FT CLASS H1 WOOD POLE	EACH	2.000	0.000	\$	0.00	2.000	\$	9,065.00
												\$4,532.500
18038-3236-14	0900	2920	770-72.91	INSTALL 55FT CLASS 3 WOOD POLE	EACH	8.000	0.000	\$	0.00	8.000	\$	12,771.44
												\$1,596.430
18038-3236-14	0900	2930	770-72.92	INSTALL 85FT CLASS H1 STEEL POLE	EACH	3.000	0.000	\$	0.00	3.000	\$	21,318.00
												\$7,106.000
18038-3236-14	0900	2940	770-72.93	INSTALL 90FT CLASS H1 STEEL POLE	EACH	13.000	0.000	\$	0.00	9.000	\$	68,931.00
												\$7,659.000
18038-3236-14	0900	2950	770-72.94	INSTALL 95FT CLASS H1 STEEL POLE	EACH	10.000	0.000	\$	0.00	10.000	\$	81,405.00
												\$8,140.500
18038-3236-14	0900	2960	770-72.95	INSTALL 95FT CLASS H3 CONCRETE POLE	EACH	3.000	0.000	\$	0.00	3.000	\$	36,775.80
												\$12,258.600
18038-3236-14	0900	2970	770-72.96	INSTALL 100FT CLASS H1 STEEL POLE	EACH	2.000	0.000	\$	0.00	2.000	\$	18,728.00
												\$9,364.000
18038-3236-14	0900	2980	770-72.97	INSTALL SSP-GUY	EACH	1.000	0.000	\$	0.00	1.000	\$	8,978.00
												\$8,978.000
18038-3236-14	0900	2990	770-72.98	INSTALL 1/0 TPX	L.F.	858.000	0.000	\$	0.00	858.000	\$	3,440.58
												\$4.010
18038-3236-14	0900	3000	770-72.99	INSTALL 2ACSR	L.F.	18,440.000	0.000	\$	0.00	19,954.000	\$	30,330.08
												\$1.520

18038-3236-14	0900	3010	770-73.01	INSTALL 2 TPX	L.F.	2,545.000	0.000	\$	0.00	2,414.000	\$	12,745.92
						\$5.280						
18038-3236-14	0900	3020	770-73.02	INSTALL 795 AAC	L.F.	32,094.000	0.000	\$	0.00	35,320.000	\$	132,096.80
						\$3.740						
18038-3236-14	0900	3030	770-73.03	INSTALL 3/0 ACSR	L.F.	10,531.000	0.000	\$	0.00	12,180.000	\$	33,007.80
						\$2.710						
18038-3236-14	0900	3040	770-73.04	INSTALL 397 ACSR	L.F.	12,834.000	0.000	\$	0.00	12,105.000	\$	35,588.70
						\$2.940						
18038-3236-14	0900	3050	770-73.05	INSTALL 4 ACSR	L.F.	1,316.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.960						
18038-3236-14	0900	3060	770-73.06	INSTALL 1/0 QPX	L.F.	71.000	0.000	\$	0.00	71.000	\$	712.13
						\$10.030						
18038-3236-14	0900	3070	770-73.07	INSTALL 336 AAC	L.F.	3,054.000	0.000	\$	0.00	4,032.000	\$	14,232.96
						\$3.530						
18038-3236-14	0900	3080	770-73.08	INSTALL 6 DPX	L.F.	268.000	0.000	\$	0.00	188.000	\$	607.24
						\$3.230						
18038-3236-14	0900	3090	770-73.09	INSTALL UA1	EACH	3.000	0.000	\$	0.00	2.000	\$	3,282.00
						\$1,641.000						
18038-3236-14	0900	3100	770-73.10	INSTALL TS-5GA	EACH	3.000	0.000	\$	0.00	3.000	\$	19,368.00
						\$6,456.000						
18038-3236-14	0900	3110	770-73.11	REMOVE VA1	EACH	11.000	0.000	\$	0.00	11.000	\$	726.00
						\$66.000						

18038-3236-14	0900	3120	770-73.12	REMOVE VA2	EACH	3.000	0.000	\$ 0.00	3.000	\$ 198.00
						\$66.000				
18038-3236-14	0900	3130	770-73.13	REMOVE VA5	EACH	12.000	0.000	\$ 0.00	12.000	\$ 1,267.20
						\$105.600				
18038-3236-14	0900	3140	770-73.14	REMOVE VA5-1	EACH	2.000	0.000	\$ 0.00	2.000	\$ 264.00
						\$132.000				
18038-3236-14	0900	3150	770-73.15	REMOVE VA5-2	EACH	23.000	0.000	\$ 0.00	22.000	\$ 3,291.20
						\$149.600				
18038-3236-14	0900	3160	770-73.16	REMOVE VC2	EACH	2.000	0.000	\$ 0.00	4.000	\$ 1,056.00
						\$264.000				
18038-3236-14	0900	3170	770-73.17	REMOVE VA6	EACH	4.000	0.000	\$ 0.00	4.000	\$ 633.60
						\$158.400				
18038-3236-14	0900	3180	770-73.18	REMOVE VA7	EACH	4.000	0.000	\$ 0.00	4.000	\$ 668.80
						\$167.200				
18038-3236-14	0900	3190	770-73.19	REMOVE VB7	EACH	3.000	0.000	\$ 0.00	1.000	\$ 193.60
						\$193.600				
18038-3236-14	0900	3200	770-73.20	REMOVE VC1	EACH	7.000	0.000	\$ 0.00	2.000	\$ 211.20
						\$105.600				
18038-3236-14	0900	3210	770-73.21	REMOVE VC1-1	EACH	5.000	0.000	\$ 0.00	6.000	\$ 739.20
						\$123.200				
18038-3236-14	0900	3220	770-73.22	REMOVE VC1-2	EACH	17.000	0.000	\$ 0.00	9.000	\$ 1,267.20
						\$140.800				

18038-3236-

14	0900	3230	770-73.23	REMOVE VC1-3	EACH	3.000	0.000	\$	0.00	6.000	\$	1,108.80
						\$184.800						
18038-3236-14	0900	3240	770-73.24	REMOVE VC2-2	EACH	4.000	0.000	\$	0.00	4.000	\$	809.60
						\$202.400						
18038-3236-14	0900	3250	770-73.25	REMOVE VC2-2P	EACH	5.000	0.000	\$	0.00	5.000	\$	1,012.00
						\$202.400						
18038-3236-14	0900	3260	770-73.26	REMOVE VC4-1L	EACH	6.000	0.000	\$	0.00	1.000	\$	246.40
						\$246.400						
18038-3236-14	0900	3270	770-73.27	REMOVE VC7	EACH	17.000	0.000	\$	0.00	18.000	\$	3,643.20
						\$202.400						
18038-3236-14	0900	3280	770-73.28	REMOVE TP-69G	EACH	18.000	0.000	\$	0.00	16.000	\$	16,896.00
						\$1,056.000						
18038-3236-14	0900	3290	770-73.29	REMOVE VC7-1H	EACH	6.000	0.000	\$	0.00	5.000	\$	1,320.00
						\$264.000						
18038-3236-14	0900	3300	770-73.30	REMOVE VC7-1	EACH	6.000	0.000	\$	0.00	3.000	\$	633.60
						\$211.200						
18038-3236-14	0900	3310	770-73.31	REMOVE VC8	EACH	8.000	0.000	\$	0.00	10.000	\$	2,411.20
						\$241.120						
18038-3236-14	0900	3320	770-73.32	REMOVE G136-25	EACH	135.000	0.000	\$	0.00	1.000	\$	378.40
						\$378.400						
18038-3236-14	0900	3330	770-73.33	REMOVE VC8-3	EACH	1.000	0.000	\$	0.00	1.000	\$	308.00
						\$308.000						
18038-3236-14	0900	3340	770-73.34	INSTALL G9-50	EACH	1.000	0.000	\$	0.00	1.000	\$	3,247.80

							\$3,247.800					
18038-3236-14	0900	3350	770-73.35	REMOVE C9-5H	EACH	36.000	0.000	\$	0.00	30.000	\$	5,544.00
							\$184.800					
18038-3236-14	0900	3360	770-73.36	REMOVE VC9-3	EACH	3.000	0.000	\$	0.00	2.000	\$	369.60
							\$184.800					
18038-3236-14	0900	3370	770-73.37	REMOVE VC9-3F	EACH	4.000	0.000	\$	0.00	5.000	\$	9,240.00
							\$1,848.000					
18038-3236-14	0900	3380	770-73.38	REMOVE E1-2	EACH	184.000	0.000	\$	0.00	106.000	\$	6,996.00
							\$66.000					
18038-3236-14	0900	3390	770-73.39	REMOVE E2-2	EACH	49.000	0.000	\$	0.00	37.000	\$	4,884.00
							\$132.000					
18038-3236-14	0900	3400	770-73.40	REMOVE E3-2	EACH	22.000	0.000	\$	0.00	26.000	\$	5,262.40
							\$202.400					
18038-3236-14	0900	3410	770-73.41	REMOVE G106-15	EACH	1.000	0.000	\$	0.00	1.000	\$	378.40
							\$378.400					
18038-3236-14	0900	3420	770-73.42	REMOVE F	EACH	150.000	0.000	\$	0.00	110.000	\$	7,744.00
							\$70.400					
18038-3236-14	0900	3430	770-73.43	REMOVE G105-15	EACH	1.000	0.000	\$	0.00	2.000	\$	756.80
							\$378.400					
18038-3236-14	0900	3440	770-73.44	REMOVE VG9-25	EACH	1.000	0.000	\$	0.00	2.000	\$	800.80
							\$400.400					
18038-3236-14	0900	3450	770-73.45	REMOVE G136-37.5	EACH	1.000	0.000	\$	0.00	1.000	\$	501.60
							\$501.600					

18038-3236-14	0900	3460	770-73.46	REMOVE VG9-50	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$501.600				
18038-3236-14	0900	3470	770-73.47	REMOVE VG136-10	EACH	7.000	0.000	\$ 0.00	8.000	\$ 2,428.80
						\$303.600				
18038-3236-14	0900	3480	770-73.48	REMOVE VG136-15	EACH	19.000	0.000	\$ 0.00	19.000	\$ 7,239.76
						\$381.040				
18038-3236-14	0900	3490	770-73.49	REMOVE VG136-25	EACH	12.000	0.000	\$ 0.00	13.000	\$ 4,953.52
						\$381.040				
18038-3236-14	0900	3500	770-73.50	REMOVE VG136-37.5	EACH	1.000	0.000	\$ 0.00	1.000	\$ 507.76
						\$507.760				
18038-3236-14	0900	3510	770-73.51	REMOVE VG136-50	EACH	1.000	0.000	\$ 0.00	2.000	\$ 1,015.52
						\$507.760				
18038-3236-14	0900	3520	770-73.52	REMOVE G210-50-25	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,056.00
						\$1,056.000				
18038-3236-14	0900	3530	770-73.53	REMOVE J6	EACH	35.000	0.000	\$ 0.00	34.000	\$ 1,496.00
						\$44.000				
18038-3236-14	0900	3540	770-73.54	REMOVE J8	EACH	8.000	0.000	\$ 0.00	7.000	\$ 308.00
						\$44.000				
18038-3236-14	0900	3550	770-73.55	REMOVE J10	EACH	4.000	0.000	\$ 0.00	4.000	\$ 176.00
						\$44.000				
18038-3236-14	0900	3560	770-73.56	REMOVE K11C	EACH	104.000	0.000	\$ 0.00	103.000	\$ 4,532.00
						\$44.000				

18038-3236-14	0900	3570	770-73.57	REMOVE UC3	EACH	1.000	0.000	\$	0.00	4.000	\$	704.00
												\$176.000
18038-3236-14	0900	3580	770-73.58	REMOVE K15C	EACH	7.000	0.000	\$	0.00	7.000	\$	308.00
												\$44.000
18038-3236-14	0900	3590	770-73.59	REMOVE VM3-15	EACH	1.000	0.000	\$	0.00	1.000	\$	897.60
												\$897.600
18038-3236-14	0900	3600	770-73.60	INSTALL 65FT-3	EACH	1.000	0.000	\$	0.00	1.000	\$	1,975.00
												\$1,975.000
18038-3236-14	0900	3610	770-73.61	REMOVE VM3-12A	EACH	1.000	0.000	\$	0.00	1.000	\$	264.00
												\$264.000
18038-3236-14	0900	3620	770-73.62	REMOVE INLINE SWITCH	EACH	15.000	0.000	\$	0.00	15.000	\$	11,880.00
												\$792.000
18038-3236-14	0900	3630	770-73.63	REMOVE VM5-2	EACH	19.000	0.000	\$	0.00	5.000	\$	264.00
												\$52.800
18038-3236-14	0900	3640	770-73.64	REMOVE VM5-4	EACH	3.000	0.000	\$	0.00	4.000	\$	211.20
												\$52.800
18038-3236-14	0900	3650	770-73.65	REMOVE VM5-5	EACH	49.000	0.000	\$	0.00	42.000	\$	1,848.00
												\$44.000
18038-3236-14	0900	3660	770-73.66	REMOVE VM5-6	EACH	5.000	0.000	\$	0.00	7.000	\$	739.20
												\$105.600
18038-3236-14	0900	3670	770-73.67	REMOVE VM5-7	EACH	6.000	0.000	\$	0.00	5.000	\$	264.00
												\$52.800

18038-3236-14	0900	3680	770-73.68	REMOVE M5-9	EACH	20.000	0.000	\$ 0.00	22.000	\$ 1,548.80
						\$70.400				
18038-3236-14	0900	3690	770-73.69	REMOVE M5-9(3SHOT)	EACH	3.000	0.000	\$ 0.00	1.000	\$ 70.40
						\$70.400				
18038-3236-14	0900	3700	770-73.70	REMOVE M5-14	EACH	1.000	0.000	\$ 0.00	1.000	\$ 79.20
						\$79.200				
18038-3236-14	0900	3710	770-73.71	REMOVE M3-15	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,056.00
						\$1,056.000				
18038-3236-14	0900	3720	770-73.72	REMOVE M26-5	EACH	11.000	0.000	\$ 0.00	13.000	\$ 3,432.00
						\$264.000				
18038-3236-14	0900	3730	770-73.73	REMOVE M5-FLD	EACH	12.000	0.000	\$ 0.00	10.000	\$ 1,760.00
						\$176.000				
18038-3236-14	0900	3740	770-73.74	REMOVE STREET LT	EACH	9.000	0.000	\$ 0.00	9.000	\$ 1,584.00
						\$176.000				
18038-3236-14	0900	3750	770-73.75	REMOVE UM5	EACH	10.000	0.000	\$ 0.00	9.000	\$ 2,059.20
						\$228.800				
18038-3236-14	0900	3760	770-73.76	REMOVE MOP	EACH	3.000	0.000	\$ 0.00	3.000	\$ 528.00
						\$176.000				
18038-3236-14	0900	3770	770-73.77	REMOVE TP1	EACH	2.000	0.000	\$ 0.00	1.000	\$ 422.40
						\$422.400				
18038-3236-14	0900	3780	770-73.78	INSTALL G106-10	EACH	2.000	0.000	\$ 0.00	1.000	\$ 2,074.00
						\$2,074.000				

18038-3236-14	0900	3790	770-73.79	REMOVE TS4-G	EACH	2.000	0.000	\$ 0.00	6.000	\$ 2,112.00
						\$352.000				
18038-3236-14	0900	3800	770-73.80	REMOVE 25FT POLE	EACH	4.000	0.000	\$ 0.00	3.000	\$ 607.20
						\$202.400				
18038-3236-14	0900	3810	770-73.81	REMOVE 30FT POLE	EACH	30.000	0.000	\$ 0.00	22.000	\$ 4,840.00
						\$220.000				
18038-3236-14	0900	3820	770-73.82	REMOVE 85FT POLE	EACH	2.000	0.000	\$ 0.00	2.000	\$ 2,640.00
						\$1,320.000				
18038-3236-14	0900	3830	770-73.83	REMOVE 35FT POLE	EACH	41.000	0.000	\$ 0.00	23.000	\$ 5,464.80
						\$237.600				
18038-3236-14	0900	3840	770-73.84	REMOVE E4-2	EACH	3.000	0.000	\$ 0.00	3.000	\$ 528.00
						\$176.000				
18038-3236-14	0900	3850	770-73.85	REMOVE 40FT POLE	EACH	28.000	0.000	\$ 0.00	26.000	\$ 8,465.60
						\$325.600				
18038-3236-14	0900	3860	770-73.86	REMOVE G105-25	EACH	3.000	0.000	\$ 0.00	3.000	\$ 1,320.00
						\$440.000				
18038-3236-14	0900	3870	770-73.87	REMOVE 45FT POLE	EACH	36.000	0.000	\$ 0.00	32.000	\$ 12,108.80
						\$378.400				
18038-3236-14	0900	3880	770-73.88	REMOVE M3-23A	EACH	1.000	0.000	\$ 0.00	1.000	\$ 1,320.00
						\$1,320.000				
18038-3236-14	0900	3890	770-73.89	REMOVE G136-37.5	EACH	1.000	0.000	\$ 0.00	1.000	\$ 440.00
						\$440.000				

18038-3236-

14	0900	3900	770-73.90	REMOVE 50FT POLE	EACH	17.000 \$536.800	0.000	\$	0.00	18.000	\$	9,662.40
18038-3236-14	0900	3910	770-73.91	INSTALL 35-V4L	EACH	3.000 \$8,150.000	0.000	\$	0.00	3.000	\$	24,450.00
18038-3236-14	0900	3920	770-73.92	REMOVE 1/0 ACSR	L.F.	163.000 \$1.410	0.000	\$	0.00	2,458.000	\$	3,465.78
18038-3236-14	0900	3930	770-73.93	REMOVE 55FT POLE	EACH	2.000 \$862.400	0.000	\$	0.00	1.000	\$	862.40
18038-3236-14	0900	3940	770-73.94	REMOVE 60FT POLE	EACH	5.000 \$1,012.000	0.000	\$	0.00	2.000	\$	2,024.00
18038-3236-14	0900	3950	770-73.95	REMOVE 65FT POLE	EACH	2.000 \$1,108.800	0.000	\$	0.00	2.000	\$	2,217.60
18038-3236-14	0900	3960	770-73.96	REMOVE 70FT POLE	EACH	9.000 \$1,196.800	0.000	\$	0.00	8.000	\$	9,574.40
18038-3236-14	0900	3970	770-73.97	REMOVE 75FT POLE	EACH	7.000 \$1,337.600	0.000	\$	0.00	7.000	\$	9,363.20
18038-3236-14	0900	3980	770-73.98	REMOVE 80FT POLE	EACH	2.000 \$1,056.000	0.000	\$	0.00	2.000	\$	2,112.00
18038-3236-14	0900	3990	770-73.99	REMOVE SSPC	EACH	1.000 \$4,400.000	0.000	\$	0.00	1.000	\$	4,400.00
18038-3236-14	0900	4000	770-74.01	REMOVE 1/0 TPX	L.F.	195.000 \$3.520	0.000	\$	0.00	258.000	\$	908.16
18038-3236-14	0900	4010	770-74.02	REMOVE 2 ACSR	L.F.	17,310.000	0.000	\$	0.00	18,058.000	\$	15,891.04

							\$0.880					
18038-3236-14	0900	4020	770-74.03	REMOVE 2 TPX	L.F.	5,021.000	0.000	\$	0.00	4,732.000	\$	8,328.32
							\$1.760					
18038-3236-14	0900	4030	770-74.04	REMOVE 3/0 ACSR	L.F.	10,588.000	0.000	\$	0.00	12,094.000	\$	12,819.64
							\$1.060					
18038-3236-14	0900	4040	770-74.05	REMOVE 397 ACSR	L.F.	13,455.000	0.000	\$	0.00	2,460.000	\$	2,607.60
							\$1.060					
18038-3236-14	0900	4050	770-74.06	REMOVE 4 ACSR	L.F.	1,104.000	0.000	\$	0.00	1,104.000	\$	1,656.00
							\$1.500					
18038-3236-14	0900	4060	770-74.07	REMOVE 1/0 QPX	L.F.	94.000	0.000	\$	0.00	94.000	\$	165.44
							\$1.760					
18038-3236-14	0900	4070	770-74.08	REMOVE 336 AAC	L.F.	3,294.000	0.000	\$	0.00	13,535.000	\$	29,777.00
							\$2.200					
18038-3236-14	0900	4080	770-74.09	REMOVE 6 CWCU	L.F.	3,666.000	0.000	\$	0.00	3,666.000	\$	3,885.96
							\$1.060					
18038-3236-14	0900	4090	770-74.10	REMOVE 6 DPX	L.F.	661.000	0.000	\$	0.00	580.000	\$	1,531.20
							\$2.640					
18038-3236-14	0900	4100	770-74.11	REMOVE 795 AAC	L.F.	32,502.000	0.000	\$	0.00	37,809.000	\$	49,907.88
							\$1.320					
18038-3236-14	0900	4110	770-74.12	INSTALL M5-23L	EACH	14.000	0.000	\$	0.00	15.000	\$	4,567.50
							\$304.500					
18038-3236-14	0900	4120	770-74.13	REMOVE M5-23L	EACH	34.000	0.000	\$	0.00	37.000	\$	4,884.00
							\$132.000					

18038-3236-14	0900	4130	770-74.14	INSTALL UM6-28	EACH	2.000	0.000	\$	0.00	3.000	\$	324.00
												\$108.000
18038-3236-14	0900	4140	770-74.15	INSTALL 60FT-1	EACH	5.000	0.000	\$	0.00	6.000	\$	13,776.00
												\$2,296.000
18038-3236-14	0900	4150	770-74.16	INSTALL A8	EACH	1.000	0.000	\$	0.00	1.000	\$	597.42
												\$597.420
18038-3236-14	0900	4160	770-74.17	INSTALL 65-H1	EACH	5.000	0.000	\$	0.00	5.000	\$	18,165.00
												\$3,633.000
18038-3236-14	0900	4170	770-74.18	INSTALL B5-1	EACH	1.000	0.000	\$	0.00	1.000	\$	421.49
												\$421.490
18038-3236-14	0900	4180	770-74.19	INSTALL 1/0 ACSR	L.F.	1,049.000	0.000	\$	0.00	2,687.000	\$	8,195.35
												\$3.050
18038-3236-14	0900	4190	770-74.20	INSTALL 40FT-2	EACH	1.000	0.000	\$	0.00	1.000	\$	888.10
												\$888.100
18038-3236-14	0900	4200	770-74.21	INSTALL TM101	EACH	1.000	0.000	\$	0.00	1.000	\$	1,433.00
												\$1,433.000
18038-3236-14	0900	4210	770-74.22	INSTALL 40FT-2C	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$3,061.600
18038-3236-14	0900	4220	770-74.23	INSTALL 3/8IN HSS	L.F.	4,278.000	0.000	\$	0.00	4,278.000	\$	7,871.52
												\$1.840
18038-3236-14	0900	4230	770-74.24	REMOVE 3/8IN HSS	L.F.	4,485.000	0.000	\$	0.00	4,684.000	\$	6,182.88
												\$1.320

18038-3236-14	0900	4240	770-74.25	INSTALL 80FT-H1S	EACH	2.000	0.000	\$	0.00	2.000	\$	12,866.20
												\$6,433.100
18038-3236-14	0900	4250	770-74.26	INSTALL 45FT-1	EACH	1.000	0.000	\$	0.00	1.000	\$	1,096.50
												\$1,096.500
18038-3236-14	0900	4260	770-74.27	INSTALL 70FT-1S	EACH	2.000	0.000	\$	0.00	1.000	\$	5,165.30
												\$5,165.300
18038-3236-14	0900	4270	770-74.28	INSTALL C9-3	EACH	1.000	0.000	\$	0.00	1.000	\$	506.70
												\$506.700
18038-3236-14	0900	4280	770-74.29	INSTALL G105-25	EACH	3.000	0.000	\$	0.00	3.000	\$	6,824.70
												\$2,274.900
18038-3236-14	0900	4290	770-74.30	INSTALL 65FT-1	EACH	1.000	0.000	\$	0.00	1.000	\$	2,952.50
												\$2,952.500
18038-3236-14	0900	4300	770-74.31	INSTALL 75FT-1	EACH	1.000	0.000	\$	0.00	1.000	\$	4,045.00
												\$4,045.000
18038-3236-14	0900	4310	770-74.32	INSTALL 70FT-H1	EACH	1.000	0.000	\$	0.00	1.000	\$	4,223.50
												\$4,223.500
18038-3236-14	0900	4320	770-74.33	INSTALL M3-23C	EACH	1.000	0.000	\$	0.00	1.000	\$	8,630.26
												\$8,630.260
18038-3236-14	0900	4330	770-74.34	INSTALL G106-25	EACH	2.000	0.000	\$	0.00	2.000	\$	4,549.80
												\$2,274.900
18038-3236-14	0900	4340	770-74.35	INSTALL 65FT-3	EACH	1.000	0.000	\$	0.00	2.000	\$	4,566.00
												\$2,283.000

18038-3236-14	0900	4350	770-74.36	INSTALL M2-15	EACH	1.000	0.000	\$	0.00	1.000	\$	243.30
												\$243.300
18038-3236-14	0900	4360	770-74.37	INSTALL 4/0 URD TPX	EACH	270.000	0.000	\$	0.00	230.000	\$	1,483.50
												\$6.450
18038-3236-14	0900	4370	770-74.38	INSTALL 65FT-2	EACH	1.000	0.000	\$	0.00	2.000	\$	5,346.00
												\$2,673.000
18038-3236-14	0900	4380	770-74.39	REMOVE G39-25	L.F.	1.000	0.000	\$	0.00	1.000	\$	440.00
												\$440.000
18038-3236-14	0900	4390	770-74.40	INSTALL G39-25	EACH	1.000	0.000	\$	0.00	1.000	\$	2,565.30
												\$2,565.300
18038-3236-14	0900	4400	771-20.01	3/4IN PE SDR 9.33	L.F.	1,635.000	0.000	\$	0.00	4,886.000	\$	40,309.50
												\$8.250
18038-3236-14	0900	4410	771-20.02	2IN PE SDR 11	L.F.	2,365.000	0.000	\$	0.00	6,151.000	\$	59,049.60
												\$9.600
18038-3236-14	0900	4420	771-20.03	4IN PE SDR 11	L.F.	1,540.000	0.000	\$	0.00	2,490.000	\$	30,876.00
												\$12.400
18038-3236-14	0910	6350	771-20.04	6IN PE SDR 11	L.F.	8,483.000	0.000	\$	0.00	9,770.000	\$	199,796.50
												\$20.450
18038-3236-14	0900	4430	771-20.05	10 GA TRACER WIRE	L.F.	28.000	0.000	\$	0.00	22,525.000	\$	5,631.25
												\$0.250
18038-3236-14	0900	4440	771-20.06	2IN STEEL PIPE FBE COATED SCH 40 X42	L.F.	1,850.000	0.000	\$	0.00	1,755.000	\$	47,999.25
												\$27.350

18038-3236-14	0910	6360	771-20.07	3/4IN ON 6IN PE TAP TEE	EACH	37.000	0.000	\$	0.00	57.000	\$	31,350.00
												\$550.000
18038-3236-14	0900	4450	771-20.08	3/4IN ON 4IN PE TAP TEE	EACH	2.000	0.000	\$	0.00	21.000	\$	11,550.00
												\$550.000
18038-3236-14	0900	4460	771-20.09	3/4IN ON 2IN PE TAP TEE	EACH	4.000	0.000	\$	0.00	21.000	\$	9,450.00
												\$450.000
18038-3236-14	0910	6370	771-20.10	2IN ON 6IN PE TAP TEE	EACH	3.000	0.000	\$	0.00	6.000	\$	4,170.00
												\$695.000
18038-3236-14	0900	4470	771-20.11	6IN X 2IN PE REDUCER	EACH	2.000	0.000	\$	0.00	4.000	\$	412.00
												\$103.000
18038-3236-14	0900	4480	771-20.12	6IN PE TEE	EACH	4.000	0.000	\$	0.00	5.000	\$	825.00
												\$165.000
18038-3236-14	0900	4490	771-20.13	4IN PE TEE	EACH	1.000	0.000	\$	0.00	2.000	\$	230.00
												\$115.000
18038-3236-14	0900	4500	771-20.14	3/4IN PE TEE	EACH	3.000	0.000	\$	0.00	12.000	\$	660.00
												\$55.000
18038-3236-14	0900	4510	771-20.15	2IN PE TO STEEL TRANSITION FITTING	EACH	2.000	0.000	\$	0.00	6.000	\$	2,400.00
												\$400.000
18038-3236-14	0900	4520	771-20.16	2IN X 1 1/2IN STL WLD REDUCER SCH 40 X42	EACH	7.000	0.000	\$	0.00	0.000	\$	0.00
												\$93.000
18038-3236-14	0900	4530	771-20.17	17LB MAGNESIUM ANODES	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
												\$285.000

18038-3236-

14	0900	4540	771-20.18	FLUSH MOUNT CATHODIC TEST STATION	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$225.000						
18038-3236-14	0900	4550	771-20.19	2IN STEEL WELD X WELD TEE SCH 40 X42	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$110.000						
18038-3236-14	0900	4560	771-20.20	3/4IN PE TO 2IN STEEL TRANSITION TAP TEE	EACH	4.000	0.000	\$	0.00	5.000	\$	3,000.00
						\$600.000						
18038-3236-14	0900	4570	771-20.21	3/4IN ON 2IN STEEL TAP TEE	EACH	1.000	0.000	\$	0.00	3.000	\$	1,800.00
						\$600.000						
18038-3236-14	0900	4580	771-20.22	6IN PE WITH EXTRA DEPTH	L.F.	6,965.000	0.000	\$	0.00	4,465.000	\$	6,697.50
						\$1.500						
18038-3236-14	0900	4590	771-20.23	4IN PE WITH EXTRA DEPTH	L.F.	200.000	0.000	\$	0.00	410.000	\$	615.00
						\$1.500						
18038-3236-14	0900	4600	771-20.24	2IN PE WITH EXTRA DEPTH	L.F.	700.000	0.000	\$	0.00	996.000	\$	1,494.00
						\$1.500						
18038-3236-14	0900	4610	771-20.25	2IN STEEL WITH EXTRA DEPTH	L.F.	1,770.000	0.000	\$	0.00	135.000	\$	202.50
						\$1.500						
18038-3236-14	0900	4620	771-20.26	3/4IN PE WITH EXTRA DEPTH	L.F.	4,535.000	0.000	\$	0.00	1,550.000	\$	2,325.00
						\$1.500						
18038-3236-14	0900	4630	771-20.27	GRAVEL CRUSHER RUN	TON	10.000	0.000	\$	0.00	1,159.510	\$	25,509.22
						\$22.000						
18038-3236-14	0900	4640	771-20.28	6IN X 4IN PE REDUCER	EACH	4.000	0.000	\$	0.00	8.000	\$	1,120.00
						\$140.000						
18038-3236-14	0100	9500	771-24.75	MUELLER 2IN CURB VALVE TEE	EACH	0.000	0.000	\$	0.00	2.000	\$	2,530.50

												\$1,265.250
18038-3236-14	0100	9501	771-24.76	2IN WELD X WELD CLASS 150# BALL VALVE	EACH	0.000	0.000	\$	0.00	1.000	\$	861.00
												\$861.000
18038-3236-14	0100	9502	771-24.77	HOT TIE-INS FOR 2IN TAP AND STOPPLES	EACH	0.000	0.000	\$	0.00	2.000	\$	4,721.32
												\$2,360.660
18038-3236-14	0100	9503	771-24.78	3/4IN DIRECTIONAL BORE (ROCK)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$47.250
18038-3236-14	0100	9504	771-24.79	3/4IN DIRECTIONAL BORE (DIRT)	L.F.	0.000	0.000	\$	0.00	190.000	\$	3,990.00
												\$21.000
18038-3236-14	0100	9505	771-24.80	2IN DIRECTIONAL BORE (ROCK)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$57.750
18038-3236-14	0100	9506	771-24.81	2IN DIRECTIONAL BORE (SOIL)	L.F.	0.000	0.000	\$	0.00	180.000	\$	4,725.00
												\$26.250
18038-3236-14	0100	9507	771-24.82	4IN DIRECTIONAL BORE (ROCK)	L.F.	0.000	0.000	\$	0.00	225.000	\$	15,356.25
												\$68.250
18038-3236-14	0100	9508	771-24.83	4IN DIRECTIONAL BORE (SOIL)	L.F.	0.000	0.000	\$	0.00	415.000	\$	13,072.50
												\$31.500
18038-3236-14	0100	9509	771-24.84	6IN DIRECTIONAL BORE (ROCK)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$105.000
18038-3236-14	0100	9510	771-24.85	6IN DIRECTIONAL BORE (SOIL)	L.F.	0.000	0.000	\$	0.00	510.000	\$	24,097.50
												\$47.250
18038-3236-14	0900	9550	771-28.91	4IN PE SDR11 ROCK SAW INSTALL	L.F.	0.000	0.000	\$	0.00	885.000	\$	28,762.50
												\$32.500

18038-3236-14	0900	9551	771-30.96	REBATE FOR STOCKPILED MATERIAL	LS	0.000	0.000	\$	0.00	1.000	\$	-3,510.00
												\$-3,510.000
18038-3236-14	0900	9552	771-30.97	ADDITIONAL INVOICE COST OF 4IN PE	L.F.	0.000	0.000	\$	0.00	600.000	\$	1,458.00
												\$2.430
18038-3236-14	0900	9553	771-30.98	ADDITIONAL INVOICE COST OF 6IN PE	L.F.	0.000	0.000	\$	0.00	4,300.000	\$	15,437.00
												\$3.590
18038-3236-14	0900	4650	773-13.42	INSTALL 25 PAIR COPPER CABLE	L.F.	3,310.000	0.000	\$	0.00	4,157.000	\$	7,607.31
												\$1.830
18038-3236-14	0900	4660	773-13.43	INSTALL 50 PAIR COPPER CABLE	L.F.	1,972.000	0.000	\$	0.00	2,926.000	\$	7,987.98
												\$2.730
18038-3236-14	0900	4670	773-13.44	INSTALL 100 PAIR COPPER CABLE	L.F.	5,262.000	0.000	\$	0.00	5,062.000	\$	22,930.86
												\$4.530
18038-3236-14	0900	4680	773-13.45	INSTALL 150 PAIR COPPER CABLE	L.F.	12,219.000	0.000	\$	0.00	4,153.000	\$	26,828.38
												\$6.460
18038-3236-14	0900	4690	773-13.46	INSTALL 200 PAIR COPPER CABLE	L.F.	10,493.000	0.000	\$	0.00	8,676.000	\$	71,663.76
												\$8.260
18038-3236-14	0900	4700	773-13.47	INSTALL 400 PAIR COPPER CABLE	L.F.	1,806.000	0.000	\$	0.00	2,496.000	\$	39,312.00
												\$15.750
18038-3236-14	0900	4710	773-13.48	INSTALL 600 PAIR COPPER CABLE	L.F.	386.000	0.000	\$	0.00	682.000	\$	17,493.30
												\$25.650
18038-3236-14	0900	4720	773-13.49	INSTALL 900 PAIR COPPER CABLE	L.F.	50.000	0.000	\$	0.00	0.000	\$	0.00
												\$50.500

18038-3236-14	0900	4730	773-13.50	INSTALL FIBER BEING RELOCATED	L.F.	28,099.000	0.000	\$	0.00	4,272.000	\$	6,835.20
						\$1.600						
18038-3236-14	0900	4740	773-13.51	INSTALL 5/16IN EHS STRAND	L.F.	57,690.000	0.000	\$	0.00	63,508.000	\$	49,536.24
						\$0.780						
18038-3236-14	0900	4750	773-13.52	INSTALL STRAND DEADEND	EACH	191.000	0.000	\$	0.00	153.000	\$	8,052.39
						\$52.630						
18038-3236-14	0900	4760	773-13.53	INSTALL STRAND TANGENT	EACH	148.000	0.000	\$	0.00	203.000	\$	5,227.25
						\$25.750						
18038-3236-14	0900	4770	773-13.54	INSTALL STRAND ANGLE	EACH	130.000	0.000	\$	0.00	189.000	\$	6,095.25
						\$32.250						
18038-3236-14	0900	4780	773-13.55	INSTALL ADSS BEING RELOCATED	L.F.	395.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.900						
18038-3236-14	0900	4790	773-13.56	INSTALL ADSS CUSHION	EACH	3.000	0.000	\$	0.00	0.000	\$	0.00
						\$102.500						
18038-3236-14	0900	4800	773-13.57	INSTALL ADSS DEADEND	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$140.000						
18038-3236-14	0900	4810	773-13.58	INSTALL DOWN GUY E1-1	EACH	177.000	0.000	\$	0.00	213.000	\$	18,105.00
						\$85.000						
18038-3236-14	0900	4820	773-13.59	INSTALL SPAN GUY E2-1	EACH	32.000	0.000	\$	0.00	59.000	\$	8,496.00
						\$144.000						
18038-3236-14	0900	4830	773-13.60	INSTALL DROPS OVERHEAD	L.F.	7,023.000	0.000	\$	0.00	10,012.000	\$	20,124.12
						\$2.010						

18038-3236-14	0900	4840	773-13.61	INSTALL DROPS UNDERGROUND	L.F.	397.000	0.000	\$	0.00	598.000	\$	1,602.64
						\$2.680						
18038-3236-14	0900	4850	773-13.62	INSTALL COPPER PAIR SPLICE	EACH	8,884.000	0.000	\$	0.00	8,291.000	\$	19,732.58
						\$2.380						
18038-3236-14	0900	4860	773-13.63	INSTALL SPLICE/TERMINAL BOX	EACH	48.000	0.000	\$	0.00	112.000	\$	40,152.00
						\$358.500						
18038-3236-14	0900	4870	773-13.64	INSTALL REMOTE	EACH	1.000	0.000	\$	0.00	1.000	\$	94,500.00
						\$94,500.000						
18038-3236-14	0900	4880	773-13.65	REMOVE 300 PAIR COPPER CABLE	L.F.	2,817.000	0.000	\$	0.00	4,418.000	\$	2,297.36
						\$0.520						
18038-3236-14	0900	4890	773-13.66	REMOVE 25 PAIR COPPER CABLE	L.F.	3,131.000	0.000	\$	0.00	3,434.000	\$	1,785.68
						\$0.520						
18038-3236-14	0900	4900	773-13.67	REMOVE 50 PAIR COPPER CABLE	L.F.	1,477.000	0.000	\$	0.00	4,390.000	\$	2,282.80
						\$0.520						
18038-3236-14	0900	4910	773-13.68	REMOVE 100 PAIR COPPER CABLE	L.F.	4,628.000	0.000	\$	0.00	5,581.000	\$	2,902.12
						\$0.520						
18038-3236-14	0900	4920	773-13.69	REMOVE 150 PAIR COPPER CABLE	L.F.	13,373.000	0.000	\$	0.00	4,414.000	\$	2,295.28
						\$0.520						
18038-3236-14	0900	4930	773-13.70	REMOVE 200 PAIR COPPER CABLE	L.F.	9,858.000	0.000	\$	0.00	9,464.000	\$	4,921.28
						\$0.520						
18038-3236-14	0900	4940	773-13.71	REMOVE 400 PAIR COPPER CABLE	L.F.	1,556.000	0.000	\$	0.00	1,352.000	\$	703.04
						\$0.520						

18038-3236-14	0900	4950	773-13.72	REMOVE 600 PAIR COPPER CABLE	L.F.	327.000	0.000	\$	0.00	520.000	\$	270.40
						\$0.520						
18038-3236-14	0900	4960	773-13.73	REMOVE 900 PAIR COPPER CABLE	L.F.	55.000	0.000	\$	0.00	59.000	\$	30.68
						\$0.520						
18038-3236-14	0900	4970	773-13.74	REMOVE FIBER BEING RELOCATED	L.F.	26,972.000	0.000	\$	0.00	23,558.000	\$	12,250.16
						\$0.520						
18038-3236-14	0900	4980	773-13.75	REMOVE ADSS BEING RELOCATED	L.F.	269.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.300						
18038-3236-14	0900	4990	773-13.76	REMOVE DROPS	L.F.	10,627.000	0.000	\$	0.00	13,800.000	\$	3,588.00
						\$0.260						
18038-3236-14	0900	5000	773-13.77	REMOVE REMOTE	EACH	1.000	0.000	\$	0.00	2.000	\$	13,000.00
						\$6,500.000						
18038-3236-14	0900	5010	773-13.78	INSTALL 300 PAIR COPPER CABLE	L.F.	3,085.000	0.000	\$	0.00	5,793.000	\$	69,458.07
						\$11.990						
18038-3236-14	0900	9517	773-13.85	INSTALL GROUND WIRE ASSEMBLY-PM2A	EACH	0.000	0.000	\$	0.00	461.000	\$	9,220.00
						\$20.000						
18038-3236-14	0900	9518	773-13.86	INSTALL GUY GUARD-PM11	EACH	0.000	0.000	\$	0.00	169.000	\$	2,619.50
						\$15.500						
18038-3236-14	0900	9519	773-13.87	INSTALL WIRE GUARD-BM83	EACH	0.000	0.000	\$	0.00	5.000	\$	142.75
						\$28.550						
18038-3236-14	0900	9520	773-13.88	REMOVE STRAND	L.F.	0.000	0.000	\$	0.00	49,501.000	\$	25,740.52
						\$0.520						

18038-3236-

14	0900	9521	773-13.89	INSTALL WIRE TERMINAL-WT	EACH	0.000	0.000	\$	0.00	7.000	\$	1,050.00
						\$150.000						
18038-3236-14	0900	9522	773-13.90	REMOVE WIRE TERMINAL-XWT	EACH	0.000	0.000	\$	0.00	15.000	\$	936.00
						\$62.400						
18038-3236-14	0900	9523	773-13.91	TRANSFER WIRE TERMINAL-WWT	EACH	0.000	0.000	\$	0.00	9.000	\$	1,350.00
						\$150.000						
18038-3236-14	0900	9524	773-13.92	INSTALL FIBER MAINTENANCE LOOP-CO LOOP	L.F.	0.000	0.000	\$	0.00	5,391.000	\$	10,027.26
						\$1.860						
18038-3236-14	0900	9525	773-13.93	INSTALL FIBER STORAGE BRACKET-PAIR-FOSB	EACH	0.000	0.000	\$	0.00	21.000	\$	2,152.50
						\$102.500						
18038-3236-14	0900	9526	773-13.94	CABLE DELASH/RELASH-WCADR	L.F.	0.000	0.000	\$	0.00	4,780.000	\$	7,648.00
						\$1.600						
18038-3236-14	0900	9527	773-13.95	OPEN/CLOSE FIBER STORAGE CASE-WHACO	EACH	0.000	0.000	\$	0.00	3.000	\$	1,050.00
						\$350.000						
18038-3236-14	0900	9528	773-13.97	TRANSFER AERIAL DROP-WSEA	EACH	0.000	0.000	\$	0.00	31.000	\$	1,240.00
						\$40.000						
18038-3236-14	0900	9529	773-13.98	TRANSFER BURIED DROP-WSEB	EACH	0.000	0.000	\$	0.00	18.000	\$	720.00
						\$40.000						
18038-3236-14	0900	9530	773-18.01	TRIMMING	L.F.	0.000	0.000	\$	0.00	50.000	\$	200.00
						\$4.000						
18038-3236-14	0900	9531	773-18.02	CLEARING	L.F.	0.000	0.000	\$	0.00	350.000	\$	1,400.00
						\$4.000						
18038-3236-14	0900	9532	773-18.03	INSTL 24 FIBER CABLE	L.F.	0.000	0.000	\$	0.00	25,119.000	\$	35,166.60

												\$1.400
18038-3236-14	0900	9533	773-18.05	INSTL 25 PAIR COPPER STUB-PM91(25)	EACH	0.000	0.000	\$	0.00	4.000	\$	1,280.00
												\$320.000
18038-3236-14	0900	9534	773-18.06	INSTL 300 PAIR COPPER STUB-PM91(300)	EACH	0.000	0.000	\$	0.00	1.000	\$	320.00
												\$320.000
18038-3236-14	0900	9535	773-18.07	INSTL 36 FIBER CABLE	L.F.	0.000	0.000	\$	0.00	13,810.000	\$	20,162.60
												\$1.460
18038-3236-14	0900	9536	773-18.09	INSTL 96 FIBER CABLE	L.F.	0.000	0.000	\$	0.00	1,142.000	\$	2,124.12
												\$1.860
18038-3236-14	0900	9537	773-18.11	INSTL FIBER CLOSURE-HACO	EACH	0.000	0.000	\$	0.00	22.000	\$	16,335.00
												\$742.500
18038-3236-14	0900	9538	773-18.12	INSTL 1.25IN UNDRGRND SUB-DUCT-UD-1.25	L.F.	0.000	0.000	\$	0.00	50.000	\$	900.00
												\$18.000
18038-3236-14	0900	9539	773-18.13	TRANSFER BURIED CABLE-WBFC	L.F.	0.000	0.000	\$	0.00	81.000	\$	101.25
												\$1.250
18038-3236-14	0900	9540	773-18.14	TRANSFER FIBER STORAGE BRACKET-WFOSB	EACH	0.000	0.000	\$	0.00	2.000	\$	300.00
												\$150.000
18038-3236-14	0900	9541	773-18.15	TRANSFER OVERHEAD GUY-WE2-1	EACH	0.000	0.000	\$	0.00	2.000	\$	170.00
												\$85.000
18038-3236-14	0900	9542	773-18.16	TRANSFER WIRE GUARD-WBM83	EACH	0.000	0.000	\$	0.00	12.000	\$	414.00
												\$34.500
18038-3236-14	0900	9543	773-18.17	REMOVE CABLE	L.F.	0.000	0.000	\$	0.00	200.000	\$	104.00
												\$0.520

18038-3236-14	0900	9544	773-18.18	RESAG AERIAL CABLE-WCA	L.F.	0.000	0.000	\$	0.00	3,623.000	\$	4,709.90
												\$1.300
18038-3236-14	0900	9545	773-18.19	SPLICE WORKING COPPER PAIR-WHC	EACH	0.000	0.000	\$	0.00	9,838.000	\$	37,384.40
												\$3.800
18038-3236-14	0900	9546	773-18.20	SPLICE WORKING FIBER-WH01	EACH	0.000	0.000	\$	0.00	250.000	\$	17,800.00
												\$71.200
18038-3236-14	0900	9547	773-18.21	TRANSFER RISER GUARD-WBM81	EACH	0.000	0.000	\$	0.00	1.000	\$	34.50
												\$34.500
18038-3236-14	0900	9511	773-72.32	INSTALL F1-5	EACH	0.000	0.000	\$	0.00	152.000	\$	49,308.80
				Changed from VEC item to Communications Item								\$324.400
18038-3236-14	0900	9548	773-72.77	X 25FT/7 POLE REMOVE POLE	EACH	0.000	0.000	\$	0.00	28.000	\$	5,667.20
												\$202.400
18038-3236-14	0900	9512	773-72.79	INSTALL 35FT CLASS 4 WOOD POLE	EACH	0.000	0.000	\$	0.00	3.000	\$	2,976.63
				VEC Item changed to Communications Item								\$992.210
18038-3236-14	0900	9549	773-72.80	X BM83 REMOVE HOUSE GUARD	EACH	0.000	0.000	\$	0.00	7.000	\$	145.60
												\$20.800
18038-3236-14	0900	9513	773-73.38	REMOVE E1-2	EACH	0.000	0.000	\$	0.00	84.000	\$	5,544.00
				VEC item changed to Communications item								\$66.000
18038-3236-14	0900	9515	773-73.39	REMOVE E2-2	EACH	0.000	0.000	\$	0.00	13.000	\$	1,716.00
				VEC item changed to Communications Item								\$132.000
18038-3236-14	0900	9516	773-73.42	REMOVE F	EACH	0.000	0.000	\$	0.00	48.000	\$	3,379.20
				VEC item changed to Communicationis item								\$70.400

18038-3236-14	0900	5020	775-41.01	UNDERCUTTING & BACKFILL W/CRUSHED STONE	TON	6,350.000	0.000	\$	0.00	513.000	\$	9,234.00
						\$18.000						
18038-3236-14	0900	5030	775-41.02	CRUSHED STONE FOR UTILITIES	TON	13,950.000	0.000	\$	0.00	11,233.420	\$	157,267.88
						\$14.000						
	0900	5030	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	TON	\$ 14.000	0.000	\$	0.00	-64.960	\$	-909.44
18038-3236-14	0900	5040	775-41.03	STREAM CROSSING IN ROCK	L.F.	120.000	0.000	\$	0.00	0.000	\$	0.00
						\$80.000						
18038-3236-14	0900	5050	775-41.04	STREAM CROSSING IN SOIL	L.F.	40.000	0.000	\$	0.00	140.000	\$	7,000.00
						\$50.000						
18038-3236-14	0900	5060	775-41.05	2IN PVC CL200 CASING; OPEN CUT	L.F.	920.000	0.000	\$	0.00	535.000	\$	8,560.00
						\$16.000						
18038-3236-14	0900	5070	775-41.06	4IN STEEL CASING; OPEN CUT	L.F.	1,630.000	0.000	\$	0.00	338.000	\$	10,207.60
						\$30.200						
18038-3236-14	0900	5080	775-41.07	6IN STEEL CASING; OPEN CUT	L.F.	40.000	0.000	\$	0.00	0.000	\$	0.00
						\$37.200						
18038-3236-14	0900	5090	775-41.08	10IN STEEL CASING; OPEN CUT	L.F.	1,850.000	0.000	\$	0.00	1,411.000	\$	75,065.20
						\$53.200						
18038-3236-14	0900	5100	775-41.09	12IN STEEL CASING; OPEN CUT	L.F.	2,900.000	0.000	\$	0.00	1,682.000	\$	104,452.20
						\$62.100						
18038-3236-14	0900	5110	775-41.10	14IN STEEL CASING; OPEN CUT	L.F.	375.000	0.000	\$	0.00	350.000	\$	25,252.50
						\$72.150						
18038-3236-14	0900	5120	775-41.11	18IN STEEL CASING; OPEN CUT	L.F.	1,350.000	0.000	\$	0.00	1,210.000	\$	104,846.50
						\$86.650						

18038-3236-14	0900	5130	775-41.12	24IN STEEL CASING; OPEN CUT	L.F.	775.000	0.000	\$	0.00	340.000	\$	34,884.00
						\$102.600						
18038-3236-14	0900	5140	775-41.13	30IN STEEL CASING; OPEN CUT	L.F.	750.000	0.000	\$	0.00	588.000	\$	93,374.40
						\$158.800						
18038-3236-14	0900	5150	775-41.14	4IN STEEL CASING; BORE & JACK	L.F.	600.000	0.000	\$	0.00	294.000	\$	19,110.00
						\$65.000						
18038-3236-14	0900	5160	775-41.15	6IN STEEL CASING; BORE & JACK	L.F.	50.000	0.000	\$	0.00	0.000	\$	0.00
						\$75.000						
18038-3236-14	0900	5170	775-41.16	10IN STEEL CASING; BORE & JACK	L.F.	175.000	0.000	\$	0.00	300.000	\$	24,075.00
						\$80.250						
18038-3236-14	0900	5180	775-41.17	12IN STEEL CASING; BORE & JACK	L.F.	850.000	0.000	\$	0.00	1,194.000	\$	114,385.20
						\$95.800						
18038-3236-14	0900	5190	775-41.18	14IN STEEL CASING; BORE & JACK	L.F.	40.000	0.000	\$	0.00	50.000	\$	5,370.00
						\$107.400						
18038-3236-14	0900	5200	775-41.19	18IN STEEL CASING; BORE & JACK	L.F.	40.000	0.000	\$	0.00	70.000	\$	12,995.50
						\$185.650						
18038-3236-14	0900	5210	775-41.20	24IN STEEL CASING; BORE & JACK	L.F.	475.000	0.000	\$	0.00	355.000	\$	124,853.50
						\$351.700						
18038-3236-14	0900	5220	775-41.21	30IN STEEL CASING; BORE & JACK	L.F.	50.000	0.000	\$	0.00	62.000	\$	29,995.60
						\$483.800						
18038-3236-14	0900	5230	775-41.22	2IN PVC CL250 WATERLINE	L.F.	1,012.000	0.000	\$	0.00	2,948.000	\$	35,376.00
						\$12.000						

18038-3236-14	0900	5240	775-41.23	6IN DIP PR350 WATERLINE	L.F.	7,450.000	0.000	\$	0.00	7,320.500	\$	241,576.50
						\$33.000						
18038-3236-14	0900	5250	775-41.24	8IN DIP PR350 WATERLINE	L.F.	3,496.000	0.000	\$	0.00	3,695.000	\$	151,495.00
						\$41.000						
18038-3236-14	0900	5260	775-41.25	10IN DIP PR350 WATERLINE	L.F.	625.000	0.000	\$	0.00	563.000	\$	32,654.00
						\$58.000						
18038-3236-14	0900	5270	775-41.26	16IN DIP PR350 WATERLINE	L.F.	11,615.000	0.000	\$	0.00	10,157.000	\$	803,926.55
						\$79.150						
18038-3236-14	0900	5280	775-41.27	WATERLINE FITTINGS	LB.	52,968.000	0.000	\$	0.00	37,115.600	\$	144,750.84
						\$3.900						
18038-3236-14	0900	5290	775-41.28	2INX2INX2IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,250.000						
18038-3236-14	0900	5300	775-41.29	4INX4INX4IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$2,605.000						
18038-3236-14	0900	5310	775-41.30	6INX6INX2IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$	0.00	4.000	\$	9,372.00
						\$2,343.000						
18038-3236-14	0900	5320	775-41.31	6INX6INX4IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$3,213.000						
18038-3236-14	0900	5330	775-41.32	6INX6INX6IN TAPPING SLVE & VALVE ASSY	EACH	10.000	0.000	\$	0.00	11.000	\$	31,702.00
						\$2,882.000						
18038-3236-14	0900	5340	775-41.33	8INX8INX6IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$3,540.000						

18038-3236-14	0900	5350	775-41.34	8INX8INX8IN TAPPING SLVE & VALVE ASSY	EACH	5.000	0.000	\$ 0.00	4.000	\$ 15,624.00
										\$3,906.000
18038-3236-14	0900	5360	775-41.35	10INX10INX10IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$5,006.000
18038-3236-14	0900	5370	775-41.36	12INX12INX12IN TAPPING SLVE & VALVE ASSY	EACH	2.000	0.000	\$ 0.00	3.000	\$ 17,298.00
										\$5,766.000
18038-3236-14	0900	5380	775-41.37	16INX16INX6IN TAPPING SLVE & VALVE ASSY	EACH	3.000	0.000	\$ 0.00	5.000	\$ 30,805.00
										\$6,161.000
18038-3236-14	0900	5390	775-41.38	16INX16INX8IN TAPPING SLVE & VALVE ASSY	EACH	2.000	0.000	\$ 0.00	1.000	\$ 7,085.00
										\$7,085.000
18038-3236-14	0900	5400	775-41.39	16INX16INX10IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$7,576.000
18038-3236-14	0900	5410	775-41.40	16INX16INX12IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$ 0.00	0.000	\$ 0.00
										\$8,208.000
18038-3236-14	0900	5420	775-41.41	16INX16INX16IN TAPPING SLVE & VALVE ASSY	EACH	1.000	0.000	\$ 0.00	1.000	\$ 14,380.00
										\$14,380.000
18038-3236-14	0900	5430	775-41.42	2IN GATE VALVE W/ VALVE BOX & MARKER	EACH	8.000	0.000	\$ 0.00	8.000	\$ 3,424.00
										\$428.000
18038-3236-14	0900	5440	775-41.43	4IN GATE VALVE W/ VALVE BOX & MARKER	EACH	12.000	0.000	\$ 0.00	21.000	\$ 11,403.00
										\$543.000
18038-3236-14	0900	5450	775-41.44	6IN GATE VALVE W/ VALVE BOX & MARKER	EACH	32.000	0.000	\$ 0.00	28.000	\$ 17,920.00
										\$640.000

18038-3236-14	0900	5460	775-41.45	8IN GATE VALVE W/ VALVE BOX & MARKER	EACH	4.000	0.000	\$	0.00	4.000	\$	3,812.00
												\$953.000
18038-3236-14	0900	5470	775-41.46	10IN GATE VALVE W/ VALVE BOX & MARKER	EACH	3.000	0.000	\$	0.00	1.000	\$	1,396.00
												\$1,396.000
18038-3236-14	0900	5480	775-41.47	12IN GATE VALVE W/ VALVE BOX & MARKER	EACH	1.000	0.000	\$	0.00	1.000	\$	1,786.00
												\$1,786.000
18038-3236-14	0900	5490	775-41.48	16IN GATE VALVE W/ VALVE BOX & MARKER	EACH	12.000	0.000	\$	0.00	8.000	\$	45,256.00
												\$5,657.000
18038-3236-14	0900	5500	775-41.49	5 1/4IN FIRE HYDRANT ASSEMBLY	EACH	24.000	0.000	\$	0.00	20.000	\$	62,560.00
												\$3,128.000
18038-3236-14	0900	5510	775-41.50	WATERLINE AIR RELEASE VALVE ASSEMBLY	EACH	8.000	0.000	\$	0.00	5.000	\$	11,200.00
												\$2,240.000
18038-3236-14	0900	5520	775-41.51	3/4IN WATER SERVICE INSTALLATION	EACH	85.000	0.000	\$	0.00	73.000	\$	54,020.00
												\$740.000
18038-3236-14	0900	5530	775-41.52	1IN WATER SERVICE INSTALLATION	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
												\$969.000
18038-3236-14	0900	5540	775-41.53	2IN WATER SERVICE INSTALLATION	EACH	3.000	0.000	\$	0.00	2.000	\$	6,426.00
												\$3,213.000
18038-3236-14	0900	5550	775-41.54	3/4IN WATER SERVICE TUBING	L.F.	4,050.000	0.000	\$	0.00	3,703.000	\$	44,065.70
												\$11.900
18038-3236-14	0900	5560	775-41.55	1IN WATER SERVICE TUBING	L.F.	1,775.000	0.000	\$	0.00	1,158.000	\$	15,517.20
												\$13.400

18038-3236-

14	0900	5570	775-41.56	2IN WATER SERVICE TUBING	L.F.	60.000 \$40.200	0.000	\$	0.00	10.000	\$	402.00
18038-3236-14	0900	5580	775-41.57	6IN DUCTILE IRON PIPE CL 350	L.F.	550.000 \$33.250	0.000	\$	0.00	0.000	\$	0.00
18038-3236-14	0900	5590	775-41.58	4IN DUCTILE IRON PIPE CL 350	L.F.	1.000 \$38.000	0.000	\$	0.00	40.000	\$	1,520.00
18038-3236-14	0900	9564	775-43.94	12IN DIP CL 350	L.F.	0.000 \$77.250	0.000	\$	0.00	513.000	\$	39,629.25
18038-3236-14	0900	9565	775-43.95	4IN WATER SERVICE INSTALLATION	EACH	0.000 \$7,698.360	0.000	\$	0.00	1.000	\$	7,698.36
18038-3236-14	0900	5600	777-18.49	8IN PVC SDR26 GRAVITY SEWER; 0-6 FT	L.F.	485.000 \$57.700	0.000	\$	0.00	484.980	\$	27,983.35
18038-3236-14	0900	5610	777-18.50	8IN PVC SDR26 GRAVITY SEWER; 6-8 FT	L.F.	516.000 \$61.650	0.000	\$	0.00	968.490	\$	59,707.41
18038-3236-14	0900	5620	777-18.51	8IN PVC SDR26 GRAVITY SEWER; 8-10 FT	L.F.	399.000 \$66.800	0.000	\$	0.00	428.770	\$	28,641.84
18038-3236-14	0900	5630	777-18.52	8IN PVC SDR26 GRAVITY SEWER; 10-12 FT	L.F.	458.000 \$74.150	0.000	\$	0.00	541.630	\$	40,161.86
18038-3236-14	0900	5640	777-18.53	8IN PVC SDR26 GRAVITY SEWER; 12-14 FT	L.F.	239.000 \$88.100	0.000	\$	0.00	396.000	\$	34,887.60
18038-3236-14	0900	5650	777-18.54	8IN PVC SDR26 GRAVITY SEWER; 14-16 FT	L.F.	131.000 \$133.000	0.000	\$	0.00	171.500	\$	22,809.50
18038-3236-14	0900	5660	777-18.55	8IN PVC SDR26 GRAVITY SEWER; OVER 16 FT	L.F.	113.000	0.000	\$	0.00	181.000	\$	38,010.00

												\$210.000
18038-3236-14	0900	5670	777-18.56	2IN PVC CL250 FORCE MAIN SEWER	L.F.	10.000	0.000	\$	0.00	5.000	\$	160.00
												\$32.000
18038-3236-14	0900	5680	777-18.57	4IN PVC CL250 FORCE MAIN SEWER	L.F.	13,300.000	0.000	\$	0.00	14,319.000	\$	529,803.00
												\$37.000
18038-3236-14	0900	5690	777-18.58	6IN PVC CL250 FORCE MAIN SEWER	L.F.	10.000	0.000	\$	0.00	0.000	\$	0.00
												\$44.000
18038-3236-14	0900	5700	777-18.59	8IN PVC CL250 FORCE MAIN SEWER	L.F.	10.000	0.000	\$	0.00	370.000	\$	19,240.00
												\$52.000
18038-3236-14	0900	5710	777-18.60	10IN PVC CL250 FORCE MAIN SEWER	L.F.	280.000	0.000	\$	0.00	0.000	\$	0.00
												\$59.000
18038-3236-14	0900	5720	777-18.61	STANDARD MANHOLE; 0-6 FT	EACH	14.000	0.000	\$	0.00	23.000	\$	71,553.00
												\$3,111.000
18038-3236-14	0900	5730	777-18.62	DROP MANHOLE STRUCTURE; 0-6 FT	EACH	3.000	0.000	\$	0.00	1.000	\$	4,627.00
												\$4,627.000
18038-3236-14	0900	5740	777-18.63	EXTRA RISER FOR MANHOLE OVER 6 FT	V.F.	46.000	0.000	\$	0.00	43.610	\$	6,236.23
												\$143.000
18038-3236-14	0900	5750	777-18.64	STANDARD MANHOLE FRAME & COVER	EACH	11.000	0.000	\$	0.00	24.000	\$	7,632.00
												\$318.000
18038-3236-14	0900	5760	777-18.65	WATERTIGHT MANHOLE FRAME & COVER	EACH	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$477.000
18038-3236-14	0900	5770	777-18.66	2IN PVC SCH40 SEWER SERVICE LINE	L.F.	700.000	0.000	\$	0.00	318.000	\$	6,996.00
												\$22.000

18038-3236-14	0900	5780	777-18.67	4IN PVC SCH40 SEWER SERVICE LINE	L.F.	550.000	0.000	\$	0.00	1,140.000	\$	25,080.00
						\$22.000						
18038-3236-14	0900	5790	777-18.68	6IN PVC SCH40 SEWER SERVICE LINE	L.F.	10.000	0.000	\$	0.00	33.500	\$	971.50
						\$29.000						
18038-3236-14	0900	5800	777-18.69	LOW PRESSURE SEWER SERVICE INSTALLATION	EACH	12.000	0.000	\$	0.00	10.000	\$	44,000.00
						\$4,400.000						
18038-3236-14	0900	5810	777-18.70	SEWER WYE TEE FITTINGS	EACH	9.000	0.000	\$	0.00	13.000	\$	1,911.00
						\$147.000						
18038-3236-14	0900	5820	777-18.71	SEWER FORCE MAIN FITTINGS	LB.	14,500.000	0.000	\$	0.00	2,791.000	\$	9,489.40
						\$3.400						
18038-3236-14	0900	5830	777-18.72	SEWER AIR/VACUUM RELEASE VALVE ASSY	EACH	4.000	0.000	\$	0.00	0.000	\$	0.00
						\$3,310.000						
18038-3236-14	0900	5840	777-18.73	LOW PRESSURE SEWER CLEANOUT STATION	EACH	6.000	0.000	\$	0.00	4.000	\$	10,992.00
						\$2,748.000						
18038-3236-14	0900	5850	778-02.48	INSTALL COMMUNICATION ASSY (SC)	EACH	44.000	0.000	\$	0.00	50.000	\$	1,250.00
						\$25.000						
18038-3236-14	0900	5860	778-02.49	INSTALL COMMUNICATION ASSY (CSC)	EACH	42.000	0.000	\$	0.00	63.000	\$	1,575.00
						\$25.000						
18038-3236-14	0900	5870	778-02.50	INSTALL COMMUNICATION ASSY (DE)	EACH	21.000	0.000	\$	0.00	97.000	\$	2,425.00
						\$25.000						
18038-3236-14	0900	5880	778-02.51	INSTALL COMMUNICATION ASSY (DDE)	EACH	11.000	0.000	\$	0.00	16.000	\$	400.00
						\$25.000						

18038-3236-14	0900	5890	778-02.52	INSTALL COMMUNICATION ASSY (LOOP)	EACH	2.000	0.000	\$ 0.00	14.000	\$ 1,820.00
						\$130.000				
18038-3236-14	0900	5900	778-02.53	INSTALL COMMUNICATION ASSY (FOSS)	EACH	7.000	0.000	\$ 0.00	18.000	\$ 2,340.00
						\$130.000				
18038-3236-14	0900	5910	778-02.54	INSTALL COMMUNICATION ASSY (SPLICE)	EACH	2.000	0.000	\$ 0.00	632.000	\$ 22,120.00
						\$35.000				
18038-3236-14	0900	5920	778-02.55	INSTALL COMMUNICATION ASSY (LX-TAP)	EACH	14.000	0.000	\$ 0.00	15.000	\$ 750.00
						\$50.000				
18038-3236-14	0900	5930	778-02.56	INSTALL COMMUNICATION ASSY (AMPTAP)	EACH	5.000	0.000	\$ 0.00	6.000	\$ 1,140.00
						\$190.000				
18038-3236-14	0900	5940	778-02.57	INSTALL COMMUNICATION ASSY (SPLIT-2)	EACH	8.000	0.000	\$ 0.00	17.000	\$ 1,020.00
						\$60.000				
18038-3236-14	0900	5950	778-02.58	INSTALL COMMUNICATION ASSY (SPLIT-3)	EACH	1.000	0.000	\$ 0.00	6.000	\$ 450.00
						\$75.000				
18038-3236-14	0900	5960	778-02.59	INSTALL COMMUNICATION ASSY (DC)	EACH	3.000	0.000	\$ 0.00	7.000	\$ 420.00
						\$60.000				
18038-3236-14	0900	5970	778-02.60	INSTALL COMMUNICATION ASSY (PBLOCK)	EACH	15.000	0.000	\$ 0.00	9.000	\$ 540.00
						\$60.000				
18038-3236-14	0900	5980	778-02.61	INSTALL COMMUNICATION ASSY (PS)	EACH	1.000	0.000	\$ 0.00	1.000	\$ 750.00
						\$750.000				
18038-3236-14	0900	5990	778-02.62	INSTALL COMMUNICATION ASSY (FOR)	EACH	2.000	0.000	\$ 0.00	2.000	\$ 550.00
						\$275.000				

18038-3236-14	0900	6000	778-02.63	INSTALL COMMUNICATION ASSY (TAP)	EACH	42.000	0.000	\$	0.00	107.000	\$	3,210.00
						\$30.000						
18038-3236-14	0900	6010	778-02.64	INSTALL COMMUNICATION ASSY (E1-2)	EACH	53.000	0.000	\$	0.00	103.000	\$	2,575.00
						\$25.000						
18038-3236-14	0900	6020	778-02.65	INSTALL COMMUNICATION ASSY (E2-2)	EACH	4.000	0.000	\$	0.00	12.000	\$	1,200.00
						\$100.000						
18038-3236-14	0900	6030	778-02.66	INSTALL COMMUNICATION ASSY (F3)	EACH	53.000	0.000	\$	0.00	97.000	\$	12,610.00
						\$130.000						
18038-3236-14	0900	6040	778-02.67	INSTALL TRUNK CABLE (.875)	L.F.	13,000.000	0.000	\$	0.00	9,432.000	\$	13,582.08
						\$1.440						
18038-3236-14	0900	6050	778-02.68	INSTALL FEEDER CABLE (.625)	L.F.	10,000.000	0.000	\$	0.00	23,558.000	\$	20,966.62
						\$0.890						
18038-3236-14	0900	6060	778-02.69	INSTALL FIBEROPTIC CABLE (6F)	L.F.	1,200.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.220						
18038-3236-14	0900	6070	778-02.70	INSTALL FIBEROPTIC CABLE (12F)	L.F.	1,600.000	0.000	\$	0.00	8,678.000	\$	10,587.16
						\$1.220						
18038-3236-14	0900	6080	778-02.71	INSTALL FIBEROPTIC CABLE (72F)	L.F.	10,000.000	0.000	\$	0.00	4,858.000	\$	5,926.76
						\$1.220						
18038-3236-14	0900	6090	778-02.72	INSTALL FIBEROPTIC CABLE (96F)	L.F.	4,000.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.500						
18038-3236-14	0900	6100	778-02.73	INSTALL 1/4" EHS STEEL STRAND	L.F.	20,000.000	0.000	\$	0.00	28,448.000	\$	17,353.28
						\$0.610						

18038-3236-14	0900	6110	778-02.74	REMOVE COMMUNICATION ASSY (SC)	EACH	62.000	0.000	\$	0.00	76.000	\$	380.00
						\$5.000						
18038-3236-14	0900	6120	778-02.75	REMOVE COMMUNICATION ASSY (CSC)	EACH	18.000	0.000	\$	0.00	34.000	\$	170.00
						\$5.000						
18038-3236-14	0900	6130	778-02.76	REMOVE COMMUNICATION ASSY (DE)	EACH	23.000	0.000	\$	0.00	44.000	\$	220.00
						\$5.000						
18038-3236-14	0900	6140	778-02.77	REMOVE COMMUNICATION ASSY (DDE)	EACH	4.000	0.000	\$	0.00	6.000	\$	30.00
						\$5.000						
18038-3236-14	0900	6150	778-02.78	REMOVE COMMUNICATION ASSY (LOOP)	EACH	2.000	0.000	\$	0.00	4.000	\$	20.00
						\$5.000						
18038-3236-14	0900	6160	778-02.79	REMOVE COMMUNICATION ASSY (FOSS)	EACH	2.000	0.000	\$	0.00	7.000	\$	35.00
						\$5.000						
18038-3236-14	0900	6170	778-02.80	REMOVE COMMUNICATION ASSY (SPLICE)	EACH	2.000	0.000	\$	0.00	3.000	\$	30.00
						\$10.000						
18038-3236-14	0900	6180	778-02.81	REMOVE COMMUNICATION ASSY (LX-TAP)	EACH	14.000	0.000	\$	0.00	16.000	\$	160.00
						\$10.000						
18038-3236-14	0900	6190	778-02.82	REMOVE COMMUNICATION ASSY (AMPTAP)	EACH	5.000	0.000	\$	0.00	7.000	\$	70.00
						\$10.000						
18038-3236-14	0900	6200	778-02.83	REMOVE COMMUNICATION ASSY (SPLIT-2)	EACH	8.000	0.000	\$	0.00	8.000	\$	40.00
						\$5.000						
18038-3236-14	0900	6210	778-02.84	REMOVE COMMUNICATION ASSY (SPLIT-3)	EACH	1.000	0.000	\$	0.00	2.000	\$	10.00
						\$5.000						

18038-3236-

14	0900	6220	778-02.85	REMOVE COMMUNICATION ASSY (DC)	EACH	3.000	0.000	\$	0.00	3.000	\$	15.00
						\$5.000						
18038-3236-14	0900	6230	778-02.86	REMOVE COMMUNICATION ASSY (PBLOCK)	EACH	16.000	0.000	\$	0.00	19.000	\$	95.00
						\$5.000						
18038-3236-14	0900	6240	778-02.87	REMOVE COMMUNICATION ASSY (PS)	EACH	1.000	0.000	\$	0.00	1.000	\$	100.00
						\$100.000						
18038-3236-14	0900	6250	778-02.88	REMOVE COMMUNICATION ASSY (FOR)	EACH	2.000	0.000	\$	0.00	2.000	\$	50.00
						\$25.000						
18038-3236-14	0900	6260	778-02.89	REMOVE COMMUNICATION ASSY (TAP)	EACH	40.000	0.000	\$	0.00	78.000	\$	390.00
						\$5.000						
18038-3236-14	0900	6270	778-02.90	REMOVE COMMUNICATION ASSY (E1-2)	EACH	26.000	0.000	\$	0.00	49.000	\$	245.00
						\$5.000						
18038-3236-14	0900	6280	778-02.91	REMOVE COMMUNICATION ASSY (E2-2)	EACH	3.000	0.000	\$	0.00	10.000	\$	400.00
						\$40.000						
18038-3236-14	0900	6290	778-02.92	REMOVE COMMUNICATION ASSY (F2)	EACH	26.000	0.000	\$	0.00	38.000	\$	1,520.00
						\$40.000						
18038-3236-14	0900	6300	778-02.93	REMOVE TRUNK CABLE (.750)	L.F.	10,000.000	0.000	\$	0.00	10,983.000	\$	1,098.30
						\$0.100						
18038-3236-14	0900	6310	778-02.94	REMOVE TRUNK CABLE (.700)	L.F.	4,000.000	0.000	\$	0.00	1,847.000	\$	184.70
						\$0.100						
18038-3236-14	0900	6320	778-02.95	REMOVE FEEDER CABLE (.500)	L.F.	12,500.000	0.000	\$	0.00	17,991.000	\$	1,799.10
						\$0.100						
18038-3236-14	0900	6330	778-02.96	REMOVE FIBEROPTIC CABLE	L.F.	14,000.000	0.000	\$	0.00	30,345.000	\$	3,034.50

										\$0.100		
18038-3236-14	0900	6340	778-02.97	REMOVE 1/4" EHS STEEL STRAND	L.F.	20,000.000	0.000	\$	0.00	23,732.000	\$	2,373.20
										\$0.100		
18038-3236-14	0900	9566	778-04.05	INSTALL FIBEROPTIC CABLE (84F)	L.F.	0.000	0.000	\$	0.00	5,601.000	\$	8,513.52
										\$1.520		
18038-3236-14	0900	9567	778-04.06	INSTALL FIBEROPTIC CABLE (120F)	L.F.	0.000	0.000	\$	0.00	6,282.000	\$	11,244.78
										\$1.790		
18038-3236-14	0900	9568	778-04.08	TRANSFER CABLE / FIBER	EACH	0.000	0.000	\$	0.00	27.000	\$	1,701.00
										\$63.000		
18038-3236-14	0900	9569	778-04.09	TRANSFER SVC DROP	EACH	0.000	0.000	\$	0.00	46.000	\$	362.48
										\$7.880		
18038-3236-14	0900	9570	778-04.47	INSTALL RISER	EACH	0.000	0.000	\$	0.00	2.000	\$	199.50
										\$99.750		
18038-3236-14	0900	9671	778-04.48	INSTALL STAND OFF BRACKETS - METAL POLE	EACH	0.000	0.000	\$	0.00	6.000	\$	409.50
										\$68.250		
18038-3236-14	0900	9572	778-04.49	OPEN / CLOSE TRENCH	L.F.	0.000	0.000	\$	0.00	160.000	\$	1,048.00
										\$6.550		
18038-3236-14	0900	9573	778-04.50	INSTALL CONDUIT IN TRENCH - 2IN CONDUIT	L.F.	0.000	0.000	\$	0.00	160.000	\$	278.40
										\$1.740		
18038-3236-14	0900	9574	778-04.51	INSTALL U.G. FEEDER CABLE (0.625)	L.F.	0.000	0.000	\$	0.00	190.000	\$	180.50
										\$0.950		
18038-3236-14	0900	9575	778-04.52	INSTALL TAP PEDESTAL	EACH	0.000	0.000	\$	0.00	2.000	\$	157.50
										\$78.750		

18038-3236-14	0100	1750	801-01	SEEDING (WITH MULCH)	UNIT	1,233.000	0.000	\$	0.00	102.800	\$	2,056.00
						\$20.000						
18038-3236-14	0100	1760	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	555.000	0.000	\$	0.00	1,618.120	\$	32,362.40
						\$20.000						
18038-3236-14	0100	1770	801-01.65	TEMPORARY MULCH	UNIT	10.000	0.000	\$	0.00	1,232.770	\$	17,258.78
						\$14.000						
18038-3236-14	0100	1780	801-02	SEEDING (WITHOUT MULCH)	UNIT	156.000	0.000	\$	0.00	1,529.830	\$	18,357.96
						\$12.000						
18038-3236-14	0100	1790	801-02.01	CROWN VETCH MIXTURE (WITHOUT MULCH)	UNIT	86.000	0.000	\$	0.00	77.910	\$	1,168.65
						\$15.000						
18038-3236-14	0100	1800	801-03	WATER (SEEDING & SODDING)	M.G.	20.000	0.000	\$	0.00	42.000	\$	168.00
						\$4.000						
18038-3236-14	0100	9010	801-06	MULCH	UNIT	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$12.000						
18038-3236-14	0100	1810	801-09	AGRICULTURAL LIME	TON	1,174.000	0.000	\$	0.00	114.950	\$	2,758.80
						\$24.000						
18038-3236-14	0100	1820	802-01.10	TREES (DESCRIPTION) (ACER REBRUM)	EACH	42.000	0.000	\$	0.00	34.000	\$	680.00
						\$20.000						
18038-3236-14	0100	1830	802-01.11	TREES (DESCRIPTION) (FRAXINUS PENNSYLVANICA)	EACH	42.000	0.000	\$	0.00	32.000	\$	704.00
						\$22.000						
18038-3236-14	0100	1840	802-01.12	TREES (DESCRIPTION) (PLATANUS OCCIDENTALIS)	EACH	41.000	0.000	\$	0.00	32.000	\$	640.00
						\$20.000						

18038-3236-14	0100	1850	802-01.13	TREES (DESCRIPTION) (SALIX NIGRA)	EACH	41.000	0.000	\$	0.00	32.000	\$	640.00
						\$20.000						
18038-3236-14	0100	1860	802-01.14	TREES (DESCRIPTION) (LIQUIDAMBAR STYACIFLUA)	EACH	40.000	0.000	\$	0.00	32.000	\$	704.00
						\$22.000						
18038-3236-14	0100	1870	802-02.01	SEEDLINGS (DESCRIPTION) (ACER REBRUM)	EACH	32.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.500						
18038-3236-14	0100	1880	802-02.02	SEEDLINGS (DESCRIPTION) (FRAZINUS PENNSYLVANICA)	EACH	31.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.500						
18038-3236-14	0100	1890	802-02.03	SEEDLINGS (DESCRIPTION) (PLATANUS OCCIDENTALIS)	EACH	31.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.500						
18038-3236-14	0100	1900	802-02.04	SEEDLINGS (DESCRIPTION) (LIQUIDAMBAR STYRACIFLUA)	EACH	31.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.500						
18038-3236-14	0100	1910	802-02.05	SEEDLINGS (DESCRIPTION) (ACER NEGUNDO)	EACH	29.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.500						
18038-3236-14	0100	1920	802-13.01	ALNUS SERRULATA (HAZEL ALDER 2-5FT CNTNR GRWN)	EACH	11.000	0.000	\$	0.00	10.000	\$	330.00
						\$33.000						
18038-3236-14	0100	1930	802-13.06	HYDRANGEA QUERCIFOLIA (OAKLF HYDRANGEA 2-5FT CNTNR GRWN)	EACH	11.000	0.000	\$	0.00	10.000	\$	330.00
						\$33.000						
18038-3236-14	0100	1940	802-13.11	ARONIA MELANOCARPA (BLCK CHOKEBERRY 2-5FT C.G.)	EACH	11.000	0.000	\$	0.00	10.000	\$	120.00
						\$12.000						
18038-3236-14	0100	1950	802-13.14	CALLICARPA AMERICANA (AMRCN BUTYBSH) 2-5FT C.G.	EACH	11.000	0.000	\$	0.00	10.000	\$	120.00
						\$12.000						

18038-3236-14	0100	1960	802-13.15	PHYSOCARPUS OPULIFOLIUS (NINEBARK) 2-5FT C.G.	EACH	12.000	0.000	\$ 0.00	11.000	\$ 275.00
						\$25.000				
18038-3236-14	0100	1970	802-13.16	CORYLUS AMERICANA (HAZELNUT) 2-5FT C.G.	EACH	12.000	0.000	\$ 0.00	10.000	\$ 150.00
						\$15.000				
18038-3236-14	0100	1980	803-01	SODDING (NEW SOD)	S.Y.	1,291.000	0.000	\$ 0.00	12,068.360	\$ 27,757.23
						\$2.300				
18038-3236-14	0100	1990	805-12.01	EROSION CONTROL BLANKET (TYPE I)	S.Y.	90,851.000	0.000	\$ 0.00	146,754.700	\$ 124,741.50
						\$0.850				
Project Number:	18038-3236-14					Project Current Amount		\$ 29,851.80		
						Contract Current Amount		\$ 29,851.80		