

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 09/02/2015

Vendor ID: 0000116835

Vendor Name: DEMENT CONSTRUCTION COMPANY, LLC

Contract ID: CNJ102

Estimate Number: 0034

Pay Period: 04/28/2013
to: 04/29/2013

Contract Location:

FROM WEST OF RIPPY RIDGE ROAD IN BEDFORD COUNTY EXTENDING

Time Allowed: 871.0 days
Time Charged: 862.0 days
Elapsed Calendar Days: 862.0 days
Percent Time: 98.97 %
Percent Complete (\$) 153.95 %
Percent Behind: - %

Contractor:

DEMENT CONSTRUCTION COMPANY, LLC
P. O. Box 1812
Jackson, TN 38302
Phone:

Date Let: 04/30/2010
Date Awarded: 05/12/2010
Date Contract Executed: 05/27/2010
Date Notice to Proceed: 06/14/2010
Date Work Began: 06/14/2010
Date to be Completed: 10/31/2012
Date Time Stopped: 10/22/2012
Date Accepted: 10/25/2012

Estimate Paid: NO

Counties:

BEDFORD
MOORE

Project Number	BID PCT	Fed State Project Number	Description 1
02005-3254-14	67.83	NHE-16(37)	S.R 16 (US 41A) west of Rippy Ridge Rd. to near Magnolia
64002-3208-14	32.17	NHE-16(37)	S.R. 16 (US 41A) west of Rippy Ridge Rd. to near Magnolia
Current Contract Amount		\$ 11,276,139.37	
Original Contract Amount		\$ 11,276,139.37	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 17,628,201.25	\$ 17,628,201.25	\$ 0.00
Total Earnings	\$ 17,628,201.25	\$ 17,628,201.25	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00

Amount Due	\$	17,628,201.25	\$	17,628,201.25	\$	0.00
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	17,628,201.25	\$	17,628,201.25	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	17,628,201.25	\$	17,628,201.25	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
02005-3254-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 67,216.50
						\$67,216.500				
64002-3208-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 44,811.00
						\$44,811.000				
02005-3254-14	0100	9032	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,600.000				
64002-3208-14	0100	9033	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1,600.000				
02005-3254-14	0100	9020	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9020	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	219,840.100	\$ 219,840.10
02005-3254-14	1110	9021	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	1110	9021	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	40,521.810	\$ 40,521.81
64002-3208-14	0100	9022	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9022	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	96,938.120	\$ 96,938.12
64002-3208-14	1110	9023	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	1110	9023	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	26,835.290	\$ 26,835.29

02005-3254-14	0100	9024	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9024	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	109,684.500	\$	109,684.50
02005-3254-14	1110	9025	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	1110	9025	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	5,491.670	\$	5,491.67
64002-3208-14	0100	9026	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9026	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	59,016.130	\$	59,016.13
64002-3208-14	1110	9027	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	1110	9027	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	3,578.420	\$	3,578.42
02005-3254-14	0100	0020	109-10.01	TRAINEE	HOUR	2,240.000	0.000	\$	0.00	1,740.000	\$	1,392.00
						\$0.800						
64002-3208-14	0100	0020	109-10.01	TRAINEE	HOUR	1,160.000	0.000	\$	0.00	1,160.000	\$	928.00
						\$0.800						
02005-3254-14	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	193,800.00
						\$193,800.000						
64002-3208-14	0100	0030	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$	0.00	1.000	\$	129,200.00
						\$129,200.000						
02005-3254-14	0100	0040	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	5,076.20
						\$5,076.198						
64002-3208-14	0100	0040	202-01	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	LS	1.000	0.000	\$	0.00	1.000	\$	3,384.13
						\$3,384.132						
02005-3254-14	0100	0050	202-03	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	S.Y.	6,320.000	0.000	\$	0.00	18,042.070	\$	53,404.53
						\$2.960						
64002-3208-14	0100	0045	202-03	REMOVAL OF RIGID PAVEMENT, SIDEWALK, ETC.	S.Y.	3,600.000	0.000	\$	0.00	10,425.920	\$	30,860.72
						\$2.960						
02005-3254-14	0100	0060	202-03.01	REMOVAL OF ASPHALT PAVEMENT	S.Y.	17,630.000	0.000	\$	0.00	37,328.680	\$	116,092.19
						\$3.110						

64002-3208-14	0100	0050	202-03.01	REMOVAL OF ASPHALT PAVEMENT	S.Y.	5,133.000 \$3.110	0.000	\$	0.00	24,911.420	\$	77,474.52
02005-3254-14	0100	0070	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	611,946.000 \$2.360	0.000	\$	0.00	558,135.340	\$	1,317,199.40
64002-3208-14	0100	0060	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	68,005.000 \$2.360	0.000	\$	0.00	57,030.260	\$	134,591.41
02005-3254-14	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000 \$3.540	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	9015	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000 \$3.540	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0075	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	92,088.000 \$13.010	0.000	\$	0.00	244,909.930	\$	3,186,278.19
64002-3208-14	0100	0065	203-02.01	BORROW EXCAVATION (GRADED SOLID ROCK)	TON	2,205.000 \$13.010	0.000	\$	0.00	86,162.700	\$	1,120,976.73
02005-3254-14	0100	0090	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	21,515.000 \$2.690	0.000	\$	0.00	648.150	\$	1,743.52
64002-3208-14	0100	0080	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	8,061.000 \$2.690	0.000	\$	0.00	5,121.000	\$	13,775.49
02005-3254-14	0100	0100	203-05	UNDERCUTTING	C.Y.	7,000.000 \$3.340	0.000	\$	0.00	58,233.340	\$	194,499.36
64002-3208-14	0100	0090	203-05	UNDERCUTTING	C.Y.	1,250.000 \$3.340	0.000	\$	0.00	31,048.140	\$	103,700.79
02005-3254-14	0100	0110	203-06	WATER	M.G.	1,808.000 \$5.520	0.000	\$	0.00	1,564.000	\$	8,633.28
64002-3208-14	0100	0100	203-06	WATER	M.G.	1,140.000 \$5.520	0.000	\$	0.00	696.000	\$	3,841.92
02005-3254-14	0100	0120	204-08	FOUNDATION FILL MATERIAL	C.Y.	26.000 \$38.260	0.000	\$	0.00	13.850	\$	529.90

02005-3254-14	0100	0130	204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	104.000 \$116.320	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0140	209-02.06	15" TEMPORARY SLOPE DRAIN	L.F.	182.000 \$8.320	0.000	\$	0.00	28.000	\$	232.96
02005-3254-14	0100	0150	209-02.07	18" TEMPORARY SLOPE DRAIN	L.F.	328.000 \$13.390	0.000	\$	0.00	280.000	\$	3,749.20
02005-3254-14	0100	0160	209-05	SEDIMENT REMOVAL	C.Y.	5,090.000 \$6.850	0.000	\$	0.00	1,799.420	\$	12,326.03
64002-3208-14	0100	0110	209-05	SEDIMENT REMOVAL	C.Y.	490.000 \$6.850	0.000	\$	0.00	13.040	\$	89.32
02005-3254-14	0100	0170	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	15,006.000 \$3.600	0.000	\$	0.00	7,605.850	\$	27,381.06
64002-3208-14	0100	0120	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	2,638.000 \$3.600	0.000	\$	0.00	2,883.150	\$	10,379.34
02005-3254-14	0100	0180	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	808.000 \$1.060	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0130	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	1,373.000 \$1.060	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0190	209-08.05	ENHANCED SILT FENCE CHECK (V-DITCH)	EACH	170.000 \$225.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0140	209-08.05	ENHANCED SILT FENCE CHECK (V-DITCH)	EACH	71.000 \$225.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0200	209-08.07	ROCK CHECK DAM PER	EACH	16.000 \$315.090	0.000	\$	0.00	29.000	\$	9,137.61
64002-3208-14	0100	0150	209-08.07	ROCK CHECK DAM PER	EACH	4.000 \$315.090	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0210	209-08.08	ENHANCED ROCK CHECK DAM	EACH	32.000 \$335.770	0.000	\$	0.00	15.000	\$	5,036.55

64002-3208-14	0100	0160	209-08.08	ENHANCED ROCK CHECK DAM	EACH	13.000 \$335.770	0.000	\$	0.00	3.000	\$	1,007.31
02005-3254-14	0100	0220	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	2.000 \$638.500	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0170	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	2.000 \$638.500	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0230	209-09.21	POLYACHLAMIDE GEL LOGS	EACH	90.000 \$130.000	0.000	\$	0.00	20.000	\$	2,600.00
64002-3208-14	0100	0180	209-09.21	POLYACHLAMIDE GEL LOGS	EACH	60.000 \$130.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0240	209-09.22	POLYACHLAMIDE POWDER	LB.	1,500.000 \$7.000	0.000	\$	0.00	125.000	\$	875.00
64002-3208-14	0100	0190	209-09.22	POLYACHLAMIDE POWDER	LB.	1,000.000 \$7.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0250	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	3.000 \$395.000	0.000	\$	0.00	3.000	\$	1,185.00
02005-3254-14	0100	0260	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	7,160.000 \$12.250	0.000	\$	0.00	17,175.720	\$	210,402.57
02005-3254-14	1110	1330	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	37,728.000 \$12.250	0.000	\$	0.00	39,711.920	\$	486,471.02
64002-3208-14	0100	0200	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	3,117.000 \$12.250	0.000	\$	0.00	7,825.260	\$	95,859.44
64002-3208-14	1110	2510	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	25,619.000 \$12.250	0.000	\$	0.00	26,332.330	\$	322,571.04
02005-3254-14	0100	0270	303-01.01	GRANULAR BACKFILL (ROADWAY)	TON	599.000 \$25.000	0.000	\$	0.00	1,136.240	\$	28,406.00
02005-3254-14	0100	0280	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	5,273.000 \$15.890	0.000	\$	0.00	5,260.830	\$	83,594.59

64002-3208-14	0100	0210	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	84.000 \$15.890	0.000	\$	0.00	1,050.560	\$	16,693.40
02005-3254-14	0100	0290	303-20.02	RIVER GRAVEL	TON	860.000 \$19.840	0.000	\$	0.00	46.720	\$	926.92
02005-3254-14	0100	0300	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	11,125.000 \$43.960	0.000	\$	0.00	11,357.000	\$	499,253.72
64002-3208-14	0100	0220	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	5,734.000 \$43.960	0.000	\$	0.00	6,015.820	\$	264,455.45
02005-3254-14	0100	0310	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	231.000 \$547.900	0.000	\$	0.00	302.580	\$	165,783.58
64002-3208-14	0100	0230	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	146.000 \$547.900	0.000	\$	0.00	174.900	\$	95,827.71
02005-3254-14	0100	0320	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	6,857.000 \$29.640	0.000	\$	0.00	8,575.740	\$	254,184.93
64002-3208-14	0100	0240	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	4,346.000 \$29.640	0.000	\$	0.00	4,853.750	\$	143,865.15
02005-3254-14	0100	0330	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	7,699.000 \$48.790	0.000	\$	0.00	8,079.730	\$	394,210.03
64002-3208-14	0100	0250	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	3,970.000 \$48.790	0.000	\$	0.00	4,206.650	\$	205,242.45
02005-3254-14	0100	9034	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9034	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-49,448.390	\$	-49,448.39
64002-3208-14	0100	9035	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9035	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-25,798.620	\$	-25,798.62
02005-3254-14	0100	9001	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9001	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	15,328.800	\$	15,328.80

64002-3208-14	0100	9008	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9008	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	8,142.500	\$	8,142.50
02005-3254-14	0100	9002	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
64002-3208-14	0100	9009	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
02005-3254-14	1110	1340	309-01.01	MINERAL AGGREGATE (A-CBC)	TON	14,197.000	0.000	\$	0.00	12,393.360	\$	148,720.32
						\$12.000						
64002-3208-14	1110	2520	309-01.01	MINERAL AGGREGATE (A-CBC)	TON	8,999.000	0.000	\$	0.00	9,264.940	\$	111,179.28
						\$12.000						
02005-3254-14	1110	1350	309-01.02	PORTLAND CEMENT (A-CBC)	TON	548.000	0.000	\$	0.00	392.090	\$	79,104.16
						\$201.750						
64002-3208-14	1110	2530	309-01.02	PORTLAND CEMENT (A-CBC)	TON	348.000	0.000	\$	0.00	291.410	\$	58,791.97
						\$201.750						
02005-3254-14	1110	1360	309-02	BITUMINOUS MATERIAL (A-CBC)	TON	46.000	0.000	\$	0.00	58.645	\$	44,276.98
						\$755.000						
64002-3208-14	1110	2540	309-02	BITUMINOUS MATERIAL (A-CBC)	TON	29.000	0.000	\$	0.00	39.755	\$	30,015.03
						\$755.000						
02005-3254-14	0100	0340	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	131.000	0.000	\$	0.00	8.830	\$	5,765.46
						\$652.940						
64002-3208-14	0100	0260	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	75.800	0.000	\$	0.00	0.000	\$	0.00
						\$652.940						
02005-3254-14	0100	0350	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	520.800	0.000	\$	0.00	92.760	\$	1,631.65
						\$17.590						
64002-3208-14	0100	0270	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	299.000	0.000	\$	0.00	229.200	\$	4,031.63
						\$17.590						
02005-3254-14	0100	0360	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	16.300	0.000	\$	0.00	12.020	\$	6,315.79

64002-3208-14	0100	9030	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	1110	9031	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000 \$1.000	0.000	\$	0.00	8,669.850	\$	8,669.85
02005-3254-14	0100	9005	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	9012	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	9006	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9006	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	6,065.300	\$	6,065.30
64002-3208-14	0100	9013	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9013	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	4,888.400	\$	4,888.40
02005-3254-14	0100	9007	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	9014	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0390	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	2.300 \$2,500.000	0.000	\$	0.00	2.401	\$	6,002.50
64002-3208-14	0100	9040	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	0.000 \$2,500.000	0.000	\$	0.00	2.101	\$	5,252.50
02005-3254-14	0100	0400	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	4,300.000 \$1.200	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0310	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	9,910.000 \$1.200	0.000	\$	0.00	10,222.220	\$	12,266.66
02005-3254-14	0100	0410	502-03.01	CEMENT GROUTING	C.F.	216.000 \$12.000	0.000	\$	0.00	0.000	\$	0.00

64002-3208-14	0100	0320	502-03.01	CEMENT GROUTING	C.F.	162.000 \$12.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0420	604-01.01	CLASS A CONCRETE (ROADWAY)	C.Y.	56.000 \$320.000	0.000	\$	0.00	62.590	\$	20,028.80
02005-3254-14	0100	0430	604-01.02	STEEL BAR REINFORCEMENT (ROADWAY)	LB.	11,873.000 \$0.620	0.000	\$	0.00	12,333.000	\$	7,646.46
02005-3254-14	0100	0440	604-02.41	ENERGY DISSIPATER (DESCRIPTION) (TYPE USBR VI, 48" PIPE)	EACH	1.000 \$3,732.300	0.000	\$	0.00	1.000	\$	3,732.30
02005-3254-14	0100	0450	604-02.42	ENERGY DISSIPATER (DESCRIPTION) (TYPE USBR VI, 4'X6' BOX)	EACH	1.000 \$7,161.000	0.000	\$	0.00	1.000	\$	7,161.00
02005-3254-14	0100	0460	604-02.43	ENERGY DISSIPATER (DESCRIPTION) (TYPE USBR VI, 30" RCP)	EACH	1.000 \$1,955.000	0.000	\$	0.00	1.000	\$	1,955.00
64002-3208-14	0100	0330	604-02.44	ENERGY DISSIPATER (DESCRIPTION) (TYPE USBR VI, 18" PIPE)	EACH	1.000 \$974.000	0.000	\$	0.00	1.000	\$	974.00
64002-3208-14	0100	0340	604-02.45	ENERGY DISSIPATER (DESCRIPTION) (TYPE USBR VI, 42" PIPE)	EACH	1.000 \$3,732.000	0.000	\$	0.00	1.000	\$	3,732.00
02005-3254-14	0100	0470	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	266.000 \$25.070	0.000	\$	0.00	230.000	\$	5,766.10
64002-3208-14	0100	0350	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	146.000 \$25.070	0.000	\$	0.00	96.000	\$	2,406.72
02005-3254-14	0100	0480	607-03.05	18" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	148.000 \$435.800	0.000	\$	0.00	148.000	\$	64,498.40
64002-3208-14	0100	0360	607-03.05	18" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	60.000 \$435.800	0.000	\$	0.00	70.000	\$	30,506.00
02005-3254-14	0100	0490	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	328.000 \$35.160	0.000	\$	0.00	272.000	\$	9,563.52
64002-3208-14	0100	0370	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	84.000 \$35.160	0.000	\$	0.00	88.000	\$	3,094.08

02005-3254-14	0100	0500	607-05.05	24" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	106.000 \$517.170	0.000	\$	0.00	110.000	\$	56,888.70
02005-3254-14	0100	0510	607-06.03	30" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	326.000 \$53.850	0.000	\$	0.00	328.000	\$	17,662.80
02005-3254-14	0100	0520	607-06.05	30" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	210.000 \$605.680	0.000	\$	0.00	210.000	\$	127,192.80
64002-3208-14	0100	0380	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	114.000 \$63.720	0.000	\$	0.00	112.000	\$	7,136.64
64002-3208-14	0100	0390	607-07.05	36" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	70.000 \$749.170	0.000	\$	0.00	70.000	\$	52,441.90
64002-3208-14	0100	0400	607-08.02	42" CONCRETE PIPE CULVERT (CLASS III)	L.F.	226.000 \$76.570	0.000	\$	0.00	232.000	\$	17,764.24
02005-3254-14	0100	0530	607-09.02	48" CONCRETE PIPE CULVERT (CLASS III)	L.F.	130.000 \$101.240	0.000	\$	0.00	128.000	\$	12,958.72
02005-3254-14	0100	0540	607-09.05	48" CONCRETE PIPE CULVERT(CLASS IV)JACKED-IN-PLACE	L.F.	62.000 \$965.330	0.000	\$	0.00	72.000	\$	69,503.76
02005-3254-14	0100	0550	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	316.000 \$31.430	0.000	\$	0.00	158.000	\$	4,965.94
64002-3208-14	0100	0410	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	680.000 \$31.430	0.000	\$	0.00	552.000	\$	17,349.36
02005-3254-14	0100	0560	607-39.09	60" PIPE CULVERT (SIDE DRAIN)	L.F.	40.000 \$99.280	0.000	\$	0.00	40.000	\$	3,971.20
02005-3254-14	0100	0570	611-01.05	MANHOLES, > 16' - 20' DEPTH	EACH	1.000 \$3,893.940	0.000	\$	0.00	1.000	\$	3,893.94
02005-3254-14	0100	0580	611-01.10	MANHOLES,(__' - __' DEPTH) (36' - 40' DEPTH)	EACH	1.000 \$7,637.300	0.000	\$	0.00	1.000	\$	7,637.30
02005-3254-14	0100	0590	611-02.01	SPRING DRAIN BOX, TYPE 1	EACH	1.000 \$1,996.260	0.000	\$	0.00	1.000	\$	1,996.26

02005-3254-14	0100	0600	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	72.680 \$500.000	0.000	\$	0.00	57.750	\$	28,875.00
64002-3208-14	0100	0420	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	93.980 \$500.000	0.000	\$	0.00	84.790	\$	42,395.00
02005-3254-14	0100	0610	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	6,927.000 \$1.100	0.000	\$	0.00	5,249.000	\$	5,773.90
64002-3208-14	0100	0430	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	11,481.000 \$1.100	0.000	\$	0.00	10,388.000	\$	11,426.80
02005-3254-14	0100	0620	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	4,277.000 \$2.750	0.000	\$	0.00	3,729.000	\$	10,254.75
64002-3208-14	0100	0440	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	12,398.000 \$2.750	0.000	\$	0.00	11,122.000	\$	30,585.50
02005-3254-14	0100	0630	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	220.000 \$13.940	0.000	\$	0.00	540.000	\$	7,527.60
64002-3208-14	0100	0450	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	120.000 \$13.940	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0460	701-02	CONCRETE DRIVEWAY	S.F.	525.000 \$4.500	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	9038	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$32.240	0.000	\$	0.00	13.000	\$	419.12
64002-3208-14	0100	9039	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$32.240	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0640	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	5,100.000 \$16.120	0.000	\$	0.00	6,412.500	\$	103,369.50
64002-3208-14	0100	0470	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	468.750 \$16.120	0.000	\$	0.00	225.000	\$	3,627.00
02005-3254-14	0100	9016	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$24.180	0.000	\$	0.00	262.500	\$	6,347.25

64002-3208-14	0100	9019	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$24.180	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0650	705-04.02	GUARDRAIL TERMINAL (TYPE 12)	EACH	4.000 \$586.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0660	705-04.04	GUARDRAIL TERMINAL (TYPE 21)	EACH	1.000 \$1,789.000	0.000	\$	0.00	2.000	\$	3,578.00
02005-3254-14	0100	0670	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	7.000 \$625.000	0.000	\$	0.00	7.000	\$	4,375.00
02005-3254-14	0100	0680	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	5.000 \$2,069.000	0.000	\$	0.00	12.000	\$	24,828.00
64002-3208-14	0100	0480	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	3.000 \$2,069.000	0.000	\$	0.00	3.000	\$	6,207.00
02005-3254-14	0100	0690	705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	212.000 \$13.000	0.000	\$	0.00	305.000	\$	3,965.00
64002-3208-14	0100	0490	705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	65.000 \$13.000	0.000	\$	0.00	103.000	\$	1,339.00
02005-3254-14	0100	0700	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	8.000 \$5,000.000	0.000	\$	0.00	12.000	\$	60,000.00
64002-3208-14	0100	0500	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	4.000 \$5,000.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0710	706-01	GUARDRAIL REMOVED	L.F.	105.000 \$2.940	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0720	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	38.000 \$175.000	0.000	\$	0.00	65.000	\$	11,375.00
64002-3208-14	0100	0510	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	36.000 \$175.000	0.000	\$	0.00	2.000	\$	350.00
02005-3254-14	0100	0730	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	1,635.000 \$28.000	0.000	\$	0.00	3,464.850	\$	97,015.80

64002-3208-14	0100	0520	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	727.000 \$28.000	0.000	\$	0.00	508.860	\$	14,248.08
02005-3254-14	0100	0740	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	1,440.000 \$28.000	0.000	\$	0.00	16,335.140	\$	457,383.92
64002-3208-14	0100	0530	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	991.000 \$28.000	0.000	\$	0.00	1,028.890	\$	28,808.92
02005-3254-14	0100	0750	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	2,880.000 \$28.000	0.000	\$	0.00	3,627.900	\$	101,581.20
64002-3208-14	0100	0540	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	218.000 \$28.000	0.000	\$	0.00	155.750	\$	4,361.00
02005-3254-14	0100	0760	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	73.000 \$28.000	0.000	\$	0.00	60.330	\$	1,689.24
02005-3254-14	0100	0770	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	13,600.000 \$2.500	0.000	\$	0.00	9,410.850	\$	23,527.13
64002-3208-14	0100	0550	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	8,100.000 \$2.500	0.000	\$	0.00	6,221.150	\$	15,552.88
02005-3254-14	0100	0780	710-05	LATERAL UNDERDRAIN	L.F.	2,070.000 \$1.500	0.000	\$	0.00	1,062.000	\$	1,593.00
64002-3208-14	0100	0560	710-05	LATERAL UNDERDRAIN	L.F.	1,200.000 \$1.500	0.000	\$	0.00	734.000	\$	1,101.00
02005-3254-14	0100	0790	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	10.000 \$250.000	0.000	\$	0.00	13.000	\$	3,250.00
02005-3254-14	0100	0800	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	7.000 \$275.000	0.000	\$	0.00	24.000	\$	6,600.00
02005-3254-14	0100	0810	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	8.000 \$285.000	0.000	\$	0.00	11.000	\$	3,135.00
64002-3208-14	0100	0570	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	10.000 \$285.000	0.000	\$	0.00	28.000	\$	7,980.00

02005-3254-14	0100	0820	710-06.14	LATERAL UNDERDRAIN ENDWALL (5:1)	EACH	44.000 \$250.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0580	710-06.14	LATERAL UNDERDRAIN ENDWALL (5:1)	EACH	30.000 \$250.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0830	712-01	TRAFFIC CONTROL	LS	1.000 \$60,000.000	0.000	\$	0.00	1.000	\$	60,000.00
64002-3208-14	0100	0590	712-01	TRAFFIC CONTROL	LS	1.000 \$40,000.000	0.000	\$	0.00	1.000	\$	40,000.00
02005-3254-14	0100	0840	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	4,245.000 \$28.000	0.000	\$	0.00	15,922.550	\$	445,831.40
64002-3208-14	0100	0600	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,305.000 \$28.000	0.000	\$	0.00	4,997.450	\$	139,928.60
02005-3254-14	0100	0850	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	390.000 \$31.000	0.000	\$	0.00	195.000	\$	6,045.00
64002-3208-14	0100	0610	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	150.000 \$31.000	0.000	\$	0.00	145.000	\$	4,495.00
02005-3254-14	0100	0860	712-05.01	WARNING LIGHTS (TYPE A)	EACH	32.000 \$28.000	0.000	\$	0.00	25.000	\$	700.00
64002-3208-14	0100	0620	712-05.01	WARNING LIGHTS (TYPE A)	EACH	4.000 \$28.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0870	712-05.03	WARNING LIGHTS (TYPE C)	EACH	20.000 \$22.000	0.000	\$	0.00	40.000	\$	880.00
64002-3208-14	0100	0630	712-05.03	WARNING LIGHTS (TYPE C)	EACH	10.000 \$22.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0880	712-06	SIGNS (CONSTRUCTION)	S.F.	833.000 \$8.500	0.000	\$	0.00	666.770	\$	5,667.55
64002-3208-14	0100	0640	712-06	SIGNS (CONSTRUCTION)	S.F.	360.000 \$8.500	0.000	\$	0.00	323.380	\$	2,748.73

02005-3254-14	0100	0890	712-06.01	VERTICAL PANELS	S.F.	144.000 \$13.500	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0650	712-06.01	VERTICAL PANELS	S.F.	58.000 \$13.500	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0900	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	184.000 \$15.000	0.000	\$	0.00	108.000	\$	1,620.00
64002-3208-14	0100	0660	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	24.000 \$15.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0910	712-08.03	ARROW BOARD (TYPE C)	EACH	3.000 \$1,000.000	0.000	\$	0.00	2.000	\$	2,000.00
64002-3208-14	0100	0670	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$1,000.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	0920	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	1,200.000 \$3.000	0.000	\$	0.00	2,396.000	\$	7,188.00
64002-3208-14	0100	0680	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	1,200.000 \$3.000	0.000	\$	0.00	4,638.000	\$	13,914.00
02005-3254-14	0100	0930	713-11.01	"U" SECTION STEEL POSTS	LB.	559.000 \$2.500	0.000	\$	0.00	559.600	\$	1,399.00
64002-3208-14	0100	0690	713-11.01	"U" SECTION STEEL POSTS	LB.	327.000 \$2.500	0.000	\$	0.00	326.900	\$	817.25
02005-3254-14	0100	0940	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	105.000 \$5.000	0.000	\$	0.00	94.400	\$	472.00
64002-3208-14	0100	0700	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	36.000 \$5.000	0.000	\$	0.00	65.000	\$	325.00
02005-3254-14	0100	0950	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	72.000 \$12.000	0.000	\$	0.00	53.500	\$	642.00
64002-3208-14	0100	0710	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	58.000 \$12.000	0.000	\$	0.00	48.500	\$	582.00

02005-3254-14	0100	0960	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	67.000 \$11.000	0.000	\$	0.00	84.500	\$	929.50
64002-3208-14	0100	0720	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	14.000 \$11.000	0.000	\$	0.00	31.750	\$	349.25
02005-3254-14	0100	0970	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000 \$600.000	0.000	\$	0.00	1.000	\$	600.00
64002-3208-14	0100	0730	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000 \$900.000	0.000	\$	0.00	1.000	\$	900.00
02005-3254-14	0100	0980	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	1.000 \$10,500.000	0.000	\$	0.00	1.000	\$	10,500.00
64002-3208-14	0100	0740	713-16.01	CHANGEABLE MESSAGE SIGN UNIT	EACH	1.000 \$10,500.000	0.000	\$	0.00	1.000	\$	10,500.00
02005-3254-14	0100	0990	716-01.07	TEMPORARY RAISED PAVEMENT MARKER,YELLOW	EACH	290.000 \$12.000	0.000	\$	0.00	62.000	\$	744.00
64002-3208-14	0100	0750	716-01.07	TEMPORARY RAISED PAVEMENT MARKER,YELLOW	EACH	175.000 \$12.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1000	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	179.000 \$15.000	0.000	\$	0.00	218.000	\$	3,270.00
64002-3208-14	0100	0760	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	144.000 \$15.000	0.000	\$	0.00	142.000	\$	2,130.00
02005-3254-14	0100	1010	716-01.12	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	178.000 \$15.000	0.000	\$	0.00	219.000	\$	3,285.00
64002-3208-14	0100	0770	716-01.12	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	133.000 \$15.000	0.000	\$	0.00	142.000	\$	2,130.00
02005-3254-14	0100	1020	716-02.04	PLASTIC PAVEMENT MARKING(CHANNELIZATION STRIPING)	S.Y.	44.000 \$30.000	0.000	\$	0.00	32.778	\$	983.34
02005-3254-14	0100	1030	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	28.000 \$20.000	0.000	\$	0.00	41.000	\$	820.00

64002-3208-14	0100	0780	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	27.000 \$20.000	0.000	\$	0.00	65.000	\$	1,300.00
02005-3254-14	0100	1040	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	11.000 \$200.000	0.000	\$	0.00	12.000	\$	2,400.00
64002-3208-14	0100	0790	716-02.06	PLASTIC PAVEMENT MARKING (TURN LANE ARROW)	EACH	10.000 \$200.000	0.000	\$	0.00	10.000	\$	2,000.00
02005-3254-14	0100	1050	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	4,500.000 \$2.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0800	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	1,500.000 \$2.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1060	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	23.000 \$1,000.000	0.000	\$	0.00	22.038	\$	22,038.00
64002-3208-14	0100	0810	716-05.20	PAINTED PAVEMENT MARKING (6" LINE)	L.M.	7.000 \$1,000.000	0.000	\$	0.00	12.256	\$	12,256.00
02005-3254-14	0100	1070	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	3,000.000 \$1.000	0.000	\$	0.00	11,168.000	\$	11,168.00
64002-3208-14	0100	0820	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	1,000.000 \$1.000	0.000	\$	0.00	7,553.000	\$	7,553.00
02005-3254-14	0100	1080	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	7.600 \$3,500.000	0.000	\$	0.00	11.295	\$	39,532.50
64002-3208-14	0100	0830	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	5.400 \$3,500.000	0.000	\$	0.00	5.446	\$	19,061.00
02005-3254-14	0100	1090	717-01	MOBILIZATION	LS	1.000 \$273,600.000	0.000	\$	0.00	1.000	\$	273,600.00
64002-3208-14	0100	0840	717-01	MOBILIZATION	LS	1.000 \$182,400.000	0.000	\$	0.00	1.000	\$	182,400.00
02005-3254-14	0100	1100	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	4,954.000 \$1.840	0.000	\$	0.00	3,502.440	\$	6,444.49

64002-3208-14	0100	0850	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	2,804.000 \$1.840	0.000	\$	0.00	772.000	\$	1,420.48
02005-3254-14	0100	1110	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	25,584.000 \$1.840	0.000	\$	0.00	67,619.360	\$	124,419.62
64002-3208-14	0100	0860	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	1,450.000 \$1.840	0.000	\$	0.00	21,511.220	\$	39,580.64
02005-3254-14	0100	1120	740-11.03	TEMPORARY SEDIMENT TUBE 18IN (DESCRIPTION) (RIPPY RIDGE)	L.F.	800.000 \$3.050	0.000	\$	0.00	270.000	\$	823.50
64002-3208-14	0900	0980	770-82.01	INSTL VA1 1-PHASE TANGENT	EACH	1.000 \$115.000	0.000	\$	0.00	1.000	\$	115.00
64002-3208-14	0900	0990	770-82.02	INSTL VA1-1 1-PHASE TANGENT	EACH	1.000 \$165.000	0.000	\$	0.00	1.000	\$	165.00
64002-3208-14	0900	1000	770-82.03	INSTL VA2 1-PHASE ANGLE	EACH	3.000 \$170.000	0.000	\$	0.00	4.000	\$	680.00
64002-3208-14	0900	1010	770-82.04	INSTL VA4 1-PHASE DOUBLE DEADEND	EACH	1.000 \$290.000	0.000	\$	0.00	1.000	\$	290.00
64002-3208-14	0900	1020	770-82.05	INSTL VA5 1-PHASE SINGLE DEADEND	EACH	5.000 \$175.000	0.000	\$	0.00	6.000	\$	1,050.00
64002-3208-14	0900	1030	770-82.06	INSTL VA5-2A 1-PHASE SINGLE DEADEND	EACH	15.000 \$220.000	0.000	\$	0.00	16.000	\$	3,520.00
64002-3208-14	0900	1040	770-82.07	INSTL VA6 1-PHASE DOUBLE DEADEND	EACH	3.000 \$290.000	0.000	\$	0.00	3.000	\$	870.00
64002-3208-14	0900	1050	770-82.08	INSTL VA7 1-PHASE DEADEND	EACH	3.000 \$325.000	0.000	\$	0.00	3.000	\$	975.00
64002-3208-14	0900	1060	770-82.09	INSTL VC1-2 3-PHASE TANGENT	EACH	28.000 \$410.000	0.000	\$	0.00	29.000	\$	11,890.00
64002-3208-14	0900	1070	770-82.10	INSTL VC1-3 3-PHASE TANGENT	EACH	7.000 \$630.000	0.000	\$	0.00	7.000	\$	4,410.00

64002-3208-14	0900	1080	770-82.11	INSTL VC2-2 3-PHASE ANGLE	EACH	4.000 \$925.000	0.000	\$	0.00	5.000	\$	4,625.00
64002-3208-14	0900	1090	770-82.12	INSTL VC3L 3-PHASE VERTICAL ANGLE	EACH	10.000 \$685.000	0.000	\$	0.00	10.000	\$	6,850.00
64002-3208-14	0900	1100	770-82.13	INSTL VC8 3-PHASE DEADEND	EACH	2.000 \$1,395.000	0.000	\$	0.00	3.000	\$	4,185.00
64002-3208-14	0900	1110	770-82.14	INSTL VC8-3 3-PHASE DEADEND	EACH	2.000 \$1,575.000	0.000	\$	0.00	2.000	\$	3,150.00
64002-3208-14	0900	1120	770-82.15	INSTL E3-10 GUY MARKER	EACH	52.000 \$20.000	0.000	\$	0.00	59.000	\$	1,180.00
64002-3208-14	0900	1130	770-82.16	INSTL VE1-2 DOWN GUY	EACH	74.000 \$115.000	0.000	\$	0.00	87.000	\$	10,005.00
64002-3208-14	0900	1140	770-82.17	INSTL VE2-2 OVERHEAD GUY	EACH	5.000 \$195.000	0.000	\$	0.00	9.000	\$	1,755.00
64002-3208-14	0900	1150	770-82.18	INSTL F1-2 ANCHOR	EACH	21.000 \$220.000	0.000	\$	0.00	22.000	\$	4,840.00
64002-3208-14	0900	1160	770-82.19	INSTL F1-3D ANCHOR	EACH	30.000 \$275.000	0.000	\$	0.00	39.000	\$	10,725.00
64002-3208-14	0900	1170	770-82.20	INSTL F1-4T ANCHOR	EACH	2.000 \$360.000	0.000	\$	0.00	2.000	\$	720.00
64002-3208-14	0900	1180	770-82.21	INSTL VG1.4.10 10KVA TRANSFORMER	EACH	1.000 \$1,190.000	0.000	\$	0.00	1.000	\$	1,190.00
64002-3208-14	0900	1190	770-82.22	INSTL VG1.4.15 15KVA TRANSFORMER	EACH	4.000 \$1,310.000	0.000	\$	0.00	4.000	\$	5,240.00
64002-3208-14	0900	1200	770-82.23	INSTL VG1.4.25 25 KVA TRANSFORMER	EACH	2.000 \$1,470.000	0.000	\$	0.00	2.000	\$	2,940.00
64002-3208-14	0900	1210	770-82.24	INSTL VG1.5.10 10 KVA TRANSFORMER	EACH	1.000 \$1,190.000	0.000	\$	0.00	1.000	\$	1,190.00

64002-3208-14	0900	1220	770-82.25	INSTL VG1.5.15 15 KVA TRANSFORMER	EACH	6.000 \$1,310.000	0.000	\$	0.00	7.000	\$	9,170.00
64002-3208-14	0900	1230	770-82.26	INSTL VG1.5.25 25 KVA TRANSFORMER	EACH	3.000 \$1,470.000	0.000	\$	0.00	3.000	\$	4,410.00
64002-3208-14	0900	1240	770-82.27	INSTL J10C SECONDARY ATTACHMENT	EACH	9.000 \$45.000	0.000	\$	0.00	9.000	\$	405.00
64002-3208-14	0900	1250	770-82.28	INSTL K11C SECONDARY ATTACHMENT	EACH	17.000 \$50.000	0.000	\$	0.00	18.000	\$	900.00
64002-3208-14	0900	1260	770-82.29	INSTL VM2-11 GROUND ROD	EACH	49.000 \$125.000	0.000	\$	0.00	51.000	\$	6,375.00
64002-3208-14	0900	1270	770-82.30	INSTL VM2-12 BUTT GROUND	EACH	17.000 \$115.000	0.000	\$	0.00	18.000	\$	2,070.00
64002-3208-14	0900	1280	770-82.31	INSTL VM3-10A(25E) RECLOSER	EACH	1.000 \$385.000	0.000	\$	0.00	1.000	\$	385.00
64002-3208-14	0900	1290	770-82.32	INSTL M5-23L 60" FIBERGLASS GUY LINK	EACH	6.000 \$95.000	0.000	\$	0.00	9.000	\$	855.00
64002-3208-14	0900	1300	770-82.33	INSTL VM5-2 WOOD POLE TOP PIN	EACH	9.000 \$55.000	0.000	\$	0.00	9.000	\$	495.00
64002-3208-14	0900	1310	770-82.34	INSTL VM5-28 CUTOUT & ARRESTOR BRCKT	EACH	2.000 \$105.000	0.000	\$	0.00	3.000	\$	315.00
64002-3208-14	0900	1320	770-82.35	INSTL VM5-5 CROSSARM PIN	EACH	19.000 \$55.000	0.000	\$	0.00	19.000	\$	1,045.00
64002-3208-14	0900	1330	770-82.36	INSTL VM5-6 ARRESTOR	EACH	18.000 \$80.000	0.000	\$	0.00	18.000	\$	1,440.00
64002-3208-14	0900	1340	770-82.37	INSTL VM5-9 FUSED CUTOUT	EACH	8.000 \$130.000	0.000	\$	0.00	10.000	\$	1,300.00
64002-3208-14	0900	1350	770-82.38	INSTL M26-5 100W HPS SECURITY LIGHT	EACH	3.000 \$155.000	0.000	\$	0.00	0.000	\$	0.00

64002-3208-14	0900	1360	770-82.39	INSTL 35'-5 WOOD POLE	EACH	2.000 \$505.000	0.000	\$	0.00	2.000	\$	1,010.00
64002-3208-14	0900	1370	770-82.40	INSTL 40'-4 WOOD POLE	EACH	2.000 \$680.000	0.000	\$	0.00	2.000	\$	1,360.00
64002-3208-14	0900	1380	770-82.41	INSTL 45'-2 WOOD POLE	EACH	7.000 \$885.000	0.000	\$	0.00	7.000	\$	6,195.00
64002-3208-14	0900	1390	770-82.42	INSTL 45'-4 WOOD POLE	EACH	6.000 \$775.000	0.000	\$	0.00	6.000	\$	4,650.00
64002-3208-14	0900	1400	770-82.43	INSTL 50'-2 WOOD POLE	EACH	23.000 \$1,015.000	0.000	\$	0.00	24.000	\$	24,360.00
64002-3208-14	0900	1410	770-82.44	INSTL 55'-2 WOOD POLE	EACH	19.000 \$1,195.000	0.000	\$	0.00	19.000	\$	22,705.00
64002-3208-14	0900	1420	770-82.45	INSTL 60'-1 WOOD POLE	EACH	1.000 \$1,595.000	0.000	\$	0.00	1.000	\$	1,595.00
64002-3208-14	0900	1430	770-82.46	INSTL 60'-2 WOOD POLE	EACH	8.000 \$1,480.000	0.000	\$	0.00	8.000	\$	11,840.00
64002-3208-14	0900	1440	770-82.47	INSTL 65'-2 WOOD POLE	EACH	7.000 \$2,045.000	0.000	\$	0.00	7.000	\$	14,315.00
64002-3208-14	0900	1450	770-82.48	INSTL 70'-2 WOOD POLE	EACH	1.000 \$2,500.000	0.000	\$	0.00	1.000	\$	2,500.00
64002-3208-14	0900	1460	770-82.49	INSTL UK6 UNDERGROUND SECONDARY	EACH	1.000 \$1,335.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	1470	770-82.50	INSTL UM5 SECONDARY RISER	EACH	2.000 \$660.000	0.000	\$	0.00	3.000	\$	1,980.00
64002-3208-14	0900	1480	770-82.51	INSTL 3/0 ACSR - 3/0 6/1 WIRE	L.F.	12,591.000 \$1.320	0.000	\$	0.00	12,591.000	\$	16,620.12
64002-3208-14	0900	1490	770-82.52	INSTL 336 ACSR - 336 18/1 WIRE	L.F.	37,773.000 \$1.840	0.000	\$	0.00	37,773.000	\$	69,502.32

64002-3208-14	0900	1500	770-82.53	INSTL 4 ACSR - 4 7/1 WIRE	L.F.	6,972.000 \$0.870	0.000	\$	0.00	8,088.000	\$	7,036.56
64002-3208-14	0900	1510	770-82.54	INSTL 1/0 TPX - 1/0 TRIPLEX WIRE	L.F.	315.000 \$2.230	0.000	\$	0.00	315.000	\$	702.45
64002-3208-14	0900	1520	770-82.55	INSTL 2 TPX - 2 TRIPLEX WIRE	L.F.	642.000 \$2.380	0.000	\$	0.00	642.000	\$	1,527.96
64002-3208-14	0900	1530	770-82.56	INSTL 4/0 TPX URD - 4/0 UNDRGRND TRPLX WIRE	L.F.	26.000 \$50.000	0.000	\$	0.00	3.000	\$	150.00
64002-3208-14	0900	1540	770-82.57	RMVE VA1 1-PHASE TANGENT	EACH	4.000 \$30.000	0.000	\$	0.00	3.000	\$	90.00
64002-3208-14	0900	1550	770-82.58	RMVE VA2 1-PHASE ANGLE	EACH	1.000 \$40.000	0.000	\$	0.00	1.000	\$	40.00
64002-3208-14	0900	1560	770-82.59	RMVE VA4 1-PHASE DOUBLE DEADEND	EACH	1.000 \$65.000	0.000	\$	0.00	1.000	\$	65.00
64002-3208-14	0900	1570	770-82.60	RMVE VA5 1-PHASE SINGLE DEADEND	EACH	3.000 \$45.000	0.000	\$	0.00	3.000	\$	135.00
64002-3208-14	0900	1580	770-82.61	RMVE VA5-2A 1-PHASE SINGLE DEADEND	EACH	12.000 \$50.000	0.000	\$	0.00	12.000	\$	600.00
64002-3208-14	0900	1590	770-82.62	RMVE VA6 1-PHASE DOUBLE DEADEND	EACH	1.000 \$65.000	0.000	\$	0.00	1.000	\$	65.00
64002-3208-14	0900	1600	770-82.63	RMVE VC1 3-PHASE TANGENT	EACH	14.000 \$95.000	0.000	\$	0.00	12.000	\$	1,140.00
64002-3208-14	0900	1610	770-82.64	RMVE VC1-1 3-PHASE TANGENT	EACH	1.000 \$115.000	0.000	\$	0.00	5.000	\$	575.00
64002-3208-14	0900	1620	770-82.65	RMVE VC2 3-PHASE ANGLE	EACH	10.000 \$115.000	0.000	\$	0.00	10.000	\$	1,150.00
64002-3208-14	0900	1630	770-82.66	RMVE VC2-2 3-PHASE ANGLE	EACH	1.000 \$190.000	0.000	\$	0.00	1.000	\$	190.00

64002-3208-14	0900	1640	770-82.67	RMVE VC3 3-PHASE VERTICAL ANGLE	EACH	1.000 \$110.000	0.000	\$	0.00	1.000	\$	110.00
64002-3208-14	0900	1650	770-82.68	RMVE VC4-1 3-PHASE VERTICAL DEADEND	EACH	1.000 \$190.000	0.000	\$	0.00	1.000	\$	190.00
64002-3208-14	0900	1660	770-82.69	RMVE VC8 3-PHASE DEADEND	EACH	3.000 \$190.000	0.000	\$	0.00	5.000	\$	950.00
64002-3208-14	0900	1670	770-82.70	RMVE E3-10 GUY MARKER	EACH	37.000 \$15.000	0.000	\$	0.00	41.000	\$	615.00
64002-3208-14	0900	1680	770-82.71	RMVE VE1-2 DOWN GUY	EACH	43.000 \$40.000	0.000	\$	0.00	48.000	\$	1,920.00
64002-3208-14	0900	1690	770-82.72	RMVE VE2-2 OVERHEAD GUY	EACH	2.000 \$65.000	0.000	\$	0.00	5.000	\$	325.00
64002-3208-14	0900	1700	770-82.73	RMVE F1 ANCHOR	EACH	43.000 \$65.000	0.000	\$	0.00	45.000	\$	2,925.00
64002-3208-14	0900	1710	770-82.74	RMVE VG1.4.10 10KVA TRANSFORMER	EACH	1.000 \$130.000	0.000	\$	0.00	1.000	\$	130.00
64002-3208-14	0900	1720	770-82.75	RMVE VG1.4.25 25 KVA TRANSFORMER	EACH	3.000 \$140.000	0.000	\$	0.00	3.000	\$	420.00
64002-3208-14	0900	1730	770-82.76	RMVE VG1.5.10 10 KVA TRANSFORMER	EACH	1.000 \$140.000	0.000	\$	0.00	1.000	\$	140.00
64002-3208-14	0900	1740	770-82.77	RMVE VG1.5.15 15 KVA TRANSFORMER	EACH	1.000 \$140.000	0.000	\$	0.00	1.000	\$	140.00
64002-3208-14	0900	1750	770-82.78	RMVE VG105-10 10 KVA TRANSFORMER	EACH	2.000 \$130.000	0.000	\$	0.00	2.000	\$	260.00
64002-3208-14	0900	1760	770-82.79	RMVE VG105-25 25 KVA TRANSFORMER	EACH	1.000 \$130.000	0.000	\$	0.00	2.000	\$	260.00
64002-3208-14	0900	1770	770-82.80	RMVE VG106-15 15 KVA TRANSFORMER	EACH	1.000 \$130.000	0.000	\$	0.00	1.000	\$	130.00

64002-3208-14	0900	1780	770-82.81	RMVE VG136-15 15 KVA TRANSFORMER	EACH	7.000 \$130.000	0.000	\$	0.00	7.000	\$	910.00
64002-3208-14	0900	1790	770-82.82	RMVE VG136-25 25 KVA TRANSFORMER	EACH	2.000 \$130.000	0.000	\$	0.00	1.000	\$	130.00
64002-3208-14	0900	1800	770-82.83	RMVE VG136-50 50 KVA TRANSFORMER	EACH	1.000 \$190.000	0.000	\$	0.00	1.000	\$	190.00
64002-3208-14	0900	1810	770-82.84	RMVE J10C SECONDARY ATTACHMENT	EACH	3.000 \$20.000	0.000	\$	0.00	3.000	\$	60.00
64002-3208-14	0900	1820	770-82.85	RMVE K11C SECONDARY ATTACHMENT	EACH	35.000 \$20.000	0.000	\$	0.00	35.000	\$	700.00
64002-3208-14	0900	1830	770-82.86	RMVE VM2-11 GROUND ROD	EACH	47.000 \$30.000	0.000	\$	0.00	47.000	\$	1,410.00
64002-3208-14	0900	1840	770-82.87	RMVE VM3-10A(25E) RECLOSER	EACH	1.000 \$100.000	0.000	\$	0.00	1.000	\$	100.00
64002-3208-14	0900	1850	770-82.88	RMVE VM5-2 WOOD POLE TOP PIN	EACH	4.000 \$15.000	0.000	\$	0.00	4.000	\$	60.00
64002-3208-14	0900	1860	770-82.89	RMVE VM5-4A PRIMARY ROUTER PIN	EACH	4.000 \$15.000	0.000	\$	0.00	4.000	\$	60.00
64002-3208-14	0900	1870	770-82.90	RMVE VM5-5 CROSSARM PIN	EACH	4.000 \$15.000	0.000	\$	0.00	4.000	\$	60.00
64002-3208-14	0900	1880	770-82.91	RMVE VM5-6 ARRESTOR	EACH	3.000 \$30.000	0.000	\$	0.00	4.000	\$	120.00
64002-3208-14	0900	1890	770-82.92	RMVE VM5-9 FUSED CUTOUT	EACH	3.000 \$30.000	0.000	\$	0.00	3.000	\$	90.00
64002-3208-14	0900	1900	770-82.93	RMVE MOP METER ON WOOD POLE	EACH	2.000 \$130.000	0.000	\$	0.00	2.000	\$	260.00
64002-3208-14	0900	1910	770-82.94	RMVE M26-5 SECURITY LIGHT	EACH	5.000 \$65.000	0.000	\$	0.00	5.000	\$	325.00

64002-3208-14	0900	1920	770-82.95	RMVE 30' WOOD POLE	EACH	4.000 \$145.000	0.000	\$	0.00	4.000	\$	580.00
64002-3208-14	0900	1930	770-82.96	RMVE 35' WOOD POLE	EACH	5.000 \$160.000	0.000	\$	0.00	5.000	\$	800.00
64002-3208-14	0900	1940	770-82.97	RMVE 40' WOOD POLE	EACH	34.000 \$175.000	0.000	\$	0.00	34.000	\$	5,950.00
64002-3208-14	0900	1950	770-82.98	RMVE 45' WOOD POLE	EACH	3.000 \$190.000	0.000	\$	0.00	3.000	\$	570.00
64002-3208-14	0900	1960	770-82.99	RMVE 50' WOOD POLE	EACH	1.000 \$210.000	0.000	\$	0.00	2.000	\$	420.00
64002-3208-14	0900	1970	770-83.01	RMVE UM5 SECONDARY RISER	EACH	4.000 \$255.000	0.000	\$	0.00	4.000	\$	1,020.00
64002-3208-14	0900	1980	770-83.02	RMVE 2 ACSR - 2 6/1 ACSR	L.F.	47,392.000 \$0.450	0.000	\$	0.00	44,158.000	\$	19,871.10
64002-3208-14	0900	1990	770-83.03	RMVE 4 ACSR - 4 7/1 WIRE	L.F.	6,556.000 \$0.450	0.000	\$	0.00	11,824.000	\$	5,320.80
64002-3208-14	0900	2000	770-83.04	RMVE 1/0 TPX - 1/0 TRIPLEX WIRE	L.F.	58.000 \$0.770	0.000	\$	0.00	207.000	\$	159.39
64002-3208-14	0900	2010	770-83.05	RMVE 2 TPX - 2 TRIPLEX WIRE	L.F.	2,074.000 \$0.770	0.000	\$	0.00	2,074.000	\$	1,596.98
64002-3208-14	0900	2020	770-83.06	RMVE 4/0 TPX URD - 4/0 UNDRGRND TRPLX WIRE	L.F.	65.000 \$6.400	0.000	\$	0.00	66.000	\$	422.40
64002-3208-14	0900	2030	770-83.07	ROW- CUT OR TRIM RIGHT-OF-WAY	LS	1.000 \$18,195.000	0.000	\$	0.00	1.000	\$	18,195.00
64002-3208-14	0900	2040	773-16.35	25-9 WOODEN POLE	EACH	1.000 \$350.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2050	773-16.36	25-7 WOODEN POLE	EACH	1.000 \$400.000	0.000	\$	0.00	0.000	\$	0.00

64002-3208-14	0900	2060	773-16.37	30-7 WOODEN POLE	EACH	4.000 \$425.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2070	773-16.38	30-6 WOODEN POLE	EACH	1.000 \$450.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2080	773-16.39	30-5 WOODEN POLE	EACH	1.000 \$475.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2090	773-16.40	35-7 WOODEN POLE	EACH	1.000 \$475.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2100	773-16.41	35-6 WOODEN POLE	EACH	4.000 \$500.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2110	773-16.42	35-5 WOODEN POLE	EACH	4.000 \$525.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2120	773-16.43	40-4 WOODEN POLE	EACH	1.000 \$800.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2130	773-16.45	1IN ANCHOR	EACH	31.000 \$500.000	0.000	\$	0.00	38.000	\$	19,000.00
64002-3208-14	0900	2140	773-16.47	ANMW-50 BURIED CABLE	L.F.	120.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0910	2450	775-31.32	12 IN DIP WTR MAIN OUTSIDE ROAD	L.F.	3,182.000 \$38.000	0.000	\$	0.00	3,350.000	\$	127,300.00
64002-3208-14	0900	2150	775-31.33	12 IN DIP WTR MAIN UNDER ROAD	L.F.	350.000 \$55.000	0.000	\$	0.00	150.000	\$	8,250.00
64002-3208-14	0910	2460	775-31.34	12 IN DIP WTR MAIN ENCASED OUTSIDE ROAD	L.F.	99.000 \$100.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0910	2470	775-31.35	12 IN DIP WTR MAIN ENCASED UNDER ROAD	L.F.	105.000 \$118.000	0.000	\$	0.00	192.000	\$	22,656.00
64002-3208-14	0910	2480	775-31.36	12 IN DIP WTR MAIN IN TUNNEL / BORE	L.F.	146.000 \$175.000	0.000	\$	0.00	160.000	\$	28,000.00

64002-3208-14	0900	2160	775-31.37	8 IN DIP WTR MAIN OUTSIDE ROAD	L.F.	3,850.000 \$29.000	0.000	\$	0.00	4,030.000	\$	116,870.00
64002-3208-14	0900	2170	775-31.38	8 IN DIP WTR MAIN UNDER ROAD	L.F.	485.000 \$40.000	0.000	\$	0.00	245.000	\$	9,800.00
64002-3208-14	0900	2180	775-31.39	8 IN DIP WTR MAIN ENCASED OUTSIDE ROAD	L.F.	155.000 \$82.000	0.000	\$	0.00	150.000	\$	12,300.00
64002-3208-14	0900	2190	775-31.40	8 IN DIP WTR MAIN ENCASED UNDER ROAD	L.F.	40.000 \$92.000	0.000	\$	0.00	40.000	\$	3,680.00
64002-3208-14	0900	2200	775-31.41	6 IN DIP WTR MAIN OUTSIDE ROAD	L.F.	40.000 \$24.000	0.000	\$	0.00	40.000	\$	960.00
64002-3208-14	0900	2210	775-31.42	2 IN PVC WTR MAIN OUTSIDE ROAD	L.F.	5.000 \$9.000	0.000	\$	0.00	5.000	\$	45.00
64002-3208-14	0900	2220	775-31.43	3/4-2 IN WTR SERV. OUTSIDE ROAD	L.F.	250.000 \$11.000	0.000	\$	0.00	260.000	\$	2,860.00
64002-3208-14	0900	2230	775-31.44	3/4-2 IN WTR SERV. UNDER ROAD	L.F.	70.000 \$16.000	0.000	\$	0.00	70.000	\$	1,120.00
64002-3208-14	0910	2490	775-31.45	12 IN BUTTERFLY VALVE W/ VALVE BOX	EACH	10.000 \$1,712.000	0.000	\$	0.00	10.000	\$	17,120.00
64002-3208-14	0900	2240	775-31.46	8 IN GATE VALVE W/ VALVE BOX	EACH	4.000 \$1,232.000	0.000	\$	0.00	4.000	\$	4,928.00
64002-3208-14	0900	2250	775-31.47	6 IN GATE VALVE W/ VALVE BOX	EACH	8.000 \$860.000	0.000	\$	0.00	8.000	\$	6,880.00
64002-3208-14	0900	2260	775-31.48	FIRE HYDRANT ASSEMBLIES	EACH	8.000 \$2,908.000	0.000	\$	0.00	8.000	\$	23,264.00
64002-3208-14	0900	2270	775-31.49	AIR RELEASE VALVE ASSEMBLIES	EACH	11.000 \$2,028.000	0.000	\$	0.00	11.000	\$	22,308.00
64002-3208-14	0900	2280	775-31.50	MISC. COMPACT DIP FITTINGS RES. JT.	LB.	3,350.000 \$4.000	0.000	\$	0.00	5,426.000	\$	21,704.00

64002-3208-14	0900	2290	775-31.51	TIE-IN / CONNECT. TO EXIST WATER MAINS	EACH	2.000 \$700.000	0.000	\$ 0.00	2.000	\$ 1,400.00
64002-3208-14	0900	2300	775-31.52	CUT, CAP & BULKHEAD EXIST. WATER MAINS	EACH	3.000 \$600.000	0.000	\$ 0.00	3.000	\$ 1,800.00
64002-3208-14	0900	2310	775-31.53	REMOVAL AND RESETTING WATER METERS	EACH	13.000 \$400.000	0.000	\$ 0.00	13.000	\$ 5,200.00
64002-3208-14	0900	2320	775-31.54	3/4-2 IN WTR SERV. TAP ON WTR MAINS	EACH	18.000 \$450.000	0.000	\$ 0.00	19.000	\$ 8,550.00
64002-3208-14	0900	2330	775-31.55	3/4-2 IN WTR SERV. RECONNECTION	EACH	18.000 \$350.000	0.000	\$ 0.00	19.000	\$ 6,650.00
64002-3208-14	0900	2340	775-31.56	CRUSHED STONE DRIVEWAY REPLACEMENT	L.F.	350.000 \$10.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2350	775-31.57	ASPHALT DRIVEWAY REPLACEMENT	L.F.	80.000 \$34.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2360	775-31.58	CONCRETE DRIVEWAY REPLACEMENT	L.F.	50.000 \$35.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2370	775-31.59	TYPE "A" ASPHALT PVMT. REPLACEMENT	L.F.	15.000 \$40.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2380	775-31.60	PLAIN STONE RIP-RAP	S.Y.	10.000 \$18.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2390	775-31.61	TOPSOIL AND SEEDING OF TRENCHES	L.F.	6,450.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2400	775-31.62	CLASS C CONCRETE FOR ENCASEMENT	C.Y.	27.000 \$105.000	0.000	\$ 0.00	22.830	\$ 2,397.15
64002-3208-14	0900	2410	775-31.63	BITUMINOUS TEMP. COLD MIX FOR TRENCHES	TON	53.000 \$110.000	0.000	\$ 0.00	0.000	\$ 0.00
64002-3208-14	0900	2420	775-31.64	WATER MAIN / VALVE MARKERS	EACH	10.000 \$60.000	0.000	\$ 0.00	10.000	\$ 600.00

64002-3208-14	0900	2430	775-31.65	UNCLASSIFIED EXCAVATION FOR UNDERCUTS	C.Y.	100.000 \$7.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0900	2440	775-31.66	CRUSHED STONE BACKFILL FOR UNDERCUTS	C.Y.	100.000 \$14.000	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1130	801-01	SEEDING (WITH MULCH)	UNIT	1,449.000 \$16.230	0.000	\$	0.00	125.000	\$	2,028.75
64002-3208-14	0100	0870	801-01	SEEDING (WITH MULCH)	UNIT	544.000 \$16.230	0.000	\$	0.00	44.000	\$	714.12
02005-3254-14	0100	1140	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	145.000 \$15.150	0.000	\$	0.00	701.740	\$	10,631.36
64002-3208-14	0100	0880	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	55.000 \$15.150	0.000	\$	0.00	318.580	\$	4,826.49
02005-3254-14	0100	1150	801-02	SEEDING (WITHOUT MULCH)	UNIT	475.000 \$14.720	0.000	\$	0.00	3.600	\$	52.99
64002-3208-14	0100	0890	801-02	SEEDING (WITHOUT MULCH)	UNIT	79.000 \$14.720	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1160	801-03	WATER (SEEDING & SODDING)	M.G.	141.000 \$10.000	0.000	\$	0.00	1,910.200	\$	19,102.00
64002-3208-14	0100	0900	801-03	WATER (SEEDING & SODDING)	M.G.	89.000 \$10.000	0.000	\$	0.00	364.000	\$	3,640.00
02005-3254-14	0100	9017	801-06	MULCH	UNIT	0.000 \$9.738	0.000	\$	0.00	1,182.730	\$	11,517.42
64002-3208-14	0100	9018	801-06	MULCH	UNIT	0.000 \$9.738	0.000	\$	0.00	162.060	\$	1,578.14
02005-3254-14	0100	1170	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	326.000 \$6.520	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0910	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	123.000 \$6.520	0.000	\$	0.00	0.000	\$	0.00

02005-3254-14	0100	1180	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	3.000 \$392.000	0.000	\$	0.00	6.250	\$	2,450.00
64002-3208-14	0100	0920	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	1.000 \$392.000	0.000	\$	0.00	3.000	\$	1,176.00
02005-3254-14	0100	1190	802-01.10	TREES (DESCRIPTION) (ACER NEGUNDO 1.25"-1.5"CAL., C, 3 GAL)	EACH	12.000 \$41.650	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1200	802-01.11	TREES (DESCRIPTION) (ACER RUBRUM; 1.25"-1.5" CAL.,C, 3 GAL)	EACH	20.000 \$41.650	0.000	\$	0.00	6.000	\$	249.90
02005-3254-14	0100	1210	802-01.12	TREES (DESCRIPTION) (ULMUS AMERICANA; 1.25"-1.5"CAL.,C,3GAL)	EACH	20.000 \$41.650	0.000	\$	0.00	6.000	\$	249.90
02005-3254-14	0100	1220	802-01.13	TREES (DESCRIPTION) (CARYA OVATA; 1.25"-1.5"CAL, C, 3 GAL.)	EACH	10.000 \$41.650	0.000	\$	0.00	4.000	\$	166.60
02005-3254-14	0100	1230	802-01.14	TREES (DESCRIPTION) (LIR.TULIPIFERA; 1.25'-1.5"CAL, C, 3GAL)	EACH	28.000 \$14.980	0.000	\$	0.00	8.000	\$	119.84
02005-3254-14	0100	1240	802-01.15	TREES (DESCRIPTION) (RHUS GLABRA; 1.25"-1.5"CAL, C, 3 GAL)	EACH	16.000 \$14.980	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1250	802-01.16	TREES (DESCRIPTION) (ASMINA TRILOBA; 1.25"-1.5"CAL, C, 3GAL)	EACH	14.000 \$14.980	0.000	\$	0.00	8.000	\$	119.84
02005-3254-14	0100	1260	803-01	SODDING (NEW SOD)	S.Y.	2,475.000 \$6.000	0.000	\$	0.00	168,558.870	\$	1,011,353.22
64002-3208-14	0100	0930	803-01	SODDING (NEW SOD)	S.Y.	4,467.000 \$6.000	0.000	\$	0.00	50,806.280	\$	304,837.68
02005-3254-14	0100	1270	805-01.02	TURF REINFORCEMENT MAT (CLASS II)	S.Y.	7,817.000 \$3.720	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0940	805-01.02	TURF REINFORCEMENT MAT (CLASS II)	S.Y.	1,673.000 \$3.720	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1280	805-01.04	TURF REINFORCEMENT MAT (CLASS IV)	S.Y.	3,203.000 \$4.380	0.000	\$	0.00	200.000	\$	876.00

64002-3208-14	0100	0950	805-01.04	TURF REINFORCEMENT MAT (CLASS IV)	S.Y.	243.000 \$4.380	0.000	\$	0.00	0.000	\$	0.00
02005-3254-14	0100	1290	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	67,044.000 \$0.890	0.000	\$	0.00	95,559.990	\$	85,048.39
64002-3208-14	0100	0960	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	2,241.000 \$0.890	0.000	\$	0.00	114.800	\$	102.17
02005-3254-14	0100	1300	805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	1,540.000 \$1.050	0.000	\$	0.00	600.000	\$	630.00
02005-3254-14	0100	1310	806-02.03	PROJECT MOWING	CYCL	3.600 \$750.000	0.000	\$	0.00	0.000	\$	0.00
64002-3208-14	0100	0970	806-02.03	PROJECT MOWING	CYCL	2.400 \$750.000	0.000	\$	0.00	0.000	\$	0.00