

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 01/06/2014

Vendor ID: 0000029737

Vendor Name: HIGHWAYS, INC.

Contract ID: CNJ135

Estimate Number: 0016

Pay Period: 05/01/2012

to: 05/31/2012

Contract Location:

BRIDGE REHABILITATION ON US 27 (SR 29) OVER RICHLAND CREEK

Time Allowed:	379.0 days
Time Charged:	379.0 days
Elapsed Calendar Days:	379.0 days
Percent Time:	100.00 %
Percent Complete (\$)	94.16 %
Percent Behind:	5.84 %

Contractor:

HIGHWAYS, INC.
PO Box 96
Brentwood, TN 37024
Phone:

Date Let:	08/06/2010
Date Awarded:	08/12/2010
Date Contract Executed:	08/27/2010
Date Notice to Proceed:	09/17/2010
Date Work Began:	10/05/2010
Date to be Completed:	09/30/2011
Date Time Stopped:	09/30/2011
Date Accepted:	01/25/2012

Estimate Paid: NO

Counties:

RHEA

Project Number	BID PCT	Fed State Project Number	Description 1
72001-3299-94	100.00	BH-NHE-29(73)	Bridge Repair - State Route 29 over Richland Creek
	Current Contract Amount	\$ 1,496,001.71	
	Original Contract Amount	\$ 1,411,538.50	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 1,413,704.08	\$ 1,413,704.08	\$ 0.00
Total Earnings	\$ 1,413,704.08	\$ 1,413,704.08	\$ 0.00
Stockpiled Materials	\$ -0.01	\$ -0.01	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 1,413,704.07	\$ 1,413,704.07	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ 0.00	\$ 0.00

Total Adjusted Earnings	\$	1,413,704.07	\$	1,413,704.07	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	1,413,704.07	\$	1,413,704.07	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
72001-3299-94	0500	9514	104-03.01	ADDITIONAL WORK (DESCRIPTION) Straightening Rebar	LS	0.000	0.000	\$ 0.00	1.000	\$ 5,050.46
								\$5,050.460		
72001-3299-94	0500	9515	104-03.11	ADDITIONAL WORK (DESCRIPTION) Dowelling of Rebar	EACH	0.000	0.000	\$ 0.00	125.000	\$ 4,607.50
								\$36.860		
72001-3299-94	0500	9516	104-03.12	ADDITIONAL WORK (DESCRIPTION) Pile Repair	EACH	0.000	0.000	\$ 0.00	9.000	\$ 18,000.00
								\$2,000.000		
72001-3299-94	0500	9500	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	0.000	0.000	\$ 0.00	1.000	\$ 20,000.00
								\$20,000.000		
72001-3299-94	0500	9017	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$470.000		
72001-3299-94	0500	9013	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0500	9013	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	2,073.010	\$ 2,073.01
72001-3299-94	0500	9014	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0500	9014	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,599.610	\$ 1,599.61
72001-3299-94	0500	0010	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 60,000.00
								\$60,000.000		
72001-3299-94	0500	0020	202-04.02	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (BR. NO. 72-SR29-5.58 RT.)	LS	1.000	0.000	\$ 0.00	1.000	\$ 60,000.00
								\$60,000.000		
72001-3299-94	0500	0030	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	860.000	0.000	\$ 0.00	452.930	\$ 4,529.30

											\$10.000	
72001-3299-94	0500	9010	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
											\$15.000	
72001-3299-94	0500	0040	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	673.000	0.000	\$	0.00	71.760	\$	717.60
											\$10.000	
72001-3299-94	0500	9011	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
											\$15.000	
72001-3299-94	0500	0050	203-07	FURNISHING & SPREADING TOPSOIL	C.Y.	318.000	0.000	\$	0.00	0.000	\$	0.00
											\$15.000	
72001-3299-94	0500	0060	204-10.01	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 1, BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$	8,300.00
											\$8,300.000	
72001-3299-94	0500	0070	204-10.02	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 2, BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$	8,300.00
											\$8,300.000	
72001-3299-94	0500	0080	204-10.03	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 3, BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$	8,300.00
											\$8,300.000	
72001-3299-94	0500	0090	204-10.04	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 4, BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$	8,300.00
											\$8,300.000	
72001-3299-94	0500	0100	204-10.05	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 5, BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000	0.000	\$	0.00	1.000	\$	8,300.00
											\$8,300.000	
72001-3299-94	0500	0110	204-10.06	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 1, BRIDGE NO. 72-SR29-5.58 RT.)	LS	1.000	0.000	\$	0.00	1.000	\$	3,500.00
											\$3,500.000	
72001-3299-94	0500	0120	204-10.07	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 2, BRIDGE NO. 72-SR29-5.58 RT.)	LS	1.000	0.000	\$	0.00	1.000	\$	3,500.00
											\$3,500.000	
72001-3299-94	0500	0130	204-10.08	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 3, BRIDGE NO. 72-SR29-5.58 RT.)	LS	1.000	0.000	\$	0.00	1.000	\$	3,500.00
											\$3,500.000	
72001-3299-94	0500	0140	204-10.09	FOUNDATION PREPARATION(PR NO. ,STA) (BENT 4, BRIDGE NO. 72-SR29-5.58 RT.)	LS	1.000	0.000	\$	0.00	1.000	\$	3,500.00
											\$3,500.000	
72001-3299-94	0500	0150	204-10.10	FOUNDATION PREPARATION(PR NO. ,STA)	LS	1.000	0.000	\$	0.00	1.000	\$	3,500.00

				(BENT 5, BRIDGE NO. 72-SR29-5.58 RT.)		\$3,500.000					
72001-3299-94	0500	0160	209-05	SEDIMENT REMOVAL	C.Y.	36.000 \$5.000	0.000	\$ 0.00	2.960	\$ 14.80	
72001-3299-94	0500	0170	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	1,631.000 \$5.000	0.000	\$ 0.00	1,634.000	\$ 8,170.00	
72001-3299-94	0500	0180	209-08.08	ENHANCED ROCK CHECK DAM	EACH	2.000 \$500.000	0.000	\$ 0.00	2.000	\$ 1,000.00	
72001-3299-94	0500	0190	209-09.04	SEDIMENT FILTER BAG(15' X 10')	EACH	1.000 \$700.000	0.000	\$ 0.00	5.000	\$ 3,500.00	
72001-3299-94	0500	0200	209-13.04	TURBIDITY CURTAIN(DESCRIPTION) (TYPE 2)	L.F.	352.000 \$20.000	0.000	\$ 0.00	400.000	\$ 8,000.00	
72001-3299-94	0500	0210	209-40.30	CATCH BASIN PROTECTION (TYPE A)	EACH	1.000 \$1,000.000	0.000	\$ 0.00	0.000	\$ 0.00	
72001-3299-94	0500	0220	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	3,731.000 \$15.000	0.000	\$ 0.00	847.800	\$ 12,717.00	
72001-3299-94	0500	0230	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	317.000 \$72.000	0.000	\$ 0.00	381.710	\$ 27,483.12	
72001-3299-94	0500	0240	307-02.02	ASPHALT CEMENT (PG70-22)(BPMB-HM) GRADING A-S	TON	3.000 \$66.000	0.000	\$ 0.00	0.000	\$ 0.00	
72001-3299-94	0500	0250	307-02.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	93.000 \$66.000	0.000	\$ 0.00	0.000	\$ 0.00	
72001-3299-94	0500	0260	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	207.000 \$82.000	0.000	\$ 0.00	394.830	\$ 32,376.06	
72001-3299-94	0500	9015	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00	
	0500	9015	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	-1,784.100	\$ -1,784.10	
72001-3299-94	0500	9002	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$ 0.00	0.000	\$ 0.00	
	0500	9002	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	385.500	\$ 385.50	

72001-3299-94	0500	9003	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0270	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	2.000 \$250.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0280	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	11.000 \$25.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0290	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.000 \$500.000	0.000	\$	0.00	0.760	\$	380.00
72001-3299-94	0500	9004	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0300	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	65.000 \$92.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0310	411-02.10	ACS MIX(PG70-22) GRADING D	TON	189.000 \$99.000	0.000	\$	0.00	296.720	\$	29,375.28
72001-3299-94	0500	9016	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0500	9016	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	592.760	\$	592.76
72001-3299-94	0500	9006	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	9007	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0500	9007	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	324.000	\$	324.00
72001-3299-94	0500	9008	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0320	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	0.200 \$25,000.000	0.000	\$	0.00	0.000	\$	0.00

72001-3299-94	0500	0330	415-01.03	COLD PLANING BITUMINOUS PAVEMENT	C.Y.	46.000 \$25.000	0.000	\$ 0.00	187.070	\$ 4,676.75
72001-3299-94	0500	0340	603-01.01	PAINTING STEEL STRUCTURES (LOCATION & DESCRIPTION) (BRIDGE NO. 72-SR29-5.58 LT.)	LS	1.000 \$10,000.000	0.000	\$ 0.00	1.000	\$ 10,000.00
72001-3299-94	0500	0350	603-01.02	PAINTING STEEL STRUCTURES (LOCATION & DESCRIPTION) (BRIDGE NO. 72-SR29-5.58 RT.)	LS	1.000 \$10,000.000	0.000	\$ 0.00	1.000	\$ 10,000.00
72001-3299-94	0500	9000	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000 \$240.000	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0360	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	131,717.000 \$0.760	0.000	\$ 0.00	131,893.600	\$ 100,239.14
72001-3299-94	0500	0370	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	236.000 \$600.000	0.000	\$ 0.00	194.130	\$ 116,478.00
72001-3299-94	0500	0380	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	15,682.000 \$0.840	0.000	\$ 0.00	13,897.900	\$ 11,674.24
	0500	0380	ADJUSTMENT	STOCKPILED MATERIALS -				\$		\$ -0.01
72001-3299-94	0500	0390	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	550.000 \$460.000	0.000	\$ 0.00	546.210	\$ 251,256.60
72001-3299-94	0500	0400	604-04.02	APPLIED TEXTURE FINISH (EXISTING STRUCTURES)	S.Y.	5,920.000 \$7.000	0.000	\$ 0.00	4,550.640	\$ 31,854.48
72001-3299-94	0500	0410	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	2,567.000 \$1.950	0.000	\$ 0.00	2,565.340	\$ 5,002.41
72001-3299-94	0500	0420	604-10.21	CONTAINMENT & DISPOSAL OF WASTE	LS	1.000 \$10,000.000	0.000	\$ 0.00	1.000	\$ 10,000.00
72001-3299-94	0500	0430	604-10.30	BRIDGE DECK REPAIRS (FULL DEPTH OF SLAB)	S.Y.	55.000 \$190.000	0.000	\$ 0.00	37.490	\$ 7,123.10
72001-3299-94	0500	0440	604-10.50	BRIDGE DECK REPAIRS (PARTIAL DEPTH OF SLAB)	S.Y.	350.000 \$85.000	0.000	\$ 0.00	280.140	\$ 23,811.90
72001-3299-94	0500	0450	604-10.54	CONCRETE REPAIRS	S.F.	591.000 \$85.000	0.000	\$ 0.00	732.770	\$ 62,285.45

72001-3299-94	0500	0460	604-10.58	EPOXY INJECTION (INJECTION)	GAL.	7.000 \$100.000	0.000	\$ 0.00	5.900	\$ 590.00
72001-3299-94	0500	0470	604-10.62	EPOXY INJECTION REPAIR (COMPLETE AND IN PLACE)	L.F.	690.000 \$43.000	0.000	\$ 0.00	369.000	\$ 15,867.00
72001-3299-94	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000 \$1.000	0.000	\$ 0.00	-5,709.750	\$ -5,709.75
72001-3299-94	0500	0480	606-02.03	STEEL PILES (10 INCH)	L.F.	980.000 \$36.000	0.000	\$ 0.00	1,334.400	\$ 48,038.40
72001-3299-94	0500	9018	606-02.04	STEEL PILES (10 INCH)(CUT-OFFS)	L.F.	0.000 \$17.630	0.000	\$ 0.00	20.800	\$ 366.70
72001-3299-94	0500	0490	606-02.06	PILE TIPS (STEEL PILES, 10 INCH)	EACH	20.000 \$95.000	0.000	\$ 0.00	22.000	\$ 2,090.00
72001-3299-94	0500	0500	607-03.30	18" PIPE CULVERT	L.F.	100.000 \$48.000	0.000	\$ 0.00	104.000	\$ 4,992.00
72001-3299-94	0500	0510	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	3.000 \$800.000	0.000	\$ 0.00	2.460	\$ 1,968.00
72001-3299-94	0500	0520	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	40.000 \$3.000	0.000	\$ 0.00	40.000	\$ 120.00
72001-3299-94	0500	9501	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	0.000 \$2,000.000	0.000	\$ 0.00	2.000	\$ 4,000.00
72001-3299-94	0500	0530	615-02.49	PRESTRESSED CONCRETE BOX BEAM (18" X 48")	L.F.	593.000 \$174.000	0.000	\$ 0.00	593.000	\$ 103,182.00
72001-3299-94	0500	0540	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	1,254.000 \$54.000	0.000	\$ 0.00	1,253.000	\$ 67,662.00
72001-3299-94	0500	0550	621-03.02	18" TEMPORARY DRAINAGE PIPE	L.F.	400.000 \$25.000	0.000	\$ 0.00	300.000	\$ 7,500.00
72001-3299-94	0500	0560	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	161.000 \$49.000	0.000	\$ 0.00	161.370	\$ 7,907.13

72001-3299-94	0500	9012	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000 \$61.250	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0570	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	600.000 \$15.500	0.000	\$ 0.00	450.000	\$ 6,975.00
72001-3299-94	0500	9009	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$23.250	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0580	705-03.03	MEDIAN DIVIDER GUARDRAIL (TYPE 2) (27" MT HT)	L.F.	100.000 \$20.500	0.000	\$ 0.00	100.000	\$ 2,050.00
72001-3299-94	0500	0590	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	1.000 \$567.000	0.000	\$ 0.00	1.000	\$ 567.00
72001-3299-94	0500	0600	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	4.000 \$2,300.000	0.000	\$ 0.00	4.000	\$ 9,200.00
72001-3299-94	0500	0610	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000 \$5,000.000	0.000	\$ 0.00	2.000	\$ 10,000.00
72001-3299-94	0500	9502	706-01	GUARDRAIL REMOVED	L.F.	0.000 \$2.000	0.000	\$ 0.00	834.000	\$ 1,668.00
72001-3299-94	0500	9503	707-01.01	CHAIN-LINK FENCE (4-FOOT)	L.F.	0.000 \$12.500	0.000	\$ 0.00	180.000	\$ 2,250.00
72001-3299-94	0500	9504	707-01.02	END & CORNER POST ASSEMBLY(CHAIN-LINK FENCE 4')	EACH	0.000 \$157.000	0.000	\$ 0.00	13.000	\$ 2,041.00
72001-3299-94	0500	9505	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	0.000 \$2.150	0.000	\$ 0.00	457.000	\$ 982.55
72001-3299-94	0500	0620	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	39.000 \$50.000	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0630	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	23.000 \$50.000	0.000	\$ 0.00	150.830	\$ 7,541.50
72001-3299-94	0500	0640	712-01	TRAFFIC CONTROL	LS	1.000 \$9,000.000	0.000	\$ 0.00	1.000	\$ 9,000.00

72001-3299-94	0500	0650	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	1,100.000 \$20.000	0.000	\$	0.00	1,590.000	\$	31,800.00
72001-3299-94	0500	0660	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	80.000 \$32.000	0.000	\$	0.00	100.000	\$	3,200.00
72001-3299-94	0500	0670	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	55.000 \$9.250	0.000	\$	0.00	86.000	\$	795.50
72001-3299-94	0500	0680	712-06	SIGNS (CONSTRUCTION)	S.F.	508.000 \$6.200	0.000	\$	0.00	510.500	\$	3,165.10
72001-3299-94	0500	0690	712-06.01	VERTICAL PANELS	S.F.	28.000 \$5.000	0.000	\$	0.00	0.000	\$	0.00
72001-3299-94	0500	0700	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	24.000 \$10.250	0.000	\$	0.00	24.000	\$	246.00
72001-3299-94	0500	0710	712-08.03	ARROW BOARD (TYPE C)	EACH	3.000 \$870.000	0.000	\$	0.00	3.000	\$	2,610.00
72001-3299-94	0500	9506	712-09.01	REMOVABLE PAVEMENT MARKING LINE	L.F.	0.000 \$1.810	0.000	\$	0.00	685.000	\$	1,239.85
72001-3299-94	0500	9507	712-09.02	REMOVABLE PAVEMENT MARKING (8" BARRIER LINE)	L.F.	0.000 \$3.020	0.000	\$	0.00	685.000	\$	2,068.70
72001-3299-94	0500	9508	716-05.01	PAINTED PAVEMENT MARKING (4" LINE)	L.M.	0.000 \$1,950.000	0.000	\$	0.00	0.760	\$	1,482.00
72001-3299-94	0500	0720	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	10,560.000 \$0.470	0.000	\$	0.00	3,631.000	\$	1,706.57
72001-3299-94	0500	9509	716-08.01	REMOVAL OF PAVEMENT MARKING (LINE)	L.F.	0.000 \$0.900	0.000	\$	0.00	1,604.000	\$	1,443.60
72001-3299-94	0500	9510	716-08.32	HYDROBLAST REMOVAL OF PAVEMENT MARKING (DESCRIPTION) Removal required for bridge surface	L.F.	0.000 \$1.600	0.000	\$	0.00	1,801.000	\$	2,881.60
72001-3299-94	0500	9511	716-10.15	PREFORMED PLASTIC PAVEMENT MARKING (6" LINE)	L.M.	0.000 \$28,075.000	0.000	\$	0.00	0.269	\$	7,552.18

72001-3299-94	0500	0740	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE)	L.M.	1.200 \$3,400.000	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	9512	716-13.01	SPRAY THERMO PVMT MRKNG (60 mil) (4IN LINE) Item not required	L.M.	0.000 \$3,400.000	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	9513	716-13.02	SPRAY THERMO PVMT MRKNG (60 mil) (6IN LINE)	L.M.	0.000 \$4,147.500	0.000	\$ 0.00	0.840	\$ 3,483.90
72001-3299-94	0500	0750	717-01	MOBILIZATION	LS	1.000 \$33,000.000	0.000	\$ 0.00	1.000	\$ 33,000.00
72001-3299-94	0500	0760	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	54.000 \$10.000	0.000	\$ 0.00	186.270	\$ 1,862.70
72001-3299-94	0500	0770	740-11.04	TEMPORARY SEDIMENT TUBE 20IN (DESCRIPTION) (DITCH CHECKS)	L.F.	180.000 \$7.000	0.000	\$ 0.00	65.000	\$ 455.00
72001-3299-94	0500	0780	801-01.02	CROWN VETCH MIXTURE (WITH MULCH)	UNIT	22.000 \$31.000	0.000	\$ 0.00	20.434	\$ 633.45
72001-3299-94	0500	0790	801-02	SEEDING (WITHOUT MULCH)	UNIT	18.000 \$14.300	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0800	801-03	WATER (SEEDING & SODDING)	M.G.	4.000 \$10.000	0.000	\$ 0.00	0.000	\$ 0.00
72001-3299-94	0500	0810	805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	1,907.000 \$1.300	0.000	\$ 0.00	550.330	\$ 715.43