

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 09/02/2015

Vendor ID: 0000029737

Vendor Name: HIGHWAYS, INC.

Contract ID: CNJ310

Estimate Number: 0028

Pay Period: 06/17/2013
to: 06/18/2013

Contract Location:

WIDENING ON SR 111 FROM SR 8 TO SR 284 (WELCHLAND ROAD)

Time Allowed: 709.0 days
Time Charged: 709.0 days
Elapsed Calendar Days: 709.0 days
Percent Time: 100.00 %
Percent Complete (\$): 112.18 %
Percent Behind: - %

Contractor:

HIGHWAYS, INC.
PO Box 96
Brentwood, TN 37024
Phone:

Date Let: 10/29/2010
Date Awarded: 11/16/2010
Date Contract Executed: 12/09/2010
Date Notice to Proceed: 12/30/2010
Date Work Began: 01/31/2011
Date to be Completed: 12/07/2012
Date Time Stopped: 12/07/2012
Date Accepted: 12/11/2012

Estimate Paid: NO

Counties:

SEQUATCHIE
VAN BUREN

Project Number	BID PCT	Fed State Project Number	Description 1
77005-3216-14	22.12	APD/NH-111(74)	FROM 3,500' SOUTH OF STATE ROUTE 8 TO VAN BUREN CO. LINE
88027-3245-64	77.88	APD/NH-111(74)	FROM SEQUATCHIE CO. LINE TO 1000' SOUTH OF SR 284
Current Contract Amount		\$ 15,897,837.96	
Original Contract Amount		\$ 15,397,299.96	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 18,829,695.60	\$ 18,829,695.60	\$ 0.00
Total Earnings	\$ 18,829,695.60	\$ 18,829,695.60	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00

Amount Due	\$	18,829,695.60	\$	18,829,695.60	\$	0.00
Test Report Payment Adjustment	\$	-0.01	\$	-0.01	\$	0.00
Total Adjusted Earnings	\$	18,829,695.59	\$	18,829,695.59	\$	0.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	18,829,695.59	\$	18,829,695.59	\$	0.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
77005-3216-14	0100	9511	104-03.40	ADDITIONAL WORK (DESCRIPTION) (Minerial Aggregate Size 57)	TON	0.000	0.000	\$ 0.00	1,535.150	\$ 27,632.70
								\$18.000		
88027-3245-64	0100	9512	104-03.40	ADDITIONAL WORK (DESCRIPTION) (Minerial Aggregate Size 57)	TON	0.000	0.000	\$ 0.00	5,916.290	\$ 106,493.22
								\$18.000		
77005-3216-14	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 30,000.00
								\$30,000.000		
88027-3245-64	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 120,000.00
								\$120,000.000		
77005-3216-14	0100	9036	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1,600.000		
88027-3245-64	0100	9037	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1,600.000		
77005-3216-14	0100	9030	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		
	0100	9030	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	170,483.880	\$ 170,483.88
88027-3245-64	0100	9031	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	2,741.020	\$ 2,741.02
								\$1.000		
	0100	9031	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	455,785.230	\$ 455,785.23
77005-3216-14	0100	9032	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
								\$1.000		

	0100	9032	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	225,187.720	\$	225,187.72
88027-3245-64	0100	9033	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9033	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	418,701.600	\$	418,701.60
77005-3216-14	0100	0020	109-10.01	TRAINEE	HOUR	800.000	0.000	\$	0.00	2,470.250	\$	1,976.20
						\$0.800						
88027-3245-64	0100	0020	109-10.01	TRAINEE	HOUR	3,200.000	0.000	\$	0.00	2,470.250	\$	1,976.20
						\$0.800						
77005-3216-14	0100	0030	201-01.03	CLEARING AND GRUBBING	ACRE	34.300	0.000	\$	0.00	34.300	\$	32,585.00
						\$950.000						
88027-3245-64	0100	0030	201-01.03	CLEARING AND GRUBBING	ACRE	102.900	0.000	\$	0.00	104.500	\$	99,275.00
						\$950.000						
77005-3216-14	0100	0040	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED) (TEMPORARY BERM)	C.Y.	459.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.740						
77005-3216-14	0100	0050	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	80,671.000	0.000	\$	0.00	61,793.480	\$	169,314.14
						\$2.740						
88027-3245-64	0100	0040	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED) (TEMPORARY BERM)	C.Y.	1,407.000	0.000	\$	0.00	1,244.450	\$	3,409.79
						\$2.740						
88027-3245-64	0100	0050	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	400,999.000	0.000	\$	0.00	425,866.990	\$	1,166,875.55
						\$2.740						
77005-3216-14	0100	9022	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$3.288						
88027-3245-64	0100	9000	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	3,927.770	\$	12,914.51
						\$3.288						
88027-3245-64	0100	0070	203-01.08	RD & DRNG EXCV (ACID PRODUCING- ON SITE DISPOSAL)	C.Y.	4,990.000	0.000	\$	0.00	15,380.000	\$	107,660.00
						\$7.000						
88027-3245-64	0100	0080	203-01.15	DRAINAGE ROCK	C.Y.	600.000	0.000	\$	0.00	3,130.840	\$	93,925.20
						\$30.000						

77005-3216-14	0100	0070	203-02.02	BORROW EXCAVATION (GRADED SOLID ROCK)	C.Y.	1,805.000 \$16.500	0.000	\$ 0.00	14,223.550	\$ 234,688.58
88027-3245-64	0100	0100	203-02.02	BORROW EXCAVATION (GRADED SOLID ROCK)	C.Y.	18,806.000 \$16.500	0.000	\$ 0.00	61,716.350	\$ 1,018,319.78
77005-3216-14	0100	0090	203-03.15	BORROW EXCAVATION (CLAY)	C.Y.	236.000 \$20.000	0.000	\$ 0.00	1,678.900	\$ 33,578.00
77005-3216-14	0100	0100	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	17,190.000 \$2.500	0.000	\$ 0.00	7,167.000	\$ 17,917.50
88027-3245-64	0100	0120	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	64,809.000 \$2.500	0.000	\$ 0.00	74,318.000	\$ 185,795.00
77005-3216-14	0100	9023	203-05	UNDERCUTTING	C.Y.	0.000 \$4.110	0.000	\$ 0.00	3,753.710	\$ 15,427.75
88027-3245-64	0100	9001	203-05	UNDERCUTTING	C.Y.	0.000 \$4.110	0.000	\$ 0.00	7,266.330	\$ 29,864.62
77005-3216-14	0100	0110	203-06	WATER	M.G.	344.000 \$5.000	0.000	\$ 0.00	124.800	\$ 624.00
88027-3245-64	0100	0130	203-06	WATER	M.G.	1,376.000 \$5.000	0.000	\$ 0.00	1,127.400	\$ 5,637.00
77005-3216-14	0100	9513	204-08	FOUNDATION FILL MATERIAL (77005-3216-14)	C.Y.	0.000 \$50.000	0.000	\$ 0.00	5.780	\$ 289.00
88027-3245-64	0100	9514	204-08	FOUNDATION FILL MATERIAL (88027-3245-64)	C.Y.	0.000 \$50.000	0.000	\$ 0.00	52.260	\$ 2,613.00
77005-3216-14	0100	0120	209-02.07	18" TEMPORARY SLOPE DRAIN	L.F.	15.000 \$15.000	0.000	\$ 0.00	330.000	\$ 4,950.00
88027-3245-64	0100	0140	209-02.07	18" TEMPORARY SLOPE DRAIN	L.F.	500.000 \$15.000	0.000	\$ 0.00	210.000	\$ 3,150.00
77005-3216-14	0100	9515	209-05	SEDIMENT REMOVAL (77005-3216-14)	C.Y.	0.000 \$6.000	0.000	\$ 0.00	227.200	\$ 1,363.20

88027-3245-64	0100	9516	209-05	SEDIMENT REMOVAL (88027-3245-64)	C.Y.	0.000 \$6.000	0.000	\$	0.00	219.150	\$	1,314.90
77005-3216-14	0100	9500	209-06.02	12" DIA COIR LOG (DESCRIPTION) (77005-3216-14)	L.F.	0.000 \$10.000	0.000	\$	0.00	3,505.000	\$	35,050.00
88027-3245-64	0100	9501	209-06.02	12" DIA COIR LOG (DESCRIPTION) (88027-3245-64)	L.F.	0.000 \$10.000	0.000	\$	0.00	6,335.000	\$	63,350.00
77005-3216-14	0100	0130	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	12,090.000 \$3.290	0.000	\$	0.00	9,653.000	\$	31,758.37
88027-3245-64	0100	0150	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	15,310.000 \$3.290	0.000	\$	0.00	18,833.000	\$	61,960.57
88027-3245-64	0100	0160	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	245.000 \$3.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0140	209-08.05	ENHANCED SILT FENCE CHECK (V-DITCH)	EACH	3.000 \$300.000	0.000	\$	0.00	3.000	\$	900.00
77005-3216-14	0100	0150	209-08.07	ROCK CHECK DAM PER	EACH	98.000 \$200.000	0.000	\$	0.00	134.000	\$	26,800.00
88027-3245-64	0100	0170	209-08.07	ROCK CHECK DAM PER	EACH	325.000 \$200.000	0.000	\$	0.00	233.000	\$	46,600.00
77005-3216-14	0100	0160	209-08.08	ENHANCED ROCK CHECK DAM	EACH	33.000 \$400.000	0.000	\$	0.00	62.000	\$	24,800.00
88027-3245-64	0100	0180	209-08.08	ENHANCED ROCK CHECK DAM	EACH	42.000 \$400.000	0.000	\$	0.00	60.000	\$	24,000.00
77005-3216-14	0100	0170	209-09.01	SANDBAGS	BAG	360.000 \$3.000	0.000	\$	0.00	551.000	\$	1,653.00
88027-3245-64	0100	0190	209-09.01	SANDBAGS	BAG	5,400.000 \$3.000	0.000	\$	0.00	2,981.000	\$	8,943.00
77005-3216-14	0100	0180	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	2.000 \$300.000	0.000	\$	0.00	0.000	\$	0.00

88027-3245-64	0100	0200	209-09.03	SEDIMENT FILTER BAG (15' X 15')	EACH	10.000 \$300.000	0.000	\$ 0.00	15.000	\$ 4,500.00
77005-3216-14	0100	0190	209-09.21	POLYACHLAMIDE GEL LOGS	EACH	35.000 \$110.000	0.000	\$ 0.00	0.000	\$ 0.00
88027-3245-64	0100	0210	209-09.21	POLYACHLAMIDE GEL LOGS	EACH	65.000 \$110.000	0.000	\$ 0.00	0.000	\$ 0.00
77005-3216-14	0100	0200	209-09.22	POLYACHLAMIDE POWDER	LB.	655.000 \$10.000	0.000	\$ 0.00	0.000	\$ 0.00
88027-3245-64	0100	0220	209-09.22	POLYACHLAMIDE POWDER	LB.	513.000 \$10.000	0.000	\$ 0.00	0.000	\$ 0.00
77005-3216-14	0100	0210	209-09.24	JUTE MESH FABRIC	S.Y.	80.000 \$1.500	0.000	\$ 0.00	0.000	\$ 0.00
88027-3245-64	0100	0230	209-09.24	JUTE MESH FABRIC	S.Y.	120.000 \$1.500	0.000	\$ 0.00	0.000	\$ 0.00
77005-3216-14	0100	0220	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	11.000 \$5.000	0.000	\$ 0.00	2,411.120	\$ 12,055.60
88027-3245-64	0100	0240	209-20.03	POLYETHYLENE SHEETING (6 MIL. MINIMUM)	S.Y.	33.000 \$5.000	0.000	\$ 0.00	3,180.000	\$ 15,900.00
77005-3216-14	0100	0230	209-40.33	CATCH BASIN PROTECTION (TYPE D)	EACH	1.000 \$200.000	0.000	\$ 0.00	0.000	\$ 0.00
88027-3245-64	0100	0250	209-40.33	CATCH BASIN PROTECTION (TYPE D)	EACH	8.000 \$200.000	0.000	\$ 0.00	0.000	\$ 0.00
77005-3216-14	0100	0240	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	3.000 \$500.000	0.000	\$ 0.00	0.000	\$ 0.00
88027-3245-64	0100	0260	209-40.41	CATCH BASIN FILTER ASSEMBLY(TYPE 1)	EACH	20.000 \$500.000	0.000	\$ 0.00	0.000	\$ 0.00
77005-3216-14	0100	0250	209-40.42	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	EACH	1.000 \$500.000	0.000	\$ 0.00	3.000	\$ 1,500.00

88027-3245-64	0100	0270	209-40.42	CATCH BASIN FILTER ASSEMBLY(TYPE 2)	EACH	17.000 \$500.000	0.000	\$	0.00	37.000	\$	18,500.00
88027-3245-64	0100	0280	209-65.03	TEMPORARY DIVERSION CHANNEL	L.F.	110.000 \$10.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0260	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	53,946.000 \$12.000	0.000	\$	0.00	48,377.230	\$	580,526.76
88027-3245-64	0100	0290	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	190,051.000 \$12.000	0.000	\$	0.00	156,661.730	\$	1,879,940.76
77005-3216-14	0100	9517	303-01.01	GRANULAR BACKFILL (ROADWAY) (77005-3216-14)	TON	0.000 \$20.000	0.000	\$	0.00	493.310	\$	9,866.20
88027-3245-64	0100	9518	303-01.01	GRANULAR BACKFILL (ROADWAY) (88027-3245-64)	TON	0.000 \$20.000	0.000	\$	0.00	4,241.900	\$	84,838.00
77005-3216-14	0100	0270	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	33.000 \$30.000	0.000	\$	0.00	68.180	\$	2,045.40
88027-3245-64	0100	0300	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	166.000 \$30.000	0.000	\$	0.00	225.320	\$	6,759.60
77005-3216-14	0100	0280	303-10.04	MINERAL AGGREGATE (SIZE) (SIZE 357)	TON	325.000 \$18.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	0310	303-10.04	MINERAL AGGREGATE (SIZE) (SIZE 357)	TON	4,848.000 \$18.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0290	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	7,201.000 \$50.600	0.000	\$	0.00	13,895.140	\$	703,094.08
88027-3245-64	0100	0320	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	17,509.000 \$50.600	0.000	\$	0.00	15,389.670	\$	778,717.30
77005-3216-14	0100	0300	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	201.000 \$450.000	0.000	\$	0.00	199.390	\$	89,725.50
88027-3245-64	0100	0330	307-01.02	ASPHALT CEMENT (PG64-22) (BPMB-HM) GRADING A-S	TON	1,073.000 \$450.000	0.000	\$	0.00	445.240	\$	200,358.00

77005-3216-14	0100	0310	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	5,996.000 \$32.900	0.000	\$	0.00	6,446.970	\$	212,105.31
88027-3245-64	0100	0340	307-01.03	AGGREGATE (BPMB-HM) GRADING A-S MIX	TON	31,945.000 \$32.900	0.000	\$	0.00	14,396.370	\$	473,640.57
77005-3216-14	0100	0320	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	7,257.000 \$53.350	0.000	\$	0.00	11,088.610	\$	591,577.34
88027-3245-64	0100	0350	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	20,510.000 \$53.350	0.000	\$	0.00	26,713.330	\$	1,425,156.16
77005-3216-14	0100	9011	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9011	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-89,687.200	\$	-89,687.20
88027-3245-64	0100	9002	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9002	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-154,999.770	\$	-154,999.77
77005-3216-14	0100	9012	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9012	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	15,615.000	\$	15,615.00
88027-3245-64	0100	9003	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9003	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	27,658.500	\$	27,658.50
77005-3216-14	0100	9013	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	9004	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0330	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	35.000 \$250.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	0360	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	133.300 \$250.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0340	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	127.000 \$12.000	0.000	\$	0.00	0.000	\$	0.00

88027-3245-64	0100	0370	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	466.000 \$12.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0350	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	15.800 \$250.000	0.000	\$	0.00	48.150	\$	12,037.50
88027-3245-64	0100	0380	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	46.100 \$250.000	0.000	\$	0.00	69.790	\$	17,447.50
77005-3216-14	0100	0360	403-02	ASPHALT CEMENT FOR TACK COAT (TC)	TON	40.300 \$250.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	0390	403-02	ASPHALT CEMENT FOR TACK COAT (TC)	TON	116.200 \$250.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	0400	405-01.01	BITUMINOUS MATERIAL (BSC)	TON	3.000 \$1,000.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	0410	405-01.02	MINERAL AGGREGATE (BSC)	TON	16.000 \$100.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	9014	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	9015	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	0370	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	1,400.000 \$0.500	0.000	\$	0.00	6,200.000	\$	3,100.00
88027-3245-64	0100	0420	407-20.05	SAW CUTTING ASPHALT PAVEMENT	L.F.	29,920.000 \$0.500	0.000	\$	0.00	30,070.000	\$	15,035.00
77005-3216-14	0100	0380	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	1,966.000 \$60.000	0.000	\$	0.00	1,794.770	\$	107,686.20

88027-3245-64	0100	0430	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	7,211.000 \$60.000	0.000	\$	0.00	5,353.370	\$	321,202.20
77005-3216-14	0100	0390	411-01.10	ACS MIX(PG64-22) GRADING D	TON	4,230.000 \$69.000	0.000	\$	0.00	5,209.660	\$	359,466.54
88027-3245-64	0100	0440	411-01.10	ACS MIX(PG64-22) GRADING D	TON	11,878.000 \$69.000	0.000	\$	0.00	15,092.920	\$	1,041,411.48
77005-3216-14	0100	9016	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9016	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-6,855.830	\$	-6,855.83
88027-3245-64	0100	9007	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-19,677.460	\$	-19,677.46
77005-3216-14	0100	9034	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000 \$1.000	0.000	\$	0.00	7,742.890	\$	7,742.89
88027-3245-64	0100	9035	411-03.32	RIDEABILITY (SP411B)	DOLL	0.000 \$1.000	0.000	\$	0.00	30,295.760	\$	30,295.76
77005-3216-14	0100	9017	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	9008	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	9018	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9018	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	6,885.000	\$	6,885.00
88027-3245-64	0100	9009	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9009	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	20,080.500	\$	20,080.50
77005-3216-14	0100	9019	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	9010	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00

						\$1.000					
77005-3216-14	0100	0400	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	3.900 \$250.000	0.000	\$ 0.00	3.500	\$ 875.00	
88027-3245-64	0100	9040	411-12.01	SCORING SHOULDERS (CONTINUOUS) (16IN WIDTH)	L.M.	0.000 \$250.000	0.000	\$ 0.00	21.530	\$ 5,382.50	
88027-3245-64	0100	0450	411-12.02	SCORING SHOULDERS (NON-CONTINUOUS) (16IN WIDTH)	L.M.	11.300 \$250.000	0.000	\$ 0.00	0.000	\$ 0.00	
88027-3245-64	0100	0460	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	9.700 \$250.000	0.000	\$ 0.00	0.000	\$ 0.00	
77005-3216-14	0100	9519	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	0.000 \$3.500	0.000	\$ 0.00	664.440	\$ 2,325.54	
88027-3245-64	0100	0470	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	3,200.000 \$5.000	0.000	\$ 0.00	32,713.160	\$ 163,565.80	
88027-3245-64	0100	9520	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	0.000 \$3.500	0.000	\$ 0.00	94,748.890	\$ 331,621.12	
77005-3216-14	0100	9026	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000 \$387.550	0.000	\$ 0.00	0.000	\$ 0.00	
88027-3245-64	0100	9020	604-01.06	CLASS A CONCRETE ADJUSTMENT (INCREASE)	C.Y.	0.000 \$387.550	0.000	\$ 0.00	0.000	\$ 0.00	
77005-3216-14	0100	9027	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000 \$293.190	0.000	\$ 0.00	0.000	\$ 0.00	
88027-3245-64	0100	9021	604-01.07	CLASS A CONCRETE ADJUSTMENT (DECREASE)	C.Y.	0.000 \$293.190	0.000	\$ 0.00	0.000	\$ 0.00	
77005-3216-14	0100	0410	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	87.000 \$337.000	0.000	\$ 0.00	83.600	\$ 28,173.20	
88027-3245-64	0100	0480	604-02.01	CLASS A CONCRETE (BOX BRIDGES)	C.Y.	729.000 \$337.000	0.000	\$ 0.00	678.580	\$ 228,681.46	
77005-3216-14	0100	0420	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	10,033.000	0.000	\$ 0.00	9,906.000	\$ 7,132.32	

							\$0.720					
88027-3245-64	0100	0490	604-02.02	STEEL BAR REINFORCEMENT (BOX BRIDGES)	LB.	82,426.000	0.000	\$	0.00	78,531.940	\$	56,543.00
						\$0.720						
77005-3216-14	0100	0430	604-02.41	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 18" PIPE)	EACH	1.000	0.000	\$	0.00	1.000	\$	6,000.00
						\$6,000.000						
88027-3245-64	0100	0500	604-02.41	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 18" PIPE)	EACH	4.000	0.000	\$	0.00	4.000	\$	24,000.00
						\$6,000.000						
77005-3216-14	0100	0440	604-02.42	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 24" PIPE)	EACH	1.000	0.000	\$	0.00	1.000	\$	8,000.00
						\$8,000.000						
88027-3245-64	0100	0510	604-02.43	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 36" PIPE)	EACH	2.000	0.000	\$	0.00	2.000	\$	16,000.00
						\$8,000.000						
88027-3245-64	0100	0520	604-02.44	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 54" PIPE)	EACH	1.000	0.000	\$	0.00	1.000	\$	8,000.00
						\$8,000.000						
88027-3245-64	0100	0530	604-02.45	ENERGY DISSIPATER (DESCRIPTION) (USBR TYPE VI, 66" PIPE)	EACH	2.000	0.000	\$	0.00	2.000	\$	18,000.00
						\$9,000.000						
77005-3216-14	0100	9502	604-02.46	ENERGY DISSIPATER (DESCRIPTION) (USBR type VI, 72" Pipe)	EACH	0.000	0.000	\$	0.00	1.000	\$	17,500.00
						\$17,500.000						
77005-3216-14	0100	9042	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
88027-3245-64	0100	9043	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
88027-3245-64	0100	0540	606-24.12	TEMPORARY SHEET PILES	S.F.	5,550.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
77005-3216-14	0100	0450	607-02.02	15" CONCRETE PIPE CULVERT(CLASS III)	L.F.	23.000	0.000	\$	0.00	0.000	\$	0.00
						\$35.000						
77005-3216-14	0100	0460	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,037.000	0.000	\$	0.00	1,094.000	\$	38,290.00
						\$35.000						
88027-3245-64	0100	0550	607-03.02	18" CONCRETE PIPE CULVERT (CLASS III)	L.F.	7,688.000	0.000	\$	0.00	7,686.000	\$	269,010.00

							\$35.000					
77005-3216-14	0100	0470	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	117.000 \$47.000	0.000	\$	0.00	112.000	\$	5,264.00
88027-3245-64	0100	0560	607-05.02	24" CONCRETE PIPE CULVERT (CLASS III)	L.F.	1,850.000 \$47.000	0.000	\$	0.00	2,116.000	\$	99,452.00
77005-3216-14	0100	0480	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	96.000 \$62.000	0.000	\$	0.00	96.000	\$	5,952.00
88027-3245-64	0100	0570	607-06.02	30" CONCRETE PIPE CULVERT (CLASS III)	L.F.	118.000 \$62.000	0.000	\$	0.00	144.000	\$	8,928.00
88027-3245-64	0100	0580	607-07.02	36" CONCRETE PIPE CULVERT (CLASS III)	L.F.	375.000 \$82.000	0.000	\$	0.00	377.000	\$	30,914.00
88027-3245-64	0100	0590	607-07.03	36" CONCRETE PIPE CULVERT (CLASS IV)	L.F.	97.000 \$92.000	0.000	\$	0.00	96.000	\$	8,832.00
77005-3216-14	0100	0490	607-08.02	42" CONCRETE PIPE CULVERT (CLASS III)	L.F.	17.000 \$115.000	0.000	\$	0.00	16.000	\$	1,840.00
88027-3245-64	0100	0600	607-10.02	54" CONCRETE PIPE CULVERT (CLASS III)	L.F.	127.000 \$166.000	0.000	\$	0.00	128.000	\$	21,248.00
88027-3245-64	0100	0610	607-12.03	66" CONCRETE PIPE CULVERT (CLASS III)	L.F.	173.000 \$215.000	0.000	\$	0.00	168.000	\$	36,120.00
77005-3216-14	0100	0500	607-13.03	72" CONCRETE PIPE CULVERT (CLASS III)	L.F.	48.000 \$250.000	0.000	\$	0.00	48.000	\$	12,000.00
77005-3216-14	0100	0510	611-02.10	JUNCTION BOX, TYPE 1	EACH	2.000 \$1,800.000	0.000	\$	0.00	2.000	\$	3,600.00
77005-3216-14	0100	0520	611-02.11	JUNCTION BOX, TYPE 2	EACH	1.000 \$2,200.000	0.000	\$	0.00	1.000	\$	2,200.00
88027-3245-64	0100	0620	611-02.11	JUNCTION BOX, TYPE 2	EACH	1.000 \$2,200.000	0.000	\$	0.00	1.000	\$	2,200.00
88027-3245-64	0100	0630	611-02.12	JUNCTION BOX, TYPE 3	EACH	2.000	0.000	\$	0.00	2.000	\$	4,800.00

											\$2,400.000
88027-3245-64	0100	0640	611-02.13	JUNCTION BOX, TYPE 4	EACH	1.000	0.000	\$ 0.00	1.000	\$	2,900.00
											\$2,900.000
88027-3245-64	0100	0650	611-02.14	JUNCTION BOX, TYPE 5	EACH	1.000	0.000	\$ 0.00	2.000	\$	7,000.00
											\$3,500.000
77005-3216-14	0100	0530	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	37.980	0.000	\$ 0.00	37.980	\$	18,040.50
											\$475.000
88027-3245-64	0100	0660	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	91.930	0.000	\$ 0.00	92.990	\$	44,170.25
											\$475.000
77005-3216-14	0100	0540	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	4,801.000	0.000	\$ 0.00	4,801.000	\$	4,801.00
											\$1.000
88027-3245-64	0100	0670	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	10,475.000	0.000	\$ 0.00	10,622.000	\$	10,622.00
											\$1.000
77005-3216-14	0100	0550	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	3,854.000	0.000	\$ 0.00	3,854.000	\$	10,598.50
											\$2.750
88027-3245-64	0100	0680	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	10,892.000	0.000	\$ 0.00	10,892.000	\$	29,953.00
											\$2.750
77005-3216-14	0100	0560	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	2.000	0.000	\$ 0.00	2.000	\$	3,400.00
											\$1,700.000
88027-3245-64	0100	0690	611-38.01	CATCH BASINS, TYPE 38, 0' - 4' DEPTH	EACH	19.000	0.000	\$ 0.00	19.000	\$	32,300.00
											\$1,700.000
88027-3245-64	0100	0700	611-38.02	CATCH BASINS, TYPE 38, > 4' - 8' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$	1,900.00
											\$1,900.000
88027-3245-64	0100	0710	611-39.01	CATCH BASINS, TYPE 39, 0' - 4' DEPTH	EACH	5.000	0.000	\$ 0.00	5.000	\$	9,000.00
											\$1,800.000
77005-3216-14	0100	0570	611-39.02	CATCH BASINS, TYPE 39, > 4' - 8' DEPTH	EACH	1.000	0.000	\$ 0.00	1.000	\$	1,900.00
											\$1,900.000
88027-3245-64	0100	0720	611-39.02	CATCH BASINS, TYPE 39, > 4' - 8' DEPTH	EACH	8.000	0.000	\$ 0.00	8.000	\$	15,200.00

												\$1,900.000
88027-3245-64	0100	0730	611-39.03	CATCH BASINS, TYPE 39, > 8' - 12' DEPTH	EACH	3.000	0.000	\$	0.00	3.000	\$	6,600.00
												\$2,200.000
88027-3245-64	0100	0740	611-39.04	CATCH BASINS, TYPE 39, > 12' - 16' DEPTH	EACH	1.000	0.000	\$	0.00	1.000	\$	2,500.00
												\$2,500.000
77005-3216-14	0100	0580	611-42.01	CATCH BASINS, TYPE 42, 0' - 4' DEPTH	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$1,700.000
77005-3216-14	0100	9503	621-03.02	18" TEMPORARY DRAINAGE PIPE (77005-3216-14)	L.F.	0.000	0.000	\$	0.00	295.000	\$	8,260.00
												\$28.000
88027-3245-64	0100	9504	621-03.02	18" TEMPORARY DRAINAGE PIPE (88027-3245-64)	L.F.	0.000	0.000	\$	0.00	836.000	\$	23,408.00
												\$28.000
77005-3216-14	0100	9505	621-03.03	24" TEMPORARY DRAINAGE PIPE (77005-3216-14)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$35.000
88027-3245-64	0100	9506	621-03.03	24" TEMPORARY DRAINAGE PIPE (88027-3245-64)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$35.000
77005-3216-14	0100	9507	621-03.05	36" TEMPORARY DRAINAGE PIPE (77005-3216-14)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$49.000
88027-3245-64	0100	9508	621-03.05	36" TEMPORARY DRAINAGE PIPE (88027-3245-64)	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$49.000
88027-3245-64	0100	0750	621-03.06	42" TEMPORARY DRAINAGE PIPE	L.F.	55.000	0.000	\$	0.00	40.000	\$	1,000.00
												\$25.000
77005-3216-14	0100	0590	621-03.10	66" TEMPORARY DRAINAGE PIPE	L.F.	82.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
88027-3245-64	0100	0760	621-03.10	66" TEMPORARY DRAINAGE PIPE	L.F.	372.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
77005-3216-14	0100	0600	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	2.900	0.000	\$	0.00	0.000	\$	0.00
												\$250.000
88027-3245-64	0100	0770	703-01	CEMENT CONCRETE DITCH PAVING	C.Y.	83.890	0.000	\$	0.00	0.000	\$	0.00

										\$250.000	
77005-3216-14	0100	9038	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	8.000	\$ 224.00
						\$28.000					
88027-3245-64	0100	9039	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000	0.000	\$	0.00	25.000	\$ 700.00
						\$28.000					
77005-3216-14	0100	0610	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	3,725.000	0.000	\$	0.00	3,925.000	\$ 54,950.00
						\$14.000					
88027-3245-64	0100	0780	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	8,525.000	0.000	\$	0.00	13,175.000	\$ 184,450.00
						\$14.000					
77005-3216-14	0100	9025	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	12.500	\$ 262.50
						\$21.000					
88027-3245-64	0100	9024	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$21.000					
77005-3216-14	0100	0620	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	1.000	0.000	\$	0.00	1.000	\$ 500.00
						\$500.000					
88027-3245-64	0100	0790	705-04.03	GUARDRAIL TERMINAL (TYPE 13)	EACH	10.000	0.000	\$	0.00	11.000	\$ 5,500.00
						\$500.000					
77005-3216-14	0100	0630	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000	0.000	\$	0.00	1.000	\$ 500.00
						\$500.000					
77005-3216-14	0100	0640	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	9.000	0.000	\$	0.00	9.000	\$ 18,000.00
						\$2,000.000					
88027-3245-64	0100	0800	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	10.000	0.000	\$	0.00	12.000	\$ 24,000.00
						\$2,000.000					
77005-3216-14	0100	0650	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	12.000	0.000	\$	0.00	8.000	\$ 36,000.00
						\$4,500.000					
77005-3216-14	0100	0660	706-01	GUARDRAIL REMOVED	L.F.	2,610.000	0.000	\$	0.00	3,159.000	\$ 1,579.50
						\$0.500					
88027-3245-64	0100	0810	706-01	GUARDRAIL REMOVED	L.F.	3,223.000	0.000	\$	0.00	4,075.000	\$ 2,037.50

							\$0.500				
77005-3216-14	0100	0670	706-05	GUARDRAIL ADJUSTMENT	L.F.	540.000	0.000	\$	0.00	0.000	\$ 0.00
						\$2.500					
88027-3245-64	0100	0820	706-05	GUARDRAIL ADJUSTMENT	L.F.	470.000	0.000	\$	0.00	0.000	\$ 0.00
						\$2.500					
77005-3216-14	0100	0680	707-03.01	STOCK FENCE	L.F.	6,543.000	0.000	\$	0.00	8,224.000	\$ 31,251.20
						\$3.800					
88027-3245-64	0100	0830	707-03.01	STOCK FENCE	L.F.	6,047.000	0.000	\$	0.00	3,586.000	\$ 13,626.80
						\$3.800					
77005-3216-14	0100	0690	707-03.02	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE)	EACH	31.000	0.000	\$	0.00	45.000	\$ 4,950.00
						\$110.000					
88027-3245-64	0100	0840	707-03.02	END, BRACED LINE, CORNER POST ASSEMBLY(STOCK FENCE)	EACH	23.000	0.000	\$	0.00	43.000	\$ 4,730.00
						\$110.000					
77005-3216-14	0100	0700	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	5,095.000	0.000	\$	0.00	4,875.000	\$ 6,825.00
						\$1.400					
88027-3245-64	0100	0850	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	8,495.000	0.000	\$	0.00	9,673.000	\$ 13,542.20
						\$1.400					
77005-3216-14	0100	0710	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	14.000	0.000	\$	0.00	12.000	\$ 1,140.00
						\$95.000					
88027-3245-64	0100	0860	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	18.000	0.000	\$	0.00	18.000	\$ 1,710.00
						\$95.000					
88027-3245-64	0100	0870	708-02.02	MARKERS (DESCRIPTION) (ENCAPSULATION)	EACH	4.000	0.000	\$	0.00	4.000	\$ 1,000.00
						\$250.000					
77005-3216-14	0100	0720	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	234.000	0.000	\$	0.00	397.110	\$ 9,927.75
						\$25.000					
88027-3245-64	0100	0880	709-05.05	MACHINED RIP-RAP (CLASS A-3)	TON	1,458.000	0.000	\$	0.00	3,218.420	\$ 80,460.50
						\$25.000					
77005-3216-14	0100	0730	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	6.000	0.000	\$	0.00	3,117.140	\$ 77,928.50

							\$25.000					
88027-3245-64	0100	0890	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	61.000	0.000	\$	0.00	1,406.770	\$	35,169.25
						\$25.000						
77005-3216-14	0100	0740	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	102.000	0.000	\$	0.00	1,329.900	\$	33,247.50
						\$25.000						
88027-3245-64	0100	0900	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	163.000	0.000	\$	0.00	2,847.690	\$	71,192.25
						\$25.000						
77005-3216-14	0100	0750	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	544.000	0.000	\$	0.00	987.730	\$	24,693.25
						\$25.000						
88027-3245-64	0100	0910	709-05.09	MACHINED RIP-RAP (CLASS C)	TON	3,884.000	0.000	\$	0.00	3,387.200	\$	84,680.00
						\$25.000						
77005-3216-14	0100	0760	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	15,711.000	0.000	\$	0.00	19,166.000	\$	49,831.60
						\$2.600						
88027-3245-64	0100	0920	710-02	AGGREGATE UNDERDRAINS (WITH PIPE)	L.F.	29,292.000	0.000	\$	0.00	24,497.000	\$	63,692.20
						\$2.600						
77005-3216-14	0100	0770	710-05	LATERAL UNDERDRAIN	L.F.	1,014.000	0.000	\$	0.00	1,914.000	\$	3,349.50
						\$1.750						
88027-3245-64	0100	0930	710-05	LATERAL UNDERDRAIN	L.F.	4,228.000	0.000	\$	0.00	4,082.000	\$	7,143.50
						\$1.750						
77005-3216-14	0100	0780	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	4.000	0.000	\$	0.00	1.000	\$	235.00
						\$235.000						
88027-3245-64	0100	0940	710-06.11	LATERAL UNDERDRAIN ENDWALL (2:1)	EACH	10.000	0.000	\$	0.00	4.000	\$	940.00
						\$235.000						
77005-3216-14	0100	0790	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	6.000	0.000	\$	0.00	8.000	\$	1,920.00
						\$240.000						
88027-3245-64	0100	0950	710-06.12	LATERAL UNDERDRAIN ENDWALL (3:1)	EACH	13.000	0.000	\$	0.00	46.000	\$	11,040.00
						\$240.000						
77005-3216-14	0100	0800	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	8.000	0.000	\$	0.00	11.000	\$	2,695.00

							\$245.000					
88027-3245-64	0100	0960	710-06.13	LATERAL UNDERDRAIN ENDWALL (4:1)	EACH	14.000	0.000	\$	0.00	59.000	\$	14,455.00
						\$245.000						
77005-3216-14	0100	0810	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	61.000	0.000	\$	0.00	26.000	\$	6,500.00
						\$250.000						
88027-3245-64	0100	0970	710-06.15	LATERAL UNDERDRAIN ENDWALL (6:1)	EACH	111.000	0.000	\$	0.00	66.000	\$	16,500.00
						\$250.000						
77005-3216-14	0100	0820	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	14,000.00
						\$14,000.000						
88027-3245-64	0100	0980	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	56,000.00
						\$56,000.000						
77005-3216-14	0100	0830	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	7,000.000	0.000	\$	0.00	7,256.000	\$	87,072.00
						\$12.000						
77005-3216-14	0100	0840	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	60.000	0.000	\$	0.00	430.000	\$	12,470.00
						\$29.000						
88027-3245-64	0100	0990	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	790.000	0.000	\$	0.00	482.000	\$	13,978.00
						\$29.000						
77005-3216-14	0100	0850	712-05.01	WARNING LIGHTS (TYPE A)	EACH	9.000	0.000	\$	0.00	12.000	\$	300.00
						\$25.000						
88027-3245-64	0100	1000	712-05.01	WARNING LIGHTS (TYPE A)	EACH	35.000	0.000	\$	0.00	40.000	\$	1,000.00
						\$25.000						
77005-3216-14	0100	0860	712-05.03	WARNING LIGHTS (TYPE C)	EACH	9.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.000						
88027-3245-64	0100	1010	712-05.03	WARNING LIGHTS (TYPE C)	EACH	37.000	0.000	\$	0.00	0.000	\$	0.00
						\$25.000						
77005-3216-14	0100	0870	712-06	SIGNS (CONSTRUCTION)	S.F.	493.000	0.000	\$	0.00	898.500	\$	5,391.00
						\$6.000						
88027-3245-64	0100	1020	712-06	SIGNS (CONSTRUCTION)	S.F.	164.500	0.000	\$	0.00	2,274.250	\$	13,645.50

							\$6.000				
77005-3216-14	0100	0880	712-06.01	VERTICAL PANELS	S.F.	280.000 \$12.000	0.000	\$	0.00	436.000	\$ 5,232.00
77005-3216-14	0100	0890	712-06.16	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	EACH	1.000 \$250.000	0.000	\$	0.00	0.000	\$ 0.00
88027-3245-64	0100	1030	712-06.16	SIGNS (CONSTRUCTION)(REDUCED SPEED WARNING)	EACH	1.000 \$250.000	0.000	\$	0.00	0.000	\$ 0.00
77005-3216-14	0100	0900	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	180.000 \$12.000	0.000	\$	0.00	120.000	\$ 1,440.00
88027-3245-64	0100	1040	712-07.03	TEMPORARY BARRICADES (TYPE III)	L.F.	700.000 \$12.000	0.000	\$	0.00	96.000	\$ 1,152.00
77005-3216-14	0100	0910	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$1,000.000	0.000	\$	0.00	2.000	\$ 2,000.00
88027-3245-64	0100	1050	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$1,000.000	0.000	\$	0.00	0.000	\$ 0.00
77005-3216-14	0100	0920	712-09.20	TEMPORARY PLASTIC PAVEMENT MARKING(NOISE STRIP)	L.F.	864.000 \$10.000	0.000	\$	0.00	0.000	\$ 0.00
77005-3216-14	0100	0930	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	10.000 \$31.000	0.000	\$	0.00	10.000	\$ 310.00
88027-3245-64	0100	1060	713-02.15	FLEXIBLE DELINEATOR (YELLOW)	EACH	44.000 \$31.000	0.000	\$	0.00	59.000	\$ 1,829.00
77005-3216-14	0100	0940	713-11.01	"U" SECTION STEEL POSTS	LB.	916.000 \$2.100	0.000	\$	0.00	1,862.000	\$ 3,910.20
88027-3245-64	0100	1070	713-11.01	"U" SECTION STEEL POSTS	LB.	380.000 \$2.100	0.000	\$	0.00	2,781.500	\$ 5,841.15
77005-3216-14	0100	0950	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	721.000 \$3.950	0.000	\$	0.00	1,333.500	\$ 5,267.33
88027-3245-64	0100	1080	713-11.02	PERFORATED/KNOCKOUT SQUARE TUBE POST	LB.	312.000	0.000	\$	0.00	2,069.900	\$ 8,176.11

												\$3.950
77005-3216-14	0100	0960	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	166.000	0.000	\$	0.00	979.960	\$	9,799.60
						\$10.000						
88027-3245-64	0100	1090	713-13.02	FLAT SHEET ALUMINUM SIGNS (0.080" THICK)	S.F.	94.000	0.000	\$	0.00	92.150	\$	921.50
						\$10.000						
77005-3216-14	0100	0970	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	172.000	0.000	\$	0.00	293.500	\$	3,228.50
						\$11.000						
88027-3245-64	0100	1100	713-13.03	FLAT SHEET ALUMINUM SIGNS (0.100" THICK)	S.F.	76.000	0.000	\$	0.00	84.000	\$	924.00
						\$11.000						
77005-3216-14	0100	0980	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	1.000	\$	200.00
						\$200.000						
88027-3245-64	0100	1110	713-15	REMOVAL OF SIGNS, POSTS AND FOOTINGS	LS	1.000	0.000	\$	0.00	1.000	\$	200.00
						\$200.000						
77005-3216-14	0100	0990	713-15.36	REMOVE SIGN, SUPPORT & FOOTING	EACH	3.000	0.000	\$	0.00	3.000	\$	450.00
						\$150.000						
88027-3245-64	0100	1120	713-15.36	REMOVE SIGN, SUPPORT & FOOTING	EACH	1.000	0.000	\$	0.00	3.000	\$	450.00
						\$150.000						
77005-3216-14	0100	1000	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	1.000	0.000	\$	0.00	3.000	\$	14,700.00
						\$4,900.000						
88027-3245-64	0100	1130	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$4,900.000						
77005-3216-14	0100	1010	716-01.05	TEMPORARY RAISED PAVEMENT MARKER	EACH	259.000	0.000	\$	0.00	264.000	\$	1,320.00
						\$5.000						
88027-3245-64	0100	1140	716-01.05	TEMPORARY RAISED PAVEMENT MARKER	EACH	367.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.000						
77005-3216-14	0100	1020	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	259.000	0.000	\$	0.00	311.000	\$	6,220.00
						\$20.000						
88027-3245-64	0100	9041	716-01.21	Snwplwble Pvmt Mrkrs (Bi-Dir)(1 Color)	EACH	0.000	0.000	\$	0.00	35.000	\$	700.00

						\$1.000						
88027-3245-64	0100	1200	716-12.03	ENHANCED FLATLINE THERMO PVMT MRKNG (8IN BARRIER LINE)	L.F.	440.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
77005-3216-14	0100	1120	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	1,680.000 \$0.650	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	1210	716-12.05	ENHANCED FLATLINE THERMO PVMT MRKNG (6IN DOTTED LINE)	L.F.	550.000 \$0.650	0.000	\$	0.00	1,100.000	\$	715.00
77005-3216-14	0100	1130	717-01	MOBILIZATION	LS	1.000 \$120,000.000	0.000	\$	0.00	1.000	\$	120,000.00
88027-3245-64	0100	1220	717-01	MOBILIZATION	LS	1.000 \$480,000.000	0.000	\$	0.00	1.000	\$	480,000.00
77005-3216-14	0100	9509	722-01.02 (77005-3216-14)	FIELD OFFICE (TYPE 2)	LS	0.000 \$28,850.000	0.000	\$	0.00	1.000	\$	28,850.00
88027-3245-64	0100	9510	722-01.02 (88027-3245-64)	FIELD OFFICE (TYPE 2)	LS	0.000 \$28,850.000	0.000	\$	0.00	1.000	\$	28,850.00
88027-3245-64	0100	1230	740-06.01	GEOMEMBRANE	S.Y.	1,000.000 \$12.000	0.000	\$	0.00	1,000.000	\$	12,000.00
77005-3216-14	0100	1140	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	959.000 \$1.780	0.000	\$	0.00	4,271.120	\$	7,602.59
88027-3245-64	0100	1240	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	5,600.000 \$1.780	0.000	\$	0.00	2,969.140	\$	5,285.07
77005-3216-14	0100	1150	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	1,926.000 \$1.070	0.000	\$	0.00	522.210	\$	558.76
88027-3245-64	0100	1250	740-10.04	GEOTEXTILE (TYPE IV)(STABILIZATION)	S.Y.	29,706.000 \$1.070	0.000	\$	0.00	34,645.100	\$	37,070.26
77005-3216-14	0100	1160	740-11.03	TEMPORARY SEDIMENT TUBE 18IN (DESCRIPTION) (SEE PLANS DETAILS)	L.F.	1,785.000 \$3.690	0.000	\$	0.00	0.000	\$	0.00
88027-3245-64	0100	1260	740-11.03	TEMPORARY SEDIMENT TUBE 18IN (DESCRIPTION)	L.F.	3,615.000	0.000	\$	0.00	0.000	\$	0.00

				(SEE PLANS DETAILS)		\$3.690					
77005-3216-14	0100	1170	801-01	SEEDING (WITH MULCH)	UNIT	416.000 \$20.000	0.000	\$	0.00	0.000	\$ 0.00
88027-3245-64	0100	1270	801-01	SEEDING (WITH MULCH)	UNIT	1,196.000 \$20.000	0.000	\$	0.00	108.800	\$ 2,176.00
77005-3216-14	0100	1180	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	564.000 \$17.000	0.000	\$	0.00	694.950	\$ 11,814.15
88027-3245-64	0100	1280	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	2,314.000 \$17.000	0.000	\$	0.00	3,542.360	\$ 60,220.12
77005-3216-14	0100	1190	801-01.36	SPECIAL WETLAND SEED MIXTURE	UNIT	7.000 \$60.000	0.000	\$	0.00	0.000	\$ 0.00
88027-3245-64	0100	1290	801-01.36	SPECIAL WETLAND SEED MIXTURE	UNIT	10.000 \$60.000	0.000	\$	0.00	17.100	\$ 1,026.00
77005-3216-14	0100	1200	801-02	SEEDING (WITHOUT MULCH)	UNIT	12.000 \$9.000	0.000	\$	0.00	112.750	\$ 1,014.75
88027-3245-64	0100	1300	801-02	SEEDING (WITHOUT MULCH)	UNIT	23.000 \$9.000	0.000	\$	0.00	22.000	\$ 198.00
77005-3216-14	0100	1210	801-02.01	CROWN VETCH MIXTURE (WITHOUT MULCH)	UNIT	91.000 \$12.000	0.000	\$	0.00	22.000	\$ 264.00
88027-3245-64	0100	1310	801-02.01	CROWN VETCH MIXTURE (WITHOUT MULCH)	UNIT	396.000 \$12.000	0.000	\$	0.00	0.000	\$ 0.00
77005-3216-14	0100	1220	801-03	WATER (SEEDING & SODDING)	M.G.	122.000 \$1.000	0.000	\$	0.00	268.200	\$ 268.20
88027-3245-64	0100	1320	801-03	WATER (SEEDING & SODDING)	M.G.	502.000 \$1.000	0.000	\$	0.00	1,472.700	\$ 1,472.70
77005-3216-14	0100	9029	801-06	MULCH	UNIT	0.000 \$12.000	0.000	\$	0.00	0.000	\$ 0.00
88027-3245-64	0100	9028	801-06	MULCH	UNIT	0.000	0.000	\$	0.00	0.000	\$ 0.00

							\$12.000					
77005-3216-14	0100	1230	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	211.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
88027-3245-64	0100	1330	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	812.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
77005-3216-14	0100	1240	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	4.200	0.000	\$	0.00	0.000	\$	0.00
						\$150.000						
88027-3245-64	0100	1340	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	12.000	0.000	\$	0.00	0.000	\$	0.00
						\$150.000						
77005-3216-14	0100	1250	801-09	AGRICULTURAL LIME	TON	17.000	0.000	\$	0.00	0.000	\$	0.00
						\$30.000						
88027-3245-64	0100	1350	801-09	AGRICULTURAL LIME	TON	58.000	0.000	\$	0.00	0.000	\$	0.00
						\$30.000						
88027-3245-64	0100	1360	801-10	LIMESTONE SCREENINGS	TON	40.000	0.000	\$	0.00	3,488.170	\$	174,408.50
						\$50.000						
77005-3216-14	0100	1260	802-02.31	CUTTINGS: SALIX SERICEA (18IN-24IN)	EACH	11.000	0.000	\$	0.00	11.000	\$	44.00
						\$4.000						
88027-3245-64	0100	1370	802-02.31	CUTTINGS: SALIX SERICEA (18IN-24IN)	EACH	11.000	0.000	\$	0.00	11.000	\$	44.00
						\$4.000						
88027-3245-64	0100	1380	802-11.14	DIOSPYROS VIRGINIANA (PERSIMMON 2-5FT CNTNR GRWN)	EACH	18.000	0.000	\$	0.00	18.000	\$	414.00
						\$23.000						
77005-3216-14	0100	1270	802-11.15	FAGUS GRANDIFOLIA (BEECH 2-5FT CNTNR GRWN)	EACH	13.000	0.000	\$	0.00	13.000	\$	299.00
						\$23.000						
88027-3245-64	0100	1390	802-11.15	FAGUS GRANDIFOLIA (BEECH 2-5FT CNTNR GRWN)	EACH	9.000	0.000	\$	0.00	9.000	\$	207.00
						\$23.000						
77005-3216-14	0100	1280	802-11.18	LIQUIDAMBER STYRACIFLUA (SWEETGUM 2-5FT CNTNR GRWN)	EACH	14.000	0.000	\$	0.00	14.000	\$	322.00
						\$23.000						
88027-3245-64	0100	1400	802-11.19	LIRIODENDRON TULIPIFERA (TULIP POPLAR 2-5FT CNTNR GRWN)	EACH	19.000	0.000	\$	0.00	19.000	\$	437.00

											\$23.000
88027-3245-64	0100	1410	802-11.24	PINUS STROBUS (WHITE PINE 2-5FT CNTNR GRWN)	EACH	17.000	0.000	\$	0.00	17.000	\$ 340.00
						\$20.000					
77005-3216-14	0100	1290	802-11.29	QUERCUS ALBA (WHITE OAK 2-5FT CNTNR GRWN)	EACH	16.000	0.000	\$	0.00	16.000	\$ 368.00
						\$23.000					
88027-3245-64	0100	1420	802-11.29	QUERCUS ALBA (WHITE OAK 2-5FT CNTNR GRWN)	EACH	9.000	0.000	\$	0.00	9.000	\$ 207.00
						\$23.000					
88027-3245-64	0100	1430	802-11.31	QUERCUS FALCATA (SOUTHERN RED OAK 2-5FT CNTNR GRWN)	EACH	9.000	0.000	\$	0.00	9.000	\$ 207.00
						\$23.000					
77005-3216-14	0100	1300	802-12.02	ACER RUBRUM (RED MAPLE SEEDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$ 52.00
						\$4.000					
88027-3245-64	0100	1440	802-12.02	ACER RUBRUM (RED MAPLE SEEDLNG B.R.)	EACH	42.000	0.000	\$	0.00	42.000	\$ 168.00
						\$4.000					
77005-3216-14	0100	1310	802-12.04	ACER SACCHARUM (SUGAR MAPLE SEEDLNG B.R.)	EACH	21.000	0.000	\$	0.00	21.000	\$ 84.00
						\$4.000					
88027-3245-64	0100	1450	802-12.04	ACER SACCHARUM (SUGAR MAPLE SEEDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$ 52.00
						\$4.000					
77005-3216-14	0100	1320	802-12.12	CORNUS FLORIDA (FLOWERING DOGWOOD SEEDLNG B.R.)	EACH	22.000	0.000	\$	0.00	22.000	\$ 88.00
						\$4.000					
88027-3245-64	0100	1460	802-12.12	CORNUS FLORIDA (FLOWERING DOGWOOD SEEDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$ 52.00
						\$4.000					
77005-3216-14	0100	1330	802-12.14	DIOSPYROS VIRGINIANA (PERSIMMON SEEDLNG B.R.)	EACH	10.000	0.000	\$	0.00	10.000	\$ 40.00
						\$4.000					
88027-3245-64	0100	1470	802-12.14	DIOSPYROS VIRGINIANA (PERSIMMON SEEDLNG B.R.)	EACH	11.000	0.000	\$	0.00	11.000	\$ 44.00
						\$4.000					
88027-3245-64	0100	1480	802-12.16	FRAXINUS PENNSYLVANICA (GREEN ASH SEEDLNG B.R.)	EACH	25.000	0.000	\$	0.00	25.000	\$ 100.00
						\$4.000					
77005-3216-14	0100	1340	802-12.26	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$ 52.00

												\$4.000
88027-3245-64	0100	1490	802-12.26	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	EACH	14.000	0.000	\$	0.00	14.000	\$	56.00
						\$4.000						
77005-3216-14	0100	1350	802-13.17	HIBISCUS MOSCHEUTOS (SWAMP MALLOW SDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$	91.00
						\$7.000						
88027-3245-64	0100	1500	802-13.17	HIBISCUS MOSCHEUTOS (SWAMP MALLOW SDLNG B.R.)	EACH	13.000	0.000	\$	0.00	13.000	\$	91.00
						\$7.000						
77005-3216-14	0100	1360	802-13.53	CEPHALANTHUS OCCIDENTALIS (BUTTONBUSH SDLNG BARE ROOT)	EACH	11.000	0.000	\$	0.00	11.000	\$	77.00
						\$7.000						
88027-3245-64	0100	1510	802-13.53	CEPHALANTHUS OCCIDENTALIS (BUTTONBUSH SDLNG BARE ROOT)	EACH	13.000	0.000	\$	0.00	13.000	\$	91.00
						\$7.000						
77005-3216-14	0100	1370	803-01	SODDING (NEW SOD)	S.Y.	16,467.000	0.000	\$	0.00	57,811.320	\$	109,841.51
						\$1.900						
88027-3245-64	0100	1520	803-01	SODDING (NEW SOD)	S.Y.	124,239.000	0.000	\$	0.00	306,570.230	\$	582,483.44
						\$1.900						
77005-3216-14	0100	1380	805-01.02	TURF REINFORCEMENT MAT (CLASS II)	S.Y.	11,034.000	0.000	\$	0.00	5,066.670	\$	16,466.68
						\$3.250						
88027-3245-64	0100	1530	805-01.02	TURF REINFORCEMENT MAT (CLASS II)	S.Y.	13,159.000	0.000	\$	0.00	755.560	\$	2,455.57
						\$3.250						
77005-3216-14	0100	1390	805-12.01	EROSION CONTROL BLANKET (TYPE I)	S.Y.	6,685.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.800						
88027-3245-64	0100	1540	805-12.01	EROSION CONTROL BLANKET (TYPE I)	S.Y.	12,185.000	0.000	\$	0.00	0.000	\$	0.00
						\$0.800						
77005-3216-14	0100	1400	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	2,960.000	0.000	\$	0.00	23,055.560	\$	18,444.45
						\$0.800						
88027-3245-64	0100	1550	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	31,871.000	0.000	\$	0.00	1,227.780	\$	982.22
						\$0.800						
88027-3245-64	0100	1560	805-12.03	EROSION CONTROL BLANKET (TYPE III)	S.Y.	1,000.000	0.000	\$	0.00	1,177.780	\$	1,236.67

							\$1.050						
77005-3216-14	0100	1410	806-02.03	PROJECT MOWING	CYCL	4.000	0.000	\$	0.00	0.000	\$	0.00	
						\$900.000							
88027-3245-64	0100	1570	806-02.03	PROJECT MOWING	CYCL	4.000	0.000	\$	0.00	0.000	\$	0.00	
						\$900.000							