

Rpt-ID: RCPCSUM1

Tennessee

Date: 10/29/2012

User:

Department of Transportation  
Estimate Summary to Contractor

Vendor ID: 0000048710

Vendor Name: CONCRETE STRUCTURES, INC.

Contract ID: CNJ515

Estimate Number: 0018

Pay Period: 10/10/2012  
to: 10/16/2012

**Contract Location:**

BRIDGE CONSTRUCTION ON SR 46 OVER YELLOW CREEK (LM 17.51)

<b>Time Allowed:</b>	534.0 days
<b>Time Charged:</b>	527.0 days
<b>Elapsed Calendar Days:</b>	527.0 days
<b>Percent Time:</b>	98.69 %
<b>Percent Complete (\$)</b>	120.11 %
<b>Percent Behind:</b>	- %

**Contractor:**

CONCRETE STRUCTURES, INC.  
PO Drawer 128  
Charlotte, TN 37036-0128  
Phone:

<b>Date Let:</b>	10/29/2010
<b>Date Awarded:</b>	11/16/2010
<b>Date Contract Executed:</b>	12/09/2010
<b>Date Notice to Proceed:</b>	12/16/2010
<b>Date Work Began:</b>	03/07/2011
<b>Date to be Completed:</b>	06/01/2012
<b>Date Time Stopped:</b>	05/25/2012
<b>Date Accepted:</b>	06/27/2012

Estimate Paid: NO

**Counties:**

DICKSON

Project Number	BID PCT	Fed State Project Number	Description 1
22004-3215-94	100.00	ARRA/BR-STP-46(18)	SR 46, BRIDGE OVER Yellow Ck., LM 17.51
	<b>Current Contract Amount</b>	\$ 1,467,920.23	
	<b>Original Contract Amount</b>	\$ 1,465,045.23	

	Total to Date	Prev to Date	This Estimate
<b>Participating</b>	\$ 1,793,360.71	\$ 1,793,360.71	\$ 0.00
<b>Total Earnings</b>	\$ <b>1,793,360.71</b>	\$ <b>1,793,360.71</b>	\$ <b>0.00</b>
<b>Stockpiled Materials</b>	\$ 0.00	\$ 0.00	\$ 0.00
<b>Other Line Item Adjustments</b>	\$ 0.00	\$ 0.00	\$ 0.00
<b>Amount Due</b>	\$ <b>1,793,360.71</b>	\$ <b>1,793,360.71</b>	\$ <b>0.00</b>
<b>Test Report Payment Adjustment</b>	\$ -800.00	\$ -800.00	\$ 0.00

<b>Total Adjusted Earnings</b>	\$	<b>1,792,560.71</b>	\$	<b>1,792,560.71</b>	\$	<b>0.00</b>
<b>Retainage</b>	\$	<b>0.00</b>	\$	<b>0.00</b>	\$	<b>0.00</b>
<b>Payment Due</b>	\$	<b>1,792,560.71</b>	\$	<b>1,792,560.71</b>	\$	<b>0.00</b>

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
22004-3215-94	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 12,000.00
						\$12,000.000				
22004-3215-94	0100	9025	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$470.000				
22004-3215-94	0100	9019	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9019	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	12,508.450	\$ 12,508.45
22004-3215-94	0500	9020	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22004-3215-94	1110	9021	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22004-3215-94	0100	9022	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	1,068.050	\$ 1,068.05
						\$1.000				
	0100	9022	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	20,809.920	\$ 20,809.92
22004-3215-94	0500	9023	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22004-3215-94	1110	9024	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
22004-3215-94	0100	0020	201-01	CLEARING AND GRUBBING	LS	1.000	0.000	\$ 0.00	1.000	\$ 12,000.00

												\$12,000.000
22004-3215-94	0500	0680	202-04.01	REMOVAL OF STRUCTURES (DESCRIPTION, STA.) (EXIST. BR. NO. 22-SR046-17.51)	LS	1.000	0.000	\$	0.00	1.000	\$	65,000.00
												\$65,000.000
22004-3215-94	0100	0030	202-06.01	REMOVAL OF BUILDINGS (TRACT NO.) (TRACT NO.)	LS	1.000	0.000	\$	0.00	1.000	\$	3,000.00
												\$3,000.000
22004-3215-94	0100	0040	203-01	ROAD & DRAINAGE EXCAVATION (UNCLASSIFIED)	C.Y.	998.000	0.000	\$	0.00	1,026.000	\$	5,130.00
												\$5.000
22004-3215-94	0100	9013	203-01.03	ROAD & DRAINAGE EXCAVATION (ADDITIONAL MATERIAL)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$6.000
22004-3215-94	0100	0050	203-03	BORROW EXCAVATION (UNCLASSIFIED)	C.Y.	7,473.000	0.000	\$	0.00	5,615.000	\$	74,398.75
												\$13.250
22004-3215-94	0100	0060	203-04	PLACING AND SPREADING TOPSOIL	C.Y.	365.000	0.000	\$	0.00	442.150	\$	2,873.98
												\$6.500
22004-3215-94	0100	9014	203-05	UNDERCUTTING	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$7.500
22004-3215-94	0100	0070	203-06	WATER	M.G.	12.000	0.000	\$	0.00	0.000	\$	0.00
												\$20.000
22004-3215-94	0500	0690	204-02.01	DRY EXCAVATION (BRIDGES)	C.Y.	202.000	0.000	\$	0.00	206.860	\$	2,068.60
												\$10.000
22004-3215-94	0500	9017	204-02.02	EXTRA DEPTH DRY EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$15.000
22004-3215-94	0500	9018	204-02.03	EXTRA DEPTH DRY EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$18.000
22004-3215-94	0500	0700	204-03.01	WET EXCAVATION (BRIDGES) (BRIDGES)	C.Y.	214.000	0.000	\$	0.00	210.490	\$	4,209.80
												\$20.000
22004-3215-94	0500	9015	204-03.02	EXTRA DEPTH WET EXCAVATION (a)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$30.000

22004-3215-94	0500	9016	204-03.03	EXTRA DEPTH WET EXCAVATION (b)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$36.000						
22004-3215-94	0100	0080	204-08.01	BACKFILL MATERIAL (FLOWABLE FILL)	C.Y.	36.000	0.000	\$	0.00	25.000	\$	5,000.00
						\$200.000						
22004-3215-94	0500	0710	204-10.01	FOUNDATION PREPARATION(PR NO. ,STA ) (PIER NO. 1, STA. 106+64.00)	LS	1.000	0.000	\$	0.00	1.000	\$	20,000.00
						\$20,000.000						
22004-3215-94	0500	0720	204-10.02	FOUNDATION PREPARATION(PR NO. ,STA ) (PIER NO. 2, STA. 107+59.00)	LS	1.000	0.000	\$	0.00	1.000	\$	20,000.00
						\$20,000.000						
22004-3215-94	0100	0090	209-05	SEDIMENT REMOVAL	C.Y.	150.000	0.000	\$	0.00	0.000	\$	0.00
						\$2.000						
22004-3215-94	0100	0100	209-08.02	TEMPORARY SILT FENCE (WITH BACKING)	L.F.	636.000	0.000	\$	0.00	864.000	\$	3,663.36
						\$4.240						
22004-3215-94	0100	0110	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	2,949.000	0.000	\$	0.00	2,254.000	\$	2,749.88
						\$1.220						
22004-3215-94	0100	0120	209-08.08	ENHANCED ROCK CHECK DAM	EACH	3.000	0.000	\$	0.00	0.000	\$	0.00
						\$636.000						
22004-3215-94	0100	0130	209-09.01	SANDBAGS	BAG	1,000.000	0.000	\$	0.00	300.000	\$	825.00
						\$2.750						
22004-3215-94	0100	0140	209-09.04	SEDIMENT FILTER BAG(15' X 10')	EACH	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$424.000						
22004-3215-94	0100	0150	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,902.000	0.000	\$	0.00	4,234.900	\$	67,758.40
						\$16.000						
22004-3215-94	0500	0730	303-01.02	GRANULAR BACKFILL (BRIDGES)	TON	28.000	0.000	\$	0.00	327.540	\$	13,101.60
						\$40.000						
22004-3215-94	0100	0160	303-10.01	MINERAL AGGREGATE (SIZE 57)	TON	325.000	0.000	\$	0.00	89.830	\$	2,245.75
						\$25.000						

22004-3215-94	0100	0170	307-01.01	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING A	TON	565.000	0.000	\$	0.00	740.000	\$	66,600.00
												\$90.000
22004-3215-94	0100	0180	307-01.08	ASPHALT CONCRETE MIX (PG64-22) (BPMB-HM) GRADING B-M2	TON	400.000	0.000	\$	0.00	765.000	\$	68,850.00
												\$90.000
22004-3215-94	0100	9002	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
	0100	9002	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	880.330	\$	880.33
22004-3215-94	0100	9003	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
	0100	9003	ADJUSTMENT	307 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	572.890	\$	572.89
22004-3215-94	0100	9004	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
22004-3215-94	0100	0190	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	6.000	0.000	\$	0.00	0.000	\$	0.00
												\$636.000
22004-3215-94	0100	0200	402-02	AGGREGATE FOR COVER MATERIAL (PC)	TON	13.000	0.000	\$	0.00	0.000	\$	0.00
												\$21.000
22004-3215-94	0100	0210	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	1.000	0.000	\$	0.00	0.000	\$	0.00
												\$1,060.000
22004-3215-94	0100	9005	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
22004-3215-94	0100	9006	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000
22004-3215-94	0100	0220	411-01.10	ACS MIX(PG64-22) GRADING D	TON	412.000	0.000	\$	0.00	1,145.580	\$	121,431.48
												\$106.000
22004-3215-94	0100	9007	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
												\$1.000

22004-3215-94	0100	9008	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22004-3215-94	0100	9009	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9009	ADJUSTMENT	411 ANTI-STRIP ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	559.670	\$	559.67
22004-3215-94	0100	9010	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
22004-3215-94	0100	0230	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	0.437	0.000	\$	0.00	0.753	\$	3,990.90
						\$5,300.000						
22004-3215-94	0500	9000	604-01.08	CLASS A CONCRETE (BRIDGE) (FOUNDATION LEVELING)	C.Y.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$160.000						
22004-3215-94	0500	0740	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	90,603.000	0.000	\$	0.00	90,603.000	\$	80,636.67
						\$0.890						
22004-3215-94	0500	0750	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	248.000	0.000	\$	0.00	248.000	\$	99,200.00
						\$400.000						
22004-3215-94	0500	0760	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	29,827.000	0.000	\$	0.00	29,827.000	\$	21,773.71
						\$0.730						
22004-3215-94	0500	0770	604-03.04	PAVEMENT @ BRIDGE ENDS	S.Y.	204.000	0.000	\$	0.00	203.620	\$	42,760.20
						\$210.000						
22004-3215-94	0500	0780	604-03.09	CLASS D CONCRETE (BRIDGE DECK)	C.Y.	317.000	0.000	\$	0.00	317.900	\$	143,055.00
						\$450.000						
22004-3215-94	0500	0790	604-04.01	APPLIED TEXTURE FINISH (NEW STRUCTURES)	S.Y.	1,263.000	0.000	\$	0.00	1,263.000	\$	8,841.00
						\$7.000						
22004-3215-94	0500	0800	604-05.31	BRIDGE DECK GROOVING (MECHANICAL)	S.Y.	1,285.000	0.000	\$	0.00	1,285.000	\$	6,425.00
						\$5.000						
22004-3215-94	0500	9001	604-22.50	DEFECTIVE CONCRETE	DOLL	0.000	0.000	\$	0.00	-17,536.360	\$	-17,536.36
						\$1.000						

22004-3215-94	0500	0810	606-03.03	STEEL PILES (12 INCH)	L.F.	1,920.000	0.000	\$	0.00	4,626.400	\$	191,995.60
						\$41.500						
22004-3215-94	0500	0820	606-03.06	PILE TIPS (STEEL PILES, 12 INCH)	EACH	82.000	0.000	\$	0.00	82.000	\$	8,200.00
						\$100.000						
22004-3215-94	0100	0240	607-20.02	24" CROSSDRAIN PIPE CULVERT(COLLECTORS & LOCAL ROADS)	L.F.	83.000	0.000	\$	0.00	86.000	\$	3,526.00
						\$41.000						
22004-3215-94	0100	0250	607-20.04	36" CROSSDRAIN PIPE CULVERT(COLLECTORS & LOCAL ROADS)	L.F.	94.000	0.000	\$	0.00	100.000	\$	5,750.00
						\$57.500						
22004-3215-94	0100	0260	607-39.02	18" PIPE CULVERT (SIDE DRAIN)	L.F.	74.000	0.000	\$	0.00	60.000	\$	1,560.00
						\$26.000						
22004-3215-94	0100	0270	610-07.03	18" PIPE DRAIN (BRIDGE DRAIN)	L.F.	185.000	0.000	\$	0.00	80.000	\$	2,000.00
						\$25.000						
22004-3215-94	0100	0280	611-07.01	CLASS A CONCRETE (PIPE ENDWALLS)	C.Y.	11.000	0.000	\$	0.00	9.250	\$	4,625.00
						\$500.000						
22004-3215-94	0100	0290	611-07.02	STEEL BAR REINFORCEMENT (PIPE ENDWALLS)	LB.	1,243.000	0.000	\$	0.00	1,124.000	\$	1,124.00
						\$1.000						
22004-3215-94	0100	0300	611-07.03	STRUCTURAL STEEL (PIPE ENDWALLS)	LB.	328.000	0.000	\$	0.00	292.000	\$	1,168.00
						\$4.000						
22004-3215-94	0500	0830	615-02.13	PRESTRESSED CONCRETE BOX BEAM (45" X 48")	L.F.	1,300.000	0.000	\$	0.00	1,300.000	\$	273,000.00
						\$210.000						
22004-3215-94	0500	0840	617-02	BRIDGE DECK CRACK SEALING	L.F.	266.000	0.000	\$	0.00	314.000	\$	1,256.00
						\$4.000						
22004-3215-94	0500	0850	620-05.01	CONC PARAPET SINGLE SLOPE (STD-1-1SS)	L.F.	588.000	0.000	\$	0.00	589.400	\$	40,079.20
						\$68.000						
22004-3215-94	0100	0310	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	108.000	0.000	\$	0.00	107.600	\$	7,071.47
						\$65.720						

22004-3215-94	0100	9012	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$82.150						
22004-3215-94	0100	0320	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	727.000	0.000	\$	0.00	352.000	\$	5,878.40
						\$16.700						
22004-3215-94	0100	9011	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000	0.000	\$	0.00	25.000	\$	626.25
						\$25.050						
22004-3215-94	0100	0330	705-04.05	GUARDRAIL TERMINAL (TYPE-IN-LINE)	EACH	1.000	0.000	\$	0.00	1.000	\$	636.00
						\$636.000						
22004-3215-94	0100	0340	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	3.000	0.000	\$	0.00	3.000	\$	6,996.00
						\$2,332.000						
22004-3215-94	0100	0350	705-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	15.000	0.000	\$	0.00	67.000	\$	2,077.00
						\$31.000						
22004-3215-94	0100	0360	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	2.000	0.000	\$	0.00	2.000	\$	11,500.00
						\$5,750.000						
22004-3215-94	0100	0370	707-08.11	HIGH-VISIBILITY CONSTRUCTION FENCE	L.F.	550.000	0.000	\$	0.00	600.000	\$	1,200.00
						\$2.000						
22004-3215-94	0100	0380	708-02.01	MARKERS (CONCRETE R.O.W. POSTS)	EACH	12.000	0.000	\$	0.00	12.000	\$	1,200.00
						\$100.000						
	0100	0380	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	EACH	\$ 100.000	0.000	\$	0.00	-8.000	\$	-800.00
22004-3215-94	0100	0390	709-01.01	RUBBLE STONE RIP-RAP	C.Y.	11.000	0.000	\$	0.00	0.000	\$	0.00
						\$100.000						
22004-3215-94	0100	0400	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	800.000	0.000	\$	0.00	3,242.870	\$	87,557.49
						\$27.000						
22004-3215-94	0500	0860	710-09.01	6" PERFORATED PIPE WITH VERTICAL DRAIN SYSTEM	L.F.	122.000	0.000	\$	0.00	85.000	\$	1,700.00
						\$20.000						
22004-3215-94	0500	0870	710-09.02	6" PIPE UNDERDRAIN	L.F.	30.000	0.000	\$	0.00	40.000	\$	320.00





22004-3215-94	0100	0540	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	25,000.00
						\$25,000.000						
22004-3215-94	1110	0900	730-50	TEMPORARY TRAFFIC SIGNAL SYSTEM (RADIO CONTROLLED)	EACH	1.000	0.000	\$	0.00	1.000	\$	20,350.00
						\$20,350.000						
22004-3215-94	0100	0550	740-10.03	GEOTEXTILE (TYPE III)(EROSION CONTROL)	S.Y.	450.000	0.000	\$	0.00	1,618.660	\$	5,147.34
						\$3.180						
22004-3215-94	0100	0560	740-11.02	TEMPORARY SEDIMENT TUBE 12IN (DESCRIPTION) (DESCRIPTION)	L.F.	350.000	0.000	\$	0.00	0.000	\$	0.00
						\$5.300						
22004-3215-94	0100	9500	801-01.07	TEMPORARY SEEDING (WITH MULCH)	UNIT	0.000	0.000	\$	0.00	75.168	\$	2,161.08
						\$28.750						
22004-3215-94	0100	0570	801-02	SEEDING (WITHOUT MULCH)	UNIT	56.000	0.000	\$	0.00	0.000	\$	0.00
						\$26.500						
22004-3215-94	0100	0580	801-03	WATER (SEEDING & SODDING)	M.G.	123.000	0.000	\$	0.00	48.000	\$	768.00
						\$16.000						
22004-3215-94	0100	0590	801-07	SEED (SUPPLEMENTAL APPLICATION)	LB.	11.000	0.000	\$	0.00	0.000	\$	0.00
						\$10.000						
22004-3215-94	0100	0600	801-08	FERTILIZER (SUPPLEMENTAL APPLICATION)	TON	1.000	0.000	\$	0.00	0.000	\$	0.00
						\$318.000						
22004-3215-94	0100	0610	802-12.02	ACER RUBRUM (RED MAPLE SEEDLNG B.R.)	EACH	26.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.000						
22004-3215-94	0100	0620	802-12.16	FRAXINUS PENNSYLVANICA (GREEN ASH SEEDLNG B.R.)	EACH	26.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.000						
22004-3215-94	0100	0630	802-12.26	PLATANUS OCCIDENTALIS (SYCAMORE SEEDLNG B.R.)	EACH	26.000	0.000	\$	0.00	0.000	\$	0.00
						\$6.000						
22004-3215-94	0100	0640	802-12.38	QUERCUS PHELLOS (WILLOW OAK SEEDLNG B.R.)	EACH	26.000	0.000	\$	0.00	0.000	\$	0.00

						\$6.000					
22004-3215-94	0100	0650	802-12.40	SALIX NIGRA (BLACK WILLOW SEEDLNG B.R.) EACH		26.000	0.000	\$	0.00	0.000	\$ 0.00
						\$6.000					
22004-3215-94	0100	0660	803-01	SODDING (NEW SOD)	S.Y.	6,152.000	0.000	\$	0.00	9,892.960	\$ 24,732.40
						\$2.500					
22004-3215-94	0100	0670	805-12.02	EROSION CONTROL BLANKET (TYPE II)	S.Y.	6,152.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
22004-3215-94	0500	0880	920-08.18	TEMPORARY SHORING	LS	1.000	0.000	\$	0.00	1.000	\$ 2,000.00
						\$2,000.000					