

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation
Estimate Summary to Contractor

Date: 08/23/2013

Vendor ID: 0000027047

Vendor Name: SIMPSON CONSTRUCTION COMPANY, INC.

Contract ID: CNK015

Estimate Number: 0007

Pay Period: 08/27/2011
to: 06/19/2013

Contract Location:

THE REPAIR OF THE RETAINING WALL ON US 25E (SR 32)

Time Allowed:

138.0 days

Time Charged:

138.0 days

Elapsed Calendar Days:

138.0 days

Percent Time:

100.00 %

Percent Complete (\$)

113.02 %

Percent Behind:

- %

Contractor:

SIMPSON CONSTRUCTION COMPANY, INC.
PO Box 2727
Cleveland, TN 37311
Phone:

Date Let:

02/11/2011

Date Awarded:

02/22/2011

Date Contract Executed:

03/21/2011

Date Notice to Proceed:

04/11/2011

Date Work Began:

04/13/2011

Date to be Completed:

08/26/2011

Date Time Stopped:

08/26/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

CLAIBORNE

Project Number	BID PCT	Fed State Project Number	Description 1
13002-3261-04	100.00	N/A	SR 32 (US 25E) RETAINING WALL REPAIR
Current Contract Amount	\$	318,218.07	
Original Contract Amount	\$	256,300.50	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 357,954.61	\$ 357,808.44	\$ 146.17
Total Earnings	\$ 357,954.61	\$ 357,808.44	\$ 146.17
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 357,954.61	\$ 357,808.44	\$ 146.17
Test Report Payment Adjustment	\$ 0.00	\$ -110.00	\$ 110.00

Total Adjusted Earnings	\$	357,954.61	\$	357,698.44	\$	256.17
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	357,954.61	\$	357,698.44	\$	256.17

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
13002-3261-04	0100	9009	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
13002-3261-04	0100	9007	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9007	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	183.070	\$ 183.07
13002-3261-04	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9008	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	362.180	\$ 362.18	362.180	\$ 362.18
13002-3261-04	0100	9501	204-04.10	STRUCTURE EXCAVATION UNCLASSIFIED	C.Y.	0.000	0.000	\$ 0.00	195.833	\$ 10,097.15
						\$51.560				
13002-3261-04	0100	9500	204-05	ROCK DRILLING (BRIDGES)	L.F.	0.000	0.000	\$ 0.00	522.000	\$ 3,784.50
						\$7.250				
				(Including PVC casing)						
13002-3261-04	0100	0010	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	200.000	0.000	\$ 0.00	100.000	\$ 600.00
						\$6.000				
13002-3261-04	0100	0020	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	254.000	0.000	\$ 0.00	420.370	\$ 16,394.43
						\$39.000				
13002-3261-04	0100	9502	303-01.03	GRANULAR BACKFILL (RETAINING WALLS)	TON	0.000	0.000	\$ 0.00	1,278.070	\$ 29,395.61
						\$23.000				
				(#4 Stone)						
13002-3261-04	0100	0030	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	0.100	-0.100	\$ -110.00	0.000	\$ 0.00

						\$1,100.000					
	0100	0030	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	TON	\$ 1,100.000	0.100	\$	110.00	0.000	\$ 0.00
13002-3261-04	0100	9004	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
13002-3261-04	0100	9005	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
13002-3261-04	0100	0040	411-01.07	ACS MIX (PG64-22) GRADING E SHOULDER	TON	16.000	0.000	\$	0.00	61.700	\$ 23,754.50
						\$385.000					
13002-3261-04	0100	9000	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
	0100	9000	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	-106.010	\$	-106.01	-106.010	\$ -106.01
13002-3261-04	0100	9001	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
13002-3261-04	0100	9002	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
13002-3261-04	0100	9003	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$ 0.00
						\$1.000					
13002-3261-04	0100	9503	604-02.03	EPOXY COATED REINFORCING STEEL	LB.	0.000	0.000	\$	0.00	6,009.000	\$ 5,648.46
						\$0.940					
13002-3261-04	0100	9505	604-03.01	CLASS A CONCRETE (BRIDGES)	C.Y.	0.000	0.000	\$	0.00	8.056	\$ 4,298.84
						\$533.620					
13002-3261-04	0100	9504	604-03.02	STEEL BAR REINFORCEMENT (BRIDGES)	LB.	0.000	0.000	\$	0.00	702.000	\$ 1,270.62
						\$1.810					
13002-3261-04	0100	0050	604-07.01	RETAINING WALL (DESCRIPTION) (WALL REPLACEMENT)	S.F.	2,213.000	0.000	\$	0.00	2,271.240	\$ 185,106.06
						\$81.500					
13002-3261-04	0100	9506	604-15.02	PORTLAND CEMENT GROUT (For Grouting Steel Bar Anchors)	BAG	0.000	0.000	\$	0.00	168.000	\$ 11,029.20
						\$65.650					

13002-3261-04	0100	0060	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	150.000 \$28.000	0.000	\$	0.00	475.000	\$	13,300.00
13002-3261-04	0100	9006	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$42.000	0.000	\$	0.00	0.000	\$	0.00
13002-3261-04	0100	0070	705-08.51	PORTABLE IMPACT ATTENUATOR NCHRP350 TL-3	EACH	1.000 \$3,400.000	0.000	\$	0.00	1.000	\$	3,400.00
13002-3261-04	0100	0080	712-01	TRAFFIC CONTROL	LS	1.000 \$8,000.000	0.000	\$	0.00	1.000	\$	8,000.00
13002-3261-04	0100	0090	712-02.02	INTERCONNECTED PORTABLE BARRIER RAIL	L.F.	400.000 \$35.000	0.000	\$	0.00	460.000	\$	16,100.00
13002-3261-04	0100	0100	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	27.000 \$38.000	0.000	\$	0.00	36.000	\$	1,368.00
13002-3261-04	0100	0110	712-04.50	PORTABLE BARRIER RAIL DELINEATOR	EACH	12.000 \$10.000	0.000	\$	0.00	0.000	\$	0.00
13002-3261-04	0100	0120	712-06	SIGNS (CONSTRUCTION)	S.F.	152.000 \$7.000	0.000	\$	0.00	144.000	\$	1,008.00
13002-3261-04	0100	0130	712-08.03	ARROW BOARD (TYPE C)	EACH	1.000 \$800.000	0.000	\$	0.00	1.000	\$	800.00
13002-3261-04	0100	0140	713-02.14	FLEXIBLE DELINEATOR (WHITE)	EACH	5.000 \$33.000	0.000	\$	0.00	0.000	\$	0.00
13002-3261-04	0100	0150	713-16.03	CHANGEABLE MESSAGE SIGN	EACH	1.000 \$4,000.000	0.000	\$	0.00	1.000	\$	4,000.00
13002-3261-04	0100	0160	716-05.02	PAINTED PAVEMENT MARKING (8" BARRIER LINE)	L.F.	540.000 \$1.000	0.000	\$	0.00	1,660.000	\$	1,660.00
13002-3261-04	0100	0170	716-12.01	ENHANCED FLATLINE THERMO PVM T MRKNG (4IN LINE)	L.M.	1.000 \$4,750.000	0.000	\$	0.00	0.000	\$	0.00

13002-3261-04	0100	0180	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	16,500.00
\$16,500.000												

Project Number:	13002-3261-04	Project Current Amount	\$	256.17
		Contract Current Amount	\$	256.17