

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 06/27/2012

Vendor ID: 0070029491

Vendor Name: APAC-ATLANTIC, INC.

Contract ID: CNK047

Estimate Number: 0004

Pay Period: 06/01/2011

to: 06/01/2011

Contract Location:

INTERSECTION IMPROVEMENTS ON US 129 (SR 115)

Time Allowed:

148.0 days

Time Charged:

56.0 days

Elapsed Calendar Days:

56.0 days

Percent Time:

194.59 %

Percent Complete (\$)

103.17 %

Percent Behind:

-91.42 %

Contractor:

APAC-ATLANTIC, INC.

PO Box 6390

Knoxville, TN 37914

Phone:

Date Let:

02/11/2011

Date Awarded:

02/22/2011

Date Contract Executed:

03/16/2011

Date Notice to Proceed:

04/06/2011

Date Work Began:

04/14/2011

Date to be Completed:

08/31/2011

Date Time Stopped:

05/31/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

BLOUNT

Project Number	BID PCT	Fed State Project Number	Description 1
05005-3238-94	100.00	STP-SIP-NHE-115(37)	Intersection at Louisville Road LM 13.09 to LM 13.27
Current Contract Amount	\$	113,024.50	
Original Contract Amount	\$	113,024.50	

	Total to Date	Prev to Date	This Estimate
Participating	\$ 119,149.52	\$ 119,149.52	\$ 0.00
Total Earnings	\$ 119,149.52	\$ 119,149.52	\$ 0.00
Stockpiled Materials	\$ 0.00	\$ 0.00	\$ 0.00
Other Line Item Adjustments	\$ 0.00	\$ 0.00	\$ 0.00
Amount Due	\$ 119,149.52	\$ 119,149.52	\$ 0.00
Test Report Payment Adjustment	\$ 0.00	\$ -1,671.00	\$ 1,671.00

Total Adjusted Earnings	\$	119,149.52	\$	117,478.52	\$	1,671.00
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	119,149.52	\$	117,478.52	\$	1,671.00

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description			Unit Price			
05005-3238-94	0100	0010	105-01	CONSTRUCTION STAKES, LINES AND GRADES	LS	1.000	0.000	\$ 0.00	1.000	\$ 3,550.00
						\$3,550.000				
05005-3238-94	0100	9011	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$250.000				
05005-3238-94	0100	9009	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9009	ADJUSTMENT	FUEL ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	1,408.810	\$ 1,408.81
05005-3238-94	0100	9010	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
	0100	9010	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$ 0.00	2,008.000	\$ 2,008.00
05005-3238-94	0100	0020	203-30.01	ROADWAY APPROACHES	LS	1.000	0.000	\$ 0.00	1.000	\$ 18,000.00
						\$18,000.000				
05005-3238-94	0100	0030	209-05	SEDIMENT REMOVAL	C.Y.	8.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$2.900				
05005-3238-94	0100	0040	209-08.03	TEMPORARY SILT FENCE (WITHOUT BACKING)	L.F.	1,060.000	0.000	\$ 0.00	848.000	\$ 1,458.56
						\$1.720				
05005-3238-94	0100	0050	209-08.08	ENHANCED ROCK CHECK DAM	EACH	1.000	0.000	\$ 0.00	1.000	\$ 88.50
						\$88.500				
05005-3238-94	0100	0060	303-01	MINERAL AGGREGATE, TYPE A BASE, GRADING D	TON	1,248.000	0.000	\$ 0.00	1,167.900	\$ 22,190.10

						\$19.000						
05005-3238-94	0100	0070	307-02.01	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING A	TON	204.000	0.000	\$	0.00	219.980	\$	15,541.59
						\$70.650						
05005-3238-94	0100	0080	307-02.08	ASPHALT CONCRETE MIX (PG70-22) (BPMB-HM) GRADING B-M2	TON	133.000	0.000	\$	0.00	190.470	\$	18,094.65
						\$95.000						
05005-3238-94	0100	9000	307-03.20	PRICE ADJUSTMENT FOR AC CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9000	ADJUSTMENT	307 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-471.500	\$	-471.50
05005-3238-94	0100	9001	307-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
05005-3238-94	0100	9002	307-05.41	HYDRATE LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
05005-3238-94	0100	0090	402-01	BITUMINOUS MATERIAL FOR PRIME COAT (PC)	TON	2.000	0.000	\$	0.00	0.000	\$	0.00
						\$250.000						
05005-3238-94	0100	0100	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	0.300	0.000	\$	0.00	0.000	\$	0.00
						\$550.000						
05005-3238-94	0100	9003	407-07	DENSITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
05005-3238-94	0100	9004	407-09	ASPHALT CEMENT CONTENT & GRADATION DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
05005-3238-94	0100	0110	411-02.10	ACS MIX(PG70-22) GRADING D	TON	78.000	0.000	\$	0.00	113.210	\$	15,283.35
						\$135.000						
05005-3238-94	0100	9005	411-03.20	PRICE ADJUSTMENT FOR ASPHALT CEMENT CONTENT	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
	0100	9005	ADJUSTMENT	411 AC CONTENT ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	-151.890	\$	-151.89

05005-3238-94	0100	9006	411-03.40	MATERIAL VARIATION DEDUCTION	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	9007	411-05.40	LIQUID ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	9008	411-05.41	HYDRATED LIME ANTI-STRIP AGENT PAYMENT	DOLL	0.000 \$1.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	0120	415-01.02	COLD PLANING BITUMINOUS PAVEMENT	S.Y.	10.000 \$100.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	0130	607-37.02	18" CORRUGATED METAL PIPE CULVERT	L.F.	17.000 \$43.000	0.000	\$	0.00	17.000	\$	731.00
	0100	0130	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 43.000	17.000	\$	731.00	0.000	\$	0.00
05005-3238-94	0100	0140	709-05.06	MACHINED RIP-RAP (CLASS A-1)	TON	2.000 \$50.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	0150	709-05.08	MACHINED RIP-RAP (CLASS B)	TON	15.000 \$50.000	0.000	\$	0.00	22.530	\$	1,126.50
05005-3238-94	0100	0160	712-01	TRAFFIC CONTROL	LS	1.000 \$4,500.000	0.000	\$	0.00	1.000	\$	4,500.00
05005-3238-94	0100	0170	712-04.01	FLEXIBLE DRUMS (CHANNELIZING)	EACH	24.000 \$21.750	0.000	\$	0.00	42.000	\$	913.50
05005-3238-94	0100	0180	712-06	SIGNS (CONSTRUCTION)	S.F.	306.000 \$5.000	0.000	\$	0.00	322.000	\$	1,610.00
	0100	0180	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	S.F.	\$ 5.000	16.000	\$	80.00	0.000	\$	0.00
05005-3238-94	0100	0190	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000 \$250.000	0.000	\$	0.00	2.000	\$	500.00
05005-3238-94	0100	0200	712-08.06	UNIFORMED POLICE OFFICER	HOURL	150.000 \$35.000	0.000	\$	0.00	0.000	\$	0.00
05005-3238-94	0100	0210	713-16.20	SIGNS (DESCRIPTION) (W4-2)	EACH	1.000 \$135.000	0.000	\$	0.00	1.000	\$	135.00

05005-3238-94	0100	0220	716-04.07	PLASTIC PAVEMENT MARKING (EXIT ONLY ARROW)	EACH	3.000	0.000	\$	0.00	3.000	\$	765.00
						\$255.000						
05005-3238-94	0100	0230	716-12.01	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN LINE)	L.M.	0.400	0.000	\$	0.00	0.417	\$	2,814.75
						\$6,750.000						
05005-3238-94	0100	0240	716-12.04	ENHANCED FLATLINE THERMO PVMT MRKNG (4IN DOTTED LINE)	L.F.	110.000	0.000	\$	0.00	88.000	\$	193.60
						\$2.200						
05005-3238-94	0100	0250	717-01	MOBILIZATION	LS	1.000	0.000	\$	0.00	1.000	\$	8,000.00
						\$8,000.000						
05005-3238-94	0100	0260	805-01.66	FILTER SOCK	L.F.	40.000	0.000	\$	0.00	40.000	\$	860.00
						\$21.500						
	0100	0260	ADJUSTMENT	TEST REPORT PAYMENT ADJUSTMENT	L.F.	\$ 21.500	40.000	\$	860.00	0.000	\$	0.00
Project Number:		05005-3238-94					Project Current Amount	\$	1,671.00			
							Contract Current Amount	\$	1,671.00			