

Rpt-ID: RCPCSUM1

User:

Tennessee

Department of Transportation

Estimate Summary to Contractor

Date: 09/05/2012

Vendor ID: 0070033980

Vendor Name: STRAWSER CONSTRUCTION INC.

Contract ID: CNK049

Estimate Number: 0004

Pay Period: 07/21/2011

to: 07/21/2011

Contract Location:

THE RESURFACING (MICROSURFACING) ON SR 340 FROM THE GREENE

Time Allowed:

108.0 days

Time Charged:

84.0 days

Elapsed Calendar Days:

84.0 days

Percent Time:

77.78 %

Percent Complete (\$)

101.19 %

Percent Behind:

- %

Contractor:

STRAWSER CONSTRUCTION INC.

1595 Frank Road

Columbus, OH 43223

Phone: 614-276-5501

Date Let:

02/11/2011

Date Awarded:

03/10/2011

Date Contract Executed:

03/25/2011

Date Notice to Proceed:

04/15/2011

Date Work Began:

05/03/2011

Date to be Completed:

07/31/2011

Date Time Stopped:

07/07/2011

Date Accepted:

00/00/0000

Estimate Paid: NO

Counties:

HAMBLEN

HANCOCK

Project Number	BID PCT	Fed State Project Number	Description 1
32010-3216-94	1.26	STP/HSIP-340(5)	From: L.M. 0.00 To: L.M. 2.26
32010-8216-14	16.43	STP/HSIP-340(5)	From: L.M. 0.00 To: L.M. 2.26
34008-3225-94	7.41	STP/HSIP-31(10)	From: L.M. 0.00 To: L.M.9.89
34008-8225-14	74.91	STP/HSIP-31(10)	From: L.M. 0.00 To: L.M.9.89
Current Contract Amount		\$	894,843.00
Original Contract Amount		\$	894,843.00

Participating	Total to Date	Prev to Date	This Estimate
	\$ 938,236.40	\$ 938,068.49	\$ 167.91
Total Earnings	\$ 938,236.40	\$ 938,068.49	\$ 167.91

Stockpiled Materials	\$	0.00	\$	0.00	\$	0.00
Other Line Item Adjustments	\$	0.00	\$	0.00	\$	0.00
Amount Due	\$	938,236.40	\$	938,068.49	\$	167.91
Test Report Payment Adjustment	\$	0.00	\$	0.00	\$	0.00
Total Adjusted Earnings	\$	938,236.40	\$	938,068.49	\$	167.91
Retainage	\$	0.00	\$	0.00	\$	0.00
Payment Due	\$	938,236.40	\$	938,068.49	\$	167.91

Project Number	Category Number	Line Item Number	Item Code	Description	Units	Bid Qty	Qty This Est	Amount Paid	Total Qty	Total Amt
				Supplemental Description	Unit Price					
32010-3216-94	0100	9014	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
32010-8216-14	0100	9015	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
34008-3225-94	0100	9016	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
34008-8225-14	0100	9017	108-07	LIQUIDATED DAMAGES	DAY	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$390.000				
32010-3216-94	0100	9002	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
32010-8216-14	0100	9003	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
34008-3225-94	0100	9004	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
34008-8225-14	0100	9005	109-01.01	PAY ADJUSTMENT FOR FUEL	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00
						\$1.000				
32010-3216-94	0100	9006	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$ 0.00	0.000	\$ 0.00

						\$1.000						
32010-8216-14	0100	9007	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9007	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	109.810	\$	109.81	4,372.620	\$	4,372.62
34008-3225-94	0100	9008	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
34008-8225-14	0100	9009	109-01.02	PAYMENT ADJUSTMENT FOR BITUMINOUS MATERIAL.	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
	0100	9009	ADJUSTMENT	BITUMINOUS ADJUSTMENT	DOLL	\$1.000	0.000	\$	0.00	28,693.930	\$	28,693.93
32010-8216-14	0100	0000	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	13.000	1.660	\$	58.10	6.250	\$	218.75
						\$35.000						
34008-8225-14	0100	0010	403-01	BITUMINOUS MATERIAL FOR TACK COAT (TC)	TON	71.000	0.000	\$	0.00	15.020	\$	525.70
						\$35.000						
34008-8225-14	0100	0020	403-05.01	BITUMINOUS MATERIAL (FOG SEAL) SHOULDER	TON	31.000	0.000	\$	0.00	10.270	\$	359.45
						\$35.000						
32010-3216-94	0100	9010	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
32010-8216-14	0100	9011	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
34008-3225-94	0100	9012	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
34008-8225-14	0100	9013	411-03.30	RIDEABILITY DEDUCTION	DOLL	0.000	0.000	\$	0.00	0.000	\$	0.00
						\$1.000						
34008-3225-94	0100	0002	411-12.03	SCORING FOR RUMBLE STRIPE (NON-CONTINUOUS) (8IN WIDTH)	L.M.	10.000	0.000	\$	0.00	12.830	\$	4,939.55
						\$385.000						

32010-8216-14	0100	0001	414-03.01	EMULSIFIED ASPHALT FOR MICRO-SURFACING	TON	56.000 \$840.000	0.000	\$	0.00	58.010	\$	48,728.40
34008-8225-14	0100	0030	414-03.01	EMULSIFIED ASPHALT FOR MICRO-SURFACING	TON	294.000 \$840.000	0.000	\$	0.00	308.480	\$	259,123.20
32010-8216-14	0100	0002	414-03.02	AGGREGATE FOR MICRO SURFACING	TON	464.000 \$120.000	0.000	\$	0.00	462.850	\$	55,542.00
34008-8225-14	0100	0040	414-03.02	AGGREGATE FOR MICRO SURFACING	TON	2,447.000 \$120.000	0.000	\$	0.00	2,463.070	\$	295,568.40
32010-8216-14	0100	0003	705-01.01	GUARDRAIL AT BRIDGE ENDS	L.F.	27.000 \$65.000	0.000	\$	0.00	27.000	\$	1,755.00
32010-3216-94	0100	9018	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$52.000	0.000	\$	0.00	0.000	\$	0.00
32010-8216-14	0100	9019	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$52.000	0.000	\$	0.00	0.000	\$	0.00
34008-3225-94	0100	9020	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$52.000	0.000	\$	0.00	0.000	\$	0.00
34008-8225-14	0100	9021	705-01.13	ROCK DRILLING FOR GUARDRAIL POST	EACH	0.000 \$52.000	0.000	\$	0.00	5.000	\$	260.00
32010-8216-14	0100	9001	705-01.50	SHOP CURVED GUARDRAIL AT BRIDGE ENDS	L.F.	0.000 \$81.250	0.000	\$	0.00	0.000	\$	0.00
32010-8216-14	0100	0004	705-02.02	SINGLE GUARDRAIL (TYPE 2)	L.F.	573.000 \$26.000	0.000	\$	0.00	637.500	\$	16,575.00
32010-8216-14	0100	9000	705-02.50	SHOP CURVED GUARDRAIL	L.F.	0.000 \$39.000	0.000	\$	0.00	0.000	\$	0.00
32010-3216-94	0100	0010	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	2.000 \$2,800.000	0.000	\$	0.00	1.000	\$	2,800.00

34008-3225-94	0100	0005	705-04.07	TAN ENERGY ABSORBING TERM (NCHRP 350, TL3)	EACH	16.000	0.000	\$	0.00	16.000	\$	44,800.00
						\$2,800.000						
32010-3216-94	0100	0020	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	1.000	0.000	\$	0.00	1.000	\$	1,200.00
						\$1,200.000						
34008-3225-94	0100	0006	705-04.09	EARTH PAD FOR TYPE 38 GR END TREATMENT	EACH	10.000	0.000	\$	0.00	12.000	\$	14,400.00
						\$1,200.000						
32010-8216-14	0100	0005	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	3,641.73
						\$3,641.730						
34008-8225-14	0100	0050	712-01	TRAFFIC CONTROL	LS	1.000	0.000	\$	0.00	1.000	\$	15,525.27
						\$15,525.270						
32010-8216-14	0100	0006	712-06	SIGNS (CONSTRUCTION)	S.F.	378.000	0.000	\$	0.00	382.500	\$	2,103.75
						\$5.500						
34008-8225-14	0100	0060	712-06	SIGNS (CONSTRUCTION)	S.F.	796.000	0.000	\$	0.00	798.500	\$	4,391.75
						\$5.500						
34008-8225-14	0100	0070	712-08.03	ARROW BOARD (TYPE C)	EACH	2.000	0.000	\$	0.00	2.000	\$	20.00
						\$10.000						
34008-3225-94	0100	0010	713-16.20	SIGNS (DESCRIPTION) (W2-2)	EACH	1.000	0.000	\$	0.00	1.000	\$	170.00
						\$170.000						
34008-3225-94	0100	0011	713-16.21	SIGNS (DESCRIPTION) (W11-3)	EACH	2.000	0.000	\$	0.00	2.000	\$	340.00
						\$170.000						
32010-3216-94	0100	0030	713-16.22	SIGNS (DESCRIPTION) (OM-3)	EACH	7.000	0.000	\$	0.00	7.000	\$	875.00
						\$125.000						
34008-3225-94	0100	0012	716-01.11	RAISED PVMT MARKERS (BI-DIRECTIONAL) (1 COLOR LENS)	EACH	348.000	0.000	\$	0.00	329.000	\$	2,303.00
						\$7.000						
34008-3225-94	0100	0013	716-01.12	RAISED PVMT MARKERS (MONO-DIRECTIONAL) (1 COLOR LENS)	EACH	124.000	0.000	\$	0.00	105.000	\$	735.00
						\$7.000						

34008-8225-14	0100	0080	716-02.05	PLASTIC PAVEMENT MARKING (STOP LINE)	L.F.	240.000 \$7.000	0.000	\$ 0.00	235.000	\$ 1,645.00
32010-3216-94	0100	0040	716-09.72	WET REFLECTIVE PAVEMENT MARKING (4"LINE)	L.M.	0.200 \$18,000.000	0.000	\$ 0.00	0.183	\$ 3,294.00
34008-3225-94	0100	0015	716-09.72	WET REFLECTIVE PAVEMENT MARKING (4"LINE)	L.M.	0.100 \$18,000.000	0.000	\$ 0.00	0.132	\$ 2,376.00
34008-8225-14	0100	0090	716-13.01	SPRAY THERMO PVT MRKNG (60 mil) (4IN LINE)	L.M.	40.000 \$2,100.000	0.000	\$ 0.00	38.395	\$ 80,629.50
32010-8216-14	0100	0007	716-13.06	SPRAY THERMO PVT MRKNG (40 mil) (4IN LINE)	L.M.	9.000 \$1,850.000	0.000	\$ 0.00	8.104	\$ 14,992.40
32010-8216-14	0100	0008	717-01	MOBILIZATION	LS	1.000 \$4,813.080	0.000	\$ 0.00	1.000	\$ 4,813.08
34008-8225-14	0100	0100	717-01	MOBILIZATION	LS	1.000 \$20,518.920	0.000	\$ 0.00	1.000	\$ 20,518.92
Project Number: 32010-8216-14				Project Current Amount		\$ 167.91				
				Contract Current Amount		\$ 167.91				